

# Jan 1, 2009 thru Mar 31, 2009 Performance Report

<b>Grant Number:</b> B-08-DF-19-0001	<b>Obligation Date:</b> 09/23/2008
<b>Grantee Name:</b> State of Iowa	<b>Award Date:</b>
<b>Grant Amount:</b> \$156,690,815.00	<b>Contract End Date:</b>
<b>Grant Status:</b> Active	<b>Reviewed By HUD:</b> Original - In Progress
<b>Submitted By:</b> No Submitter Found	

## Disasters:

### Declaration Number

FEMA-1763-DR-IA

## Plan Description:

In the late spring and early summer of 2008, the State of Iowa suffered through a series of disastrous events, tornados followed by record-breaking floods. In some cases, the same community was hit by both events. Also, in some Iowa communities the 2008 flood crested 8 feet higher than the flood of 1993. Among the larger communities, Cedar Rapids, Iowa's second-largest city, was especially hard hit. It is estimated that 1300 blocks in Cedar Rapids were flooded to the point that repair/rehabilitation will be difficult to impossible in many of those areas. It is estimated that, statewide, over 21,000 housing units have been damaged, with over 4200 of those destroyed or suffering major structural damage. Also, an estimated 2400 businesses were damaged physically, and another 3000+ have suffered economic losses. It is quite clear that FEMA and SBA assistance will not come close to covering all of the uninsured costs associated with the damage.

## Recovery Needs:

A. Housing repair/rehabilitation, homebuyer assistance, and interim mortgage assistance. Homes not slated for buyouts will receive assistance to make needed repairs and rehabilitation. Households whose homes were destroyed or damaged beyond reasonable repair will be offered assistance on the down payment for replacement housing. Households who are within buyout areas will be offered assistance to maintain mortgages that would otherwise go into default, during the period before the buyout occurs. Allocation for Activity: \$57,518,337 will be allocated to this activity. Based on local need, each applicant will determine amounts to be spent among the sub-activities. B. Lead Hazard/Lead-Based Paint Abatement Training This allocation will fund training for contractors and other professionals involved with lead hazard/lead-based paint abatement. Building capacity for this throughout the disaster recovery area is a critical need. Allocation for Activity: \$250,000 will be allocated to this activity. C. Housing Buyouts – FEMA Match CDBG funds will be used as the 15% local match required for the FEMA home buyouts in flood-prone areas. Allocation for Activity: \$20 million will be allocated to this activity D. New Housing Production Assistance will be provided to developers of new affordable rental and owner-occupied housing. These units will replace housing lost due to the disaster. The assistance may also be used for streets, sewer and water extensions linked to development of replacement housing. Allocation for Activity: \$23,035,737 will be allocated to this activity E. Small Business Stimulus Business owners suffering physical damage or economic loss will be offered forgivable loans up to \$50,000. The purpose of these loans is to provide working capital to help ensure business survival. Allocation for Activity: \$15 million will be allocated to this activity. F. Public Infrastructure - Match for FEMA Hazard Mitigation Projects CDBG funds will be used as the 15% local match required for infrastructure projects funded under the FEMA Hazard Mitigation Program. Allocation for Activity: \$16 million will be allocated to this activity G. Public Infrastructure - Non-FEMA This assistance is for projects that FEMA or other sources cannot fund, but which are nevertheless critical to recovery. Examples include damaged water and sewer systems, storm drainage, levees, roads and bridges. Allocation for Activity: \$15.75 million will be allocated to this activity H. Disaster REcovery Case Management The primary purpose of the Disaster Recovery Case Management activity is to ensure that all Iowans receive the necessary assistance and access to resources to recover from disaster. Case advocates will establish one-on-one relationships with individual clients impacted, to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal. Allocation for Activity: \$1,302,200 will be allocated to this activity

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	50,180,763
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	50,180,763

<b>Program Funds Drawdown</b>	7,959,648	13,282,323
<b>Obligated CDBG DR Funds</b>	36,187,696	36,187,696
<b>Expended CDBG DR Funds</b>	13,282,223	13,282,223
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

### Progress Toward Required Numeric Targets

Requirement	Required	To Date
<b>Minimum Overall Benefit Percentage</b>	50	0
<b>Minimum Non-Federal Match</b>	0	0
<b>Limit on Public Services</b>	23,503,622.25	0
<b>Limit on Admin/Planning</b>	7,834,540.75	841,136
<b>Limit on State Admin</b>	0	0

### Overall Progress Narrative:

Progress in the Disaster program has been mainly in the Housing arena. The Iowa Department of Economic Development (IDED) has contracted with eleven entities in the state to provide a variety of repair/rehab and homebuyer assistance activities. The state has developed data exchange relationships with the Small Business Administration (SBA) and the Federal Emergency Management Agency (FEMA). IDED has worked with the Iowa Finance Authority in establishing a web-based database to house the unit and homeowner information for both the State-funded housing assistance program as well as the CDBG housing assistance programs. Insurance information from the National Flood Insurance Program (NFIP) and homeowners policies based on unit by unit research is added to the database as requests for Duplication of Benefits verifications are received. All of these data sources are then utilized to review each applicant for duplication of benefits. Since the state funds are being utilized prior to the federal funds, the numbers of homeowners utilizing the program so far have been more limited than expected. As the state funds are exhausted, the pace of the federal funds will pick up. The State has also funded a Small Business Assistance program, offering assistance for mostly operating expenses to flood-impacted businesses. This program also received state funding (also operated by IDED). Only one of the eleven operating entities (Cedar Rapids) was given federal funds for this program. As of the end date of the quarter they were exhausting the first round of these funds, and additional funds were being amended into the contract. They started using the additional funds in April. In March, the first round of applications for infrastructure assistance were funded. Five awards for over \$6 million were made from the disaster funds. An additional five were awarded over \$5 million from the 2008 formula allocation from the CDBG program, and will not be addressed in the DRGR reports. These activities will be a part of the next quarterly report, as they were not contracted as of the end of the quarter. Two activities added to the Action Plan by amendments #1 and 2 have been added to the DRGR action plan: Lead Training and Case Management. IDED is taking applications for the lead hazard training and has started the reimbursement process. Case management has set up provider contracts and begun service. Both activities will have more to report in the next quarterly report.

# Activities

<b>Grantee Activity ID:</b> 08-CaseMgt	<b>Projected Start Date:</b> 01/01/2009
<b>Activity Category:</b> Public services	<b>Projected End Date:</b> 12/31/2010
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Rebuild Iowa Office	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	1,302,200
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	1,302,200
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of Persons benefitting</b>	0	0	0	0/0	0/5,185	0/5,185

## Activity Description:

Case advocates will establish one-on-one relationships with individual clients impacted by the disaster to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal.

## Location Description:

Throughout the disaster affected counties in Iowa

## Activity Progress Narrative:

Contract with 7 service providers have been executed and assistance is beginning to be given.

## Activity Location:

Address	City	State	Zip
No Activity Locations Found			

## Other Funding Sources Budgeted - Detail

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRB-001-105	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Econ. development or recovery activity that creates/retains jobs	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> City of Cedar Rapids	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	14,700,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	14,700,000
<b>Program Funds Drawdown</b>	3,653,024	8,828,176
<b>Obligated CDBG DR Funds</b>	9,800,000	9,800,000
<b>Expended CDBG DR Funds</b>	8,828,176	8,828,176
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of Businesses</b>	0	0	241	0/0	0/0

**Activity Description:**

Assistance to small businesses in recovering from flooding.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

The City of Cedar Rapids has assisted 241 businesses as of March 31, 2000.

Activity Location:	City	State	Zip
Address			
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	Amount
Match Sources	
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRB-001-181	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> City of Cedar Rapids	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	300,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	300,000
<b>Program Funds Drawdown</b>	13,128	13,128
<b>Obligated CDBG DR Funds</b>	200,000	200,000
<b>Expended CDBG DR Funds</b>	13,128	13,128
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total

No Performance Measures Found

**Activity Description:**

General administrative services

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

Administration of the funds continues, with 241 businesses assisted and listed in the department's Service Point web-based database.

Activity Location:	City	State	Zip
--------------------	------	-------	-----

No Activity Locations Found

Other Funding Sources Budgeted - Detail	Amount
-----------------------------------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-001-181	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2008
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> Black Hawk County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	39,167
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	39,167
<b>Program Funds Drawdown</b>	7,363	8,456
<b>Obligated CDBG DR Funds</b>	39,167	39,167
<b>Expended CDBG DR Funds</b>	7,363	7,363
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total

No Performance Measures Found

**Activity Description:**

General administrative services

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

Overall, 4 units have been submitted for 106 Clearance, project are waiting to be bid.

Activity Location:	City	State	Zip
--------------------	------	-------	-----

No Activity Locations Found

Other Funding Sources Budgeted - Detail	Amount
-----------------------------------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-001-971	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Black Hawk County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	1,347,455
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	1,347,455
<b>Program Funds Drawdown</b>	0	22,430
<b>Obligated CDBG DR Funds</b>	1,347,455	1,347,455
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	0	0/0	0/0

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

Nineteen units have been inspected (both for LMI and UN) and 4 units have been submitted for 106 Clearance. Projects are waiting to be bid.

Activity Location:			
Address	City	State	Zip

No Activity Locations Found

Other Funding Sources Budgeted - Detail	
Match Sources	Amount

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-001-972	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Black Hawk County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	300,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	300,000
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	300,000	300,000
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	0	0/0	0/0

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

Nineteen units have been inspected (both for LMI and UN) and 4 units have been submitted for 106 Clearance. Projects are waiting to be bid.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-001-981	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Planned	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Black Hawk County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	120,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	120,000
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	120,000	120,000
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of housing units</b>	0	0	0	0/0	0/0

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

Little activity in this area to date. State program has been utilized.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-001-991	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Black Hawk County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	93,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	93,000
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	93,000	93,000
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of Households benefitting</b>	0	0	0	0/0	0/31	0/31

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

All needs to date have been met with state funds.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-002-181	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> Cerro Gordo County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	31,866
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	31,866
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total

No Performance Measures Found

**Activity Description:**

General administrative services

**Location Description:**

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

The grantee is working on inspections and work write-ups of flooded properties. They have submitted State Historical Society of Iowa (SHPO) Programmatic Memorandum of Agreement documentation for five addresses and a SHPO concurrence letter for one address.

<b>Activity Location:</b>			
Address	City	State	Zip

No Activity Locations Found

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-002-971	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Cerro Gordo County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	1,030,376
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	1,030,376
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/18

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

**Location Description:**

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

The grantee is working on inspections and work write-ups of flooded properties. They have completed 48 inspections (both LMI and UN) and are beginning to submit units for duplication of benefits checks.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-002-972	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Cerro Gordo County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	257,321
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	257,321
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	0	0/0	0/0

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

**Location Description:**

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

The grantee is working on inspections and work write-ups of flooded properties. They have completed 48 inspections (both LMI and UN) and are beginning to submit units for duplication of benefits checks.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-002-981	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Cerro Gordo County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	120,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	120,000
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	Performance Measures					
	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/2

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

The grantee is working on inspections and work write-ups of flooded properties. They have completed 3 inspections (both LMI and UN) and are beginning to submit units for duplication of benefits checks.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-002-982	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Cerro Gordo County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	30,273
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	30,273
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	0	0/0	0/0

**Activity Description:**

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers

**Location Description:**

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

The grantee is working on inspections and work write-ups of flooded properties. They have completed 3 inspections (both LMI and UN) and are beginning to submit units for duplication of benefits checks.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-002-991	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Cerro Gordo county	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	75,683
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	75,683
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of Households benefitting</b>	0	0	0	0/0	0/25	0/25

### Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

### Location Description:

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

### Activity Progress Narrative:

No households assisted to date. Several units have been assisted with state funds.

### Activity Location:

Address	City	State	Zip
No Activity Locations Found			

### Other Funding Sources Budgeted - Detail

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-003-181	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> Cass County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	9,967
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	9,967
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total

No Performance Measures Found

**Activity Description:**

General administrative services

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

Twenty-one units have been submitted for 106 Clearance, projects are waiting to be bid.

Activity Location:	City	State	Zip
--------------------	------	-------	-----

No Activity Locations Found

Other Funding Sources Budgeted - Detail	Amount
-----------------------------------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-003-971	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Cass County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	330,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	330,000
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/5

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

For both LMI and UN activities, 45 inspections have been compelted, and 22 of them (LMI) have been submitted for duplication of benefits verification. Twenty-one units have been submitted for 106 Clearance.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-003-972	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Cass County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	60,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	60,000
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of housing units</b>	0	0	0	0/0	0/0

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governemnts, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

For both LMI and UN activities, 45 inspections have been compelted, and 1 UN unit has been submitted for duplication of benefits verification. Overall, twenty-one units have been submitted for 106 Clearance.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-003-981	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Cass County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	60,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	60,000
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/1

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

Only 3 applications received, and no state or federal money has been obligated to date.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-003-991	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Cass County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	23,452
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	23,452
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of Households benefitting</b>	0	0	0	0/0	0/10

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

Only 1 application received, and no state or federal money has been obligated to date.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-004-181	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> Dubuque County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	40,063
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	40,063
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total

No Performance Measures Found

**Activity Description:**

General administrative services.

**Location Description:**

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

**Activity Progress Narrative:**

Dubuque County has provided an "Exempt from SHPO Review, Project Determination Form" for 5 addresses (4 will be rehabilitated and 1 is for Interim Mortgage Assistance). The state has had one TA face-to-face meeting and several other contacts to assist them.

Activity Location:			
Address	City	State	Zip

No Activity Locations Found

Other Funding Sources Budgeted - Detail	
Match Sources	Amount

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-004-971	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Dubuque County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	1,294,029
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	1,294,029
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/21

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

**Location Description:**

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

**Activity Progress Narrative:**

Inspections have been completed on 27 units, both LMI and UN. Dubuque County has provided an "Exempt from SHPO Review, Project Determination Form" for 4 addresses, and 3 have been submitted for duplication of benefits review.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-004-972	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Dubuque County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	323,507
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	323,507
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/7

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

**Location Description:**

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

**Activity Progress Narrative:**

Inspections have been completed on 27 units, both LMI and UN. Dubuque County has provided an "Exempt from SHPO Review, Project Determination Form" for 1 address, and 1 has been submitted for duplication of benefits review.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-004-981	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Dubuque County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	190,299
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	190,299
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	0	0/0	0/0

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

**Activity Progress Narrative:**

Two applicant's properties have been inspected and one has been submitted for duplication of benefits review.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-004-991	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Dubuque County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	95,149
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	95,149
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of Households benefitting</b>	0	0	0	0/0	0/31

### Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

### Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

### Activity Progress Narrative:

Most of the current activity for interim mortgage assistance has been provided by state funds.

### Activity Location:

Address	City	State	Zip
No Activity Locations Found			

### Other Funding Sources Budgeted - Detail

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-005-181	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> Linn County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	29,018
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	29,018
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total

No Performance Measures Found

**Activity Description:**

General administrative services

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

The East Central Iowa Council of Governments staff scheduled all-day application sessions in two city halls where they provided free notary public and copying services for the applicants. The IDED project manager attended one of the sessions to provide technical assistance if needed. The grantee is conducting the property inspections and work write-ups. They are beginning the SHPO process.

Activity Location:			
Address	City	State	Zip

No Activity Locations Found

Other Funding Sources Budgeted - Detail	
Match Sources	Amount

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-005-971	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Linn County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	937,290
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	937,290
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/16

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for LMI homeowners.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

Inspections have been completed on 9 units, both LMI and UN. ECICOG has obtained much of the documentation necessary to complete future DOBs.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-005-972	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Linn County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	234,322
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	234,322
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/4

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

Inspections have been completed on 9 units, both LMI and UN. ECICOG has obtained much of the documentation necessary to complete future DOBs.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-005-981	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Linn County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	110,270
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	110,270
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	0	0/0	0/0

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

Inspections have been completed on 15units, both LMI and UN. One Duplication of Benefits verification has been submitted and issued. ECICOG has obtained much of the documentation necessary to complete future DOBs.

<b>Activity Location:</b>			
<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
<b>Match Sources</b>	<b>Amount</b>
No Other Match Funding Sources Found	

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-005-982	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Linn County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	27,567
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	27,567
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of housing units</b>	0	0	0	0/0	0/0

**Activity Description:**

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

Inspections have been completed on 15 units, both LMI and UN. ECICOG has obtained much of the documentation necessary to complete future DOBs.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-005-991	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Linn County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	68,918
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	68,918
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of Households benefitting</b>	0	0	0	0/0	0/23	0/23

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

Requests to date have been filled by state funds.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-006-181	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> Union County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	17,771
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	17,771
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	No Performance Measures Found					

**Activity Description:**

General administrative services

**Location Description:**

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

**Activity Progress Narrative:**

Union County (SICOG) is continuing to allocate their state dollars first. Even though Federal dollars have not been drawn yet, they have started to go through the duplication of benefits process.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-006-971	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Union County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	574,007
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	574,007
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/10

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

**Location Description:**

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

**Activity Progress Narrative:**

Inspections have been completed on 4 properties (both LMI and UN) and one duplication of benefits request has been submitted.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-006-972	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Union County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	143,502
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	143,502
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of housing units</b>	0	0	0	0/0	0/0

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

**Location Description:**

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

**Activity Progress Narrative:**

Inspections have been completed on 4 properties (both LMI and UN).

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-006-981	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Union County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	84,414
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	84,414
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of housing units</b>	0	0	0	0/0	0/0

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

**Activity Progress Narrative:**

Union County (SICOG) is still expending state funds for applicants for this activity.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-006-991	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Union County	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	42,206
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	42,206
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of Households benefitting</b>	0	0	0	0/0	0/14

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

**Activity Progress Narrative:**

So far no applications for assistance received.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-007-181	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> Cedar Falls	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	17,106
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	17,106
<b>Program Funds Drawdown</b>	12,190	12,190
<b>Obligated CDBG DR Funds</b>	17,106	17,106
<b>Expended CDBG DR Funds</b>	12,190	12,190
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total

No Performance Measures Found

**Activity Description:**

General administrative services

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

The state has had at least two TA face-to-face meetings and several other contacts to assist the City

Activity Location:			
Address	City	State	Zip

No Activity Locations Found

Other Funding Sources Budgeted - Detail	
Match Sources	Amount

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-007-971	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Cedar Falls	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	552,512
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	552,512
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	552,512	552,512
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/9

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

Cedar Falls is still spending state housing funds.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

<b>Other Funding Sources</b>	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-007-972	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Cedar Falls	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	138,128
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	138,128
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	138,128	138,128
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	0	0/0	0/0

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

The City of Cedar Falls is still spending state housing funds.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-007-981	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Cedar Falls	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	81,251
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	81,251
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	81,251	81,251
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of housing units</b>	0	0	0	0/0	0/0

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

The City of Cedar Falls is still spending state funds.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-007-991	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> City of Cedar Falls	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	40,626
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	40,626
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	40,626	40,626
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of Households benefitting</b>	0	0	0	0/0	0/13	0/13

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

The City of Cedar Falls is still using state housing funds for this activity.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-008-181	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> Cedar Rapids	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	364,615
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	364,615
<b>Program Funds Drawdown</b>	67,867	67,867
<b>Obligated CDBG DR Funds</b>	364,615	364,615
<b>Expended CDBG DR Funds</b>	68,960	68,960
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total

No Performance Measures Found

**Activity Description:**

General administrative services

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

The city has received 26% of the funds awarded in the first supplemental funds contract with IDED. The staff that administers the funds for the city has communicated frequently with the IDED project manager to confirm that their procedures are in compliance with requirements.

**Activity Location:**

Address	City	State	Zip
---------	------	-------	-----

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-008-975	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Cedar Rapids	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	11,001,943
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	11,001,943
<b>Program Funds Drawdown</b>	2,537,888	2,537,888
<b>Obligated CDBG DR Funds</b>	11,001,943	11,001,943
<b>Expended CDBG DR Funds</b>	2,560,318	2,560,318
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	273	0/0	0/0

**Activity Description:**

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

Cedar Rapids continues to process applications and portion them between the state funds and federal funds. Inspections have been completed for 524 units (LMI and UN) and 309 duplication of benefits clearances have been completed.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-008-976	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Cedar Rapids	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	2,279,944
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	2,279,944
<b>Program Funds Drawdown</b>	47,384	47,384
<b>Obligated CDBG DR Funds</b>	2,279,944	2,279,944
<b>Expended CDBG DR Funds</b>	47,384	47,384
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	42	0/0	0/0

**Activity Description:**

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI , to pre-flood condition.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

Cedar Rapids continues to process applications and portion them between the state funds and federal funds. Inspections have been completed for 524 units (LMI and UN) and 52 duplication of benefits clearances have been completed for UN households.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-008-981	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> Cedar Rapids	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	3,827,271
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	3,827,271
<b>Program Funds Drawdown</b>	559,173	559,173
<b>Obligated CDBG DR Funds</b>	3,827,271	3,827,271
<b>Expended CDBG DR Funds</b>	559,173	559,173
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	56	0/0	0/0

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

Cedar Rapids continues to process applications and portion them between the state funds and federal funds. Inspections have been completed for 162units (LMI and UN) and 62 duplication of benefits clearances have been completed for this activity.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-008-982	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Cedar Rapids	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	893,761
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	893,761
<b>Program Funds Drawdown</b>	119,583	119,583
<b>Obligated CDBG DR Funds</b>	893,761	893,761
<b>Expended CDBG DR Funds</b>	119,583	119,583
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of housing units</b>	0	0	25	0/0	0/0

**Activity Description:**

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

Cedar Rapids continues to process applications and portion them between the state funds and federal funds. Inspections have been completed for 162 units (LMI and UN) and 29 duplication of benefits clearances have been completed for this activity.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-008-992	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> City of Cedar Rapids	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	227,855
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	227,855
<b>Program Funds Drawdown</b>	185,108	185,108
<b>Obligated CDBG DR Funds</b>	227,855	227,855
<b>Expended CDBG DR Funds</b>	185,108	185,108
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of Households benefitting</b>	0	0	143	0/0	0/116	143/139

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

Cedar Rapids has awarded 143 homeowners interim mortgage assistance.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

**Grantee Activity ID:**  
08-DRH-009-181

**Projected Start Date:**  
09/23/2008

**Activity Category:**  
Administration

**Projected End Date:**  
12/31/2009

**Activity Status:**  
Under Way

**National Objective:**  
N/A

**Responsible Organization:**  
City of Des Moines

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	12,134
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	12,134
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

### Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total

No Performance Measures Found

### Activity Description:

General administrative services.

### Location Description:

City of Des Moines

### Activity Progress Narrative:

Des Moines is close to using up their state dollars and will draw federal money soon.

### Activity Location:

Address	City	State	Zip
---------	------	-------	-----

No Activity Locations Found

### Other Funding Sources Budgeted - Detail

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-009-971	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> City of Des Moines	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	391,933
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	391,933
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/7

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

Inspections have been completed on 34 units (LMI and UN), and 17 duplication of benefits reviews completed.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-009-972	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> City of Des Moines	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	97,983
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	97,983
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	0	0/0	0/0

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

Inspections have been completed on 34 units (LMI and UN), and 3 duplication of benefits reviews completed.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-009-981	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> City of Des Moines	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	57,637
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	57,637
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of housing units</b>	0	0	0	0/0	0/0

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

State funds are covering units so far.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-009-991	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> City of Des Moines	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	28,820
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	28,820
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of Households benefitting</b>	0	0	0	0/0	0/10	0/10

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

No units have applied.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-010-181	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> City of Iowa City	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	12,640
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	12,640
<b>Program Funds Drawdown</b>	6,525	6,525
<b>Obligated CDBG DR Funds</b>	12,640	12,640
<b>Expended CDBG DR Funds</b>	6,525	6,525
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total

No Performance Measures Found

**Activity Description:**

General administrative services

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Although they have only drawn \$147,970, they have applications in process to cover most of the 2nd allocation of this first contract.

Activity Location:	City	State	Zip
--------------------	------	-------	-----

No Activity Locations Found

Other Funding Sources Budgeted - Detail	Amount
-----------------------------------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-010-971	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> City of Iowa City	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	450,359
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	450,359
<b>Program Funds Drawdown</b>	88,123	88,123
<b>Obligated CDBG DR Funds</b>	450,359	450,359
<b>Expended CDBG DR Funds</b>	88,123	88,123
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/7

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for LMI homeowners.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Inspections have been completed on 15 units (LMI and UN). Two awards have been made, with 7 duplication of benefits reviews completed.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-010-972	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> City of Iowa City	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	60,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	60,000
<b>Program Funds Drawdown</b>	53,322	53,322
<b>Obligated CDBG DR Funds</b>	60,000	60,000
<b>Expended CDBG DR Funds</b>	53,222	53,222
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	0	0/0	0/0

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Inspections have been completed on 15 units (LMI and UN). One duplication of benefits review has been completed for this activity.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-010-981	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> City of Iowa City	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	60,042
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	60,042
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	60,042	60,042
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	# of housing units	0	0	0	0/0	0/0

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

One inspection has been completed and one DOB was completed.

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-010-991	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> City of Iowa City	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	30,021
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	30,021
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	30,021	30,021
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of Households benefitting</b>	0	0	0	0/0	0/10	0/10

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Iowa City is still using state funds for this activity.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-011-181	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> City of Waterloo	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	12,600
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	12,600
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total

No Performance Measures Found

**Activity Description:**

General administrative services

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

City of Waterloo has provided an "Exempt from SHPO Review, Project Determination Form" for eleven addresses (all will be rehabilitated). They have also provide letter of comment from SHPO for one address which will be rehabilitated. We have had one TA face-to-face meeting and several other contacts to assist them.

**Activity Location:**

Address	City	State	Zip
---------	------	-------	-----

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

<b>Grantee Activity ID:</b> 08-DRH-011-971	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> City of Waterloo	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	454,852
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	454,852
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/7

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

Inspections have been completed on 12 properties (LMI and UN), and 3 duplication of benefit reviews have been completed.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-011-972	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Rehabilitation/reconstruction of residential structures	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> City of Waterloo	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	113,713
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	113,713
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
<b># of housing units</b>	0	0	0	0/0	0/0	0/2

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

Inspections have been completed on 12 properties (LMI and UN), and 1 duplication of benefit review has been completed.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-DRH-011-991	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Homeownership assistance to low- and moderate-income households	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Low/Mod
<b>Responsible Organization:</b> City of Waterloo	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	29,925
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	29,925
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of Households benefitting</b>	0	0	0	0/0	0/9

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

No actions in this activity have been made.

**Activity Location:**

Address	City	State	Zip
No Activity Locations Found			

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-LHR_Training	<b>Projected Start Date:</b> 01/01/2009
<b>Activity Category:</b> Capacity building for nonprofit or public entities	<b>Projected End Date:</b> 12/31/2010
<b>Activity Status:</b> Under Way	<b>National Objective:</b> Urgent Need
<b>Responsible Organization:</b> Iowa Department of Economic Development	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	250,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	250,000
<b>Program Funds Drawdown</b>	0	0
<b>Obligated CDBG DR Funds</b>	0	0
<b>Expended CDBG DR Funds</b>	0	0
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	<b># of Non-business Organizations benefitting</b>	0	0	5	0/0	0/0

**Activity Description:**

Training for contractors and other professionals involved with lead hazard/lead-based paint abatement. Building capacity for this throughout the disaster recovery area is a critical need.

**Location Description:**

State of Iowa - various training locations

**Activity Progress Narrative:**

As of the end of March, this program had obligated, but not sought reimbursement for, \$5968 in training assistance.

<b>Activity Location:</b>			
Address	City	State	Zip
No Activity Locations Found			

<b>Other Funding Sources Budgeted - Detail</b>	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

<b>Grantee Activity ID:</b> 08-State_Admin	<b>Projected Start Date:</b> 09/23/2008
<b>Activity Category:</b> Administration	<b>Projected End Date:</b> 12/31/2009
<b>Activity Status:</b> Under Way	<b>National Objective:</b> N/A
<b>Responsible Organization:</b> Iowa Department of Economic Development	

	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	4,250,000
<b>Total CDBG Disaster Recovery Grant Funds Budgeted</b>	N/A	4,250,000
<b>Program Funds Drawdown</b>	608,970	732,970
<b>Obligated CDBG DR Funds</b>	4,250,000	4,250,000
<b>Expended CDBG DR Funds</b>	732,970	732,970
<b>Match Contributed</b>	0	0
<b>Program Income Received</b>	0	0
<b>Program Income Drawdown</b>	0	0

Performance Measures	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
	No Performance Measures Found					

**Activity Description:**

Funds for state administration of disaster recovery activities.

**Location Description:**

Des Moines, Iowa

**Activity Progress Narrative:**

Ongoing activity

Activity Location:			
Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail	
Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	