

**Grantee: State of Iowa**

**Grant: B-08-DF-19-0001**

**April 1, 2009 thru June 30, 2009 Performance Report**

**Grant Number:**

B-08-DF-19-0001

**Obligation Date:**

09/23/2008

**Grantee Name:**

State of Iowa

**Award Date:****Grant Amount:**

\$156,690,815.00

**Contract End Date:****Grant Status:**

Active

**Review by HUD:**

Submitted - Await for Review

**Submitted By:**

No Submitter Found

## Disasters:

### Declaration Number

FEMA-1763-DR-IA

## Plan Description:

In the late spring and early summer of 2008, the State of Iowa suffered through a series of disastrous events, tornados followed by record-breaking floods. In some cases, the same community was hit by both events. Also, in some Iowa communities the 2008 flood crested 8 feet higher than the flood of 1993. Among the larger communities, Cedar Rapids, Iowas second-largest city, was especially hard hit. It is estimated that 1300 blocks in Cedar Rapids were flooded to the point that repair/rehabilitation will be difficult to impossible in many of those areas. It is estimated that, statewide, over 21,000 housing units have been damaged, with over 4200 of those destroyed or suffering major structural damage. Also, an estimated 2400 businesses were damaged physically, and another 3000+ have suffered economic losses. It is quite clear that FEMA and SBA assistance will not come close to covering all of the uninsured costs associated with the damage.

## Recovery Needs:

A. Housing repair/rehabilitation, homebuyer assistance, and interim mortgage assistance.

Homes not slated for buyouts will receive assistance to make needed repairs and rehabilitation. Households whose homes were destroyed or damaged beyond reasonable repair will be offered assistance on the down payment for replacement housing. Households who are within buyout areas will be offered assistance to maintain mortgages that would otherwise go into default, during the period before the buyout occurs.

Allocation for Activity: \$57,518,337 will be allocated to this activity. Based on local need, each applicant will determine amounts to be spent among the sub-activities.

B. Lead Hazard/Lead-Based Paint Abatement Training

This allocation will fund training for contractors and other professionals involved with lead hazard/lead-based paint abatement. Building capacity for this throughout the disaster recovery area is a critical need.

Allocation for Activity: \$250,000 will be allocated to this activity.

C. Housing Buyouts FEMA Match

CDBG funds will be used as the 15% local match required for the FEMA home buyouts in flood-prone areas.

Allocation for Activity: \$20 million will be allocated to this activity

D. New Housing Production

Assistance will be provided to developers of new affordable rental and owner-occupied housing. These units will

replace housing lost due to the disaster. The assistance may also be used for streets, sewer and water extensions linked to development of replacement housing.

Allocation for Activity: \$23,035,737 will be allocated to this activity

#### E. Small Business Stimulus

Business owners suffering physical damage or economic loss will be offered forgivable loans up to \$50,000. The purpose of these loans is to provide working capital to help ensure business survival.

Allocation for Activity: \$15 million will be allocated to this activity.

#### F. Public Infrastructure - Match for FEMA Hazard Mitigation Projects

CDBG funds will be used as the 15% local match required for infrastructure projects funded under the FEMA Hazard Mitigation Program.

Allocation for Activity: \$16 million will be allocated to this activity

#### G. Public Infrastructure - Non-FEMA

This assistance is for projects that FEMA or other sources cannot fund, but which are nevertheless critical to recovery. Examples include damaged water and sewer systems, storm drainage, levees, roads and bridges.

Allocation for Activity: \$15.75 million will be allocated to this activity

#### H. Disaster REcovery Case Management

The primary purpose of the Disaster Recovery Case Management activity is to ensure that all lowans receive the necessary assistance and access to resources to recover from disaster. Case advocates will establish one-on-one relationships with individual clients impacted, to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal.

Allocation for Activity: \$1,302,200 will be allocated to this activity

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$70,140,995.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$70,140,995.00
<b>Program Funds Drawdown</b>	\$11,476,019.00	\$24,758,342.00
<b>Obligated CDBG DR Funds</b>	\$12,389,689.00	\$48,577,385.00
<b>Expended CDBG DR Funds</b>	\$11,507,490.00	\$24,789,713.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Minimum Overall Benefit Percentage	\$50.00	\$76.81
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$23,503,622.25	\$61,819.00
Limit on Admin/Planning	\$7,834,540.75	\$1,803,573.00
Limit on State Admin	\$0.00	\$0.00

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

### Overall Progress Narrative:

The program continues to evolve, with new activities and recipients being added. Next quarter will see the addition of many activities for infrastructure and housing buyouts and activity in the single family new construction. Assistance through the various Jumpstart housing programs to homeowners has now exceeded 600, with some of them receiving assistance from both homebuyer and interim mortgage assistance. Over 400 businesses also have been assisted to date. Training of professionals in handling lead hazards in construction, as well as case management for flood victims continue.

### Project Summary

Project #, Project Title	This Report Period		To Date	
	Project Funds Budgeted	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$11,476,019.00	\$156,690,815.00	\$24,758,342.00

## Activities

**Grantee Activity Number:** 08-CaseMgt

**Activity Title:** Case Management

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

01/01/2009

**Projected End Date:**

12/31/2010

**National Objective:**

Urgent Need

**Responsible Organization:**

Rebuild Iowa Office

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,302,200.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,302,200.00
<b>Program Funds Drawdown</b>	\$61,819.00	\$61,819.00
<b>Obligated CDBG DR Funds</b>	\$1,302,200.00	\$1,302,200.00
<b>Expended CDBG DR Funds</b>	\$61,819.00	\$61,819.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Case advocates will establish one-on-one relationships with individual clients impacted by the disaster to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal.

**Location Description:**

Throughout the disaster affected counties in Iowa

**Activity Progress Narrative:**

Activity is ongoing

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	4573	4573	0/0	4573/5185	4573/5185

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

<b>Grantee Activity Number:</b>	<b>08-DRB-001-105</b>
<b>Activity Title:</b>	<b>Cedar Rapids SmBusinessAssist UN</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Cedar Rapids

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2009</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$15,000,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$15,000,000.00
<b>Program Funds Drawdown</b>	\$5,959,247.00	\$14,787,423.00
<b>Obligated CDBG DR Funds</b>	\$4,987,423.00	\$14,787,423.00
<b>Expended CDBG DR Funds</b>	\$5,959,247.00	\$14,787,423.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Assistance to small businesses in recovering from flooding.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

An additional 184 businesses have been assisted in the past quarter.

**Performance Measures**

	<b>This Report Period</b>		<b>Total</b>	<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>		<b>Low</b>	<b>Mod</b>	<b>Total</b>
<b># of Businesses</b>	0	0	184	0/0	0/0	425/225

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRB-001-181

**Activity Title:** Cedar Rapids Bus Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

N/A

**Responsible Organization:**

City of Cedar Rapids

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$300,000.00
Total CDBG Program Funds Budgeted	N/A	\$300,000.00
Program Funds Drawdown	\$74,166.00	\$87,294.00
Obligated CDBG DR Funds	\$12,577.00	\$212,577.00
Expended CDBG DR Funds	\$74,166.00	\$87,294.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

General administrative services

### Location Description:

City of Cedar Rapids

### Activity Progress Narrative:

### Performance Measures

No Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-001-181

**Activity Title:** Black Hawk Co. Hsg Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2008

**National Objective:**

N/A

**Responsible Organization:**

Black Hawk County

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$39,167.00
Total CDBG Program Funds Budgeted	N/A	\$39,167.00
Program Funds Drawdown	\$10,559.00	\$19,015.00
Obligated CDBG DR Funds	\$0.00	\$39,167.00
Expended CDBG DR Funds	\$10,559.00	\$17,922.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

General administrative services

### Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

### Activity Progress Narrative:

### Performance Measures

No Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

## Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-001-971

**Activity Title:** Black Hawk Co. RepairRehab LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Low/Mod

**Responsible Organization:**

Black Hawk County

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$1,347,455.00
Total CDBG Program Funds Budgeted	N/A	\$1,347,455.00
Program Funds Drawdown	\$0.00	\$22,430.00
Obligated CDBG DR Funds	\$0.00	\$1,347,455.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

### Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

### Activity Progress Narrative:

4 units worth approximately \$137,170 have been submitted for Rehab/Repair this quarter.  
Total of 19 Inspections completed for both UN and LMI.

### Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	4	0/0	0/0	4/21

### Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

<b>Grantee Activity Number:</b>	<b>08-DRH-001-972</b>
<b>Activity Title:</b>	<b>Black Hawk Co. RepairRehab UN</b>

#### Activity Category:

Rehabilitation/reconstruction of residential structures

#### Activity Status:

Under Way

#### Project Number:

BCKT

#### Project Title:

Bucket Project

#### Projected Start Date:

09/23/2008

#### Projected End Date:

12/31/2009

#### National Objective:

Urgent Need

#### Responsible Organization:

Black Hawk County

#### Overall

#### Apr 1 thru Jun 30, 2009

#### To Date

<b>Total Projected Budget from All Sources</b>	N/A	\$300,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$300,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$300,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

#### Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

#### Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

#### Activity Progress Narrative:

4 units worth approximately \$109,111 have been submitted for Rehab/Repair.  
Total of 19 Inspections completed for both UN and LMI.

#### Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	4	0/0	0/0	4/5

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-001-981

**Activity Title:** Black Hawk Co. HBA LMI

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Activity Status:**

Planned

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Low/Mod

**Responsible Organization:**

Black Hawk County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$120,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$120,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$120,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

Work has not progressed in this area to date.  
Total of 3 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/2

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

<b>Grantee Activity Number:</b>	<b>08-DRH-001-991</b>
<b>Activity Title:</b>	<b>Black Hawk Co. IMA - LMI</b>

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Black Hawk County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2009</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$93,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$93,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$93,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

Work has not progressed in this area to date.

**Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>
<b># of Households benefitting</b>	0	0	0	0/0	0/31	0/31

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-002-181

**Activity Title:** 08-DRH-002-181

**Activity Category:**

Administration

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Cerro Gordo County

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$31,866.00
Total CDBG Program Funds Budgeted	N/A	\$31,866.00
Program Funds Drawdown	\$7,140.00	\$7,140.00
Obligated CDBG DR Funds	\$31,866.00	\$31,866.00
Expended CDBG DR Funds	\$38,611.00	\$38,611.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

General administrative services

### Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

### Activity Progress Narrative:

Assistance to homeowners continues.

### Performance Measures

No Performance Measures found.

### Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-002-971

**Activity Title:** 08-DRH-002-971

#### Activity Category:

Rehabilitation/reconstruction of residential structures

#### Activity Status:

Under Way

#### Project Number:

BCKT

#### Project Title:

Bucket Project

#### Projected Start Date:

09/23/2008

#### Projected End Date:

12/31/2009

#### National Objective:

Low/Mod

#### Responsible Organization:

Cerro Gordo County

#### Overall

#### Apr 1 thru Jun 30, 2009

#### To Date

Total Projected Budget from All Sources	N/A	\$1,030,376.00
Total CDBG Program Funds Budgeted	N/A	\$1,030,376.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$1,030,376.00	\$1,030,376.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

#### Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

#### Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

#### Activity Progress Narrative:

7 units worth approximately \$165,714 have been submitted for Rehab/Repair.  
Total of 33 Inspections completed for both UN and LMI.

#### Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	7	0/0	0/0	7/18

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-002-972

**Activity Title:** 08-DRH-002-972

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Urgent Need

**Responsible Organization:**

Cerro Gordo County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$257,321.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$257,321.00
<b>Program Funds Drawdown</b>	\$15,872.00	\$15,872.00
<b>Obligated CDBG DR Funds</b>	\$257,321.00	\$257,321.00
<b>Expended CDBG DR Funds</b>	\$15,872.00	\$15,872.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

**Location Description:**

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

4 units worth approximately \$85,237 have been submitted for Rehab/Repair.  
Total of 33 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	4	0/0	0/0	4/10

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

## Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-002-981

**Activity Title:** 08-DRH-002-981

### Activity Category:

Homeownership assistance to low- and moderate-income

### Project Number:

BCKT

### Projected Start Date:

09/23/2008

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Bucket Project

### Projected End Date:

12/31/2009

### Responsible Organization:

Cerro Gordo County

## Overall

## Apr 1 thru Jun 30, 2009

## To Date

Total Projected Budget from All Sources	N/A	\$120,000.00
Total CDBG Program Funds Budgeted	N/A	\$120,000.00
Program Funds Drawdown	\$34,999.00	\$34,999.00
Obligated CDBG DR Funds	\$120,000.00	\$120,000.00
Expended CDBG DR Funds	\$34,999.00	\$34,999.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

## Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

## Location Description:

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

## Activity Progress Narrative:

1 unit worth approximately \$24,999 has been submitted for Homebuyer.

## Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	1	0/0	0/0	1/2

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-002-982

**Activity Title:** 08-DRH-002-982

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Urgent Need

**Responsible Organization:**

Cerro Gordo County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$30,273.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$30,273.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$30,273.00	\$30,273.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers

**Location Description:**

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

Work has not progressed in this area to date.

**Performance Measures**

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/1

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-002-991

**Activity Title:** 08-DRH-002-991

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Cerro Gordo county

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$75,683.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$75,683.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$75,683.00	\$75,683.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

Work has not progressed in this area to date.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	0	0	0/0	0/25	0/25

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-003-181

**Activity Title:** 08-DRH-003-181

**Activity Category:**

Administration

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Cass County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

Total Projected Budget from All Sources	N/A	\$9,967.00
Total CDBG Program Funds Budgeted	N/A	\$9,967.00
Program Funds Drawdown	\$5,482.00	\$5,482.00
Obligated CDBG DR Funds	\$9,967.00	\$9,967.00
Expended CDBG DR Funds	\$5,482.00	\$5,482.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

**Activity Description:**

General administrative services

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

**Performance Measures**

No Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number: 08-DRH-003-971**

**Activity Title: 08-DRH-003-971**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Cass County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$330,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$330,000.00
<b>Program Funds Drawdown</b>	\$62,391.00	\$62,391.00
<b>Obligated CDBG DR Funds</b>	\$330,000.00	\$330,000.00
<b>Expended CDBG DR Funds</b>	\$62,391.00	\$62,391.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

18 units worth approximately \$81,952 have been submitted for Rehab/Repair.  
Total of 31 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	18	0/0	0/0	18/5

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-003-972

**Activity Title:** 08-DRH-003-972

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Cass County

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$60,000.00
Total CDBG Program Funds Budgeted	N/A	\$60,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$60,000.00	\$60,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

### Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

### Activity Progress Narrative:

1 unit worth approximately \$9857 has been submitted for Rehab/Repair.  
Total of 31 Inspections completed for both UN and LMI.

### Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	1	0/0	0/0	1/1

### Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-003-981

**Activity Title:** 08-DRH-003-981

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Low/Mod

**Responsible Organization:**

Cass County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$60,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$60,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$60,000.00	\$60,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

Work has not progressed in this area to date.

**Performance Measures**

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/1

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-003-991

**Activity Title:** 08-DRH-003-991

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Low/Mod

**Responsible Organization:**

Cass County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$23,452.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$23,452.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$23,452.00	\$23,452.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

Work has not progressed in this area to date.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	0	0	0/0	0/10	0/10

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-004-971

**Activity Title:** 08-DRH-004-971

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Low/Mod

**Responsible Organization:**

Dubuque County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$1,317,536.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$1,317,536.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$0.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

**Location Description:**

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

**Activity Progress Narrative:**

5 units worth approximately \$124,903 have been submitted for Rehab/Repair.  
Total of 30 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	5	0/0	0/0	5/21

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-004-972

**Activity Title:** 08-DRH-004-972

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Dubuque County

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$300,000.00
Total CDBG Program Funds Budgeted	N/A	\$300,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

### Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

### Activity Progress Narrative:

Work has not progressed in this area to date.  
Total of 30 Inspections completed for both UN and LMI.

### Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/7

### Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-004-981

**Activity Title:** 08-DRH-004-981

#### Activity Category:

Homeownership assistance to low- and moderate-income

#### Activity Status:

Under Way

#### Project Number:

BCKT

#### Project Title:

Bucket Project

#### Projected Start Date:

09/23/2008

#### Projected End Date:

12/31/2009

#### National Objective:

Low/Mod

#### Responsible Organization:

Dubuque County

#### Overall

#### Apr 1 thru Jun 30, 2009

#### To Date

Total Projected Budget from All Sources	N/A	\$190,299.00
Total CDBG Program Funds Budgeted	N/A	\$190,299.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

#### Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

#### Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

#### Activity Progress Narrative:

Work has not progressed in this area to date.  
Total of 8 Inspections completed for both UN and LMI.

#### Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/3

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-004-991

**Activity Title:** 08-DRH-004-991

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Low/Mod

**Responsible Organization:**

Dubuque County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$95,149.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$95,149.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$0.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

**Activity Progress Narrative:**

Two households with assistance valued at over \$5,750 have been reported.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	0	2	0/0	0/31	2/31

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-005-181

**Activity Title:** Linn Co. - Admin

**Activity Category:**

Administration

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Linn County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

Total Projected Budget from All Sources	N/A	\$134,183.00
Total CDBG Program Funds Budgeted	N/A	\$134,183.00
Program Funds Drawdown	\$7,448.00	\$7,448.00
Obligated CDBG DR Funds	\$29,018.00	\$29,018.00
Expended CDBG DR Funds	\$7,448.00	\$7,448.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

**Activity Description:**

General administrative services

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

**Performance Measures**

No Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

<b>Grantee Activity Number:</b>	<b>08-DRH-005-971</b>
<b>Activity Title:</b>	<b>Linn Co. RepairRehab LMI</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
BCKT

**Project Title:**  
Bucket Project

**Projected Start Date:**  
09/23/2008

**Projected End Date:**  
12/31/2009

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Linn County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2009</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$362,287.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$362,287.00
<b>Program Funds Drawdown</b>	\$3,498.00	\$3,498.00
<b>Obligated CDBG DR Funds</b>	\$937,290.00	\$937,290.00
<b>Expended CDBG DR Funds</b>	\$3,498.00	\$3,498.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

### Activity Description:

Repair and Rehabilitation of homes affected by flooding for LMI homeowners.

### Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

### Activity Progress Narrative:

17 units worth approximately \$430,408 have been submitted for Rehab/Repair.  
Total of 19 Inspections completed for both UN and LMI.

### Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	17	0/0	0/0	17/6

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-005-972

**Activity Title:** Linn Co - RepairRehab UN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Urgent Need

**Responsible Organization:**

Linn County

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

<b>Total Projected Budget from All Sources</b>	N/A	\$420,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$420,000.00
<b>Program Funds Drawdown</b>	\$668.00	\$668.00
<b>Obligated CDBG DR Funds</b>	\$234,322.00	\$234,322.00
<b>Expended CDBG DR Funds</b>	\$668.00	\$668.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

### Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

### Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

### Activity Progress Narrative:

4 units worth approximately \$81,539 have been submitted for Rehab/Repair.  
Total of 19 Inspections completed for both UN and LMI.

### Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	4	0/0	0/0	4/7

### Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-005-981

**Activity Title:** Linn Co. - HBA LMI

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Low/Mod

**Responsible Organization:**

Linn County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$660,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$660,000.00
<b>Program Funds Drawdown</b>	\$553.00	\$553.00
<b>Obligated CDBG DR Funds</b>	\$110,270.00	\$110,270.00
<b>Expended CDBG DR Funds</b>	\$553.00	\$553.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

3 units worth approximately \$91,841 have been submitted for Homebuyer.  
Total of 20 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	3	0/0	0/0	3/11

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-005-982

**Activity Title:** Linn Co. - HBA UN

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Urgent Need

**Responsible Organization:**

Linn County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$372,466.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$372,466.00
<b>Program Funds Drawdown</b>	\$384.00	\$384.00
<b>Obligated CDBG DR Funds</b>	\$27,567.00	\$27,567.00
<b>Expended CDBG DR Funds</b>	\$384.00	\$384.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

4 units worth approximately \$94,467 have been submitted for Homebuyer.  
Total of 20 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	4	0/0	0/0	4/7

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-005-991

**Activity Title:** Linn Co. - IMA - UN

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Low/Mod

**Responsible Organization:**

Linn County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$42,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$42,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$68,918.00	\$68,918.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

3 units worth over \$4,000 has been submitted for IMA this quarter.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/0
# of Households benefitting	0	1	3	0/0	1/8	3/14

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-006-971

**Activity Title:** Union Co. - Repair/Rehab LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Low/Mod

**Responsible Organization:**

Union County

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$597,509.00
Total CDBG Program Funds Budgeted	N/A	\$597,509.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

### Location Description:

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

### Activity Progress Narrative:

Work has not progressed in this area to date.  
Total of 1 Inspection completed for both UN and LMI.

### Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/10

### Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-006-972

**Activity Title:** 08-DRH-006-972

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Urgent Need

**Responsible Organization:**

Union County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$143,502.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$143,502.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$0.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

**Location Description:**

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

**Activity Progress Narrative:**

Work has not progressed in this area to date.  
Total of 1 Inspection completed for both UN and LMI.

**Performance Measures**

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/3

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-006-981

**Activity Title:** 08-DRH-006-981

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Low/Mod

**Responsible Organization:**

Union County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$84,414.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$84,414.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$0.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

**Activity Progress Narrative:**

Work has not progressed in this area to date.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/2

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-006-991

**Activity Title:** 08-DRH-006-991

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Union County

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$42,206.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$42,206.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$0.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

**Activity Progress Narrative:**

Work has not progressed in this area to date.

**Performance Measures**

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of Households benefitting	0	0	0	0/0	0/14	0/14

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-008-181

**Activity Title:** 08-DRH-008-181

**Activity Category:**

Administration

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Cedar Rapids

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$524,615.00
Total CDBG Program Funds Budgeted	N/A	\$524,615.00
Program Funds Drawdown	\$76,246.00	\$144,113.00
Obligated CDBG DR Funds	\$0.00	\$364,615.00
Expended CDBG DR Funds	\$76,246.00	\$145,206.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

General administrative services

### Location Description:

City of Cedar Rapids

### Activity Progress Narrative:

### Performance Measures

No Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

## Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-008-975

**Activity Title:** 08-DRH-008-975

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Cedar Rapids

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$11,001,943.00
Total CDBG Program Funds Budgeted	N/A	\$11,001,943.00
Program Funds Drawdown	\$2,230,453.00	\$4,768,341.00
Obligated CDBG DR Funds	\$0.00	\$11,001,943.00
Expended CDBG DR Funds	\$2,230,453.00	\$4,790,771.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition.

### Location Description:

City of Cedar Rapids

### Activity Progress Narrative:

80 units worth approximately \$2,068,379 have been submitted for JS Express.  
Total of 531 Inspections completed for both UN and LMI.

### Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	80	0/0	0/0	353/779

### Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-008-976

**Activity Title:** 08-DRH-008-976

#### Activity Category:

Rehabilitation/reconstruction of residential structures

#### Activity Status:

Under Way

#### Project Number:

BCKT

#### Project Title:

Bucket Project

#### Projected Start Date:

09/23/2008

#### Projected End Date:

12/31/2009

#### National Objective:

Urgent Need

#### Responsible Organization:

Cedar Rapids

#### Overall

#### Apr 1 thru Jun 30, 2009

#### To Date

Total Projected Budget from All Sources	N/A	\$2,279,944.00
Total CDBG Program Funds Budgeted	N/A	\$2,279,944.00
Program Funds Drawdown	\$483,313.00	\$530,697.00
Obligated CDBG DR Funds	\$0.00	\$2,279,944.00
Expended CDBG DR Funds	\$483,313.00	\$530,697.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

#### Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI , to pre-flood condition.

#### Location Description:

City of Cedar Rapids

#### Activity Progress Narrative:

37 units worth approximately \$685,132 have been submitted for JS Express.  
Total of 531 Inspections completed for both UN and LMI.

#### Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	37	0/0	0/0	79/135

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-008-981

**Activity Title:** 08-DRH-008-981

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Low/Mod

**Responsible Organization:**

Cedar Rapids

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$3,827,271.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$3,827,271.00
<b>Program Funds Drawdown</b>	\$587,301.00	\$1,146,474.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$3,827,271.00
<b>Expended CDBG DR Funds</b>	\$587,301.00	\$1,146,474.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

2 units worth approximately \$2797 have been submitted for Homebuyer.  
Total of 169 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	2	0/0	0/0	58/241

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-008-982

**Activity Title:** 08-DRH-008-982

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Cedar Rapids

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$893,761.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$893,761.00
<b>Program Funds Drawdown</b>	\$479,244.00	\$598,827.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$893,761.00
<b>Expended CDBG DR Funds</b>	\$479,244.00	\$598,827.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

7 units worth approximately \$176,735 have been submitted for Homebuyer.  
Total of 169 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	7	0/0	0/0	32/51

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

## Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-008-992

**Activity Title:** 08-DRH-008-992

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Cedar Rapids

## Overall

## Apr 1 thru Jun 30, 2009

## To Date

Total Projected Budget from All Sources	N/A	\$227,855.00
Total CDBG Program Funds Budgeted	N/A	\$227,855.00
Program Funds Drawdown	\$38,611.00	\$223,719.00
Obligated CDBG DR Funds	\$0.00	\$227,855.00
Expended CDBG DR Funds	\$38,611.00	\$223,719.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

## Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

## Location Description:

City of Cedar Rapids

## Activity Progress Narrative:

Assistance to homeowners continues, with 12 households added during the quarter.

## Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of Households benefitting	0	0	12	0/0	0/116	155/139

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-009-181

**Activity Title:** 08-DRH-009-181

**Activity Category:**

Administration

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Des Moines

#### Overall

#### Apr 1 thru Jun 30, 2009

#### To Date

Total Projected Budget from All Sources

N/A

\$34,329.00

Total CDBG Program Funds Budgeted

N/A

\$34,329.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$24,268.00

\$24,268.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

#### Activity Description:

General administrative services.

#### Location Description:

City of Des Moines

#### Activity Progress Narrative:

#### Performance Measures

No Performance Measures found.

#### Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-009-971

**Activity Title:** 08-DRH-009-971

#### Activity Category:

Rehabilitation/reconstruction of residential structures

#### Activity Status:

Under Way

#### Project Number:

BCKT

#### Project Title:

Bucket Project

#### Projected Start Date:

09/23/2008

#### Projected End Date:

12/31/2009

#### National Objective:

Low/Mod

#### Responsible Organization:

City of Des Moines

#### Overall

#### Apr 1 thru Jun 30, 2009

#### To Date

Total Projected Budget from All Sources	N/A	\$916,339.00
Total CDBG Program Funds Budgeted	N/A	\$916,339.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$916,339.00	\$916,339.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

#### Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

#### Location Description:

City of Des Moines

#### Activity Progress Narrative:

30 units worth approximately \$659,428 have been submitted for Rehab/Repair.  
Total of 83 Inspections completed for both UN and LMI.

#### Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	30	0/0	0/0	30/7

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-009-972

**Activity Title:** 08-DRH-009-972

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Des Moines

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$201,306.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$201,306.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$201,306.00	\$201,306.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

8 units worth approximately \$160,111 have been submitted for Rehab/Repair.  
Total of 83 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	8	0/0	0/0	8/2

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-009-981

**Activity Title:** 08-DRH-009-981

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Des Moines

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$35,100.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$35,100.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$35,100.00	\$35,100.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

Work has not progressed in this area to date.

**Performance Measures**

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/1

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-010-181

**Activity Title:** 08-DRH-010-181

**Activity Category:**

Administration

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Iowa City

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$70,034.00
Total CDBG Program Funds Budgeted	N/A	\$70,034.00
Program Funds Drawdown	\$6,732.00	\$13,257.00
Obligated CDBG DR Funds	\$12,641.00	\$25,281.00
Expended CDBG DR Funds	\$6,732.00	\$13,257.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

General administrative services

### Location Description:

City of Iowa City

### Activity Progress Narrative:

### Performance Measures

No Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

## Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-010-971

**Activity Title:** 08-DRH-010-971

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Iowa City

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$608,030.00
Total CDBG Program Funds Budgeted	N/A	\$608,030.00
Program Funds Drawdown	\$257,933.00	\$346,056.00
Obligated CDBG DR Funds	\$157,671.00	\$608,030.00
Expended CDBG DR Funds	\$257,933.00	\$346,056.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

Repair and Rehabilitation of homes affected by flooding for LMI homeowners.

### Location Description:

City of Iowa City

### Activity Progress Narrative:

Total of 15 Inspections completed for both UN and LMI.

8 units worth approximately \$293,443 have been submitted for Rehab/Repair.

### Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	8	0/0	0/0	8/7

### Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-010-972

**Activity Title:** 08-DRH-010-972

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

BCKT

**Project Title:**

Bucket Project

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2009

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Iowa City

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$435,350.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$435,350.00
<b>Program Funds Drawdown</b>	\$118,399.00	\$171,721.00
<b>Obligated CDBG DR Funds</b>	\$375,350.00	\$435,350.00
<b>Expended CDBG DR Funds</b>	\$118,399.00	\$171,621.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

6 units worth approximately \$295,447 have been submitted for Rehab/Repair.  
Total of 15 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	6	0/0	0/0	6/1

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-010-975

**Activity Title:** 08-DRH-010-975

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Iowa City

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$50,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$50,000.00
<b>Program Funds Drawdown</b>	\$27,960.00	\$27,960.00
<b>Obligated CDBG DR Funds</b>	\$50,000.00	\$50,000.00
<b>Expended CDBG DR Funds</b>	\$27,960.00	\$27,960.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Work has not progressed in this area to date.  
Total of 2 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/2

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-010-976

**Activity Title:** 08-DRH-010-976

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Iowa City

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$50,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$50,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Obligated CDBG DR Funds</b>	\$50,000.00	\$50,000.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI , to pre-flood condition.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Work has not progressed in this area to date.  
Total of 2 Inspections completed for both UN and LMI.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/2

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

## Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-010-981

**Activity Title:** 08-DRH-010-981

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Iowa City

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$51,464.00
Total CDBG Program Funds Budgeted	N/A	\$51,464.00
Program Funds Drawdown	\$51,464.00	\$51,464.00
Obligated CDBG DR Funds	(\$8,578.00)	\$51,464.00
Expended CDBG DR Funds	\$51,464.00	\$51,464.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

### Location Description:

City of Iowa City

### Activity Progress Narrative:

1 unit worth approximately \$50,000 has been submitted for Homebuyer.  
Total of 2 Inspections completed for both UN and LMI.

### Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	1	0/0	0/0	1/1

### Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-010-991

**Activity Title:** 08-DRH-010-991

#### Activity Category:

Homeownership assistance to low- and moderate-income

#### Activity Status:

Under Way

#### Project Number:

BCKT

#### Project Title:

Bucket Project

#### Projected Start Date:

09/23/2008

#### Projected End Date:

12/31/2009

#### National Objective:

Low/Mod

#### Responsible Organization:

City of Iowa City

#### Overall

#### Apr 1 thru Jun 30, 2009

#### To Date

Total Projected Budget from All Sources	N/A	\$6,000.00
Total CDBG Program Funds Budgeted	N/A	\$6,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$24,021.00)	\$6,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

#### Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

#### Location Description:

City of Iowa City

#### Activity Progress Narrative:

Work has not progressed in this area to date.

#### Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	0	0	0/0	0/10	0/10

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-011-181

**Activity Title:** 08-DRH-011-181

**Activity Category:**

Administration

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Waterloo

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

Total Projected Budget from All Sources	N/A	\$38,233.00
Total CDBG Program Funds Budgeted	N/A	\$38,233.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$12,600.00	\$12,600.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

**Performance Measures**

No Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-011-971

**Activity Title:** 08-DRH-011-971

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Waterloo

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$508,565.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$508,565.00
<b>Program Funds Drawdown</b>	\$22,119.00	\$22,119.00
<b>Obligated CDBG DR Funds</b>	\$454,852.00	\$454,852.00
<b>Expended CDBG DR Funds</b>	\$22,119.00	\$22,119.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

1 unit has been submitted worth approximately \$56,639 for Rehab/Repair this quarter.  
Total of 1 Inspection completed for both UN and LMI.

**Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	1	0/0	0/0	1/8

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-011-972

**Activity Title:** 08-DRH-011-972

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Waterloo

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

Total Projected Budget from All Sources	N/A	\$60,000.00
Total CDBG Program Funds Budgeted	N/A	\$60,000.00
Program Funds Drawdown	\$15,707.00	\$15,707.00
Obligated CDBG DR Funds	\$113,713.00	\$113,713.00
Expended CDBG DR Funds	\$15,707.00	\$15,707.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

Work has not progressed in this area to date.  
Total of 1 Inspection completed for both UN and LMI.

**Performance Measures**

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/1

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 08-DRH-011-991

**Activity Title:** 08-DRH-011-991

**Activity Category:**

Homeownership assistance to low- and moderate-income

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

City of Waterloo

### Overall

### Apr 1 thru Jun 30, 2009

### To Date

Total Projected Budget from All Sources	N/A	\$29,925.00
Total CDBG Program Funds Budgeted	N/A	\$29,925.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$29,925.00	\$29,925.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

### Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

### Location Description:

City of Waterloo

### Activity Progress Narrative:

Work has not progressed in this area to date.

### Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	0	0	0/0	0/9	0/9

### Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

<b>Grantee Activity Number:</b>	<b>08-LHR_Training</b>
<b>Activity Title:</b>	<b>Lead Hazard/Lead-Bsed Paint Abatement Training</b>

#### Activitiy Category:

Capacity building for nonprofit or public entities

#### Activity Status:

Under Way

#### Project Number:

BCKT

#### Project Title:

Bucket Project

#### Projected Start Date:

01/01/2009

#### Projected End Date:

12/31/2010

#### National Objective:

Urgent Need

#### Responsible Organization:

Iowa Department of Economic Development

#### Overall

#### Apr 1 thru Jun 30, 2009

#### To Date

<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$250,000.00
<b>Program Funds Drawdown</b>	\$93,118.00	\$93,118.00
<b>Obligated CDBG DR Funds</b>	\$250,000.00	\$250,000.00
<b>Expended CDBG DR Funds</b>	\$93,118.00	\$93,118.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

#### Activity Description:

Training for contractors and other professionals involved with lead hazard/lead-based paint abatement. Building capacity for this throughout the disaster recovery area is a critical need.

#### Location Description:

State of Iowa - various training locations

#### Activity Progress Narrative:

Training sessions for contractors and their employees have been completed for 144 individuals.

#### Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
<b># of Non-business Organizations</b>	0	0	144	0/0	0/0	149/100

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-State\_Admin

**Activity Title:** 08-State\_Admin

**Activity Category:**

Administration

**Project Number:**

BCKT

**Projected Start Date:**

09/23/2008

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Bucket Project

**Projected End Date:**

12/31/2009

**Responsible Organization:**

Iowa Department of Economic Development

**Overall**

**Apr 1 thru Jun 30, 2009**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$4,250,000.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$4,250,000.00
<b>Program Funds Drawdown</b>	\$743,193.00	\$1,476,163.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$4,250,000.00
<b>Expended CDBG DR Funds</b>	\$743,193.00	\$1,476,163.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Funds for state administration of disaster recovery activities.

**Location Description:**

Des Moines, Iowa

**Activity Progress Narrative:**

Adjustments to both activities and their funding levels are still being made. The next quarter will probably see substantial additions to the DRGR action plan due to increased activity in buyouts and infrastructure projects.

**Performance Measures**

No Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

