

Grantee: State of Iowa

Grant: B-08-DI-19-0001

April 1, 2010 thru June 30, 2010 Performance Report

Grant Number:

B-08-DI-19-0001

Obligation Date:**Grantee Name:**

State of Iowa

Award Date:**Grant Amount:**

\$642,011,010.00

Contract End Date:**Grant Status:**

Active

Review by HUD:

Reviewed and Approved

QPR Contact:

Linda Jean bishop

Disasters:**Declaration Number**

FEMA-1737-DR-IA

Plan Description:

THE EFFECT OF THE DISASTERS AND IOWAS RECOVERY NEEDS In the late spring and early summer of 2008, the State of Iowa suffered through a series of disastrous events, tornados followed by record-breaking floods. In some cases, the same community was hit by both events. Also, in some Iowa communities the 2008 flood crested 8 feet higher than the flood of 1993. Among the larger communities, Cedar Rapids, Iowas second-largest city, was especially hard hit. It is estimated that 1300 blocks in Cedar Rapids were flooded to the point that repair/rehabilitation will be difficult to impossible in many of those areas. It is estimated that, statewide, over 21,000 housing units have been damaged, with over 4200 of those destroyed or suffering major structural damage. Also, an estimated 2400 businesses were damaged physically, and another 3000+ have suffered economic losses. It is quite clear that FEMA and SBA assistance will not come close to covering all of the uninsured costs associated with the damage.

Recovery Needs:

Following are estimates of damages compiled by the Rebuild Iowa Advisory Commission in just three community/economic development categories. (The full reports from the Commission are available at <http://rio.iowa.gov/>)

Economic and Workforce Development

**Total estimated unmet need for small and intermediate businesses - \$2.78 billion

» » \$5.36 billion total assessed damage.

» » Approximately 4,800 non-manufacturing small businesses and 800 intermediate businesses were impacted.

**Large businesses experienced an estimated \$100 million in losses.

**Small business and non-profit corporations - \$600 million in lost revenue in one year in the Cedar Rapids area, according to a report from Iowa Commercial Realty in Cedar Rapids.

**Physical damage to businesses from a Safeguard Iowa online survey - \$426,011,267; economic loss - \$178,593,361.

**Manufacturing damages and lost income from the ISU Center for Industrial Research and Service (CIRAS) survey - \$100 million projected.

**Increase in unemployment rate from Iowa Workforce Development data 3.9% in May; 4% in June; 4.3% in July, 4.6% in August.

**Initial claims for unemployment insurance program - increased by over 6,500 (over 44% increase) from May to June 2008, according to Mass Layoffs Statistics.

Housing

Cost to communities and to the state to repair and replace the damage to housing:

**The total unmet housing need is \$946 million for single family and multi-family housing.

» » \$90 million is for rental property

» » \$856 million is for single family dwellings

**The unmet housing need represents need remaining after all insurance and government housing program

assistance is taken into account.

Infrastructure and Transportation

**Roads and bridges

- »» Federal aid routes - \$30 million according to Iowa Department of Transportation as of August 8, 2008
- »» County roads - \$43 million according to FEMA County Survey as of July 31, 2008
- »» Roads and bridges - \$55 million according to FEMA as of July 29, 2008

**Public Transit - \$53 million according to Iowa Department of Transportation as of August 8, 2008

Rebuild Iowa Advisory Commission

**Railroads, according to Iowa Department of Transportation as of August 8, 2008

- »» Class 1 railroads - \$45 to \$60 million
- »» Short line railroads - \$23 million

**Communications and Utilities

»» Telecommunications - \$66 million according to Iowa Telecom, rural independent telephone companies, and Qwest as of August 7, 2008

»» Public utilities (water, wastewater, power generation, communications) - \$342 million according to FEMA as of August 11, 2008

- »» Private utilities and communications companies are not eligible for FEMA assistance.

**Flood control facilities (drainage channels, pumping facilities, some flood control facilities) - \$13 million according to FEMA estimates as of August 11, 2008

**Public buildings and equipment - \$380 million according to FEMA estimates as of August 11, 2008

»» In order for public buildings located in a floodplain to receive FEMA assistance, they must pay the first \$500,000 of cost for damage to the structure and \$500,000 of cost for damage to contents.

- »» This creates an additional unmet need for many communities.

**Total estimated unmet need for public buildings and infrastructure - \$703 million

- »» Total damages to publicly-owned buildings and infrastructure - \$798.3 million

- »» Information was compiled in cooperation with other state and federal agencies by the Rebuild Iowa Office.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$504,566,470.00
Total CDBG Program Funds Budgeted	N/A	\$504,566,470.00
Program Funds Drawdown	\$6,476,936.00	\$23,424,740.00
Obligated CDBG DR Funds	\$58,822,591.26	\$400,596,079.26
Expended CDBG DR Funds	\$2,715,549.00	\$15,038,756.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Minimum Overall Benefit Percentage	50.00%	0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$96,301,651.50	\$0.00
Limit on Admin/Planning	\$64,201,101.00	\$139,178.00
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing (KRW and Ike Grants)	\$71,905,233.12	\$31,679,572.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$321,005,505.00	\$76,018,768.00

Overall Progress Narrative:

The property acquisition process has begun for the CDBG property acquisition program. We have disbursed \$1,189,000 to Iowa City for the acquisition of 13 properties. We have done a major amendment to the city of Cedar Rapids for the inclusion of an additional 152 properties for acquisition totaling \$17,000,000.

There were no additional Infrastructure awards this quarter.

\$101,200,000 has been budgeted for the Business Assistance Programs to date, with \$44,490,180 obligated and \$8,529,835 disbursed to date.

Total amounts budgeted from this grant is \$487,486,322.

Future substantial awards will be made in the housing area, especially for new single-family and multi-family new construction.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08D2 - Local Admin, 08D2 - Local Admin	\$105,545.00	\$12,840,220.00	\$377,237.00
08D2_BusinessAssistance, 08D2_BusinessAssistance	\$1,734,316.00	\$101,200,000.00	\$13,652,046.00
08D2_Housing, 08D2_Housing	\$3,540,748.00	\$394,832,285.00	\$7,619,612.00
08D2_Infrastructure, 08D2_Infrastructure	\$1,044,489.00	\$113,878,175.00	\$1,693,478.00
08D2_State_Admin, 08D2_State_Admin	\$51,838.00	\$19,260,330.00	\$82,367.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Grantee Activity Number: 08-DRB-201-106A
Activity Title: BRAP - Cedar Rapids_UN

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Urgent Need

Responsible Organization:

City of Cedar Rapids

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$9,800,000.00
Total CDBG Program Funds Budgeted	N/A	\$9,800,000.00
Program Funds Drawdown	\$83,934.00	\$2,171,060.00
Obligated CDBG DR Funds	\$0.00	\$9,800,000.00
Expended CDBG DR Funds	\$83,934.00	\$2,171,060.00
City of Cedar Rapids	\$83,934.00	\$2,171,060.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

7 Business Rental Assistance Programs and 24 Steam Buy Downs for Cedar Rapids for Urgent Need this quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Businesses	0	0	31	0/0	0/0	203/500

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-201-106B

Activity Title: BRAP - Cedar Rapids_LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Low/Mod

Responsible Organization:

City of Cedar Rapids

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$9,800,000.00
Total CDBG Program Funds Budgeted	N/A	\$9,800,000.00
Program Funds Drawdown	\$231,223.00	\$3,048,075.00
Obligated CDBG DR Funds	\$0.00	\$9,800,000.00
Expended CDBG DR Funds	\$231,223.00	\$3,048,075.00
City of Cedar Rapids	\$231,223.00	\$3,048,075.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

7 Business Rental Assistance Programs and 38 Steam Buy Downs for Cedar Rapids for LMI this quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Businesses	0	0	45	0/0	0/0	226/500

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-203-106A

Activity Title: BRAP - Des Moines_UN

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Urgent Need

Responsible Organization:

City of Des Moines

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$0.00

Total CDBG Program Funds Budgeted

N/A

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$0.00

\$122,500.00

Expended CDBG DR Funds

\$0.00

\$0.00

City of Des Moines

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support; and Commercial Rental Revenue Gap. Activity moved from Urgent Need to LMI 07/19/10.

Location Description:

City of Des Moines

Activity Progress Narrative:

1 LISP (Loan Interest Supplement Program) Business and 1 CRRG (Commercial Rental Revenue Gap) Business for Des Moines LMI this quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Businesses	0	0	2	0/0	0/0	2/0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-203-106B

Activity Title: BRAP - Des Moines_LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Low/Mod

Responsible Organization:

City of Des Moines

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$245,000.00
Total CDBG Program Funds Budgeted	N/A	\$245,000.00
Program Funds Drawdown	\$89,420.00	\$101,420.00
Obligated CDBG DR Funds	\$0.00	\$122,500.00
Expended CDBG DR Funds	\$89,420.00	\$89,420.00
City of Des Moines	\$89,420.00	\$89,420.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

Location Description:

City of Des Moines

Activity Progress Narrative:

1 LISP (Loan Interest Supplement Program) Business for Des Moines LMI this quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Businesses	0	0	1	0/0	0/0	1/10

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-204-106A

Activity Title: BRAP - Iowa City_UN

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Urgent Need

Responsible Organization:

City of Iowa City

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$980,000.00
Total CDBG Program Funds Budgeted	N/A	\$980,000.00
Program Funds Drawdown	\$0.00	\$539,071.00
Obligated CDBG DR Funds	\$0.00	\$980,000.00
Expended CDBG DR Funds	\$0.00	\$539,071.00
City of Iowa City	\$0.00	\$539,071.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

Location Description:

City of Iowa City

Activity Progress Narrative:

1 LISP (Loan Interest Supplement Program) Business Business for Iowa City Urgent Need this quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Businesses	0	0	1	0/0	0/0	46/25

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-205-106A**Activity Title: BRAP - Waterloo_UN****Activity Category:**

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Urgent Need

Responsible Organization:

City of Waterloo

Overall**Apr 1 thru Jun 30, 2010****To Date**

Total Projected Budget from All Sources	N/A	\$460,000.00
Total CDBG Program Funds Budgeted	N/A	\$460,000.00
Program Funds Drawdown	\$9,331.00	\$171,601.00
Obligated CDBG DR Funds	(\$520,000.00)	\$460,000.00
Expended CDBG DR Funds	\$9,331.00	\$171,601.00
City of Waterloo	\$9,331.00	\$171,601.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support; and Commercial Rental Revenue Gap

Location Description:

City of Waterloo

Activity Progress Narrative:

1 Business Rental Assistance Program and 1 Equipment Business Rental Assistance Program for Waterloo Urgent Need this quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Businesses	0	0	2	0/0	0/0	56/25

Activity Locations**No Activity Locations found.**

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-205-106B

Activity Title: BRAP - Waterloo_LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Low/Mod

Responsible Organization:

City of Waterloo

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,500,000.00
Program Funds Drawdown	\$264,321.00	\$1,180,803.00
Obligated CDBG DR Funds	\$520,000.00	\$1,500,000.00
Expended CDBG DR Funds	\$264,321.00	\$1,180,803.00
City of Waterloo	\$264,321.00	\$1,180,803.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

Location Description:

City of Waterloo

Activity Progress Narrative:

4 Business Rental Assistance Programs and 1 Commercial Rental Revenue Gap Program for Waterloo for LMI this quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Businesses	0	0	5	0/0	0/0	38/25

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-205-181

Activity Title: BRAP Admin - Waterloo

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

N/A

Responsible Organization:

City of Waterloo

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$40,000.00

Total CDBG Program Funds Budgeted

N/A

\$40,000.00

Program Funds Drawdown

\$6,564.00

\$21,568.00

Obligated CDBG DR Funds

\$0.00

\$40,000.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Administrative costs for the Business Rental Assistance Program (BRAP)

Location Description:

City of Waterloo

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-206-106B

Activity Title: BRAP - Black Hawk County_LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Low/Mod

Responsible Organization:

Black Hawk County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$392,000.00

Total CDBG Program Funds Budgeted

N/A

\$392,000.00

Program Funds Drawdown

\$70,347.00

\$338,156.00

Obligated CDBG DR Funds

\$0.00

\$392,000.00

Expended CDBG DR Funds

\$0.00

\$267,809.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-206-181**Activity Title: BRAP Admin - Black Hawk County 181****Activity Category:**

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

N/A

Responsible Organization:

Black Hawk County

Overall**Apr 1 thru Jun 30, 2010****To Date**

Total Projected Budget from All Sources	N/A	\$16,000.00
Total CDBG Program Funds Budgeted	N/A	\$16,000.00
Program Funds Drawdown	\$1,364.00	\$7,050.00
Obligated CDBG DR Funds	\$0.00	\$16,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administrative costs for the Business Rental Assistance Program (BRAP)

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:**Performance Measures**

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-208-106A

Activity Title: BRAP - Cerro Gordo County_UN

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Urgent Need

Responsible Organization:

Cerro Gordo County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$16,218.00
Total CDBG Program Funds Budgeted	N/A	\$16,218.00
Program Funds Drawdown	\$0.00	\$16,218.00
Obligated CDBG DR Funds	\$0.00	\$16,218.00
Expended CDBG DR Funds	\$0.00	\$16,218.00
Cerro Gordo County	\$0.00	\$16,218.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

Location Description:

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

Activity Progress Narrative:

1 CRRG (Commercial Rental Revenue Gap) Business and 3 Commercial Rental Revenue Gap Program for NIACOG Urgent Need this quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Businesses	0	0	4	0/0	0/0	7/3

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-208-106B**Activity Title: BRAP - Cerro Gordo County_LMI****Activity Category:**

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Low/Mod

Responsible Organization:

Cerro Gordo County

Overall**Apr 1 thru Jun 30, 2010****To Date**

Total Projected Budget from All Sources	N/A	\$179,782.00
Total CDBG Program Funds Budgeted	N/A	\$179,782.00
Program Funds Drawdown	\$71,369.00	\$114,446.00
Obligated CDBG DR Funds	\$0.00	\$179,782.00
Expended CDBG DR Funds	\$71,369.00	\$114,446.00
Cerro Gordo County	\$71,369.00	\$114,446.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

Location Description:

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

Activity Progress Narrative:

1 EBRAP (Equipment Business Rental Assistance) Business and 1 LISP (Loan Interest Supplement Program) Business for NIACOG LMI this quarter.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of Businesses	0	0	3	0/0	0/0	12/20

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-208-181

Activity Title: BRAP admin - Cerro Gordo County - 181

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

N/A

Responsible Organization:

Cerro Gordo County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$4,000.00

Total CDBG Program Funds Budgeted

N/A

\$4,000.00

Program Funds Drawdown

\$1,407.00

\$2,593.00

Obligated CDBG DR Funds

\$0.00

\$4,000.00

Expended CDBG DR Funds

\$0.00

\$834.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Administrative costs for the Business Rental Assistance Program (BRAP)

Location Description:

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found
 Total Other Funding Sources

Grantee Activity Number: 08-DRB-210-106A
Activity Title: BRAP - Linn County_UN

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Urgent Need

Responsible Organization:

Linn County

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,470,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,470,000.00
Program Funds Drawdown	\$11,045.00	\$310,621.00
Obligated CDBG DR Funds	\$0.00	\$1,470,000.00
Expended CDBG DR Funds	\$11,045.00	\$310,621.00
Linn County	\$11,045.00	\$310,621.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

Location Description:

The following counties and cities within those counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County, excluding the cities of Cedar Rapids and Iowa City

Activity Progress Narrative:

1 Business Rental Assistance Program for ECICOG for Urgent Need this quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Businesses	0	0	1	0/0	0/0	56/45

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-210-106B

Activity Title: BRAP - Linn County_LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

Low/Mod

Responsible Organization:

Linn County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,470,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,470,000.00
Program Funds Drawdown	\$75,438.00	\$1,148,863.00
Obligated CDBG DR Funds	\$0.00	\$1,470,000.00
Expended CDBG DR Funds	\$75,438.00	\$1,148,863.00
Linn County	\$75,438.00	\$1,148,863.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

Location Description:

The following counties and cities within those counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County, excluding the cities of Cedar Rapids and Iowa City

Activity Progress Narrative:

3 Business Rental Assistance Programs ECICOG for LMI this quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Businesses	0	0	3	0/0	0/0	7/45

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-210-181**Activity Title: BRAP Admin - Linn County 181****Activity Category:**

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2010

National Objective:

N/A

Responsible Organization:

Linn County

Overall**Apr 1 thru Jun 30, 2010****To Date****Total Projected Budget from All Sources**

N/A

\$60,000.00

Total CDBG Program Funds Budgeted

N/A

\$60,000.00

Program Funds Drawdown

\$1,730.00

\$30,349.00

Obligated CDBG DR Funds

\$0.00

\$60,000.00

Expended CDBG DR Funds

\$0.00

\$12,246.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Business Rental Assistance Program - Rental assistance to businesses who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months.

Location Description:

The following counties and cities within those counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County, excluding the cities of Cedar Rapids and Iowa City

Activity Progress Narrative:**Performance Measures**

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRBSC-201-105

Activity Title: Cedar Rapids Steam Rate Buydown_UN

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

08D2_BusinessAssistance

Project Title:

08D2_BusinessAssistance

Projected Start Date:

09/09/2009

Projected End Date:

09/09/2010

National Objective:

Urgent Need

Responsible Organization:

City of Cedar Rapids

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$3,841,531.00

Total CDBG Program Funds Budgeted

N/A

\$3,841,531.00

Program Funds Drawdown

\$557,663.00

\$3,623,005.00

Obligated CDBG DR Funds

\$0.00

\$3,841,531.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Buy Down of Steam Rates for 50 businesses qualified under Urgent Need.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRBSC-201-105A
Activity Title:	Cedar Rapids Steam Buydown_LMI

Activity Category:
Econ. development or recovery activity that creates/retains jobs

Project Number:
08D2_BusinessAssistance

Projected Start Date:
09/09/2009

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_BusinessAssistance

Projected End Date:
09/09/2010

Responsible Organization:
City of Cedar Rapids

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,038,469.00
Total CDBG Program Funds Budgeted	N/A	\$1,038,469.00
Program Funds Drawdown	\$270,225.00	\$592,778.00
Obligated CDBG DR Funds	\$0.00	\$1,038,469.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buy Down of Steam Rates for 60 businesses qualified under Low/Moderate Income.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRBSC-201-181
Activity Title:	Cedar Rapids Steam Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

09/09/2009

Projected End Date:

09/09/2011

National Objective:

N/A

Responsible Organization:

City of Cedar Rapids

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$320,000.00
Total CDBG Program Funds Budgeted	N/A	\$320,000.00
Program Funds Drawdown	\$68,861.00	\$195,669.00
Obligated CDBG DR Funds	\$0.00	\$320,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administrative activities for the provision of assistance to Cedar Rapids businesses in the conversion from steam to alternative energy sources.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRFPM-001-178
Activity Title:	Flood Plain Mapping - Pilot

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

09/16/2009

Projected End Date:

09/16/2010

National Objective:

Urgent Need

Responsible Organization:

Iowa Department of Natural Resources

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$88,047.26
Total CDBG Program Funds Budgeted	N/A	\$88,047.26
Program Funds Drawdown	\$88,047.00	\$88,047.00
Obligated CDBG DR Funds	\$88,047.26	\$88,047.26
Expended CDBG DR Funds	\$88,047.00	\$88,047.00
Iowa Department of Natural Resources	\$88,047.00	\$88,047.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Update of flood plain maps.
A pilot project to initiate the larger Flood Plain Mapping Program. This activity is part of DREF Qualifying Activity A.

Location Description:

Statewide

Activity Progress Narrative:

The Iowa Flood Center (IFC) completed the pilot project March 16, 2010. Last draw was 05/10/10. See previous QPR for detailed summary.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
Activity funds eligible for DREF (Ike)	0	0	0	0/0	0/0	0/88047

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-201-181
Activity Title:	BlackHawkCo DRH Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

N/A

Responsible Organization:

Black Hawk County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$98,899.00
Total CDBG Program Funds Budgeted	N/A	\$98,899.00
Program Funds Drawdown	\$0.00	\$5,968.00
Obligated CDBG DR Funds	\$83,110.00	\$98,899.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration for Black Hawk County

Location Description:

Black Hawk County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-201-731

Activity Title: BlackHawkCoRentalRehab_LMI

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Black Hawk County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$3,189,351.00
Total CDBG Program Funds Budgeted	N/A	\$3,189,351.00
Program Funds Drawdown	\$0.00	\$697.00
Obligated CDBG DR Funds	\$0.00	\$750,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Black Hawk County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Multi-family rental rehabilitation (small, under 8 units) in Black Hawk County.

Location Description:

various locations in Black Hawk County

Activity Progress Narrative:

Awards have been made to 7 units of rental housing.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	7	0/0	0/0	7/20

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-201-871**Activity Title: Black Hawk County SFNC LMI****Activity Category:**

Construction of new housing

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Black Hawk County

Overall**Apr 1 thru Jun 30, 2010****To Date****Total Projected Budget from All Sources**

N/A

\$809,791.00

Total CDBG Program Funds Budgeted

N/A

\$809,791.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$809,791.00

\$809,791.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Construction of 18 new single family housing units in the county of Black Hawk.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

Black Hawk County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-201-872

Activity Title: Black Hawk Co - SFNC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2011

Responsible Organization:

Black Hawk County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$778,034.00
Total CDBG Program Funds Budgeted	N/A	\$778,034.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$778,034.00	\$778,034.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 17 single family housing units in the area.
Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

Black Hawk County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-202-181**Activity Title: Cerro Gordo Co. DRH Admin****Activity Category:**

Administration

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

N/A

Responsible Organization:

Cerro Gordo County

Overall**Apr 1 thru Jun 30, 2010****To Date****Total Projected Budget from All Sources**

N/A

\$105,686.00

Total CDBG Program Funds Budgeted

N/A

\$105,686.00

Program Funds Drawdown

\$4,769.00

\$4,769.00

Obligated CDBG DR Funds

\$51,058.00

\$105,686.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

General administrative costs

Location Description:

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

Activity Progress Narrative:**Performance Measures**

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-202-731

Activity Title: Cerro Gordo Small Rental Rehab-LMI

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Cerro Gordo County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,482,334.00
Total CDBG Program Funds Budgeted	N/A	\$1,482,334.00
Program Funds Drawdown	\$132,425.00	\$132,425.00
Obligated CDBG DR Funds	\$0.00	\$1,482,334.00
Expended CDBG DR Funds	\$132,425.00	\$132,425.00
Cerro Gordo County	\$132,425.00	\$132,425.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of small rental units (defined as 8 units and less)

Location Description:

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

Activity Progress Narrative:

Awards have been made to 1 unit of rental housing this quarter.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	1	0/0	0/0	23/39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-202-732

Activity Title: Cerro Gordo Co. Large Rental Rehab-LMI

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2011

Responsible Organization:

Cerro Gordo County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,112,500.00
Total CDBG Program Funds Budgeted	N/A	\$1,112,500.00
Program Funds Drawdown	\$91,896.00	\$523,456.00
Obligated CDBG DR Funds	\$0.00	\$1,112,500.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of rental units (projects of 8 units and larger)

Location Description:

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-202-871

Activity Title: Cerro Gordo Co SFNC LMI

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Cerro Gordo County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,356,944.00
Total CDBG Program Funds Budgeted	N/A	\$1,356,944.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$1,356,944.00	\$1,356,944.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of 30 new single family housing units in the county of Cerro Gordo. Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

Cerro Gordo County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-202-872**Activity Title: Cerro Gordo Co SFNC UN****Activity Category:**

Construction of new housing

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Urgent Need

Responsible Organization:

Cerro Gordo County

Overall**Apr 1 thru Jun 30, 2010****To Date**

Total Projected Budget from All Sources	N/A	\$1,068,314.00
Total CDBG Program Funds Budgeted	N/A	\$1,068,314.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$1,068,314.00	\$1,068,314.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 24 single-family housing units in the area.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

Cerro Gordo County

Activity Progress Narrative:**Performance Measures**

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-203-181

Activity Title: CassCo DRH Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

N/A

Responsible Organization:

Cass County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$27,376.00

Total CDBG Program Funds Budgeted

N/A

\$27,376.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$26,709.00

\$27,376.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Administration for Cass County

Location Description:

Cass County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-203-871

Activity Title: Cass County SFNC LMI

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Cass County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$257,137.00

Total CDBG Program Funds Budgeted

N/A

\$257,137.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$257,137.00

\$257,137.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

New construction of 6 single family housing units in the area.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

Cass County, Iowa

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-203-872**Activity Title: Cass County SFNC UN****Activity Category:**

Construction of new housing

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Urgent Need

Responsible Organization:

Cass County

Overall**Apr 1 thru Jun 30, 2010****To Date****Total Projected Budget from All Sources**

N/A

\$247,054.00

Total CDBG Program Funds Budgeted

N/A

\$247,054.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$247,054.00

\$247,054.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

New construction of 5 single family housing units in the area.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

Cass County

Activity Progress Narrative:**Performance Measures****No Performance Measures found.**

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-204-181

Activity Title: Dubuque Co DRH Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

N/A

Responsible Organization:

Dubuque County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$127,407.00

Total CDBG Program Funds Budgeted

N/A

\$127,407.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$127,407.00

\$127,407.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

General administrative duties.

Location Description:

Dubuque County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-204-731

Activity Title: Dubuque Co RentalRehabSm_LMI

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Dubuque County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$209,994.00
Total CDBG Program Funds Budgeted	N/A	\$209,994.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$209,994.00	\$209,994.00
Expended CDBG DR Funds	\$0.00	\$0.00
Dubuque County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Multi-family rental rehabilitation (small, under 8 units) in Dubuque County.

Location Description:

Dubuque County

Activity Progress Narrative:

Awards have been made to 3 units of rental housing.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	3	0/0	0/0	3/6

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-204-871

Activity Title: Dubuque Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2011

Responsible Organization:

Dubuque County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,459,116.00
Total CDBG Program Funds Budgeted	N/A	\$1,459,116.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$1,459,116.00	\$1,459,116.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of 36 new single family housing units in the county of Dubuque.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

Dubuque County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-204-872

Activity Title: Dubuque Co SFNC UN

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Urgent Need

Responsible Organization:

Dubuque County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,418,564.00
Total CDBG Program Funds Budgeted	N/A	\$1,418,564.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$1,418,564.00	\$1,418,564.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 35 single family housing units in Dubuque County.
Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
This activity is a DREF Qualifying Activity C.

Location Description:

Dubuque County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-204-971

Activity Title: Dubuque Co Repair/Rehab_LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Dubuque County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$700,000.00
Total CDBG Program Funds Budgeted	N/A	\$700,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$700,000.00	\$700,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Housing Repair for low and moderate income families in flood impacted areas for 10 units.

Location Description:

Dubuque County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-204-972

Activity Title: Dubuque Co Repair/Rehab_UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Urgent Need

Responsible Organization:

Dubuque County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$560,000.00

Total CDBG Program Funds Budgeted

N/A

\$560,000.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$560,000.00

\$560,000.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Housing repair for 80 - 100% of MFI (Median Family Income) in flood impacted areas for 8 units.

Location Description:

Dubuque County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-204-975

Activity Title: Dubuque Co JSE-LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Dubuque County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$392,273.00

Total CDBG Program Funds Budgeted

N/A

\$392,273.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$392,273.00

\$392,273.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Rehab/Repair of flood-damaged units, up to \$24,999 in hard construction rehab costs for LMI households.

Location Description:

Dubuque County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-204-976
Activity Title:	Dubuque Co JSE-UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Urgent Need

Responsible Organization:

Dubuque County

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$374,991.00
Total CDBG Program Funds Budgeted	N/A	\$374,991.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$374,991.00	\$374,991.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehab/Repair of flood-damaged units, up to \$24,999 in hard construction rehab costs for households of 80%-100% of median income.

Location Description:

Dubuque County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-204-981

Activity Title: Dubuque Co HomebuyerAsst_LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Dubuque County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$550,000.00

Total CDBG Program Funds Budgeted

N/A

\$550,000.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$550,000.00

\$550,000.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Homebuyer assistance for 22 LMI households.

Location Description:

Dubuque County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-204-982
Activity Title:	Dubuque Co HomeBuyerAsst_UN

Activity Category:
Homeownership Assistance (with waiver only)

Project Number:
08D2_Housing

Projected Start Date:
03/18/2009

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
03/31/2011

Responsible Organization:
Dubuque County

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$475,000.00
Total CDBG Program Funds Budgeted	N/A	\$475,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$475,000.00	\$475,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer assistance to households 80% - 100% of median income.

Location Description:

Dubuque County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-205-181

Activity Title: Linn Co. DRH Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

N/A

Responsible Organization:

Linn County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$85,885.00
Total CDBG Program Funds Budgeted	N/A	\$85,885.00
Program Funds Drawdown	\$0.00	\$2,066.00
Obligated CDBG DR Funds	\$36,139.00	\$85,885.00
Expended CDBG DR Funds	\$0.00	\$1,666.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration for Linn County DRH activities

Location Description:

Cities and Counties in the ECICOG area, excluding the cities of Cedar Rapids and Iowa City, within the following counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-205-731

Activity Title: Linn County - SmRentalRehab-LMI

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2009

National Objective:

Low/Mod

Responsible Organization:

Linn County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$525,650.00
Total CDBG Program Funds Budgeted	N/A	\$525,650.00
Program Funds Drawdown	\$0.00	\$200,072.00
Obligated CDBG DR Funds	\$0.00	\$525,650.00
Expended CDBG DR Funds	\$0.00	\$200,072.00
Linn County	\$0.00	\$200,072.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of rental units in projects of under 8 units.

Location Description:

Cities and Counties in the ECICOG area, excluding the cities of Cedar Rapids and Iowa City, within the following counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County.

Activity Progress Narrative:

Awards have been made to 1 unit of rental housing.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	1	0/0	0/0	14/22

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-205-871**Activity Title: Linn Co SFNC LMI****Activity Category:**

Construction of new housing

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Linn County

Overall**Apr 1 thru Jun 30, 2010****To Date****Total Projected Budget from All Sources**

N/A

\$868,193.00

Total CDBG Program Funds Budgeted

N/A

\$868,193.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$868,193.00

\$868,193.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Construction of 21 new single family housing units in the county of Linn.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

Linn County, Iowa

Activity Progress Narrative:**Performance Measures****No Performance Measures found.**

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-205-872

Activity Title: Linn Co - SFNC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2011

Responsible Organization:

Linn County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$977,259.00
Total CDBG Program Funds Budgeted	N/A	\$977,259.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$977,259.00	\$977,259.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of 20 new single family housing units in Linn County.
Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
This activity is a DREF Qualifying Activity C.

Location Description:

Linn County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-208-181
Activity Title:	Cedar Rapids DRH Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

N/A

Responsible Organization:

City of Cedar Rapids

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$481,354.00
Total CDBG Program Funds Budgeted	N/A	\$481,354.00
Program Funds Drawdown	\$19,030.00	\$89,015.00
Obligated CDBG DR Funds	\$150,000.00	\$481,354.00
Expended CDBG DR Funds	\$0.00	\$15,027.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration and planning costs for disaster recovery funds.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-208-731

Activity Title: Cedar Rapids Small Rental Rehab-LMI

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2011

Responsible Organization:

City of Cedar Rapids

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$11,895,701.00
Total CDBG Program Funds Budgeted	N/A	\$11,895,701.00
Program Funds Drawdown	\$702,554.00	\$3,596,754.00
Obligated CDBG DR Funds	\$0.00	\$11,895,701.00
Expended CDBG DR Funds	\$702,554.00	\$3,596,754.00
City of Cedar Rapids	\$702,554.00	\$3,596,754.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of flood impacted rental properties with 7 and under units.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Awards have been made to 24 units of rental housing.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	24	0/0	0/0	244/397

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-208-871**Activity Title: CedarRapids SFNC LMI****Activity Category:**

Construction of new housing

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Cedar Rapids

Overall**Apr 1 thru Jun 30, 2010****To Date****Total Projected Budget from All Sources**

N/A

\$6,288,622.00

Total CDBG Program Funds Budgeted

N/A

\$6,288,622.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$6,288,622.00

\$6,288,622.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Construction of 135 new single family housing units in the city of Cedar Rapids.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:**Performance Measures****No Performance Measures found.**

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-208-872

Activity Title: CedarRapids SFNC UN

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Urgent Need

Responsible Organization:

Cedar Rapids

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$6,917,369.00
Total CDBG Program Funds Budgeted	N/A	\$6,917,369.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$6,917,369.00	\$6,917,369.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 128 single family housing units in Cedar Rapids.
Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
This activity is a DREF Qualifying Activity C.

Location Description:

Various locations in the city of Cedar Rapids.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-208-876

Activity Title: Cedar Rapids MultiFamily New Constr.-LMI

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

08D2_Housing

Projected Start Date:

09/01/2009

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2011

Responsible Organization:

City of Cedar Rapids

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$3,500,000.00
Total CDBG Program Funds Budgeted	N/A	\$3,500,000.00
Program Funds Drawdown	\$1,939,262.00	\$2,454,039.00
Obligated CDBG DR Funds	\$0.00	\$3,500,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Two multi-family rental new construction projects in the city of Cedar Rapids.

Stormwater management system that includes a retention pond and erosion control measures. Cedar Rapids city staff have provided the budget breakout for this portion of the new multifamily replacement housing activity.

This activity is part of DREF qualifying activity C.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-209-181

Activity Title: DesMoines_Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

N/A

Responsible Organization:

Des Moines

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$38,377.00

Total CDBG Program Funds Budgeted

N/A

\$38,377.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$17,576.00

\$38,377.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

General Administration Services

Location Description:

City of Des Moines.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-209-731

Activity Title: Des Moines Rental Rehab Sm_LMI

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Des Moines

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$357,458.00
Total CDBG Program Funds Budgeted	N/A	\$357,458.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$357,458.00
Expended CDBG DR Funds	\$0.00	\$0.00
Des Moines	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of small rental units (defined as 7 units and less)

Location Description:

City of Des Moines

Activity Progress Narrative:

Awards have been made to 3 units of rental housing.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	3	0/0	0/0	8/11

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-209-871**Activity Title: DesMoines SFNC LMI****Activity Category:**

Construction of new housing

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Des Moines

Overall**Apr 1 thru Jun 30, 2010****To Date****Total Projected Budget from All Sources**

N/A

\$422,939.00

Total CDBG Program Funds Budgeted

N/A

\$422,939.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$422,939.00

\$422,939.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Construction of 10 new single family housing units in the city of Des Moines.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

City of Des Moines

Activity Progress Narrative:**Performance Measures****No Performance Measures found.**

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-209-872

Activity Title: Des Moines SFNC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2011

Responsible Organization:

Des Moines

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$438,293.00
Total CDBG Program Funds Budgeted	N/A	\$438,293.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$438,293.00	\$438,293.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 11 single family housing units in Des Moines, Iowa.
Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
This activity is a DREF Qualifying Activity C.

Location Description:

City of Des Moines, Iowa.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-210-181
Activity Title:	Iowa City DRH Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

N/A

Responsible Organization:

City of Iowa City

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$55,050.00
Total CDBG Program Funds Budgeted	N/A	\$55,050.00
Program Funds Drawdown	\$3,444.00	\$3,444.00
Obligated CDBG DR Funds	\$33,381.00	\$55,050.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Iowa City

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-210-731

Activity Title: Iowa City Small Rental Rehab

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2011

Responsible Organization:

City of Iowa City

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$154,995.00
Total CDBG Program Funds Budgeted	N/A	\$154,995.00
Program Funds Drawdown	\$100,047.00	\$100,047.00
Obligated CDBG DR Funds	\$0.00	\$154,995.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rental Rehabilitation of small rental projects - under 8 units.

Location Description:

City of Iowa City

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found

Total Other Funding Sources

Amount

Grantee Activity Number:	08-DRH-210-872
Activity Title:	Iowa City - SFNC UN

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Urgent Need

Responsible Organization:

City of Iowa City

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,635,697.00
Total CDBG Program Funds Budgeted	N/A	\$1,635,697.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$1,635,697.00	\$1,635,697.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 37 single family housing units in the area. Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period. IDED staff have estimated average cost per unit of \$4,000, out of total construction costs. This activity is a DREF Qualifying Activity C.

Location Description:

City of Iowa City, Iowa

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-210-875**Activity Title: Iowa City - Small Rental New Construction****Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

City of Iowa City

Overall**Apr 1 thru Jun 30, 2010****To Date****Total Projected Budget from All Sources**

N/A

\$2,900,000.00

Total CDBG Program Funds Budgeted

N/A

\$2,900,000.00

Program Funds Drawdown

\$569,795.00

\$569,795.00

Obligated CDBG DR Funds

\$0.00

\$2,900,000.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

New construction of 22 single family rental units.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

City of Iowa City

Activity Progress Narrative:**Performance Measures****No Performance Measures found.**

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-211-181

Activity Title: Waterloo DRH Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

N/A

Responsible Organization:

City of Waterloo

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$38,100.00

Total CDBG Program Funds Budgeted

N/A

\$38,100.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$31,784.00

\$38,100.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

administration for Waterloo

Location Description:

Waterloo

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-211-731

Activity Title: WaterlooRentalRehabSm_LMI

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

City of Waterloo

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$200,983.00
Total CDBG Program Funds Budgeted	N/A	\$200,983.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$99,017.00)	\$200,983.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Waterloo	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Multi-family rental rehab (small, under 8 units) in Waterloo

Location Description:

Various locations in Waterloo

Activity Progress Narrative:

Awards have been made to 1 unit of rental housing.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	1	0/0	0/0	1/8

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-211-871

Activity Title: Waterloo SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2011

Responsible Organization:

Waterloo

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$515,300.00
Total CDBG Program Funds Budgeted	N/A	\$515,300.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$515,300.00	\$515,300.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of 10 new single family housing units in the city of Waterloo.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

Location Description:

City of Waterloo

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-211-872

Activity Title: Waterloo SNFC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2011

Responsible Organization:

Waterloo

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$515,300.00
Total CDBG Program Funds Budgeted	N/A	\$515,300.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$515,300.00	\$515,300.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 10 single family housing units in the city.
Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
This activity is a DREF Qualifying Activity C.

Location Description:

City of Waterloo

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-211-975

Activity Title: Waterloo JSE-LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Low/Mod

Responsible Organization:

Waterloo

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$600,000.00
Total CDBG Program Funds Budgeted	N/A	\$600,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$600,000.00	\$600,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehab/Repair of flood-damaged units, up to \$24,999 in hard construction rehab costs for LMI households.

Location Description:

City of Waterloo

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-211-976

Activity Title: Waterloo JSE-UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

03/18/2009

Projected End Date:

03/31/2011

National Objective:

Urgent Need

Responsible Organization:

Waterloo

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$225,000.00
Total CDBG Program Funds Budgeted	N/A	\$225,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$225,000.00	\$225,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehab/Repair of flood-damaged units, up to \$24,999 in hard construction rehab costs for households of 80%-100% of median income.

Location Description:

City of Waterloo

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRHB-229-1

Activity Title: Cedar Rapids DRHB Acq

Activity Category:

Acquisition - buyout of residential properties

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

11/04/2009

Projected End Date:

11/04/2012

National Objective:

Urgent Need

Responsible Organization:

City of Cedar Rapids

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$103,774,545.00
Total CDBG Program Funds Budgeted	N/A	\$103,774,545.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$20,972,120.00	\$90,406,494.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of flood damaged homes in Cedar Rapids.

This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRHB-229-181
Activity Title:	Cedar Rapids DRHB Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Projected End Date:

11/04/2012

National Objective:

N/A

Responsible Organization:

City of Cedar Rapids

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$2,809,800.00
Total CDBG Program Funds Budgeted	N/A	\$2,809,800.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$558,714.00	\$2,468,197.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRHB-229-75
Activity Title:	Cedar Rapids DRHB Demo

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
11/04/2012

National Objective:
Urgent Need

Responsible Organization:
City of Cedar Rapids

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$23,549,950.00
Total CDBG Program Funds Budgeted	N/A	\$23,549,950.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$4,582,281.00	\$21,277,326.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of 1020 properties in flood damaged areas of Cedar Rapids. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRHB-229-81**Activity Title: Cedar Rapids DRHB ReplaceAllow****Activity Category:**

Relocation payments and assistance

Activity Status:

Under Way

Project Number:

08D2_Housing

Project Title:

08D2_Housing

Projected Start Date:

11/04/2009

Projected End Date:

11/04/2012

National Objective:

Urgent Need

Responsible Organization:

City of Cedar Rapids

Overall**Apr 1 thru Jun 30, 2010****To Date**

Total Projected Budget from All Sources	N/A	\$10,355,708.00
Total CDBG Program Funds Budgeted	N/A	\$10,355,708.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$1,822,603.00	\$9,257,838.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 1090 homeowners.

This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:**Performance Measures**

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-207-55

Activity Title: Des Moines DRI 207 SanSew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

03/18/2009

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

City of Des Moines

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,200,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,200,000.00
Program Funds Drawdown	\$325,993.00	\$325,993.00
Obligated CDBG DR Funds	\$0.00	\$1,200,000.00
Expended CDBG DR Funds	\$325,993.00	\$325,993.00
City of Des Moines	\$325,993.00	\$325,993.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary sewer repairs in the Highland Hills neighborhood area.

Lining of sanitary sewers.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG &ndash DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF Qualifying Activity C.

Location Description:

City of Des Moines

Activity Progress Narrative:

Approximately 27% (\$325,993) of the Project Funds have been expended. Approximately 99% of Engineering is complete and approximately 90% of Construction is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/5654
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/1080000

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-214-31

Activity Title: Louisa Co DRI Bridges_UN

Activity Category:

Construction/reconstruction of streets

Project Number:

08D2_Infrastructure

Projected Start Date:

06/16/2009

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

12/31/2010

Responsible Organization:

Louisa County

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,552,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,552,000.00
Program Funds Drawdown	\$0.00	\$5,726.00
Obligated CDBG DR Funds	\$0.00	\$1,552,000.00
Expended CDBG DR Funds	\$0.00	\$5,726.00
Louisa County	\$0.00	\$5,726.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Replace two bridges and approaches

Location Description:

Louisa County

Activity Progress Narrative:

Approximately \$5726 of the Project Funds have been expended.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/6168	0/12183

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-229-67

Activity Title: ClarksvilleStormSewInst_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Clarksville

Overall

Apr 1 thru Jun 30, 2010

To Date

	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,992,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,992,000.00
Program Funds Drawdown	\$21,694.00	\$21,694.00
Obligated CDBG DR Funds	\$0.00	\$1,992,000.00
Expended CDBG DR Funds	\$21,694.00	\$21,694.00
Clarksville	\$21,694.00	\$21,694.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Sewer Installation in Clarksville, Iowa.
 New storm sewer lines and detention basin.
 This project is designed to mitigate flooding to avoid damage such as that caused by the 2008 disaster.
 The activity creates an improved facility over that which existed prior to the disaster.
 State review of local financial capacity indicates that the project is unlikely to proceed without CDBG &ndash DR funds.
 At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.
 This activity is a DREF Qualifying Activity C.

Location Description:

Storm sewer in Clarksville, IA

Activity Progress Narrative:

Approximately 1% (\$21,694) of the Project Funds have been expended. Approximately 12% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/1441

Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/1872480
---------------------------------------	---	---	---	-----	-----	-----------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-239-181

Activity Title: Anamosa_Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

02/08/2010

Projected End Date:

08/30/2011

National Objective:

N/A

Responsible Organization:

Anamosa

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$10,000.00

Total CDBG Program Funds Budgeted

N/A

\$10,000.00

Program Funds Drawdown

\$2,450.00

\$2,450.00

Obligated CDBG DR Funds

\$0.00

\$10,000.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

General Administration Services.

Location Description:

City of Anamosa

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-239-59

Activity Title: AnamosaWastewtrPlantImpr_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

02/08/2010

Projected End Date:

08/30/2011

National Objective:

Urgent Need

Responsible Organization:

Anamosa

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$3,059,000.00
Total CDBG Program Funds Budgeted	N/A	\$3,059,000.00
Program Funds Drawdown	\$650.00	\$650.00
Obligated CDBG DR Funds	\$0.00	\$3,059,000.00
Expended CDBG DR Funds	\$650.00	\$650.00
Anamosa	\$650.00	\$650.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Wastewater Plant Improvements..Elevate and replace the raw pumping and gritt screening facilities, as well as secondary wastewater treatment unit.

Elevation and reconstruction of portions of the wastewater plant.

This project is designed to mitigate flooding that shut down the sewage treatment plant during the 2008 disaster. The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG &ndash DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF Qualifying Activity C.

Location Description:

City of Anamosa

Activity Progress Narrative:

Approximately \$3,325 of the Project Funds have been expended.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/2247	0/5494
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/2792790

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-241-55

Activity Title: ClearLakeSanSew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Clear Lake

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$2,360,000.00
Total CDBG Program Funds Budgeted	N/A	\$2,360,000.00
Program Funds Drawdown	\$46,992.00	\$46,992.00
Obligated CDBG DR Funds	\$0.00	\$2,360,000.00
Expended CDBG DR Funds	\$46,992.00	\$46,992.00
Clear Lake	\$46,992.00	\$46,992.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in Clear Lake, Iowa
New sanitary sewer lines, new lift station.

This project is designed to increase the capacity of sewer interceptor lines in the northeast part of the city, to mitigate conditions such as those caused by the 2008 disaster, which resulted in sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG &ndash DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data

This activity is a DREF qualifying activity C.

Location Description:

Sanitary sewer system in Clear Lake, IA

Activity Progress Narrative:

Approximately 3% (\$72,864) of the Project Funds have been expended. Approximately 30% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/8161
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/2124000

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-242-55

Activity Title: ConradSanSew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Conrad

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$819,039.00
Total CDBG Program Funds Budgeted	N/A	\$819,039.00
Program Funds Drawdown	\$36,381.00	\$36,381.00
Obligated CDBG DR Funds	\$0.00	\$819,039.00
Expended CDBG DR Funds	\$36,381.00	\$36,381.00
Conrad	\$36,381.00	\$36,381.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in Conrad, Iowa

New sanitary sewer line; lining of sanitary sewers.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG &ndash DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

Location Description:

Sanitary sewer system in Conrad, IA.

Activity Progress Narrative:

Approximately 4% (\$36,381) of the Project Funds have been expended. Approximately 41% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/1055
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/819039

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-244-55

Activity Title: AckleySanSew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Ackley

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,270,175.00
Total CDBG Program Funds Budgeted	N/A	\$1,270,175.00
Program Funds Drawdown	\$29,239.00	\$29,239.00
Obligated CDBG DR Funds	\$0.00	\$1,270,175.00
Expended CDBG DR Funds	\$29,239.00	\$29,239.00
Ackley	\$29,239.00	\$29,239.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in Ackley, Iowa
Ditch cleaning and culvert repairs

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG &ndash DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

Location Description:

Sanitary sewer system in Ackley, IA.

Activity Progress Narrative:

Approximately 3% of project funds (\$41,117) have been expended. Approximately 26% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/1809
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/1270175

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-246-55

Activity Title: BrooklynSanSew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Brooklyn

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,554,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,554,000.00
Program Funds Drawdown	\$51,613.00	\$69,714.00
Obligated CDBG DR Funds	\$0.00	\$1,554,000.00
Expended CDBG DR Funds	\$51,613.00	\$69,714.00
Brooklyn	\$51,613.00	\$69,714.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in Brooklyn, Iowa

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG &ndash DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

Location Description:

Sanitary sewer system in Brooklyn, IA.

Activity Progress Narrative:

Approximately 4% (\$69,714) of the Project Funds have been expended. Approximately 50% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/1367
Activity funds eligible for DREF (Ike)	0	0	0	0/0	0/0	0/1476300

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-252-55

Activity Title: AldenSanSew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Alden

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,319,500.00
Total CDBG Program Funds Budgeted	N/A	\$1,319,500.00
Program Funds Drawdown	\$10,851.00	\$10,851.00
Obligated CDBG DR Funds	\$0.00	\$1,319,500.00
Expended CDBG DR Funds	\$10,851.00	\$10,851.00
Alden	\$10,851.00	\$10,851.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in Alden, IA.
This activity meets category C.

New sanitary sewer lines.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG &ndash DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

Location Description:

Sanitary sewer system in Alden, IA.

Activity Progress Narrative:

Approximately 1% (\$16,814) of the Project Funds have been expended. Approximately 4% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/904
Activity funds eligible for DREF (Ike)	0	0	0	0/0	0/0	0/1319500

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-260-69

Activity Title: CambridgeStormSew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Cambridge

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$823,600.00
Total CDBG Program Funds Budgeted	N/A	\$823,600.00
Program Funds Drawdown	\$30,240.00	\$30,240.00
Obligated CDBG DR Funds	\$0.00	\$823,600.00
Expended CDBG DR Funds	\$30,240.00	\$30,240.00
Cambridge	\$30,240.00	\$30,240.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Sewer Improvements in Cambridge, Iowa
New storm sewer lines.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG &ndash DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying activity C.

Location Description:

Storm sewer in Cambridge, IA.

Activity Progress Narrative:

Approximately 8% (\$69,803) of the Project Funds have been expended. Approximately 57% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/819
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/823600

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-265-55

Activity Title: LawlerSanSew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Lawler

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$362,670.00
Total CDBG Program Funds Budgeted	N/A	\$362,670.00
Program Funds Drawdown	\$9,397.00	\$9,397.00
Obligated CDBG DR Funds	\$0.00	\$362,670.00
Expended CDBG DR Funds	\$9,397.00	\$9,397.00
Lawler	\$9,397.00	\$9,397.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in Lawler, Iowa.
Lining and new sanitary sewers.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF qualifying activity C.

Location Description:

Sanitary Sewer in Lawler, IA.

Activity Progress Narrative:

Approximately 3% (\$9397) of the Project Funds have been expended. Approximately 53% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/461
Activity funds eligible for DREF (Ike)	0	0	0	0/0	0/0	0/355417

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-268-69

Activity Title: Glidden DRI Storm Sew UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Glidden

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$454,500.00
Total CDBG Program Funds Budgeted	N/A	\$454,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$454,500.00
Expended CDBG DR Funds	\$0.00	\$0.00
Glidden	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Install additional capacity to the existing West pond berm and collect and redirect storm water flow through Glidden. Storm water retention.

This project is designed to mitigate flooding as well as excessive infiltration and inflow of ground- and surface waters into the sanitary sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF qualifying activity C.

Location Description:

City of Glidden

Activity Progress Narrative:

Approximately 4% (\$18,315) of the Project Funds have been expended. Approximately 46% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/1255
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/340875

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-278-181

Activity Title: Waterloo_DRI_278_Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

N/A

Responsible Organization:

Waterloo

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$10,000.00

Total CDBG Program Funds Budgeted

N/A

\$10,000.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$4,000.00

\$10,000.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Administration of Storm Sewer Improvements project in Waterloo, Iowa

Location Description:

City of Waterloo, Iowa

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-278-69

Activity Title: Waterloo_DRI_StormSewerImp_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Waterloo

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$3,931,250.00
Total CDBG Program Funds Budgeted	N/A	\$3,931,250.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$3,362,800.00	\$3,931,250.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Sewer Improvements - install lift stations in commercial area

Location Description:

City of Waterloo, Iowa

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRI-284-69
Activity Title:	Madrid DRI StormSew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Madrid

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$2,060,000.00
Total CDBG Program Funds Budgeted	N/A	\$2,060,000.00
Program Funds Drawdown	\$14,956.00	\$49,266.00
Obligated CDBG DR Funds	\$0.00	\$2,060,000.00
Expended CDBG DR Funds	\$14,956.00	\$49,266.00
Madrid	\$14,956.00	\$49,266.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construct improvements to the main storm drainage way through Madrid
New storm- and sanitary sewer lines, retention basin..

This project is designed to mitigate flooding as well as excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

Location Description:

City of Madrid

Activity Progress Narrative:

Approximately 3% (\$54,366) of the Project Funds have been expended. Approximately 19% of Engineering is complete.

Performance Measures

This Report Period			Cumulative Actual Total / Expected		
Low	Mod	Total	Low	Mod	Total

# of Persons benefitting	0	0	0	0/0	0/0	0/2264
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/1648000

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRI-285-55

Activity Title: Eddyville DRI SanSewImp_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Eddyville

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$4,091,680.00
Total CDBG Program Funds Budgeted	N/A	\$4,091,680.00
Program Funds Drawdown	\$42,535.00	\$42,535.00
Obligated CDBG DR Funds	\$0.00	\$4,091,680.00
Expended CDBG DR Funds	\$42,535.00	\$42,535.00
Eddyville	\$42,535.00	\$42,535.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construct improvements to the wastewater treatment lagoon, upgrade sanitary life stations and sewer lining. Flood wall around lagoons, storm water pump, new lift stations, and sanitary sewer lining. This project is designed to mitigate flooding of the wastewater lagoons and other parts of the city, as well as excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

Location Description:

City of Eddyville

Activity Progress Narrative:

Approximately 1% (\$48,484) of the Project Funds have been expended. Approximately 7% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/1064
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/3682512

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-286-181

Activity Title: Birmingham DRI Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

N/A

Responsible Organization:

Birmingham

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$5,000.00

Total CDBG Program Funds Budgeted

N/A

\$5,000.00

Program Funds Drawdown

\$695.00

\$695.00

Obligated CDBG DR Funds

\$0.00

\$5,000.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

General administrative services.

Location Description:

City of Birmingham

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRI-286-55
Activity Title:	BirminghamSanSew_UN

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Activity Status:
Under Way

Project Number:
08D2_Infrastructure

Project Title:
08D2_Infrastructure

Projected Start Date:
11/04/2009

Projected End Date:
05/31/2011

National Objective:
Urgent Need

Responsible Organization:
Birmingham

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$807,000.00
Total CDBG Program Funds Budgeted	N/A	\$807,000.00
Program Funds Drawdown	\$4,290.00	\$8,581.00
Obligated CDBG DR Funds	\$0.00	\$807,000.00
Expended CDBG DR Funds	\$4,290.00	\$8,581.00
Birmingham	\$4,290.00	\$8,581.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in Birmingham, Iowa
New storm- and sanitary sewer lines.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

Location Description:

Sanitary sewer system in Birmingham, IA.

Activity Progress Narrative:

Approximately 2% (\$17,776) of the Project Funds have been expended. Approximately 29% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/423
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/766650

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-287-69

Activity Title: Fremont DRI Storm Sew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Fremont

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$758,000.00
Total CDBG Program Funds Budgeted	N/A	\$758,000.00
Program Funds Drawdown	\$14,160.00	\$14,160.00
Obligated CDBG DR Funds	\$0.00	\$758,000.00
Expended CDBG DR Funds	\$14,160.00	\$14,160.00
Fremont	\$14,160.00	\$14,160.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construct storm sewer to serve entire city by reducing standing water and averting future damages in Fremont New storm sewer lines.

This project is designed to mitigate flooding as well as excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups. The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

Location Description:

City of Fremont

Activity Progress Narrative:

Approximately 3% (\$23,600) of the Project Funds have been expended. Approximately 22% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/704
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/720100

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-289-55

Activity Title: Montour DRI SanSew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Montour

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$813,600.00
Total CDBG Program Funds Budgeted	N/A	\$813,600.00
Program Funds Drawdown	\$45,891.00	\$45,891.00
Obligated CDBG DR Funds	\$0.00	\$813,600.00
Expended CDBG DR Funds	\$45,891.00	\$45,891.00
Montour	\$45,891.00	\$45,891.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Renovate and/or line sewer lines to eliminate inflow and infiltration into the sanitary sewer system in Montour Lining and new sanitary sewers, new pump at lagoon.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

Location Description:

City of Montour

Activity Progress Narrative:

Approximately 10% (\$77,673) of the Project Funds have been expended. Approximately 54% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/285
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/610200

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-290-55

Activity Title: ChelseaSanSew_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

National Objective:

Urgent Need

Responsible Organization:

Chelsea

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$545,000.00
Total CDBG Program Funds Budgeted	N/A	\$545,000.00
Program Funds Drawdown	\$29,411.00	\$33,954.00
Obligated CDBG DR Funds	\$0.00	\$545,000.00
Expended CDBG DR Funds	\$29,411.00	\$33,954.00
Chelsea	\$29,411.00	\$33,954.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in Chelsea, Iowa
Two new lift stations and 42 manholes.

This project is designed to mitigate flooding as well as excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups. The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

Location Description:

Sanitary sewer system in Chelsea, IA.

Activity Progress Narrative:

Approximately 6% (\$33,954) of the Project Funds have been expended. Approximately 26% of Engineering is complete.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/0	0/287
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/545000

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRI-GB-201-185
Activity Title:	Green Building - ISOSC

Activity Category:

Code enforcement

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

06/17/2009

Projected End Date:

06/30/2010

National Objective:

Urgent Need

Responsible Organization:

Center on Sustainable Communities

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$900,000.00
Total CDBG Program Funds Budgeted	N/A	\$900,000.00
Program Funds Drawdown	\$242,149.00	\$824,167.00
Obligated CDBG DR Funds	\$0.00	\$900,000.00
Expended CDBG DR Funds	\$242,149.00	\$824,167.00
Center on Sustainable Communities	\$242,149.00	\$824,167.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Develop, coordinate and deliver green and sustainable building and community training. Training on Green Initiative, to include on-site storm water retention as dealt with in the Iowa Law and IDED standards for CDBG recipients. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period. Staff estimate of the cost of training specifically on stormwater retention is \$345,573. This activity is part of DREF qualifying Activity D.

Location Description:

State wide

Activity Progress Narrative:

As of April 30, we have delivered 117 workshops and classes to 1981 attendees. In the last month we have hosted a professional HVAC workshop in Sioux City, an Exterior Lighting Design workshop in Cedar Rapids at the Alliant Energy facility, a commercial Day of Sustainability in Fairfield, continued the West Union workshop series, and partnered with ISWEP to provide a Rainscaping Rain Garden workshop in Bettendorf. We were also able to set up and facilitate a design charrette for Habitat for Humanity of Marion County. The RBSI program helped them to get in touch with local experts and move towards one of their goals: they are hoping to receive grant funding to incorporate Iowa Green Streets criteria into one or more of their homes this year.

As of May 31, we have delivered 124 workshops and classes to 2154 attendees. In the month of May we hosted a Day of Sustainability in Davenport, the last of our 10 professional workshops in West Union, a Selecting a Contractor workshop for homeowners in Cedar Rapids, and two historic window preservation workshops with Bob Yapp in Iowa City and Cedar Rapids. As of June 30, we have delivered 129 workshops and classes to 2371 attendees. During June we hosted four community open houses for the affordable green demonstration homes in West Des Moines and West Union, as well as hosted an Exterior Lighting Design commercial workshop in Des Moines, in partnership with 1000 Friends of Iowa.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
Activity funds eligible for DREF (Ike	0	0	0	0/0	0/0	0/345573

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRI-GB-208-181
Activity Title:	Green Building Admin - ICOSC

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2_State_Admin

Project Title:

08D2_State_Admin

Projected Start Date:

06/17/2009

Projected End Date:

06/30/2010

National Objective:

N/A

Responsible Organization:

Center on Sustainable Communities

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$100,000.00
Total CDBG Program Funds Budgeted	N/A	\$100,000.00
Program Funds Drawdown	\$51,838.00	\$82,367.00
Obligated CDBG DR Funds	\$0.00	\$100,000.00
Expended CDBG DR Funds	\$0.00	\$19,136.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

administration for activity to develop, coordinate and deliver green and sustainable building and community training.

Location Description:

West Des Moines headquarters

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 10-IDED-IID

Activity Title: Flood Insurance Outreach

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

03/01/2010

Projected End Date:

12/31/2012

National Objective:

N/A

Responsible Organization:

Iowa Insurance Division

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$216,000.00
Total CDBG Program Funds Budgeted	N/A	\$216,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$200,000.00	\$200,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Campaign to promote the use of flood insurance.

Location Description:

statewide

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Extra Activity 1

Activity Title: Extra Activity 1

Activity Category:

Administration

Activity Status:

Cancelled

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

02/08/2010

Projected End Date:

04/24/2010

National Objective:

N/A

Responsible Organization:

Elgin

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$0.00

Total CDBG Program Funds Budgeted

N/A

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

(\$869,950.00)

\$0.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Extra Activity 1

Location Description:

Extra Activity 1

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Extra Activity 2

Activity Title: Extra Activity 2

Activity Category:

Administration

Activity Status:

Cancelled

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

02/08/2010

Projected End Date:

04/24/2010

National Objective:

N/A

Responsible Organization:

City of Elkader

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$0.00

Total CDBG Program Funds Budgeted

N/A

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

(\$8,000.00)

\$0.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Extra Activity 2

Location Description:

Extra Activity 2

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Extra Activity 3

Activity Title: Extra Activity 3

Activity Category:

Administration

Project Number:

08D2_Infrastructure

Projected Start Date:

02/08/2010

National Objective:

N/A

Activity Status:

Cancelled

Project Title:

08D2_Infrastructure

Projected End Date:

04/24/2010

Responsible Organization:

City of Elkader

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$499,750.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Extra Activity 3

Location Description:

Extra Activity 3

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Extra Activity 4

Activity Title: Extra Activity 4

Activity Category:

Administration

Activity Status:

Cancelled

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

02/08/2010

Projected End Date:

04/24/2010

National Objective:

N/A

Responsible Organization:

City of Elkader

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$0.00

Total CDBG Program Funds Budgeted

N/A

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

(\$667,050.00)

\$0.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Extra Activity 4

Location Description:

Extra Activity 4

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Extra Activity 5

Activity Title: Extra Activity 5

Activity Category:

Administration

Activity Status:

Cancelled

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Projected End Date:

04/24/2010

National Objective:

N/A

Responsible Organization:

Pisgah

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$0.00

Total CDBG Program Funds Budgeted

N/A

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

(\$4,000.00)

\$0.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Extra Activity 5

Location Description:

Extra Activity 5

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Extra Activity 6

Activity Title: Extra Activity 6

Activity Category:

Administration

Activity Status:

Cancelled

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

04/24/2011

National Objective:

N/A

Responsible Organization:

Pisgah

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$0.00

Total CDBG Program Funds Budgeted

N/A

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

(\$288,555.00)

\$0.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Extra Activity 6

Location Description:

Extra Activity 6

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Extra Activity 7

Activity Title: Extra Activity 7

Activity Category:

Administration

Activity Status:

Cancelled

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Projected End Date:

04/24/2010

National Objective:

N/A

Responsible Organization:

Sigourney

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$5,000.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Extra Activity 7

Location Description:

Extra Activity 7

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Extra Activity 8

Activity Title: Extra Activity 8

Activity Category:

Administration

Activity Status:

Cancelled

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

04/24/2010

National Objective:

N/A

Responsible Organization:

Sigourney

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources

N/A

\$0.00

Total CDBG Program Funds Budgeted

N/A

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

(\$945,000.00)

\$0.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Extra Activity 8

Location Description:

Extra Activity 8

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

