

**Grantee: State of Iowa**

**Grant: B-08-DI-19-0001**

**April 1, 2012 thru June 30, 2012 Performance Report**

---



**Grant Number:**

B-08-DI-19-0001

**Obligation Date:****Award Date:****Grantee Name:**

State of Iowa

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$734,178,651.00

**Grant Status:**

Active

**QPR Contact:**

Jonanne Baysden

**Estimated PIRL Funds:**

\$297,671.00

**Total Budget:**

\$734,476,322.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Disaster Damage:

THE EFFECT OF THE DISASTERS AND IOWA'S RECOVERY NEEDS In the late spring and early summer of 2008, the State of Iowa suffered through a series of disastrous events, tornados followed by record-breaking floods. In some cases, the same community was hit by both events. Also, in some Iowa communities the 2008 flood crested 8 feet higher than the flood of 1993. Among the larger communities, Cedar Rapids, Iowa's second-largest city, was especially hard hit. It is estimated that 1300 blocks in Cedar Rapids were flooded to the point that repair/rehabilitation will be difficult to impossible in many of those areas. It is estimated that, statewide, over 21,000 housing units have been damaged, with over 4200 of those destroyed or suffering major structural damage. Also, an estimated 2400 businesses were damaged physically, and another 3000+ have suffered economic losses. It is quite clear that FEMA and SBA assistance will not come close to covering all of the uninsured costs associated with the damage.

### Recovery Needs:

Following are estimates of damages compiled by the Rebuild Iowa Advisory Commission in just three community/economic development categories. (The full reports from the Commission are available at <http://rio.iowa.gov/> ) Economic and Workforce Development \*\*Total estimated unmet need for small and intermediate businesses - \$2.78 billion » \$5.36 billion total assessed damage. » Approximately 4,800 non-manufacturing small businesses and 800 intermediate businesses were impacted. \*\*Large businesses experienced an estimated \$100 million in losses. \*\*Small business and non-profit corporations - \$600 million in lost revenue in one year in the Cedar Rapids area, according to a report from Iowa Commercial Realty in Cedar Rapids. \*\*Physical damage to businesses from a Safeguard Iowa online survey - \$426,011,267; economic loss - \$178,593,361. \*\*Manufacturing damages and lost income from the ISU Center for Industrial Research and Service (CIRAS) survey - \$100 million projected. \*\*Increase in unemployment rate from Iowa Workforce Development data - 3.9% in May; 4% in June; 4.3% in July, 4.6% in August. \*\*Initial claims for unemployment insurance program - increased by over 6,500 (over 44% increase) from May to June 2008, according to Mass Layoffs Statistics. Housing Cost to communities and to the state to repair and replace the damage to housing: \*\*The total unmet housing need is \$946 million for single family and multi-family housing. » \$90 million is for rental property » \$856 million is for single family dwellings \*\*The unmet housing need represents need remaining after all insurance and government housing program assistance is taken into account. Infrastructure and Transportation \*\*Roads and bridges » Federal aid routes - \$30 million according to Iowa Department of Transportation as of August 8, 2008 » County roads - \$43 million according to FEMA County Survey as of July 31, 2008 » Roads and bridges - \$55 million according to FEMA as of July 29, 2008 \*\*Public Transit - \$53 million according to Iowa Department of Transportation as of August 8, 2008 Rebuild Iowa Advisory Commission \*\*Railroads, according to Iowa Department of Transportation as of August 8, 2008 » Class 1 railroads - \$45 to \$60 million » Short line railroads - \$23 million \*\*Communications and Utilities » Telecommunications - \$66 million according to Iowa Telecom, rural independent telephone companies, and Qwest as of August 7, 2008 » Public utilities (water, wastewater, power generation, communications) - \$342 million according to FEMA as of August 11, 2008 » Private utilities and communications companies are not eligible for FEMA assistance. \*\*Flood control facilities (drainage channels, pumping facilities, some flood control facilities) - \$13 million according to FEMA estimates as of August 11, 2008 \*\*Public buildings and equipment - \$380 million according to FEMA estimates as of August 11, 2008 » In order for public buildings located in a floodplain to receive FEMA assistance, they must pay the first \$500,000 of cost for damage to the structure and \$500,000 of cost for damage to contents. » This creates an additional unmet need for many communities. \*\*Total estimated unmet need for public buildings and infrastructure - \$703 million » Total damages to publicly-owned buildings and



## Recovery Needs:

infrastructure - \$798.3 million » Information was compiled in cooperation with other state and federal agencies by the Rebuild Iowa Office. Demonstration of Unmet Needs

The most recent update of Iowa unmet disaster needs total \$3.373 Billion, and includes the following:

- A summary of unmet infrastructure needs conducted by the Iowa Department of Economic Development during May 2010. This summary consists of the combined list of projects related to disaster recovery that were applied for, but not funded, under a variety of programs. This list was edited to avoid duplications. The total cost of the needed projects was \$1.455 Billion.
  - An updated estimate of unmet housing needs made by the Iowa Finance Authority in November, 2008. The estimate for unmet needs for housing was \$956 Million.
  - An updated estimate of unmet business needs made by the Iowa Department of Economic Development in December, 2008. The estimate for unmet business needs was \$962 million.
- Documentation on these estimates is available at The Iowa Department of Economic Development.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$701,445,039.00
<b>Total Budget</b>	\$13,654,256.00	\$701,445,039.00
<b>Total Obligated</b>	\$7,738,973.00	\$734,653,777.00
<b>Total Funds Drawdown</b>	\$33,850,058.00	\$359,711,513.20
<b>Program Funds Drawdown</b>	\$33,850,058.00	\$359,711,263.20
<b>Program Income Drawdown</b>	\$0.00	\$250.00
<b>Program Income Received</b>	\$0.00	\$250.00
<b>Total Funds Expended</b>	\$34,162,804.00	\$356,359,806.25
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
<b>Overall Benefit Percentage (Projected)</b>		50.05%
<b>Overall Benefit Percentage (Actual)</b>		50.36%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$110,126,797.65	\$0.00
<b>Limit on Admin/Planning</b>	\$73,417,865.10	\$8,797,545.20
<b>Limit on State Admin</b>	\$0.00	\$6,417,771.20

## Progress Toward Activity Type Targets

Activity Type	Target	Actual
<b>Affordable Rental Housing (KRW and Ike Grants)</b>	\$82,228,008.91	\$105,903,972.00

## Progress Toward National Objective Targets

National Objective	Target	Actual
<b>Low/Mod</b>	\$367,089,325.50	\$327,039,801.00

## Overall Progress Narrative:



DI Grant (2nd appropriation) Quarter ending 6/30/11:

Over 1700 properties have been awarded, to date, through the CDBG Housing Buyout Program with the final number of properties to be added next quarter. Most communities have completed the acquisition of the buyout properties and are continuing with the clearance/demolition phase of the program.

This quarter over 30 housing activities were closed in DRGR. Prior to closing an activity, administrators certified the final number of properties funded and required demographic data. Closeouts for the early rounds of housing activities will continue next quarter. Construction continues on round 3 & 4 of the Single Family New Construction Program (SFNC) and round 3 of the Multifamily (Rental) Unit Production-New Construction.

Business Assistance Programs have provided over 2,000 individual awards to Iowa business impacted by the disaster and the business programs have disbursed over \$80 million of the funds obligated to date. Although a few communities will close out their business programs next quarter, most will continue to draw funds for continuing programs through mid 2013.

There were no new infrastructure awards this quarter. Nearly 66% of the infrastructure projects have been monitored to date and approximately 30% have been closed out. Monitoring and closeout are expected to continue over the next quarter as well.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08D2 - Local Admin, 08D2 - Local Admin	\$435,086.00	\$15,524,843.00	\$2,360,423.00
08D2_BusinessAssistance, 08D2_BusinessAssistance	\$6,175,410.00	\$105,195,144.00	\$80,830,515.00
08D2_Housing, 08D2_Housing	\$20,529,320.00	\$418,896,401.00	\$213,373,491.00
08D2_Infrastructure, 08D2_Infrastructure	\$6,303,509.00	\$174,378,175.00	\$59,089,639.00
08D2_State_Admin, 08D2_State_Admin	\$406,733.00	\$20,184,088.00	\$4,057,195.20



## Activities

**Grantee Activity Number:** 08-DRB-201-106A  
**Activity Title:** BRAP - Cedar Rapids\_UN

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

08D2\_BusinessAssistance

**Projected Start Date:**

09/23/2008

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_BusinessAssistance

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$28,410,321.00
<b>Total Budget</b>	\$2,500,000.00	\$28,410,321.00
<b>Total Obligated</b>	\$2,500,000.00	\$26,400,000.00
<b>Total Funds Drawdown</b>	\$2,284,055.00	\$23,529,150.00
<b>Program Funds Drawdown</b>	\$2,284,055.00	\$23,529,150.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,284,055.00	\$23,529,150.00
Cedar Rapids	\$2,284,055.00	\$18,806,755.00
City of Cedar Rapids	\$0.00	\$4,722,395.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support; and Commercial Rental Revenue Gap

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Businesses</b>	0	366/400



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRB-201-106B

**Activity Title:** BRAP - Cedar Rapids\_LMI

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

08D2\_BusinessAssistance

**Projected Start Date:**

09/23/2008

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_BusinessAssistance

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$41,275,600.00
<b>Total Budget</b>	\$3,275,600.00	\$41,275,600.00
<b>Total Obligated</b>	\$3,275,600.00	\$38,275,600.00
<b>Total Funds Drawdown</b>	\$2,729,102.00	\$34,943,935.00
<b>Program Funds Drawdown</b>	\$2,729,102.00	\$34,943,935.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,453,699.00	\$34,943,935.00
Cedar Rapids	\$3,453,699.00	\$3,453,699.00
City of Cedar Rapids	\$0.00	\$31,490,236.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	382/370



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 08-DRB-201-181**

**Activity Title: BRAP Admin - Cedar Rapids**

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

09/23/2008

**Projected End Date:**

09/30/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cedar Rapids

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$1,324,400.00

**Total Budget**

\$224,400.00

\$1,324,400.00

**Total Obligated**

\$224,400.00

\$1,324,400.00

**Total Funds Drawdown**

\$106,826.00

\$109,029.00

**Program Funds Drawdown**

\$106,826.00

\$109,029.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$106,826.00

\$109,029.00

**Cedar Rapids**

\$106,826.00

\$106,826.00

**City of Cedar Rapids**

\$0.00

\$2,203.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administrative costs for the Business Rental Assistance Program (BRAP)

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRB-202-106A  
**Activity Title:** BRAP - Cedar Falls\_UN

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

08D2\_BusinessAssistance

**Projected Start Date:**

09/23/2008

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_BusinessAssistance

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Falls

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,025,480.00
<b>Total Budget</b>	\$114,801.00	\$1,025,480.00
<b>Total Obligated</b>	\$114,801.00	\$1,025,480.00
<b>Total Funds Drawdown</b>	\$92,415.00	\$906,074.00
<b>Program Funds Drawdown</b>	\$92,415.00	\$906,074.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$92,415.00	\$906,074.00
Cedar Falls	\$92,415.00	\$550,747.00
City of Cedar Falls	\$0.00	\$355,327.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Businesses</b>	0	8/20



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRB-202-181

**Activity Title:** BRAP admin - Cedar Falls

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

09/23/2008

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Falls

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$23,011.00
<b>Total Budget</b>	\$2,343.00	\$23,011.00
<b>Total Obligated</b>	\$2,343.00	\$23,011.00
<b>Total Funds Drawdown</b>	\$1,848.00	\$20,094.00
<b>Program Funds Drawdown</b>	\$1,848.00	\$20,094.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,848.00	\$20,094.00
Cedar Falls	\$1,848.00	\$14,456.00
City of Cedar Falls	\$0.00	\$5,638.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration for Business Rental Assistance Program

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRB-204-106A  
**Activity Title:** BRAP - Iowa City\_UN

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

08D2\_BusinessAssistance

**Projected Start Date:**

09/23/2008

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_BusinessAssistance

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$980,000.00
<b>Total Budget</b>	\$0.00	\$980,000.00
<b>Total Obligated</b>	\$0.00	\$980,000.00
<b>Total Funds Drawdown</b>	\$66,788.00	\$309,429.00
<b>Program Funds Drawdown</b>	\$66,788.00	\$309,429.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$66,788.00	\$309,429.00
Iowa City	\$66,788.00	\$309,429.00
Iowa City (new)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	11/25



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRB-204-106B  
**Activity Title:** BRAP - Iowa City\_LMI

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

08D2\_BusinessAssistance

**Projected Start Date:**

09/23/2008

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_BusinessAssistance

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$980,000.00
<b>Total Budget</b>	\$0.00	\$980,000.00
<b>Total Obligated</b>	\$0.00	\$980,000.00
<b>Total Funds Drawdown</b>	\$58,291.00	\$633,149.00
<b>Program Funds Drawdown</b>	\$58,291.00	\$633,149.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$58,291.00	\$633,149.00
Iowa City	\$58,291.00	\$633,149.00
Iowa City (new)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	28/25



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRB-204-181

**Activity Title:** BRAP Admin - Iowa City

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

09/23/2008

**Projected End Date:**

08/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Iowa City

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$40,000.00
<b>Total Budget</b>	\$0.00	\$40,000.00
<b>Total Obligated</b>	\$0.00	\$40,000.00
<b>Total Funds Drawdown</b>	\$40.00	\$13,389.00
<b>Program Funds Drawdown</b>	\$40.00	\$13,389.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$40.00	\$13,389.00
Iowa City	\$40.00	\$13,389.00
Iowa City (new)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administrative costs for the Business Rental Assistance Program (BRAP)

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRB-206-106A</b>
<b>Activity Title:</b>	<b>BRAP - Black Hawk Co_UN</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

08D2\_BusinessAssistance

**Projected Start Date:**

09/23/2008

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_BusinessAssistance

**Projected End Date:**

08/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$392,000.00
<b>Total Budget</b>	\$0.00	\$392,000.00
<b>Total Obligated</b>	\$0.00	\$392,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$186,284.00
<b>Program Funds Drawdown</b>	\$0.00	\$186,284.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$23,600.00
Black Hawk County	\$0.00	\$23,600.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	32/10



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRB-206-106B

**Activity Title:** BRAP - Black Hawk County\_LMI

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Activity Status:**

Under Way

**Project Number:**

08D2\_BusinessAssistance

**Project Title:**

08D2\_BusinessAssistance

**Projected Start Date:**

09/23/2008

**Projected End Date:**

08/30/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,192,000.00
<b>Total Budget</b>	\$0.00	\$1,192,000.00
<b>Total Obligated</b>	\$0.00	\$1,192,000.00
<b>Total Funds Drawdown</b>	\$164,812.00	\$823,940.00
<b>Program Funds Drawdown</b>	\$164,812.00	\$823,940.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$164,812.00	\$823,940.00
Black Hawk County	\$164,812.00	\$823,940.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	28/75



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRB-206-181

**Activity Title:** BRAP Admin - Black Hawk County 181

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

09/23/2008

**Projected End Date:**

08/30/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$32,326.00
<b>Total Budget</b>	\$0.00	\$32,326.00
<b>Total Obligated</b>	\$0.00	\$32,326.00
<b>Total Funds Drawdown</b>	\$0.00	\$15,269.00
<b>Program Funds Drawdown</b>	\$0.00	\$15,269.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$15,269.00
Black Hawk County	\$0.00	\$15,269.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administrative costs for the Business Rental Assistance Program (BRAP)

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRB-208-106B  
**Activity Title:** BRAP - Cerro Gordo County\_LMI

**Activity Category:**  
 Econ. development or recovery activity that creates/retains jobs  
**Project Number:**  
 08D2\_BusinessAssistance  
**Projected Start Date:**  
 09/23/2008  
**Benefit Type:**  
 ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 08D2\_BusinessAssistance  
**Projected End Date:**  
 08/31/2012  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Cerro Gordo County

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$216,000.00
<b>Total Budget</b>	\$0.00	\$216,000.00
<b>Total Obligated</b>	\$0.00	\$216,000.00
<b>Total Funds Drawdown</b>	\$8,053.00	\$183,229.00
<b>Program Funds Drawdown</b>	\$8,053.00	\$183,229.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$7,427.00	\$183,229.00
Cerro Gordo County	\$7,427.00	\$183,229.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

**Location Description:**

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Businesses</b>	0	17/20



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRB-208-181

**Activity Title:** BRAP admin - Cerro Gordo County - 181

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

09/23/2008

**Projected End Date:**

08/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cerro Gordo County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total Budget</b>	\$0.00	\$6,000.00
<b>Total Obligated</b>	\$0.00	\$6,000.00
<b>Total Funds Drawdown</b>	\$162.00	\$4,246.00
<b>Program Funds Drawdown</b>	\$162.00	\$4,246.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$162.00	\$4,246.00
Cerro Gordo County	\$162.00	\$4,246.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administrative costs for the Business Rental Assistance Program (BRAP)

**Location Description:**

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRB-210-106A  
**Activity Title:** BRAP - Linn County\_UN

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

08D2\_BusinessAssistance

**Projected Start Date:**

09/23/2008

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_BusinessAssistance

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Linn County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,528,626.00
<b>Total Budget</b>	\$0.00	\$2,528,626.00
<b>Total Obligated</b>	\$0.00	\$2,528,626.00
<b>Total Funds Drawdown</b>	\$243,489.00	\$2,380,115.00
<b>Program Funds Drawdown</b>	\$243,489.00	\$2,380,115.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$242,489.00	\$2,379,115.00
Linn County	\$242,489.00	\$2,379,115.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

**Location Description:**

The following counties and cities within those counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County, excluding the cities of Cedar Rapids and Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	41/45



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRB-210-106B</b>
<b>Activity Title:</b>	<b>BRAP - Linn County_LMI</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

08D2\_BusinessAssistance

**Projected Start Date:**

09/23/2008

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_BusinessAssistance

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Linn County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,251,374.00
<b>Total Budget</b>	\$0.00	\$8,251,374.00
<b>Total Obligated</b>	\$0.00	\$8,251,374.00
<b>Total Funds Drawdown</b>	\$417,197.00	\$5,140,571.00
<b>Program Funds Drawdown</b>	\$417,197.00	\$5,140,571.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$417,197.00	\$5,140,571.00
Linn County	\$417,197.00	\$5,140,571.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap

**Location Description:**

The following counties and cities within those counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County, excluding the cities of Cedar Rapids and Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	65/45



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRB-210-181</b>
<b>Activity Title:</b>	<b>BRAP Admin - Linn County 181</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

09/23/2008

**Projected End Date:**

08/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Linn County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$220,000.00
<b>Total Budget</b>	\$80,000.00	\$220,000.00
<b>Total Obligated</b>	\$80,000.00	\$220,000.00
<b>Total Funds Drawdown</b>	\$22,500.00	\$127,363.00
<b>Program Funds Drawdown</b>	\$22,500.00	\$127,363.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$22,500.00	\$127,363.00
Linn County	\$22,500.00	\$127,363.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Business Rental Assistance Program - Rental assistance to businesses who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months.

**Location Description:**

The following counties and cities within those counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County, excluding the cities of Cedar Rapids and Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRBSC-201-111A  
**Activity Title:** Cedar Rapids Steam Conversion\_LMI

**Activity Category:**  
 Econ. development or recovery activity that creates/retains jobs  
**Project Number:**  
 08D2\_BusinessAssistance  
**Projected Start Date:**  
 09/09/2009  
**Benefit Type:**  
 ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 08D2\_BusinessAssistance  
**Projected End Date:**  
 12/31/2012  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Cedar Rapids

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$5,400,000.00
<b>Total Budget</b>	\$0.00	\$5,400,000.00
<b>Total Obligated</b>	\$0.00	\$5,400,000.00
<b>Total Funds Drawdown</b>	\$111,208.00	\$2,369,939.00
<b>Program Funds Drawdown</b>	\$111,208.00	\$2,369,939.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$111,208.00	\$2,369,939.00
Cedar Rapids	\$111,208.00	\$1,039,306.00
City of Cedar Rapids	\$0.00	\$1,330,633.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

Installation of Alternative Energy Source for 60 businesses qualified under Low/Moderate Income

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Businesses</b>	0	44/60



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-201-181

**Activity Title:** BlackHawkCo DRH Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

03/18/2009

**Projected End Date:**

12/31/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Black Hawk County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$114,421.00

**Total Budget**

\$0.00

\$114,421.00

**Total Obligated**

\$0.00

\$114,421.00

**Total Funds Drawdown**

\$1,160.00

\$8,468.00

**Program Funds Drawdown**

\$1,160.00

\$8,468.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$1,160.00

\$8,468.00

    Black Hawk County

\$1,160.00

\$8,468.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration for Black Hawk County

**Location Description:**

Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-201-731

**Activity Title:** BlackHawkCoRentalRehab\_LMI

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

03/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$750,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$299,806.00
<b>Program Funds Drawdown</b>	\$0.00	\$299,806.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$299,806.00
Black Hawk County	\$0.00	\$299,806.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Multi-family rental rehabilitation (small, under 8 units) in Black Hawk County.

**Location Description:**

Various locations in Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		17/20	
<b># of Multifamily Units</b>	0		17/20	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	0/0	0/11	0/20	0
# Renter Households	0	0	0	0/0	0/11	0/20	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRH-201-732  
**Activity Title:** Black Hawk Co Large Rental Rehab

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

03/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$54,249.00	\$153,702.00
<b>Program Funds Drawdown</b>	\$54,249.00	\$153,702.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$53,889.00	\$153,702.00
Black Hawk County	\$53,889.00	\$153,702.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rental Rehabilitation of projects over 8 units and over.

**Location Description:**

Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-201-871</b>
<b>Activity Title:</b>	<b>Black Hawk County SFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

03/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,511,553.00
<b>Total Budget</b>	\$0.00	\$1,511,553.00
<b>Total Obligated</b>	\$0.00	\$1,511,553.00
<b>Total Funds Drawdown</b>	\$0.00	\$234,789.00
<b>Program Funds Drawdown</b>	\$0.00	\$234,789.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$234,789.00
Black Hawk County	\$0.00	\$234,789.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 33 new single family housing units in the county of Black Hawk. This activity is a DREF Qualifying Activity C.

**Location Description:**

Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	4/33
<b># of Singlefamily Units</b>	0	4/33



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	5	5	0/0	9/33	9/33	100.00
# Owner Households	0	5	5	0/0	9/33	9/33	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-201-872</b>
<b>Activity Title:</b>	<b>Black Hawk Co - SFNC UN</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

03/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,363,422.00
<b>Total Budget</b>	\$0.00	\$1,363,422.00
<b>Total Obligated</b>	\$0.00	\$1,363,422.00
<b>Total Funds Drawdown</b>	\$49,987.00	\$368,574.00
<b>Program Funds Drawdown</b>	\$49,987.00	\$368,574.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$49,987.00	\$368,574.00
Black Hawk County	\$49,987.00	\$368,574.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 30 single family housing units in the area. Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

**Location Description:**

Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>Activity funds eligible for DREF (Ike)</b>	0	1/68000



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/30
# of Singlefamily Units	0	5/30

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	8	0/0	0/0	13/30	0.00
# Owner Households	0	0	8	0/0	0/0	13/30	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRH-201-876  
**Activity Title:** Black Hawk Co MultiFamily New Constr LMI

**Activity Category:**  
 Affordable Rental Housing (KRW and Ike Grants Only)  
**Project Number:**  
 08D2\_Housing  
**Projected Start Date:**  
 03/18/2009  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 08D2\_Housing  
**Projected End Date:**  
 03/31/2013  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Black Hawk County

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,256,100.00
Total Budget	\$0.00	\$1,256,100.00
Total Obligated	\$0.00	\$1,256,100.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 15 multi-family rental new construction projects in Black Hawk County.

**Location Description:**  
 Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
 No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**  
 No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-201-971  
**Activity Title:** Black Hawk Co Repair/Rehab LMI

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 03/18/2009

**Projected End Date:**  
 03/31/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Black Hawk County

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Housing Repair for low and moderate income families in flood impacted areas for 3 units.

**Location Description:**  
 Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
 No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**  
 No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-201-972

**Activity Title:** Black Hawk Co Repair/Rehab UN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/08/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

03/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$100,000.00
<b>Total Budget</b>	\$0.00	\$100,000.00
<b>Total Obligated</b>	\$0.00	\$100,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Housing repair for 80 - 100% OF mfi (Median Family Income) in flood impacted areas for 3 units.

**Location Description:**

Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-202-181  
**Activity Title:** Cerro Gordo Co. DRH Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

03/18/2009

**Projected End Date:**

12/31/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cerro Gordo County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$132,389.00
<b>Total Budget</b>	\$0.00	\$132,389.00
<b>Total Obligated</b>	\$0.00	\$132,389.00
<b>Total Funds Drawdown</b>	\$5,492.00	\$49,686.00
<b>Program Funds Drawdown</b>	\$5,492.00	\$49,686.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,492.00	\$49,686.00
Cerro Gordo County	\$5,492.00	\$49,686.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative costs

**Location Description:**

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number: 08-DRH-202-731**

**Activity Title: Cerro Gordo Small Rental Rehab-LMI**

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cerro Gordo County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,037,500.00
<b>Total Budget</b>	\$0.00	\$1,037,500.00
<b>Total Obligated</b>	\$0.00	\$1,037,500.00
<b>Total Funds Drawdown</b>	\$36,685.00	\$967,833.00
<b>Program Funds Drawdown</b>	\$36,685.00	\$967,833.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$36,685.00	\$967,833.00
Cerro Gordo County	\$36,685.00	\$967,833.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of small rental units (defined as 8 units and less)

**Location Description:**

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	42/50
<b># of Multifamily Units</b>	0	42/50



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-202-732

**Activity Title:** Cerro Gordo Co. Large Rental Rehab-LMI

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cerro Gordo County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$985,660.00
<b>Total Budget</b>	\$0.00	\$985,660.00
<b>Total Obligated</b>	\$0.00	\$985,660.00
<b>Total Funds Drawdown</b>	\$73,307.00	\$887,052.00
<b>Program Funds Drawdown</b>	\$73,307.00	\$887,052.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$73,307.00	\$887,052.00
Cerro Gordo County	\$73,307.00	\$887,052.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of rental units (projects of 8 units and larger)

**Location Description:**

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	64/75
<b># of Multifamily Units</b>	0	64/75



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-202-871</b>
<b>Activity Title:</b>	<b>Cerro Gordo Co SFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cerro Gordo County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,396,642.00
<b>Total Budget</b>	\$0.00	\$2,396,642.00
<b>Total Obligated</b>	\$0.00	\$2,396,642.00
<b>Total Funds Drawdown</b>	\$37,879.00	\$817,336.00
<b>Program Funds Drawdown</b>	\$37,879.00	\$817,336.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$37,879.00	\$817,336.00
Cerro Gordo County	\$37,879.00	\$817,336.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 54 new single family housing units in the county of Cerro Gordo. This activity is a DREF Qualifying Activity C.

**Location Description:**

Cerro Gordo County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	7/54
<b># of Singlefamily Units</b>	0	7/54



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	18	18	2/2	23/52	25/54	100.00
# Owner Households	0	18	18	2/2	23/52	25/54	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-202-872</b>
<b>Activity Title:</b>	<b>Cerro Gordo Co SFNC UN</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cerro Gordo County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,067,239.00
<b>Total Budget</b>	\$0.00	\$2,067,239.00
<b>Total Obligated</b>	\$0.00	\$2,067,239.00
<b>Total Funds Drawdown</b>	\$128,307.00	\$641,087.00
<b>Program Funds Drawdown</b>	\$128,307.00	\$641,087.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$128,307.00	\$641,087.00
Cerro Gordo County	\$128,307.00	\$641,087.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 47 single-family housing units in the area. Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

**Location Description:**

Cerro Gordo County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>Activity funds eligible for DREF (Ike)</b>	0	0/96000



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/47
# of Singlefamily Units	0	8/47

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	13	0/0	0/0	21/47	0.00
# Owner Households	0	0	13	0/0	0/0	21/47	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>08-DRH-203-181</b>
<b>Activity Title:</b>	<b>CassCo DRH Admin</b>

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

03/18/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

03/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cass County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$30,619.00
<b>Total Budget</b>	\$10,864.00	\$30,619.00
<b>Total Obligated</b>	\$10,864.00	\$30,619.00
<b>Total Funds Drawdown</b>	\$0.00	\$19,755.00
<b>Program Funds Drawdown</b>	\$0.00	\$19,755.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$19,755.00
Cass County	\$0.00	\$19,755.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration for Cass County

**Location Description:**

Cass County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-203-731

**Activity Title:** CassCoRentalRehabSm\_LMI

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

03/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cass County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$31,693.00
<b>Total Budget</b>	\$0.00	\$31,693.00
<b>Total Obligated</b>	\$0.00	\$31,693.00
<b>Total Funds Drawdown</b>	\$0.00	\$31,693.00
<b>Program Funds Drawdown</b>	\$0.00	\$31,693.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$31,693.00
Cass County	\$0.00	\$31,693.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Multi-family rental rehabilitation (small, under 8 units) in Cass County.

**Location Description:**

various locations in Cass County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1
<b># of Multifamily Units</b>	0	1/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-203-871</b>
<b>Activity Title:</b>	<b>Cass County SFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

03/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cass County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$462,399.00
<b>Total Budget</b>	\$0.00	\$462,399.00
<b>Total Obligated</b>	\$0.00	\$462,399.00
<b>Total Funds Drawdown</b>	\$147,316.00	\$452,175.00
<b>Program Funds Drawdown</b>	\$147,316.00	\$452,175.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$147,316.00	\$452,175.00
Cass County	\$147,316.00	\$452,175.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 11 single family housing units in the area. This activity is a DREF Qualifying Activity C.

**Location Description:**

Cass County, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	6/11
<b># of Singlefamily Units</b>	0	6/11



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	9	9	0/0	15/11	15/11	100.00
# Owner Households	0	9	9	0/0	15/11	15/11	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-203-872</b>
<b>Activity Title:</b>	<b>Cass County SFNC UN</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

03/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cass County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$444,266.00
<b>Total Budget</b>	\$0.00	\$444,266.00
<b>Total Obligated</b>	\$0.00	\$444,266.00
<b>Total Funds Drawdown</b>	\$42,494.00	\$304,998.00
<b>Program Funds Drawdown</b>	\$42,494.00	\$304,998.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$42,494.00	\$304,998.00
Cass County	\$42,494.00	\$304,998.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 9 single family housing units in the area. Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period. IDED staff have estimated average cost per unit of \$4,000, out of total construction costs. This activity is a DREF Qualifying Activity C.

**Location Description:**

Cass County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/9
<b># of Singlefamily Units</b>	0	8/9



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	9	0/0	0/0	17/9	0.00
# Owner Households	0	0	9	0/0	0/0	17/9	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>08-DRH-203-876</b>
<b>Activity Title:</b>	<b>Cass County MFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cass County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$532,320.00
<b>Total Budget</b>	\$532,320.00	\$532,320.00
<b>Total Obligated</b>	\$532,320.00	\$532,320.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 6 multi-family housing units in the area.

**Location Description:**

Cass County, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-204-181</b>
<b>Activity Title:</b>	<b>Dubuque Co DRH Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

03/18/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Dubuque County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$202,642.00
<b>Total Budget</b>	\$0.00	\$202,642.00
<b>Total Obligated</b>	\$0.00	\$202,642.00
<b>Total Funds Drawdown</b>	\$23,610.00	\$110,541.00
<b>Program Funds Drawdown</b>	\$23,610.00	\$110,541.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$23,610.00	\$110,541.00
Dubuque County	\$23,610.00	\$110,541.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative duties.

**Location Description:**

Dubuque County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-204-731

**Activity Title:** Dubuque Co RentalRehabSm\_LMI

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubuque County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$210,000.00
<b>Total Budget</b>	\$0.00	\$210,000.00
<b>Total Obligated</b>	\$0.00	\$210,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$76,796.00
<b>Program Funds Drawdown</b>	\$0.00	\$76,796.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$76,796.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Multi-family rental rehabilitation (small, under 8 units) in Dubuque County.

**Location Description:**

Dubuque County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/5
<b># of Multifamily Units</b>	0	3/5



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-204-871</b>
<b>Activity Title:</b>	<b>Dubuque Co SFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubuque County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,706,477.00
<b>Total Budget</b>	\$0.00	\$2,706,477.00
<b>Total Obligated</b>	\$0.00	\$2,706,477.00
<b>Total Funds Drawdown</b>	\$91,928.00	\$2,484,019.00
<b>Program Funds Drawdown</b>	\$91,928.00	\$2,484,019.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$91,928.00	\$2,484,019.00
Dubuque County	\$91,928.00	\$2,484,019.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 64 new single family housing units in the county of Dubuque. This activity is a DREF Qualifying Activity C.

**Location Description:**

Dubuque County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	55/64
<b># of Singlefamily Units</b>	0	55/64



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	56	58	4/2	109/62	113/64	100.00
# Owner Households	2	56	58	4/2	109/62	113/64	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-204-872</b>
<b>Activity Title:</b>	<b>Dubuque Co SFNC UN</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubuque County

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,569,975.00
<b>Total Budget</b>	\$0.00	\$2,569,975.00
<b>Total Obligated</b>	\$0.00	\$2,569,975.00
<b>Total Funds Drawdown</b>	\$45,882.00	\$1,408,898.00
<b>Program Funds Drawdown</b>	\$45,882.00	\$1,408,898.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$45,882.00	\$1,408,898.00
Dubuque County	\$45,882.00	\$1,408,898.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 61 single family housing units in Dubuque County. Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period. IDED staff have estimated average cost per unit of \$4,000, out of total construction costs. This activity is a DREF Qualifying Activity C.

**Location Description:**

Dubuque County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	32/61
# of Singlefamily Units	0	32/61



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	34	0/0	0/0	66/61	0.00
# Owner Households	0	0	34	0/0	0/0	66/61	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-204-876  
**Activity Title:** Dubuque County MultiFamily New Construction

**Activity Category:**  
 Affordable Rental Housing (KRW and Ike Grants Only)

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 03/18/2009

**Projected End Date:**  
 12/31/2012

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Dubuque County

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,314,000.00
<b>Total Budget</b>	\$0.00	\$1,314,000.00
<b>Total Obligated</b>	\$0.00	\$1,314,000.00
<b>Total Funds Drawdown</b>	\$133,567.00	\$838,183.00
<b>Program Funds Drawdown</b>	\$133,567.00	\$838,183.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$133,567.00	\$838,183.00
Dubuque County	\$133,567.00	\$838,183.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Multi-family rental new construction projects in the city of Cedar Rapids.

**Location Description:**  
 Dubuque County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
 No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**  
 No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-204-971  
**Activity Title:** Dubuque Co Repair/Rehab\_LMI

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 03/18/2009

**Projected End Date:**  
 12/31/2012

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Dubuque County

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$70,000.00
Total Budget	\$0.00	\$70,000.00
Total Obligated	\$0.00	\$70,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Housing Repair for low and moderate income families in flood impacted areas for 1 unit.

**Location Description:**  
 Dubuque County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
 No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**  
 No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-204-982  
**Activity Title:** Dubuque Co HomeBuyerAsst\_UN

**Activity Category:**  
 Homeownership Assistance (with waiver only)

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 03/18/2009

**Projected End Date:**  
 12/31/2012

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Dubuque County

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$70,000.00
Total Budget	\$0.00	\$70,000.00
Total Obligated	\$0.00	\$70,000.00
Total Funds Drawdown	\$0.00	\$56,386.00
Program Funds Drawdown	\$0.00	\$56,386.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$56,386.00
Dubuque County	\$0.00	\$56,386.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Homebuyer assistance to households 80% - 100% of median income.

**Location Description:**

Dubuque County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	1	0/0	0/0	2/1	0.00
# Owner Households	0	0	1	0/0	0/0	2/1	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRH-205-181</b>
<b>Activity Title:</b>	<b>Linn Co. DRH Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

03/18/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Linn County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$140,701.00
<b>Total Budget</b>	\$0.00	\$140,701.00
<b>Total Obligated</b>	\$0.00	\$140,701.00
<b>Total Funds Drawdown</b>	\$2,525.00	\$26,679.00
<b>Program Funds Drawdown</b>	\$2,525.00	\$26,679.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,525.00	\$26,679.00
Linn County	\$2,525.00	\$26,679.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration for Linn County DRH activities

**Location Description:**

Cities and Counties in the ECICOG area, excluding the cities of Cedar Rapids and Iowa City, within the following counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-205-731  
**Activity Title:** Linn County - SmRentalRehab-LMI

**Activity Category:**  
 Affordable Rental Housing (KRW and Ike Grants Only)  
**Project Number:**  
 08D2\_Housing  
**Projected Start Date:**  
 03/18/2009  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 08D2\_Housing  
**Projected End Date:**  
 12/31/2012  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Linn County

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$260,372.00
Total Budget	\$0.00	\$260,372.00
Total Obligated	\$0.00	\$260,372.00
Total Funds Drawdown	\$0.00	\$260,372.00
Program Funds Drawdown	\$0.00	\$260,372.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$260,372.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Rehabilitation of rental units in projects of under 8 units.  
 Activity has been completed. 01/12/12

**Location Description:**  
 Cities and Counties in the ECICOG area, excluding the cities of Cedar Rapids and Iowa City, within the following counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/16
# of Multifamily Units	0	8/16

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/9	8/16	0.00
# Renter Households	0	0	0	0/0	0/9	8/16	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-205-871

**Activity Title:** Linn Co SFNC LMI

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Linn County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$1,980,419.00

**Total Budget**

\$0.00

\$1,980,419.00

**Total Obligated**

\$0.00

\$1,980,419.00

**Total Funds Drawdown**

\$2,870.00

\$1,679,342.00

**Program Funds Drawdown**

\$2,870.00

\$1,679,342.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$2,870.00

\$1,679,342.00

Linn County

\$2,870.00

\$1,679,342.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Construction of 38 new single family housing units in the county of Linn.  
This activity is a DREF Qualifying Activity C.

**Location Description:**

Linn County, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	34/38
# of Singlefamily Units	0	34/38



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	42	42	0/0	83/38	83/38	100.00
# Owner Households	0	42	42	0/0	83/38	83/38	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 08-DRH-205-872

**Activity Title:** Linn Co - SFNC UN

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Linn County

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Linn County

**Match Contributed**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$2,568.00

\$2,568.00

\$0.00

\$0.00

\$2,568.00

\$2,568.00

\$0.00

**To Date**

\$1,364,883.00

\$1,364,883.00

\$1,364,883.00

\$997,239.00

\$997,239.00

\$0.00

\$0.00

\$997,239.00

\$997,239.00

\$0.00

**Activity Description:**

Construction of 35 new single family housing units in Linn County.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

**Location Description:**

Linn County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	20/35
<b># of Singlefamily Units</b>	0	20/35



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	21	0/0	0/0	41/35	0.00
# Owner Households	0	0	21	0/0	0/0	41/35	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-205-876

**Activity Title:** LinnCo Multi Family New Const

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Linn County

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$444,160.00

\$444,160.00

\$0.00

\$0.00

\$0.00

**To Date**

\$2,880,000.00

\$2,880,000.00

\$2,880,000.00

\$1,477,259.00

\$1,477,259.00

\$0.00

\$0.00

\$1,033,099.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Multi-family rental new construction projects in Linn County.

**Location Description:**

Linn County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-207-181

**Activity Title:** Cedar Falls DRH Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

03/18/2009

**Projected End Date:**

05/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cedar Falls

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$69,126.00
<b>Total Budget</b>	\$0.00	\$69,126.00
<b>Total Obligated</b>	\$0.00	\$69,126.00
<b>Total Funds Drawdown</b>	\$32,593.00	\$69,126.00
<b>Program Funds Drawdown</b>	\$32,593.00	\$69,126.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$32,593.00	\$69,126.00
Cedar Falls	\$32,593.00	\$69,126.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration and planning costs for disaster recovery funds.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-207-871</b>
<b>Activity Title:</b>	<b>Cedar Falls SFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

03/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Falls

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,641,198.00
<b>Total Budget</b>	\$0.00	\$1,641,198.00
<b>Total Obligated</b>	\$0.00	\$1,641,198.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,093,345.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,093,345.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,093,345.00
Cedar Falls	\$0.00	\$1,093,345.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 33 new single family housing units in the city of Cedar Falls. Of the totals, 19 Units and \$895,062 is Round 2. Of the totals, 14 Units and \$746,136 is Round 3.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	17/33
<b># of Singlefamily Units</b>	0	17/33



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	21	22	1/0	38/33	39/33	100.00
# Owner Households	1	21	22	1/0	38/33	39/33	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-207-872</b>
<b>Activity Title:</b>	<b>Cedar Falls SFNC UN</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

03/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Falls

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,641,198.00
<b>Total Budget</b>	\$0.00	\$1,641,198.00
<b>Total Obligated</b>	\$0.00	\$1,641,198.00
<b>Total Funds Drawdown</b>	\$51,667.00	\$1,236,018.00
<b>Program Funds Drawdown</b>	\$51,667.00	\$1,236,018.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$51,667.00	\$1,236,018.00
Cedar Falls	\$51,667.00	\$1,236,018.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 30 single family housing units in Cedar Falls. Of the totals, 16 Units and \$895,062 is Round 2. Of the totals, 14 Units and \$746,136 is Round 3.

**Location Description:**

Various locations in the city of Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	11/30
<b># of Singlefamily Units</b>	0	11/30



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	23	0/0	0/0	34/30	0.00
# Owner Households	0	0	23	0/0	0/0	34/30	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>08-DRH-208-181</b>
<b>Activity Title:</b>	<b>Cedar Rapids DRH Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

03/18/2009

**Projected End Date:**

12/31/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$918,701.00
<b>Total Budget</b>	\$0.00	\$918,701.00
<b>Total Obligated</b>	\$0.00	\$918,701.00
<b>Total Funds Drawdown</b>	\$0.00	\$312,373.00
<b>Program Funds Drawdown</b>	\$0.00	\$312,373.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$312,373.00
Cedar Rapids	\$0.00	\$305,065.00
City of Cedar Rapids	\$0.00	\$7,308.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration and planning costs for disaster recovery funds.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRH-208-731

**Activity Title:** Cedar Rapids Small Rental Rehab-LMI

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$9,265,719.00
<b>Total Budget</b>	\$0.00	\$9,265,719.00
<b>Total Obligated</b>	\$0.00	\$9,265,719.00
<b>Total Funds Drawdown</b>	\$10,584.00	\$6,231,684.00
<b>Program Funds Drawdown</b>	\$10,584.00	\$6,231,684.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,584.00	\$6,231,684.00
Cedar Rapids	\$10,584.00	\$6,011,911.00
City of Cedar Rapids	\$0.00	\$219,773.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of flood impacted rental properties with 7 and under units.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	253/397
<b># of Multifamily Units</b>	0	253/397



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	129/0	125/203	254/397	100.00
# Renter Households	0	0	0	129/0	125/203	254/397	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-208-732  
**Activity Title:** Cedar Rapids Large Rental Rehab

**Activity Category:**  
 Affordable Rental Housing (KRW and Ike Grants Only)  
**Project Number:**  
 08D2\_Housing  
**Projected Start Date:**  
 03/18/2009  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 08D2\_Housing  
**Projected End Date:**  
 12/31/2014  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Cedar Rapids

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,629,982.00
Total Budget	\$0.00	\$2,629,982.00
Total Obligated	\$0.00	\$2,629,982.00
Total Funds Drawdown	\$394,428.00	\$2,019,466.00
Program Funds Drawdown	\$394,428.00	\$2,019,466.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$394,428.00	\$2,019,466.00
Cedar Rapids	\$394,428.00	\$2,019,466.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Rental Rehabilitation of projects 8 units and over.

**Location Description:**  
 City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/183
# of Multifamily Units	0	2/183

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	2/0	0/94	2/183	100.00
# Renter Households	0	0	0	2/0	0/94	2/183	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>08-DRH-208-871</b>
<b>Activity Title:</b>	<b>CedarRapids SFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,786,418.00
<b>Total Budget</b>	\$0.00	\$7,786,418.00
<b>Total Obligated</b>	\$0.00	\$7,786,418.00
<b>Total Funds Drawdown</b>	\$0.00	\$6,998,606.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,998,606.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,998,606.00
Cedar Rapids	\$0.00	\$6,998,606.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 135 new single family housing units in the city of Cedar Rapids. This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>Activity funds eligible for DREF (Ike</b>	0	0/540000

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	140/135
<b># of Singlefamily Units</b>	0	140/135



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	139	140	2/1	278/134	280/135	100.00
# Owner Households	1	139	140	2/1	278/134	280/135	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-208-872</b>
<b>Activity Title:</b>	<b>CedarRapids SFNC UN</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,419,573.00
<b>Total Budget</b>	\$0.00	\$5,419,573.00
<b>Total Obligated</b>	\$0.00	\$5,419,573.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,014,828.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,014,828.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,014,828.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 128 single family housing units in Cedar Rapids. Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period. IDED staff have estimated average cost per unit of \$4,000, out of total construction costs. This activity is a DREF Qualifying Activity C.

**Location Description:**

Various locations in the city of Cedar Rapids.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/512000



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	100/128
# of Singlefamily Units	0	100/128

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	100	0/0	0/0	200/128	0.00
# Owner Households	0	0	100	0/0	0/0	200/128	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 08-DRH-208-875

**Activity Title:** CedarRapidsRentalNewConst\_LMI

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

09/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,165,000.00
<b>Total Budget</b>	\$0.00	\$8,165,000.00
<b>Total Obligated</b>	\$0.00	\$8,165,000.00
<b>Total Funds Drawdown</b>	\$216,000.00	\$3,040,999.00
<b>Program Funds Drawdown</b>	\$216,000.00	\$3,040,999.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$216,000.00	\$3,040,999.00
Cedar Rapids	\$216,000.00	\$622,885.00
City of Cedar Rapids	\$0.00	\$2,418,114.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

multi-family rental new construction (small, under 12 units) in City of Cedar Rapids

**Location Description:**

various locations in City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/131
<b># of Multifamily Units</b>	0	2/131



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	0/67	2/131	100.00
# Renter Households	0	0	0	2/0	0/67	2/131	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-208-876</b>
<b>Activity Title:</b>	<b>Cedar Rapids MultiFamily New Constr.-LMI</b>

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

09/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$17,300,000.00
<b>Total Budget</b>	\$0.00	\$17,300,000.00
<b>Total Obligated</b>	\$0.00	\$17,300,000.00
<b>Total Funds Drawdown</b>	\$677,241.00	\$5,516,255.00
<b>Program Funds Drawdown</b>	\$677,241.00	\$5,516,255.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$677,241.00	\$5,516,255.00
Cedar Rapids	\$677,241.00	\$1,091,854.00
City of Cedar Rapids	\$0.00	\$4,424,401.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Two multi-family rental new construction projects in the city of Cedar Rapids. Stormwater management system that includes a retention pond and erosion control measures. Cedar Rapids city staff have provided the budget breakout for this portion of the new multifamily replacement housing activity.

This activity is part of DREF qualifying activity C.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	135/433
<b># of Multifamily Units</b>	0	135/433



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-209-181

**Activity Title:** DesMoines\_Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

03/18/2009

**Projected End Date:**

12/31/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Des Moines

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$173,848.00
<b>Total Budget</b>	\$0.00	\$173,848.00
<b>Total Obligated</b>	\$0.00	\$173,848.00
<b>Total Funds Drawdown</b>	\$0.00	\$59,342.00
<b>Program Funds Drawdown</b>	\$0.00	\$59,342.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$59,342.00
Des Moines	\$0.00	\$59,342.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General Administration Services

**Location Description:**

City of Des Moines.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRH-209-731

**Activity Title:** Des Moines Rental Rehab Sm\_LMI

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

07/12/2012

**Completed Activity Actual End Date:**

07/12/2012

**Responsible Organization:**

Des Moines

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$228,097.00
<b>Total Budget</b>	\$0.00	\$228,097.00
<b>Total Obligated</b>	\$0.00	\$258,923.00
<b>Total Funds Drawdown</b>	\$0.00	\$228,097.00
<b>Program Funds Drawdown</b>	\$0.00	\$228,097.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$228,097.00
Des Moines	\$0.00	\$228,097.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of small rental units (defined as 7 units and less)  
Activity completed & closed 7/12/12.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/9
<b># of Multifamily Units</b>	0	8/9



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-209-871

**Activity Title:** DesMoines SFNC LMI

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,360,838.00
<b>Total Budget</b>	\$0.00	\$1,360,838.00
<b>Total Obligated</b>	\$0.00	\$1,360,838.00
<b>Total Funds Drawdown</b>	\$338,253.00	\$789,650.00
<b>Program Funds Drawdown</b>	\$338,253.00	\$789,650.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$338,253.00	\$789,650.00
Des Moines	\$338,253.00	\$789,650.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 34 new single family housing units in the city of Des Moines.  
This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	12/34
<b># of Singlefamily Units</b>	0	12/34



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	12	12	0/0	24/34	24/34	100.00
# Owner Households	0	12	12	0/0	24/34	24/34	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-209-872</b>
<b>Activity Title:</b>	<b>Des Moines SFNC UN</b>

**Activity Category:**

Construction of new housing

**Activity Status:**

Under Way

**Project Number:**

08D2\_Housing

**Project Title:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Projected End Date:**

12/31/2014

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Des Moines

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$307,969.00
<b>Total Budget</b>	\$0.00	\$307,969.00
<b>Total Obligated</b>	\$0.00	\$307,969.00
<b>Total Funds Drawdown</b>	\$0.00	\$160,973.00
<b>Program Funds Drawdown</b>	\$0.00	\$160,973.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$160,973.00
Des Moines	\$0.00	\$160,973.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 7 single family housing units in Des Moines, Iowa. Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period. IDED staff have estimated average cost per unit of \$4,000, out of total construction costs. This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Des Moines, Iowa.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/7
<b># of Singlefamily Units</b>	0	3/7



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	3	0/0	0/0	6/7	0.00
# Owner Households	0	0	3	0/0	0/0	6/7	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-209-971</b>
<b>Activity Title:</b>	<b>DesMoinesRepair/Rehab_LMI</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
03/18/2009

**Projected End Date:**  
07/12/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**  
07/12/2012

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Des Moines

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$477,487.00
<b>Total Budget</b>	\$0.00	\$477,487.00
<b>Total Obligated</b>	\$0.00	\$493,327.00
<b>Total Funds Drawdown</b>	\$0.00	\$477,487.00
<b>Program Funds Drawdown</b>	\$0.00	\$477,487.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$477,487.00
Des Moines	\$0.00	\$477,487.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Housing Repair for low and moderate income families in flood impacted areas for 18 units.  
Activity completed & closed 7/12/12.

### Location Description:

City of Des Moines

### Activity Progress Narrative:

### Accomplishments Performance Measures

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	18/18
<b># of Singlefamily Units</b>	0	18/18



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	15	3	18	30/14	6/4	36/18	100.00
# Owner Households	15	3	18	30/14	6/4	36/18	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-209-972</b>
<b>Activity Title:</b>	<b>DesMoinesRepair/Rehab_UN</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

08D2\_Housing

**Project Title:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Projected End Date:**

07/12/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

07/12/2012

**National Objective:**

Urgent Need

**Responsible Organization:**

Des Moines

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$72,671.00
<b>Total Budget</b>	\$0.00	\$72,671.00
<b>Total Obligated</b>	\$0.00	\$74,798.00
<b>Total Funds Drawdown</b>	\$0.00	\$72,671.00
<b>Program Funds Drawdown</b>	\$0.00	\$72,671.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$72,671.00
Des Moines	\$0.00	\$72,671.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Housing repair for 80 - 100% of MFI(Median Family Income) in flood impacted areas for 3 units. Activity completed & closed 7/12/12.

**Location Description:**

City of Des Moines.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/3
<b># of Singlefamily Units</b>	0	3/3



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	3	0/0	0/0	6/3	0.00
# Owner Households	0	0	3	0/0	0/0	6/3	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 08-DRH-210-181

**Activity Title:** Iowa City DRH Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

03/18/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$69,383.00

**Total Budget**

\$0.00

\$69,383.00

**Total Obligated**

\$0.00

\$69,383.00

**Total Funds Drawdown**

\$1,884.00

\$45,489.00

**Program Funds Drawdown**

\$1,884.00

\$45,489.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$1,884.00

\$45,489.00

Iowa City

\$1,884.00

\$45,489.00

Iowa City (new)

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-210-731  
**Activity Title:** Iowa City Small Rental Rehab

**Activity Category:**  
 Affordable Rental Housing (KRW and Ike Grants Only)  
**Project Number:**  
 08D2\_Housing  
**Projected Start Date:**  
 03/18/2009  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 08D2\_Housing  
**Projected End Date:**  
 12/31/2014  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Iowa City (new)

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$245,000.00
<b>Total Budget</b>	\$0.00	\$245,000.00
<b>Total Obligated</b>	\$0.00	\$245,000.00
<b>Total Funds Drawdown</b>	\$1.00	\$128,805.00
<b>Program Funds Drawdown</b>	\$1.00	\$128,805.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1.00	\$128,805.00
Iowa City	\$1.00	\$128,805.00
Iowa City (new)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Rental Rehabilitation of small rental projects - under 8 units.

**Location Description:**  
 City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
 No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**  
 No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-210-732  
**Activity Title:** Iowa City Large Rental Rehab

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Rental Rehabilitation of projects over 8 units and over.  
 Activity was cancelled. Budget was reallocated. 06/02/11

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-210-871

**Activity Title:** Iowa City SFNC LMI

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,578,145.00
<b>Total Budget</b>	\$0.00	\$1,578,145.00
<b>Total Obligated</b>	\$0.00	\$1,578,145.00
<b>Total Funds Drawdown</b>	\$7,755.00	\$1,311,685.00
<b>Program Funds Drawdown</b>	\$7,755.00	\$1,311,685.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$7,755.00	\$1,311,685.00
Iowa City	\$7,755.00	\$1,311,685.00
Iowa City (new)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 22 new single family housing units in the city of Iowa City.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	30/22
<b># of Multifamily Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	30/22



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	4	27	31	8/4	53/18	61/22	100.00
# Owner Households	4	27	31	8/4	53/18	61/22	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-210-872</b>
<b>Activity Title:</b>	<b>Iowa City - SFNC UN</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,432,524.00
<b>Total Budget</b>	\$0.00	\$1,432,524.00
<b>Total Obligated</b>	\$0.00	\$1,432,524.00
<b>Total Funds Drawdown</b>	\$4,587.00	\$1,034,644.00
<b>Program Funds Drawdown</b>	\$4,587.00	\$1,034,644.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,587.00	\$1,034,644.00
Iowa City	\$4,587.00	\$1,034,644.00
Iowa City (new)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 15 single family housing units in the area. Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period. IDED staff have estimated average cost per unit of \$4,000, out of total construction costs. This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Iowa City, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	23/15



# of Singlefamily Units

0

23/15

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	24	0/0	0/0	47/15	0.00
# Owner Households	0	0	24	0/0	0/0	47/15	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRH-210-875</b>
<b>Activity Title:</b>	<b>Iowa City - Small Rental New Construction</b>

**Activity Category:**  
Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**  
08D2\_Housing

**Projected Start Date:**  
03/18/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
08D2\_Housing

**Projected End Date:**  
12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Iowa City (new)

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,899,999.00
<b>Total Budget</b>	(\$1.00)	\$2,899,999.00
<b>Total Obligated</b>	(\$1.00)	\$2,899,999.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,899,999.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,899,999.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,899,999.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 22 single family rental units.  
 Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.  
 IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.  
 This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	22/22
# of Singlefamily Units	0	22/22



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-210-975

**Activity Title:** Iowa City JSE-LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab/Repair of flood-damaged units, up to \$24,999 in hard construction rehab costs for LMI households. Activity was cancelled. Budget was reallocated. 06/02/11

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-210-976

**Activity Title:** Iowa City JSE-UN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab/Repair of flood-damaged units, up to \$24,999 in hard construction rehab costs for households of 80% - 100% of median income.

Activity was cancelled. Budget was reallocated. 06/02/11

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-210-981

**Activity Title:** Iowa City HBA-LMI

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Homebuyer assistance for 2 LMI households.  
Activity was cancelled. Budget was reallocated. 06/02/11

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-210-982

**Activity Title:** Iowa City HBA-UN

**Activity Category:**

Homeownership Assistance (with waiver only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Homebuyer assistance to households 80% - 100% of median income.  
Activity was cancelled. Budget was reallocated. 06/02/11

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-210-991

**Activity Title:** Iowa City IMA UN

**Activity Category:**

Homeownership Assistance (with waiver only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	(\$40,000.00)	\$0.00
<b>Total Obligated</b>	(\$40,000.00)	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Interim Mortgage Assistance for families/households affected by flood damage with urgent need, 0 - 100% LMI.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-211-181

**Activity Title:** Waterloo DRH Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

03/18/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Waterloo

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$54,447.00
<b>Total Budget</b>	\$0.00	\$54,447.00
<b>Total Obligated</b>	\$0.00	\$54,447.00
<b>Total Funds Drawdown</b>	\$2,572.00	\$7,930.00
<b>Program Funds Drawdown</b>	\$2,572.00	\$7,930.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,572.00	\$7,930.00
Waterloo	\$2,572.00	\$7,930.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration for Waterloo

**Location Description:**

Waterloo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-211-871

**Activity Title:** Waterloo SFNC LMI

**Activity Category:**

Construction of new housing

**Activity Status:**

Under Way

**Project Number:**

08D2\_Housing

**Project Title:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Waterloo

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$968,830.00
<b>Total Budget</b>	\$0.00	\$968,830.00
<b>Total Obligated</b>	\$0.00	\$968,830.00
<b>Total Funds Drawdown</b>	\$32,500.00	\$171,500.00
<b>Program Funds Drawdown</b>	\$32,500.00	\$171,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$32,500.00	\$171,500.00
Waterloo	\$32,500.00	\$171,500.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 19 new single family housing units in the city of Waterloo.  
This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	4/19
<b># of Singlefamily Units</b>	0	4/19



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	4	5	1/0	8/19	9/19	100.00
# Owner Households	1	4	5	1/0	8/19	9/19	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 08-DRH-211-872

**Activity Title:** Waterloo SNFC UN

**Activity Category:**

Construction of new housing

**Project Number:**

08D2\_Housing

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Waterloo

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Waterloo

**Match Contributed**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$114,000.00

\$114,000.00

\$0.00

\$0.00

\$114,000.00

\$114,000.00

\$0.00

**To Date**

\$917,385.00

\$917,385.00

\$917,385.00

\$451,633.00

\$451,633.00

\$0.00

\$0.00

\$451,633.00

\$451,633.00

\$0.00

**Activity Description:**

New construction of 18 single family housing units in the city.

Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.

IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.

This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/18
<b># of Singlefamily Units</b>	0	8/18



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	11	0/0	1/0	19/18	5.26
# Owner Households	0	0	11	0/0	1/0	19/18	5.26

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-212-876</b>
<b>Activity Title:</b>	<b>Dubuque MultiFamily New Construction</b>

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

12/14/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubuque

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,900,000.00
<b>Total Budget</b>	\$0.00	\$8,900,000.00
<b>Total Obligated</b>	\$0.00	\$8,900,000.00
<b>Total Funds Drawdown</b>	\$2,409,131.00	\$7,194,444.00
<b>Program Funds Drawdown</b>	\$2,409,131.00	\$7,194,444.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,409,131.00	\$7,194,444.00
Dubuque	\$2,409,131.00	\$7,194,444.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

46 multi-family rental new construction projects in the city of Dubuque.

**Location Description:**

City of Dubuque

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-213-876  
**Activity Title:** Davenport Multi-Family New Const

**Activity Category:**  
 Affordable Rental Housing (KRW and Ike Grants Only)  
**Project Number:**  
 08D2\_Housing  
**Projected Start Date:**  
 02/22/2011  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 08D2\_Housing  
**Projected End Date:**  
 12/31/2012  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Davenport

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$792,000.00
Total Budget	\$0.00	\$792,000.00
Total Obligated	\$0.00	\$792,000.00
Total Funds Drawdown	\$184,685.00	\$712,800.00
Program Funds Drawdown	\$184,685.00	\$712,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$712,800.00	\$712,800.00
Davenport	\$712,800.00	\$712,800.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 12 multi-family rental new construction projects in the city of Davenport, Iowa.

**Location Description:**  
 City of Davenport, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
 No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**  
 No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-210-75A</b>
<b>Activity Title:</b>	<b>Muscatine County DRHB Demo UN</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Muscatine County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$25,188.00
<b>Total Budget</b>	\$0.00	\$25,188.00
<b>Total Obligated</b>	\$0.00	\$25,188.00
<b>Total Funds Drawdown</b>	\$18,953.00	\$18,953.00
<b>Program Funds Drawdown</b>	\$18,953.00	\$18,953.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 1 property of Muscatine County.  
This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters

**Location Description:**

Muscatine County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-211-1</b>
<b>Activity Title:</b>	<b>Eddyville DRHB Acq UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Eddyville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$32,512.00
<b>Total Budget</b>	\$0.00	\$32,512.00
<b>Total Obligated</b>	\$0.00	\$32,512.00
<b>Total Funds Drawdown</b>	\$0.00	\$32,509.00
<b>Program Funds Drawdown</b>	\$0.00	\$32,509.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$31,997.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of one property in Eddyville. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Eddyville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-211-75</b>
<b>Activity Title:</b>	<b>Eddyville DRHB Demo UN</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Eddyville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$12,155.00
<b>Total Budget</b>	\$0.00	\$12,155.00
<b>Total Obligated</b>	\$0.00	\$12,155.00
<b>Total Funds Drawdown</b>	\$0.00	\$11,919.00
<b>Program Funds Drawdown</b>	\$0.00	\$11,919.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$11,919.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Demolition of one household in Eddyville.  
This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Eddyville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-211-81</b>
<b>Activity Title:</b>	<b>Eddyville DRHB ReplaceAllow UN</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Eddyville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,393.00
<b>Total Budget</b>	\$0.00	\$5,393.00
<b>Total Obligated</b>	\$0.00	\$5,393.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for one household in Eddyville. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Eddyville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	0	0	0/0	0/0	1/1	0.00
# Owner Households	0	0	0	0/0	0/0	1/1	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRHB-213-181

**Activity Title:** Black Hawk County DRHB Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

11/04/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,955.00
<b>Total Budget</b>	\$0.00	\$8,955.00
<b>Total Obligated</b>	\$0.00	\$8,955.00
<b>Total Funds Drawdown</b>	\$1,344.00	\$6,502.00
<b>Program Funds Drawdown</b>	\$1,344.00	\$6,502.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,158.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-213-1A</b>
<b>Activity Title:</b>	<b>Black Hawk County DRHB Acq UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$279,165.00
<b>Total Budget</b>	\$0.00	\$279,165.00
<b>Total Obligated</b>	\$0.00	\$279,165.00
<b>Total Funds Drawdown</b>	\$0.00	\$71,875.00
<b>Program Funds Drawdown</b>	\$0.00	\$71,875.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$71,875.00
Black Hawk County	\$0.00	\$71,875.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 1 property. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1



# of Singlefamily Units

0

1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	3	0/0	0/0	3/1	0.00
# Owner Households	0	0	3	0/0	0/0	3/1	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-213-1B</b>
<b>Activity Title:</b>	<b>Blackhawk Co DRHB Acq LMI</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$24,209.00
<b>Total Budget</b>	\$0.00	\$24,209.00
<b>Total Obligated</b>	\$0.00	\$24,209.00
<b>Total Funds Drawdown</b>	\$0.00	\$23,906.00
<b>Program Funds Drawdown</b>	\$0.00	\$23,906.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$23,906.00
Black Hawk County	\$0.00	\$23,906.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 4 properties in Black Hawk County. UPDATE: Performance target changed to 1 property per Amendment #5. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters.

**Location Description:**

Various sites in Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	4/1
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	4/1



# of Singlefamily Units

0

4/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	1/0	0/1	1/1	100.00
# Owner Households	1	0	1	1/0	0/1	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-213-75A</b>
<b>Activity Title:</b>	<b>Black Hawk County DRHB Demo UN</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Black Hawk County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$34,049.00
<b>Total Budget</b>	(\$34,000.00)	\$34,049.00
<b>Total Obligated</b>	(\$34,000.00)	\$34,049.00
<b>Total Funds Drawdown</b>	\$11,310.00	\$15,592.00
<b>Program Funds Drawdown</b>	\$11,310.00	\$15,592.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$11,310.00	\$15,592.00
Black Hawk County	\$11,310.00	\$15,592.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 4 properties. UPDATE: Performance target changed to 1 property per Amendment #5. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Site in Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-213-75B

**Activity Title:** Black Hawk County DRHB Demo LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$34,000.00
<b>Total Budget</b>	\$34,000.00	\$34,000.00
<b>Total Obligated</b>	\$34,000.00	\$34,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 1 property.

This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulneravle to future disasters.

**Location Description:**

Sites in Black Hawk County.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-213-81A  
**Activity Title:** Black Hawk County DRHB ReplaceAllow UN

**Activity Category:**  
 Relocation payments and assistance

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 11/04/2009

**Projected End Date:**  
 11/04/2012

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Black Hawk County

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$26,198.00
<b>Total Budget</b>	\$0.00	\$26,198.00
<b>Total Obligated</b>	\$0.00	\$26,198.00
<b>Total Funds Drawdown</b>	\$0.00	\$25,850.00
<b>Program Funds Drawdown</b>	\$0.00	\$25,850.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$25,850.00
Black Hawk County	\$0.00	\$25,850.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 1 household.  
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Households	0	0	1	0/0	0/0	1/1	0.00
# Owner Households	0	0	1	0/0	0/0	1/1	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-213-81B</b>
<b>Activity Title:</b>	<b>BlackHawkCo DRHB Replace Allow LMI</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Black Hawk County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$41,417.00
<b>Total Budget</b>	\$0.00	\$41,417.00
<b>Total Obligated</b>	\$0.00	\$41,417.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Replacement Housing Allowance for 4 households in Black Hawk County. UPDATE: Performance target changed to 1 household per Amendment #5. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters.

**Location Description:**

Various sites in Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-214-1A</b>
<b>Activity Title:</b>	<b>Cedar County DRHB Acq UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$76,805.00
<b>Total Budget</b>	\$0.00	\$76,805.00
<b>Total Obligated</b>	\$0.00	\$76,805.00
<b>Total Funds Drawdown</b>	\$0.00	\$45,594.00
<b>Program Funds Drawdown</b>	\$0.00	\$45,594.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$45,594.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Acquisition of one property in Cedar County. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Cedar County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	0/0	0/0	1/1	0.00
# Owner Households	0	0	1	0/0	0/0	1/1	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRHB-214-75A</b>
<b>Activity Title:</b>	<b>Cedar County DRHB Demo UN</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Cedar County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$21,517.00
<b>Total Budget</b>	\$0.00	\$21,517.00
<b>Total Obligated</b>	\$0.00	\$21,517.00
<b>Total Funds Drawdown</b>	\$2,125.00	\$9,828.00
<b>Program Funds Drawdown</b>	\$2,125.00	\$9,828.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,125.00	\$5,162.00
Cedar County	\$2,125.00	\$5,162.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 1 property in Cedar County. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Cedar County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1



# of Singlefamily Units

0

1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	1/1	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-214-81A</b>
<b>Activity Title:</b>	<b>Cedar County DRHB ReplaceAllow UN</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Cedar County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$11,673.00
<b>Total Budget</b>	\$0.00	\$11,673.00
<b>Total Obligated</b>	\$0.00	\$11,673.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,673.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,673.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,673.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for one household in Cedar County. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Cedar County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	0	1	0/0	0/0	2/1	0.00
# Owner Households	0	0	1	0/0	0/0	2/1	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** 08-DRHB-215-1A  
**Activity Title:** Coralville DRHB Acq UN

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 11/04/2009

**Projected End Date:**  
 11/04/2012

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Coralville

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$258,743.00
Total Budget	\$0.00	\$258,743.00
Total Obligated	\$0.00	\$258,743.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$255,470.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Acquisition of 2 properties in Coralville. UPDATE: Performance changed to 0 properties per Amendment #2. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Coralville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/0



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRHB-215-1B</b>
<b>Activity Title:</b>	<b>Coralville DRHB Acq LMI</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Coralville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$34,441.00
<b>Total Budget</b>	\$0.00	\$34,441.00
<b>Total Obligated</b>	\$0.00	\$34,441.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Acquisition of 1 property in Coralville. UPDATE: Performance target changed to 0 properties per Amendment #2. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters.

**Location Description:**

City of Coralville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-215-1C</b>
<b>Activity Title:</b>	<b>Coralville DRHB Acq NonRes UN</b>

**Activity Category:**

Acquisition - buyout of non-residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2009

**Completed Activity Actual End Date:**

**Responsible Organization:**

Coralville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$293,184.00
<b>Total Budget</b>	\$293,184.00	\$293,184.00
<b>Total Obligated</b>	\$293,184.00	\$293,184.00
<b>Total Funds Drawdown</b>	\$0.00	\$255,470.00
<b>Program Funds Drawdown</b>	\$0.00	\$255,470.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 1 non-residential property in Coralville. This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Coralville.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-215-81A</b>
<b>Activity Title:</b>	<b>Coralville DRHB ReplaceAllow UN</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Coralville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$11,113.00
<b>Total Budget</b>	\$0.00	\$11,113.00
<b>Total Obligated</b>	\$0.00	\$11,113.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for one household in Coralville. UPDATE: Performance target changed to 0 households per Amendment #2.  
This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Coralville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	





<b>Grantee Activity Number:</b>	<b>08-DRHB-216-1A</b>
<b>Activity Title:</b>	<b>Johnson County DRHB Acq UN</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Johnson County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$836,175.00
<b>Total Budget</b>	\$0.00	\$836,175.00
<b>Total Obligated</b>	\$0.00	\$836,175.00
<b>Total Funds Drawdown</b>	\$0.00	\$502,931.00
<b>Program Funds Drawdown</b>	\$0.00	\$502,931.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$835,975.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 8 properties in Johnson county. UPDATE: Performance target changed to 4 properties per Amendment #3. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Johnson County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/4



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRHB-216-75A

**Activity Title:** Johnson County DRHB Demo UN

**Activity Category:**

Clearance and Demolition

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Johnson County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$177,522.00
<b>Total Budget</b>	(\$10,215.00)	\$177,522.00
<b>Total Obligated</b>	(\$10,215.00)	\$177,522.00
<b>Total Funds Drawdown</b>	\$0.00	\$48,185.00
<b>Program Funds Drawdown</b>	\$0.00	\$48,185.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$58,400.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 8 properties in Johnson County. UPDATE: Performance target changed to 4 properties per Amendment #3. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Johnson County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/4
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	5/4



# of Singlefamily Units

0

5/4

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	1/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-216-75B

**Activity Title:** Johnson County DRHB Demo LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Johnson County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,215.00
<b>Total Budget</b>	\$10,215.00	\$10,215.00
<b>Total Obligated</b>	\$10,215.00	\$10,215.00
<b>Total Funds Drawdown</b>	\$0.00	\$10,215.00
<b>Program Funds Drawdown</b>	\$0.00	\$10,215.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 1 property in Johnson County.

This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Johnson County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-216-81A</b>
<b>Activity Title:</b>	<b>Johnson County DRHB ReplaceAllow UN</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Johnson County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$55,214.00
<b>Total Budget</b>	\$28,514.00	\$55,214.00
<b>Total Obligated</b>	\$28,514.00	\$55,214.00
<b>Total Funds Drawdown</b>	\$0.00	\$26,700.00
<b>Program Funds Drawdown</b>	\$0.00	\$26,700.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$26,700.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 7 households in Johnson County. UPDATE: Performance target changed to 3 households per Amendment #3. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Johnson County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	





**Grantee Activity Number:** 08-DRHB-217-181

**Activity Title:** Olin DRHB Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

11/04/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Olin

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$9,818.00
<b>Total Budget</b>	\$0.00	\$9,818.00
<b>Total Obligated</b>	\$0.00	\$9,818.00
<b>Total Funds Drawdown</b>	\$598.00	\$4,572.00
<b>Program Funds Drawdown</b>	\$598.00	\$4,572.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,387.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Olin

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-217-1A

**Activity Title:** Olin DRHB Acq UN

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Olin

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$68,533.00
<b>Total Budget</b>	\$0.00	\$68,533.00
<b>Total Obligated</b>	\$0.00	\$68,533.00
<b>Total Funds Drawdown</b>	\$0.00	\$67,094.00
<b>Program Funds Drawdown</b>	\$0.00	\$67,094.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$833.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 1 property in Olin. UPDATE: Performance target changed to 3 properties per Amendment #2. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Olin

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	3/3

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/3



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRHB-217-75A  
**Activity Title:** Olin DRHB Demo UN

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Olin

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$87,878.00
Total Budget	\$0.00	\$87,878.00
Total Obligated	\$0.00	\$87,878.00
Total Funds Drawdown	\$10,405.00	\$17,830.00
Program Funds Drawdown	\$10,405.00	\$17,830.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,200.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Demolition of 4 properties in Olin. UPDATE: Performance target changed to 1 property per Amendment #2. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Olin

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-217-75B  
**Activity Title:** Olin DRHB Demo LMI

**Activity Category:**  
 Clearance and Demolition

**Project Number:**  
 08D2\_Housing

**Projected Start Date:**  
 11/04/2009

**Benefit Type:**  
 Direct ( HouseHold )

**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way

**Project Title:**  
 08D2\_Housing

**Projected End Date:**  
 11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 Olin

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$65,000.00
<b>Total Budget</b>	\$65,000.00	\$65,000.00
<b>Total Obligated</b>	\$65,000.00	\$65,000.00
<b>Total Funds Drawdown</b>	\$19,355.00	\$19,355.00
<b>Program Funds Drawdown</b>	\$19,355.00	\$19,355.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 4 properties in Olin. This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Olin.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-218-1A  
**Activity Title:** Dyersville DRHB Acq UN

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dyersville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$779,022.00
<b>Total Budget</b>	\$0.00	\$779,022.00
<b>Total Obligated</b>	\$0.00	\$779,022.00
<b>Total Funds Drawdown</b>	\$0.00	\$418,450.00
<b>Program Funds Drawdown</b>	\$0.00	\$418,450.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$310,756.00)	\$418,450.00
Dyersville	(\$310,756.00)	\$418,450.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 10 properties in Dyersville. UPDATE: {erformance target changed to 5 properties per Amendment #3. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Dyersville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	11/5



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-218-1B  
**Activity Title:** Dyersville DRHB Acq LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dyersville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$334,158.00
<b>Total Budget</b>	\$0.00	\$334,158.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$324,002.00
<b>Program Funds Drawdown</b>	\$0.00	\$324,002.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$324,002.00	\$324,002.00
Dyersville	\$324,002.00	\$324,002.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 4 properties in Dyersville. This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Dyersville.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-218-75A  
**Activity Title:** Dyersville DRHB Demo UN

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Dyersville

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$125,516.00
<b>Total Budget</b>	\$0.00	\$125,516.00
<b>Total Obligated</b>	\$0.00	\$188,273.00
<b>Total Funds Drawdown</b>	\$3,816.00	\$4,877.00
<b>Program Funds Drawdown</b>	\$3,816.00	\$4,877.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,877.00	\$4,877.00
Dyersville	\$4,877.00	\$4,877.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 10 properties in Dyersville. UPDATE: Performance target changed to 6 properties per Amendment #3. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Dyersville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-218-75B</b>
<b>Activity Title:</b>	<b>Dyersville DRHB Demo LMI</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Dyersville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$62,757.00
<b>Total Budget</b>	\$0.00	\$62,757.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$2,438.00	\$2,438.00
<b>Program Funds Drawdown</b>	\$2,438.00	\$2,438.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,438.00	\$2,438.00
Dyersville	\$2,438.00	\$2,438.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 3 properties in Dyersville. This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Dyersville.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	0	3	0/0	0/3	3/3	0.00
-----------------	---	---	---	-----	-----	-----	------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-218-81A</b>
<b>Activity Title:</b>	<b>Dyersville DRHB ReplaceAllow</b>

**Activity Category:**

Relocation payments and assistance

**Activity Status:**

Under Way

**Project Number:**

08D2\_Housing

**Project Title:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Projected End Date:**

11/04/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Dyersville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$140,705.00
<b>Total Budget</b>	\$0.00	\$140,705.00
<b>Total Obligated</b>	\$0.00	\$140,705.00
<b>Total Funds Drawdown</b>	\$5,073.00	\$86,406.00
<b>Program Funds Drawdown</b>	\$5,073.00	\$86,406.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$108,458.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 10 households in Dyersville. UPDATE: Performance target changed to 6 households per Amendment #3.

This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Dyersville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Households	0	0	0	0/0	0/0	9/6	0.00
-----------------	---	---	---	-----	-----	-----	------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-219-1A</b>
<b>Activity Title:</b>	<b>Des Moines County DRHB Acq UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,618,674.00
<b>Total Budget</b>	\$0.00	\$1,618,674.00
<b>Total Obligated</b>	\$0.00	\$1,618,674.00
<b>Total Funds Drawdown</b>	\$0.00	\$691,347.00
<b>Program Funds Drawdown</b>	\$0.00	\$691,347.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,230,771.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 20 properties in Des Moines County. UPDATE: Changed to 11 per Amendment #2 performance targets. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Des Moines County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	17/11
<b>Activity funds eligible for DREF (Ike</b>	0	0/1030385
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	18/11
# of Singlefamily Units	0	18/11

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	18/11	0.00
# Owner Households	0	0	0	0/0	0/0	18/11	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-219-1B</b>
<b>Activity Title:</b>	<b>Des Moines Co DRHB Acq LMI</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$733,376.00
<b>Total Budget</b>	\$733,376.00	\$733,376.00
<b>Total Obligated</b>	\$733,376.00	\$733,376.00
<b>Total Funds Drawdown</b>	\$0.00	\$539,424.00
<b>Program Funds Drawdown</b>	\$0.00	\$539,424.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Acquisition of 5 properties in Des Moines County. UPDATE: Changed to 8 properties per Amendment #2 change in performance targets. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Various areas in Des Moines County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-219-75A</b>
<b>Activity Title:</b>	<b>Des Moines County DRHB Demo UN</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Des Moines County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$112,924.00
<b>Total Budget</b>	(\$112,925.00)	\$112,924.00
<b>Total Obligated</b>	(\$112,925.00)	\$112,924.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Demolition of 16 properties in Des Moines County. UPDATE: Changed to 11 properties per Amendment #2 (changed performance targets). This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Des Moines County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-219-75B</b>
<b>Activity Title:</b>	<b>Des Moines County DRHB Demo LMI</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Des Moines County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$112,925.00
<b>Total Budget</b>	\$112,925.00	\$112,925.00
<b>Total Obligated</b>	\$112,925.00	\$112,925.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 8 properties in Des Moines County.  
This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Des Moines County.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-219-81A  
**Activity Title:** Des Moines County DRHB ReplaceAllow UN

**Activity Category:**  
 Relocation payments and assistance

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 11/04/2009

**Projected End Date:**  
 11/04/2012

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Des Moines County

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$48,147.00
<b>Total Budget</b>	(\$21,300.00)	\$48,147.00
<b>Total Obligated</b>	(\$21,300.00)	\$48,147.00
<b>Total Funds Drawdown</b>	\$0.00	\$34,297.00
<b>Program Funds Drawdown</b>	\$0.00	\$34,297.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$42,847.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 17 households in Des Moines County. UPDATE: Performance target changed to 11 households per Amendment #2. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Des Moines County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Households	0	0	0	0/0	0/0	13/11	0.00
# Owner Households	0	0	0	0/0	0/0	13/11	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-219-81B</b>
<b>Activity Title:</b>	<b>Des Moines Co DRHB Replace Allow LMI</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Des Moines County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$21,300.00
<b>Total Budget</b>	\$21,300.00	\$21,300.00
<b>Total Obligated</b>	\$21,300.00	\$21,300.00
<b>Total Funds Drawdown</b>	\$0.00	\$8,550.00
<b>Program Funds Drawdown</b>	\$0.00	\$8,550.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 5 households in Des Moines County. UPDATE: Performance target changed to 8 households per Amendment #2. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Des Moines County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-220-1A  
**Activity Title:** Davenport DRHB Acq UN

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Davenport

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,283,172.00
<b>Total Budget</b>	\$0.00	\$1,283,172.00
<b>Total Obligated</b>	\$0.00	\$1,283,172.00
<b>Total Funds Drawdown</b>	\$182,429.00	\$182,429.00
<b>Program Funds Drawdown</b>	\$182,429.00	\$182,429.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$182,429.00	\$182,429.00
Davenport	\$182,429.00	\$182,429.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 13 properties in Davenport. UPDATE: Performance target changed to 7 properties per Amendment #1. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Davenport

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	0	2	0/0	0/0	2/7	0.00
# Owner Households	0	0	2	0/0	0/0	2/7	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-220-1B</b>
<b>Activity Title:</b>	<b>Davenport DRHB Acq LMI</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Davenport

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$427,724.00
<b>Total Budget</b>	\$0.00	\$427,724.00
<b>Total Obligated</b>	\$0.00	\$427,724.00
<b>Total Funds Drawdown</b>	\$268,581.00	\$268,581.00
<b>Program Funds Drawdown</b>	\$268,581.00	\$268,581.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$363,896.00	\$363,896.00
Davenport	\$363,896.00	\$363,896.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 5 properties in Davenport. UPDATE: Performance target changed to 4 properties per Amendment #1. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters.

**Location Description:**

City of Davenport

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Households	0	3	3	0/0	3/4	3/4	100.00
# Owner Households	0	3	3	0/0	3/4	3/4	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-220-75A</b>
<b>Activity Title:</b>	<b>Davenport DRHB Demo UN</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Davenport

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$135,962.00
<b>Total Budget</b>	(\$135,962.00)	\$135,962.00
<b>Total Obligated</b>	(\$135,962.00)	\$135,962.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 18 properties in Davenport. UPDATE: Performance target changed to 7 properties per Amendment #1. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Davenport

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-220-75B</b>
<b>Activity Title:</b>	<b>Davenport DRHB Demo LMI</b>

**Activity Category:**  
Clearance and Demolition

**Project Number:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
08D2\_Housing

**Projected End Date:**  
11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Davenport

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$135,962.00
<b>Total Budget</b>	\$135,962.00	\$135,962.00
<b>Total Obligated</b>	\$135,962.00	\$135,962.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 4 properties in Davenport. This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Davenport

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-220-81A</b>
<b>Activity Title:</b>	<b>Davenport DRHB ReplaceAllow UN</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Davenport

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$139,719.00
<b>Total Budget</b>	\$0.00	\$139,719.00
<b>Total Obligated</b>	\$0.00	\$139,719.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Replacement Housing Allowance for 13 households in Davenport. UPDATE: Performance target changed to 7 households per Amendment #1.  
This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

### Location Description:

City of Davenport

### Activity Progress Narrative:

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	





<b>Grantee Activity Number:</b>	<b>08-DRHB-220-81B</b>
<b>Activity Title:</b>	<b>Davenport DRHB Replace Allow LMI</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Davenport

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$46,573.00
<b>Total Budget</b>	\$0.00	\$46,573.00
<b>Total Obligated</b>	\$0.00	\$46,573.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Replacement Housing Allowance for 5 households in Davenport. UPDATE: Performance target changed to 4 households per Amendment #1.  
This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters.

**Location Description:**

City of Davenport

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-223-181  
**Activity Title:** Waverly DRHB Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Waverly

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$82,600.00
<b>Total Budget</b>	\$0.00	\$82,600.00
<b>Total Obligated</b>	\$0.00	\$82,600.00
<b>Total Funds Drawdown</b>	\$5,778.00	\$15,399.00
<b>Program Funds Drawdown</b>	\$5,778.00	\$15,399.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$9,621.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Waverly

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-223-1A</b>
<b>Activity Title:</b>	<b>Waverly DRHB Acq UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Waverly

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,987,134.00
<b>Total Budget</b>	\$0.00	\$2,987,134.00
<b>Total Obligated</b>	\$0.00	\$2,987,134.00
<b>Total Funds Drawdown</b>	\$197,735.00	\$1,305,399.00
<b>Program Funds Drawdown</b>	\$197,735.00	\$1,305,149.00
<b>Program Income Drawdown</b>	\$0.00	\$250.00
<b>Program Income Received</b>	\$0.00	\$250.00
<b>Total Funds Expended</b>	\$0.00	\$1,950,737.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 31 properties in Waverly. UPDATE: Performance target changed to 14 properties per Amendment #5. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Waverly

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	45/14



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-223-75A  
**Activity Title:** Waverly DRHB Demo UN

**Activity Category:**  
 Clearance and Demolition

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 11/04/2009

**Projected End Date:**  
 11/04/2012

**Benefit Type:**  
 ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Waverly

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$322,885.00
Total Budget	\$0.00	\$322,885.00
Total Obligated	\$0.00	\$427,885.00
Total Funds Drawdown	\$19,704.00	\$19,704.00
Program Funds Drawdown	\$19,704.00	\$19,704.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Demolition of 31 properties in Waverly. UPDATE: Performance target changed to 14 properties per Amendment #5. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Waverly

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-223-75B  
**Activity Title:** Waverly DRHB Demo LMI

**Activity Category:**  
 Clearance and Demolition

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 11/04/2009

**Projected End Date:**  
 11/04/2012

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Waverly

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$105,000.00
<b>Total Budget</b>	\$0.00	\$105,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$32,063.00	\$32,063.00
<b>Program Funds Drawdown</b>	\$32,063.00	\$32,063.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 6 properties in Waverly. This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Waverly.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-223-81A</b>
<b>Activity Title:</b>	<b>Waverly DRHB ReplaceAllow UN</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Waverly

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$636,396.00
<b>Total Budget</b>	\$0.00	\$636,396.00
<b>Total Obligated</b>	\$0.00	\$636,396.00
<b>Total Funds Drawdown</b>	\$850.00	\$89,334.00
<b>Program Funds Drawdown</b>	\$850.00	\$89,334.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$99,747.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 49 households in Waverly. UPDATE: Performance target changed to 4 households per Amendment #5.  
This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Waverly

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	0	0	0/0	0/0	16/4	0.00
-----------------	---	---	---	-----	-----	------	------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-224-1A</b>
<b>Activity Title:</b>	<b>Louisa County DRHB Acq UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisa County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,948,387.00
<b>Total Budget</b>	\$0.00	\$2,948,387.00
<b>Total Obligated</b>	\$0.00	\$2,948,387.00
<b>Total Funds Drawdown</b>	\$0.00	\$918,654.00
<b>Program Funds Drawdown</b>	\$0.00	\$918,654.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,785,285.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 32 properties in Louisa County. UPDATE: Performance target changed to 25 properties per Amendment #1. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Louisa County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	27/25



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-224-1B</b>
<b>Activity Title:</b>	<b>Louisa County DRHB Acq LMI</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisa County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,448,182.00
<b>Total Budget</b>	\$1,448,182.00	\$1,448,182.00
<b>Total Obligated</b>	\$1,448,182.00	\$1,448,182.00
<b>Total Funds Drawdown</b>	\$0.00	\$866,631.00
<b>Program Funds Drawdown</b>	\$0.00	\$866,631.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Acquisition of 12 properties in Louisa County. This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Louisa County.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-224-75A</b>
<b>Activity Title:</b>	<b>Louisa County DRHB Demo UN</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Louisa County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$131,500.00
<b>Total Budget</b>	(\$73,413.00)	\$131,500.00
<b>Total Obligated</b>	(\$73,413.00)	\$131,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 28 properties in Louisa County. UPDATE: Performance targets changed to 25 per Amendment #1. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Louisa county

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-224-75B

**Activity Title:** Louisa County DRHB Demo LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisa County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$73,413.00
<b>Total Budget</b>	\$73,413.00	\$73,413.00
<b>Total Obligated</b>	\$73,413.00	\$73,413.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 12 properties in Louisa County.

This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Louisa County.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-224-81A</b>
<b>Activity Title:</b>	<b>Louisa County DRHB ReplaceAllow UN</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Louisa County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$77,409.00
<b>Total Budget</b>	(\$25,783.00)	\$77,409.00
<b>Total Obligated</b>	(\$25,783.00)	\$77,409.00
<b>Total Funds Drawdown</b>	\$0.00	\$60,075.00
<b>Program Funds Drawdown</b>	\$0.00	\$60,075.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$68,525.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Replacement Housing Allowance for 32 households in Louisa County. UPDATE: Performance target changed to 25 households per Amendment #1. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

### Location Description:

Louisa County

### Activity Progress Narrative:

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Households	0	0	0	0/0	0/0	16/25	0.00
-----------------	---	---	---	-----	-----	-------	------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-224-81B</b>
<b>Activity Title:</b>	<b>Louisa County DRHB ReplaceAllow LMI</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Louisa County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$25,783.00
<b>Total Budget</b>	\$25,783.00	\$25,783.00
<b>Total Obligated</b>	\$25,783.00	\$25,783.00
<b>Total Funds Drawdown</b>	\$0.00	\$8,450.00
<b>Program Funds Drawdown</b>	\$0.00	\$8,450.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 12 households in Louisa County. This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Louisa County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-225-1</b>
<b>Activity Title:</b>	<b>Iowa City DRHB Acq UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

02/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$11,113,804.00
<b>Total Budget</b>	\$1,288,941.00	\$11,113,804.00
<b>Total Obligated</b>	\$1,288,941.00	\$11,113,804.00
<b>Total Funds Drawdown</b>	\$255,146.00	\$9,107,282.00
<b>Program Funds Drawdown</b>	\$255,146.00	\$9,107,282.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8,852,136.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 42 properties in Iowa City. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	54/42



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	40/42	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRHB-225-181

**Activity Title:** Iowa City DRHB Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

02/01/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Iowa City (new)

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$270,446.00

**Total Budget**

\$0.00

\$270,446.00

**Total Obligated**

\$0.00

\$270,446.00

**Total Funds Drawdown**

\$17,341.00

\$168,118.00

**Program Funds Drawdown**

\$17,341.00

\$168,118.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$150,777.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-225-1B</b>
<b>Activity Title:</b>	<b>Iowa City DRHB Acq LMI</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

02/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,298,354.00
<b>Total Budget</b>	\$425,667.00	\$3,298,354.00
<b>Total Obligated</b>	\$425,667.00	\$3,298,354.00
<b>Total Funds Drawdown</b>	\$200.00	\$1,749,694.00
<b>Program Funds Drawdown</b>	\$200.00	\$1,749,694.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,749,494.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 16 properties in Iowa City. This activity is a part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Iowa City, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	12/16
<b># of Singlefamily Units</b>	0	12/16



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	7/7	5/9	12/16	100.00
# Owner Households	0	0	0	7/7	5/9	12/16	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-225-75A  
**Activity Title:** Iowa City DRHB Demo UN

**Activity Category:**  
Clearance and Demolition

**Project Number:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
08D2\_Housing

**Projected End Date:**  
02/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Iowa City (new)

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,133,523.00
Total Budget	\$0.00	\$1,133,523.00
Total Obligated	\$0.00	\$1,732,464.00
Total Funds Drawdown	\$98,385.00	\$632,972.00
Program Funds Drawdown	\$98,385.00	\$632,972.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$534,587.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Demolition of 39 properties in Iowa City. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	11/39



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	35/39	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRHB-225-75B

**Activity Title:** Iowa City DRHB Demo LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

02/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$598,941.00
<b>Total Budget</b>	\$0.00	\$598,941.00
<b>Total Obligated</b>	\$0.00	\$598,941.00
<b>Total Funds Drawdown</b>	\$10,336.00	\$182,256.00
<b>Program Funds Drawdown</b>	\$10,336.00	\$182,256.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$171,920.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 16 properties in Iowa City. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Iowa City, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	11/16
<b># of Singlefamily Units</b>	0	11/16



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/7	5/9	11/16	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRHB-225-81A  
**Activity Title:** Iowa City DRHB ReplaceAllow UN

**Activity Category:**  
 Relocation payments and assistance

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 11/04/2009

**Projected End Date:**  
 02/01/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Iowa City (new)

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$404,103.00
Total Budget	\$51,700.00	\$404,103.00
Total Obligated	\$51,700.00	\$404,103.00
Total Funds Drawdown	\$0.00	\$160,220.00
Program Funds Drawdown	\$0.00	\$160,220.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$160,220.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 23 households.  
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Households	0	0	0	0/0	0/0	19/23	0.00
-----------------	---	---	---	-----	-----	-------	------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-225-81B  
**Activity Title:** Iowa City DRHB ReplaceAllow LMI

**Activity Category:**  
 Relocation payments and assistance

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 11/04/2009

**Projected End Date:**  
 02/01/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Iowa City

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$205,691.00
<b>Total Budget</b>	\$19,371.00	\$205,691.00
<b>Total Obligated</b>	\$19,371.00	\$205,691.00
<b>Total Funds Drawdown</b>	\$0.00	\$75,700.00
<b>Program Funds Drawdown</b>	\$0.00	\$75,700.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$75,700.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 7 households.  
 This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Iowa City, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Households	0	0	0	1/3	2/4	3/7	100.00
# Owner Households	0	0	0	1/3	2/4	3/7	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-226-1</b>
<b>Activity Title:</b>	<b>Mason City DRHB Acq UN</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Mason City

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,879,537.00
<b>Total Budget</b>	(\$2,587,662.00)	\$3,879,537.00
<b>Total Obligated</b>	(\$2,917,562.00)	\$3,549,637.00
<b>Total Funds Drawdown</b>	\$2,162.00	\$3,394,622.00
<b>Program Funds Drawdown</b>	\$2,162.00	\$3,394,622.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,392,460.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 86 properties in Mason City. UPDATE: Performance target changed to 31 units per Amendment #5. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Mason City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	71/31



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-226-181

**Activity Title:** Mason City DRHB Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

11/04/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Mason City

**Overall**

**Apr 1 thru Jun 30, 2012**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$221,008.00

**Total Budget**

\$43,975.00

\$221,008.00

**Total Obligated**

\$43,975.00

\$221,008.00

**Total Funds Drawdown**

\$16,761.00

\$45,615.00

**Program Funds Drawdown**

\$16,761.00

\$45,615.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$28,854.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Mason City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-226-1B</b>
<b>Activity Title:</b>	<b>Mason City DRHB Acq LMI</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mason City

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,946,946.00
<b>Total Budget</b>	\$2,029,384.00	\$4,946,946.00
<b>Total Obligated</b>	\$2,029,384.00	\$4,946,946.00
<b>Total Funds Drawdown</b>	\$87,859.00	\$2,632,637.00
<b>Program Funds Drawdown</b>	\$87,859.00	\$2,632,637.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,544,778.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 55 properties in Mason City. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Mason City.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	38/55
<b># of Singlefamily Units</b>	0	38/55



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	25/0	13/55	38/55	100.00
# Owner Households	0	0	0	25/0	13/55	38/55	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-226-75A  
**Activity Title:** Mason City DRHB Demo UN

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Mason City

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$641,037.00
<b>Total Budget</b>	(\$695,560.00)	\$641,037.00
<b>Total Obligated</b>	\$0.00	\$641,037.00
<b>Total Funds Drawdown</b>	\$834.00	\$1,691.00
<b>Program Funds Drawdown</b>	\$834.00	\$1,691.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$857.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 32 properties in Mason City. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Mason city

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-226-75B</b>
<b>Activity Title:</b>	<b>Mason City DRHB Demo LMI</b>

**Activity Category:**

Clearance and Demolition

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mason City

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$926,431.00
<b>Total Budget</b>	\$230,871.00	\$926,431.00
<b>Total Obligated</b>	\$230,871.00	\$926,431.00
<b>Total Funds Drawdown</b>	\$795.00	\$1,589.00
<b>Program Funds Drawdown</b>	\$795.00	\$1,589.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$794.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 55 properties in Mason City. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in the clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Mason City.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-226-81A</b>
<b>Activity Title:</b>	<b>Mason City DRHB ReplaceAllow UN</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Mason City

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$424,675.00
<b>Total Budget</b>	(\$447,335.00)	\$424,675.00
<b>Total Obligated</b>	(\$447,335.00)	\$424,675.00
<b>Total Funds Drawdown</b>	\$0.00	\$383,337.00
<b>Program Funds Drawdown</b>	\$0.00	\$383,337.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$383,337.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 45 households in Mason City. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Mason City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	0	0	0/0	0/0	99/45	0.00
-----------------	---	---	---	-----	-----	-------	------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-226-81B  
**Activity Title:** Mason City DRHB ReplaceAllow LMI

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Mason City

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$822,959.00
Total Budget	\$375,624.00	\$822,959.00
Total Obligated	\$375,624.00	\$822,959.00
Total Funds Drawdown	\$982.00	\$255,931.00
Program Funds Drawdown	\$982.00	\$255,931.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$254,949.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 29 households in Mason City. This activity is a part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Mason City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Households	0	0	0	13/0	10/29	23/29	100.00
# Owner Households	0	0	0	13/0	10/29	23/29	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-227-1A</b>
<b>Activity Title:</b>	<b>Cedar Falls DRHB Acq UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Falls

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,647,972.00
<b>Total Budget</b>	\$0.00	\$3,647,972.00
<b>Total Obligated</b>	\$0.00	\$3,647,972.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,238,417.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,238,417.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,238,417.00
Cedar Falls	\$0.00	\$1,115,486.00
City of Cedar Falls	\$0.00	\$122,931.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 13 properties in Cedar Falls.

This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	6/13

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	6/13
# of Singlefamily Units	0	6/13

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	11	0/0	0/0	11/13	0.00
# Owner Households	0	0	11	0/0	0/0	11/13	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>08-DRHB-227-1B</b>
<b>Activity Title:</b>	<b>Cedar Falls DRHB Acq LMI</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Falls

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,352,322.00
<b>Total Budget</b>	\$0.00	\$1,352,322.00
<b>Total Obligated</b>	\$0.00	\$1,352,322.00
<b>Total Funds Drawdown</b>	\$158,020.00	\$953,394.00
<b>Program Funds Drawdown</b>	\$158,020.00	\$953,394.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$158,020.00	\$953,394.00
Cedar Falls	\$158,020.00	\$953,394.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 38 properties in Cedar Falls. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	3/38
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/38



# of Singlefamily Units

0

3/38

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	4	6	10	4/0	6/38	10/38	100.00
# Renter Households	4	6	10	4/0	6/38	10/38	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-227-75A</b>
<b>Activity Title:</b>	<b>Cedar Falls DRHB Demo UN</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Cedar Falls

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$513,567.00
<b>Total Budget</b>	\$0.00	\$513,567.00
<b>Total Obligated</b>	\$0.00	\$513,567.00
<b>Total Funds Drawdown</b>	\$1,214.00	\$171,895.00
<b>Program Funds Drawdown</b>	\$1,214.00	\$171,895.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,214.00	\$171,895.00
Cedar Falls	\$1,214.00	\$166,153.00
City of Cedar Falls	\$0.00	\$5,742.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 44 properties in Cedar Falls.  
This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

Sites in Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	27/44

  

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	27/44
# of Singlefamily Units	0	27/44

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-227-81A</b>
<b>Activity Title:</b>	<b>Cedar Falls DRHB ReplaceAllow UN</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Cedar Falls

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$253,815.00
<b>Total Budget</b>	(\$65,000.00)	\$253,815.00
<b>Total Obligated</b>	(\$65,000.00)	\$253,815.00
<b>Total Funds Drawdown</b>	\$0.00	\$110,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$110,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$110,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 10 households in Cedar Falls. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	0	9	0/0	0/0	16/10	0.00
# Owner Households	0	0	9	0/0	0/0	16/10	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** 08-DRHB-227-81B  
**Activity Title:** Cedar Falls DRHB Replace Allow LMI

**Activity Category:**  
 Relocation payments and assistance

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 11/04/2009

**Projected End Date:**  
 11/04/2012

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Cedar Falls

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$182,014.00
<b>Total Budget</b>	\$65,000.00	\$182,014.00
<b>Total Obligated</b>	\$65,000.00	\$182,014.00
<b>Total Funds Drawdown</b>	\$1,100.00	\$105,354.00
<b>Program Funds Drawdown</b>	\$1,100.00	\$105,354.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,100.00	\$105,354.00
Cedar Falls	\$1,100.00	\$105,354.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 28 households in Cedar Falls. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Households	0	7	7	0/0	7/28	10/28	70.00
# Renter Households	0	7	7	0/0	7/28	10/28	70.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRHB-228-1

**Activity Title:** Oakville DRHB Acq

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Oakville

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

(\$2,464,863.00)

\$56,750.00

\$56,750.00

\$0.00

\$0.00

\$0.00

**To Date**

\$2,457,663.00

\$2,457,663.00

\$2,457,663.00

\$1,315,305.00

\$1,315,305.00

\$0.00

\$0.00

\$2,652,627.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of 102 properties in Oakville. UPDATE: Performance target changed to 40 properties per Amendment #3.

This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

The DREF-eligible amount is the net of total budget minus amounts allocated for properties outside the 100-year floodplain that will be acquired but not demolished. These properties will be rehabbed for resale.

**Location Description:**

City of Oakville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	85/40
Activity funds eligible for DREF (Ike	0	0/2271333



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-228-1B</b>
<b>Activity Title:</b>	<b>Oakville DRHB Acq LMI</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Oakville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,219,163.00
<b>Total Budget</b>	\$0.00	\$2,219,163.00
<b>Total Obligated</b>	\$0.00	\$2,219,163.00
<b>Total Funds Drawdown</b>	\$61,992.00	\$1,315,906.00
<b>Program Funds Drawdown</b>	\$61,992.00	\$1,315,906.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 40 properties in Oakville.

This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

The DREF-eligible amount is the net of total budget minus amounts allocated for properties outside the 100-year floodplain that will be acquired but not demolished. These properties will be rehabbed for resale.

**Location Description:**

City of Oakville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-228-1C

**Activity Title:** Oakville DRHB Acq

**Activity Category:**

Acquisition - buyout of non-residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Oakville

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

**To Date**

N/A

\$245,700.00

**Total Budget**

\$0.00

\$245,700.00

**Total Obligated**

\$0.00

\$245,700.00

**Total Funds Drawdown**

\$36,190.00

\$176,348.00

**Program Funds Drawdown**

\$36,190.00

\$176,348.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of 11 non-residential properties in Oakville.

This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Oakville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-228-75</b>
<b>Activity Title:</b>	<b>Oakville DRHB Demo</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Oakville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$511,368.00
<b>Total Budget</b>	\$0.00	\$511,368.00
<b>Total Obligated</b>	\$0.00	\$511,368.00
<b>Total Funds Drawdown</b>	\$0.00	\$105,361.00
<b>Program Funds Drawdown</b>	\$0.00	\$105,361.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$167,990.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 51 properties in Oakville. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters

**Location Description:**

City of Oakville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/51
<b>Activity funds eligible for DREF (Ike</b>	0	2/511368



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-228-75B  
**Activity Title:** Oakville DRHB Demo LMI

**Activity Category:**  
 Clearance and Demolition

**Project Number:**  
 08D2\_Housing

**Projected Start Date:**  
 11/04/2009

**Benefit Type:**  
 Direct ( HouseHold )

**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way

**Project Title:**  
 08D2\_Housing

**Projected End Date:**  
 11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 Oakville

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$468,637.00
<b>Total Budget</b>	\$0.00	\$468,637.00
<b>Total Obligated</b>	\$0.00	\$468,637.00
<b>Total Funds Drawdown</b>	\$0.00	\$62,629.00
<b>Program Funds Drawdown</b>	\$0.00	\$62,629.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 40 properties in Oakville. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Oakville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-228-81</b>
<b>Activity Title:</b>	<b>Oakville DRHB ReplaceAllow</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Oakville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$344,093.00
<b>Total Budget</b>	\$0.00	\$344,093.00
<b>Total Obligated</b>	(\$274,826.00)	\$344,093.00
<b>Total Funds Drawdown</b>	\$0.00	\$235,435.00
<b>Program Funds Drawdown</b>	\$0.00	\$235,435.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$401,603.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 91 households in Oakville. UPDATE: Performance target changed to 28 households per Amendment #3.  
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.  
 The DREF-eligible amount is the net of total budget minus amounts allocated for properties outside the 100-year floodplain that will be acquired but not demolished. These properties will be rehabbed for resale.

**Location Description:**

City of Oakville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	46/28	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRHB-228-81B

**Activity Title:** Oakville DRHB ReplaceAllow LMI

**Activity Category:**

Relocation payments and assistance

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Oakville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$274,826.00
<b>Total Budget</b>	\$0.00	\$274,826.00
<b>Total Obligated</b>	\$0.00	\$274,826.00
<b>Total Funds Drawdown</b>	\$1,100.00	\$167,268.00
<b>Program Funds Drawdown</b>	\$1,100.00	\$167,268.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 22 households in Oakville.

This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

The DREF-eligible amount is the net of total budget minus amounts allocated for properties outside the 100-year floodplain that will be acquired but not demolished. These properties will be rehabbed for resale.

**Location Description:**

City of Oakville.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-229-181

**Activity Title:** Cedar Rapids DRHB Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

11/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Cedar Rapids

    City of Cedar Rapids

**Match Contributed**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$175,261.00

\$175,261.00

\$0.00

\$0.00

\$124,059.00

\$124,059.00

\$0.00

\$0.00

**To Date**

\$3,337,311.00

\$3,337,311.00

\$3,337,311.00

\$305,686.00

\$305,686.00

\$0.00

\$0.00

\$305,686.00

\$254,484.00

\$51,202.00

\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-229-1A</b>
<b>Activity Title:</b>	<b>Cedar Rapids DRHB Acq UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$43,262,954.00
<b>Total Budget</b>	\$0.00	\$43,262,954.00
<b>Total Obligated</b>	\$0.00	\$100,835,051.00
<b>Total Funds Drawdown</b>	\$1,761,604.00	\$23,878,258.00
<b>Program Funds Drawdown</b>	\$1,761,604.00	\$23,878,258.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,761,604.00	\$23,878,258.00
Cedar Rapids	\$1,761,604.00	(\$27,059,966.00)
City of Cedar Rapids	\$0.00	\$50,938,224.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 505 flood damaged homes in Cedar Rapids. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	748/505



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	565	0/0	0/0	1126/505	0.00
# Owner Households	0	0	565	0/0	0/0	1126/505	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-229-1B</b>
<b>Activity Title:</b>	<b>Cedar Rapids DRHB Acq LMI</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$50,670,694.00
<b>Total Budget</b>	\$0.00	\$50,670,694.00
<b>Total Obligated</b>	\$0.00	\$50,670,694.00
<b>Total Funds Drawdown</b>	\$2,355,647.00	\$23,839,253.00
<b>Program Funds Drawdown</b>	\$2,355,647.00	\$23,839,253.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,355,647.00	\$23,839,253.00
Cedar Rapids	\$2,355,647.00	\$23,839,253.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 683 flood damaged homes in Cedar Rapids. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	567	567	0/334	567/349	567/683	100.00
# Owner Households	0	567	567	0/334	567/349	567/683	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-229-1C</b>
<b>Activity Title:</b>	<b>Cedar Rapids DRHB Non-Res Acq UN</b>

**Activity Category:**

Acquisition - buyout of non-residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$31,601,822.00
<b>Total Budget</b>	\$0.00	\$31,601,822.00
<b>Total Obligated</b>	\$0.00	\$31,601,822.00
<b>Total Funds Drawdown</b>	\$3,759,348.00	\$17,858,060.00
<b>Program Funds Drawdown</b>	\$3,759,348.00	\$17,858,060.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,759,348.00	\$17,858,060.00
Cedar Rapids	\$3,759,348.00	\$17,858,060.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 160 flood damaged commercial (non-residential) properties. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Cedar Rapids, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-229-75A</b>
<b>Activity Title:</b>	<b>Cedar Rapids DRHB Demo UN</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Cedar Rapids

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$14,275,350.00
<b>Total Budget</b>	\$0.00	\$14,275,350.00
<b>Total Obligated</b>	\$0.00	\$14,275,350.00
<b>Total Funds Drawdown</b>	\$1,428,596.00	\$2,699,538.00
<b>Program Funds Drawdown</b>	\$1,428,596.00	\$2,699,538.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,428,596.00	\$2,699,538.00
Cedar Rapids	\$1,428,596.00	\$2,611,198.00
City of Cedar Rapids	\$0.00	\$88,340.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 604 properties in flood damaged areas of Cedar Rapids. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	37/604

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	370/644
# of Multifamily Units	0	0/40
# of Singlefamily Units	0	370/604

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	371	0/0	0/0	741/604	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-229-75B</b>
<b>Activity Title:</b>	<b>Cedar Rapids DRHB Demo LMI</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Cedar Rapids

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$12,062,933.00
<b>Total Budget</b>	\$0.00	\$12,062,933.00
<b>Total Obligated</b>	\$0.00	\$12,062,933.00
<b>Total Funds Drawdown</b>	\$1,381,727.00	\$2,329,898.00
<b>Program Funds Drawdown</b>	\$1,381,727.00	\$2,329,898.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,381,727.00	\$2,329,898.00
Cedar Rapids	\$1,381,727.00	\$2,329,898.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of 515 properties in flood damaged areas of Cedar Rapids. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	431	431	0/252	431/263	431/515	100.00
-----------------	---	-----	-----	-------	---------	---------	--------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-229-81A

**Activity Title:** Cedar Rapids DRHB ReplaceAllow UN

**Activity Category:**

Relocation payments and assistance

**Project Number:**

08D2\_Housing

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

11/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$4,316,272.00

**Total Budget**

\$0.00

\$4,316,272.00

**Total Obligated**

\$0.00

\$4,316,272.00

**Total Funds Drawdown**

\$700.00

\$820,547.00

**Program Funds Drawdown**

\$700.00

\$820,547.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$700.00

\$820,547.00

Cedar Rapids

\$700.00

(\$853,626.00)

City of Cedar Rapids

\$0.00

\$1,674,173.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Replacement Housing Allowance for 1172 homeowners.

This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	324/462	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRHB-229-81B  
**Activity Title:** Cedar Rapids DRHB ReplaceAllow LMI

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
11/04/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Cedar Rapids

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$7,338,258.00
<b>Total Budget</b>	\$0.00	\$7,338,258.00
<b>Total Obligated</b>	\$0.00	\$7,338,258.00
<b>Total Funds Drawdown</b>	\$63,848.00	\$1,413,013.00
<b>Program Funds Drawdown</b>	\$63,848.00	\$1,413,013.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$63,848.00	\$1,413,013.00
Cedar Rapids	\$63,848.00	\$1,413,013.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 710 homeowners. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	



# of Households	0	261	261	140/347	357/363	501/710	99.20
# Owner Households	0	261	261	140/347	357/363	501/710	99.20

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRHB-230-1A  
**Activity Title:** Evansdale DRHB Acq UN

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 09/14/2010

**Projected End Date:**  
 09/14/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Evansdale

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$425,639.00
Total Budget	\$0.00	\$425,639.00
Total Obligated	\$0.00	\$425,639.00
Total Funds Drawdown	\$0.00	\$60,996.00
Program Funds Drawdown	\$0.00	\$60,996.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$60,996.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Acquisition of 7 properties in Evansdale. UPDATE: Performance target changed to 1 property per Amendment #2.

**Location Description:**

City of Evansdale

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	4/1
# of Singlefamily Units	0	4/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	4/1	0.00
# Owner Households	0	0	0	0/0	0/0	4/1	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-230-1B</b>
<b>Activity Title:</b>	<b>Evansdale DRHB Acq LMI</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

09/14/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

09/14/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Evansdale

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$141,940.00
<b>Total Budget</b>	\$0.00	\$141,940.00
<b>Total Obligated</b>	\$0.00	\$141,940.00
<b>Total Funds Drawdown</b>	\$0.00	\$78,431.00
<b>Program Funds Drawdown</b>	\$0.00	\$78,431.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$78,431.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Acquisition of 2 properties in Evansdale. UPDATE: Performance target changed to 1 property per Amendment #2. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters.

**Location Description:**

City of Evansdale

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1



# of Singlefamily Units

0

1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-230-75A  
**Activity Title:** Evansdale DRHB Demo UN

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
09/14/2010

**Projected End Date:**  
09/14/2013

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Evansdale

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$47,662.00
Total Budget	(\$47,600.00)	\$47,662.00
Total Obligated	(\$47,600.00)	\$47,662.00
Total Funds Drawdown	\$0.00	\$7,382.00
Program Funds Drawdown	\$0.00	\$7,382.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,368.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Demolition of 6 properties in flood damaged areas of Evansdale. UPDATE: Performance target changed to 1 property per Amendment #2.

**Location Description:**

City of Evansdale, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-230-75B</b>
<b>Activity Title:</b>	<b>Evansdale DRHB Demo LMI</b>

**Activity Category:**  
Clearance and Demolition

**Project Number:**  
08D2\_Housing

**Projected Start Date:**  
09/14/2010

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
08D2\_Housing

**Projected End Date:**  
09/14/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Evansdale

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$47,600.00
<b>Total Budget</b>	\$47,600.00	\$47,600.00
<b>Total Obligated</b>	\$47,600.00	\$47,600.00
<b>Total Funds Drawdown</b>	\$0.00	\$7,986.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,986.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**  
Demolition of 1 property in flood damaged areas of Evansdale.

**Location Description:**  
City of Evansdale.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**  
No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRHB-230-81A  
**Activity Title:** Evansdale DRHB ReplaceAllow UN

**Activity Category:**  
 Relocation payments and assistance

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 09/14/2010

**Projected End Date:**  
 09/14/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Evansdale

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$99,266.00
Total Budget	\$74.00	\$99,266.00
Total Obligated	\$74.00	\$99,266.00
Total Funds Drawdown	\$0.00	\$850.00
Program Funds Drawdown	\$0.00	\$850.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$850.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 8 households in Evansdale. UPDATE: Performance target changed to 1 household per Amendment #2.

**Location Description:**

City of Evansdale, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	1/1	0.00



# Owner Households	0	0	0	0/0	0/0	1/1	0.00
--------------------	---	---	---	-----	-----	-----	------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRHB-230-81B</b>
<b>Activity Title:</b>	<b>Evansdale DRHB Replace Allow LMI</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
09/14/2010

**Projected End Date:**  
09/14/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Evansdale

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$33,089.00
<b>Total Budget</b>	(\$74.00)	\$33,089.00
<b>Total Obligated</b>	(\$74.00)	\$33,089.00
<b>Total Funds Drawdown</b>	\$0.00	\$850.00
<b>Program Funds Drawdown</b>	\$0.00	\$850.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$850.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing Allowance for 2 households in Evansdale. UPDATE: Performance target changed to 1 household per Amendment #2.  
This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

**Location Description:**

City of Evansdale

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	



# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** 08-DRHB-231-75B  
**Activity Title:** Greene DRHB Demo

**Activity Category:**  
 Clearance and Demolition

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 09/14/2010

**Projected End Date:**  
 09/14/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Greene

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$19,873.00
Total Budget	\$0.00	\$19,873.00
Total Obligated	\$19,873.00	\$19,873.00
Total Funds Drawdown	\$600.00	\$600.00
Program Funds Drawdown	\$600.00	\$600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Demolition of property in flood damaged areas of Greene.

**Location Description:**

City of Greene.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	
# of Singlefamily Units	0		1/1	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/0	1/1	1/1	100.00
# Renter Households	0	0	0	0/0	1/1	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-205-69

**Activity Title:** Des Moines DRI 205StormSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

03/18/2009

**Projected End Date:**

07/31/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Des Moines

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$2,500,000.00

**Total Budget**

\$0.00

\$2,500,000.00

**Total Obligated**

\$0.00

\$2,500,000.00

**Total Funds Drawdown**

\$143,926.00

\$2,448,113.00

**Program Funds Drawdown**

\$143,926.00

\$2,448,113.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$143,926.00

\$2,448,113.00

City of Des Moines

\$143,926.00

\$2,448,113.00

Des Moines

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Install eight permanently installed backup generators to serve as alternate power for storm water pump stations.

Install backup generators for Birdland flood levee system.

This project is designed to mitigate flooding of the Birdland neighborhood by providing an emergency power source for pump stations.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF Qualifying Activity C.

**Location Description:**

Birdland and Central Place areas behind levee and in the Riverpoint area in Des Moines, Iowa.

**Activity Progress Narrative:**

Approximately 98% of project funds have been expended. 100% of the Engineering and 95% of the Construction is complete for this activity.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/1250000

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRI-207-55

**Activity Title:** Des Moines DRI 207 SanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

03/18/2009

**Projected End Date:**

07/31/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Des Moines

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

**To Date**

N/A

\$1,200,000.00

**Total Budget**

\$0.00

\$1,200,000.00

**Total Obligated**

\$0.00

\$1,200,000.00

**Total Funds Drawdown**

\$0.00

\$1,100,276.00

**Program Funds Drawdown**

\$0.00

\$1,100,276.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

(\$30,541.00)

\$1,100,276.00

City of Des Moines

(\$30,541.00)

\$1,100,276.00

Des Moines

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Sanitary sewer repairs in the Highland Hills neighborhood area.

Install new sewer lining: 570 LF of 18" pipe, 17,750 LF of 10" pipe and 6454 LF of 8" pipe.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

Approximately 92% of project funds have been expended.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/24774
Activity funds eligible for DREF (Ike)	0	0/1080000

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRI-208-69

**Activity Title:** Elgin DRI StormSewImp LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

06/01/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

08/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Elgin

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$869,950.00
<b>Total Budget</b>	\$0.00	\$869,950.00
<b>Total Obligated</b>	\$0.00	\$869,950.00
<b>Total Funds Drawdown</b>	\$14,784.00	\$98,300.00
<b>Program Funds Drawdown</b>	\$14,784.00	\$98,300.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$14,784.00	\$98,300.00
Elgin	\$14,784.00	\$98,300.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Install enlarged storm system to prevent backups into homes and businesses-install 8280 LF of storm sewers, 10,200 SY of erosion control and turf restoration and 3550 LF of curb & gutter replacement.  
LMI determination made through local survey.

**Location Description:**

City of Elgin

**Activity Progress Narrative:**

Approximately 11% of project funds have been expended.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-213-181

**Activity Title:** Cedar Rapids DRI 213 Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,500.00
<b>Total Budget</b>	\$0.00	\$6,500.00
<b>Total Obligated</b>	\$0.00	\$6,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-213-55  
**Activity Title:** CedarRapids DRI 213 SanSew\_UN

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 08D2\_Infrastructure  
**Projected Start Date:**  
 11/04/2009  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 08D2\_Infrastructure  
**Projected End Date:**  
 08/31/2012  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Cedar Rapids

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,488,900.00
Total Budget	\$0.00	\$6,488,900.00
Total Obligated	\$0.00	\$6,488,900.00
Total Funds Drawdown	\$198,201.00	\$3,065,364.00
Program Funds Drawdown	\$198,201.00	\$3,065,364.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,867,163.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Install 1 electric generator, pump controls, electrical code improvements, building expansion and misc. pump improvements.

**Location Description:**  
 Construct capacity improvements and flood protection measures to the Morgan Creek Lift Station located on Ellis Blvd., west of Edgewood Road NW.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
 No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**  
 No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-214-181

**Activity Title:** Louisa Co DRI Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

06/01/2011

**Projected End Date:**

05/31/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Louisa County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$0.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration for bridges project

**Location Description:**

Louisa County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRI-214-31</b>
<b>Activity Title:</b>	<b>Louisa Co DRI Bridges_UN</b>

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
08D2\_Infrastructure

**Projected Start Date:**  
06/01/2011

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
08D2\_Infrastructure

**Projected End Date:**  
05/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Louisa County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,552,000.00
<b>Total Budget</b>	\$0.00	\$1,552,000.00
<b>Total Obligated</b>	\$0.00	\$1,552,000.00
<b>Total Funds Drawdown</b>	\$11,349.00	\$47,991.00
<b>Program Funds Drawdown</b>	\$11,349.00	\$47,991.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$11,349.00	\$47,991.00
Louisa County	\$11,349.00	\$47,991.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace one bridge over the Iowa River near Oakville.

**Location Description:**

Louisa County

**Activity Progress Narrative:**

Approximately 3% of project funds have been expended. 5% of the Engineering and 0% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-215-181

**Activity Title:** ColumbusJunction DRI Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

06/16/2009

**Projected End Date:**

05/31/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Columbus Junction

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,000.00
<b>Total Budget</b>	\$0.00	\$8,000.00
<b>Total Obligated</b>	\$0.00	\$8,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$8,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$8,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration for water treatment project

**Location Description:**

City of Columbus Junction

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-215-45

**Activity Title:** ColumbusJunction DRI WaterTreat\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

06/16/2009

**Projected End Date:**

05/31/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Columbus Junction

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$912,000.00
<b>Total Budget</b>	\$0.00	\$912,000.00
<b>Total Obligated</b>	\$0.00	\$912,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$84,379.00
<b>Program Funds Drawdown</b>	\$0.00	\$84,379.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$84,379.00
Columbus Junction	\$0.00	\$84,379.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocate the water treatment plant out of the 100 year flood plain.  
Relocate water/treatment plant, including: 800 LF of 8" watermain, 5000 LF of 6" watermain, a new well and emergency generator.

**Location Description:**

City of Columbus Junction

**Activity Progress Narrative:**

Approximately 10% of project funds have been expended. 57% of the Engineering and 0% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-216-181

**Activity Title:** Cedar Rapids DRI 216 Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,000.00
<b>Total Budget</b>	\$0.00	\$8,000.00
<b>Total Obligated</b>	\$0.00	\$8,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRI-216-69</b>
<b>Activity Title:</b>	<b>CedarRapids DRI 216 StormSew_UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Cedar Rapids

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,914,700.00
<b>Total Budget</b>	\$0.00	\$8,914,700.00
<b>Total Obligated</b>	\$0.00	\$8,914,700.00
<b>Total Funds Drawdown</b>	\$81,893.00	\$603,420.00
<b>Program Funds Drawdown</b>	\$81,893.00	\$603,420.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$521,527.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace storm sewer lines along E Avenue NW between 13th St and 3rd St. Install 3000 LF of box culvert, shotcrete lining of 100 LF of culvert under RR track, as well as misc. system improvements. This project is designed to mitigate flooding in northwest Cedar Rapids such as that caused by the 2008 disaster. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying Activity C.

**Location Description:**

Storm sewer in Cedar Rapids, IA.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>Activity funds eligible for DREF (Ike)</b>	0	0/5794555



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-218-181

**Activity Title:** Avoca DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

12/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Avoca

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$3,000.00

**Total Budget**

\$0.00

\$3,000.00

**Total Obligated**

\$0.00

\$3,000.00

**Total Funds Drawdown**

\$0.00

\$3,000.00

**Program Funds Drawdown**

\$0.00

\$3,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$3,000.00

Avoca

\$0.00

\$3,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

City of Avoca

**Activity Progress Narrative:**

Activity is in the process of closing.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-218-55

**Activity Title:** AvocaSanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

12/30/2011

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Avoca

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$148,772.00
<b>Total Budget</b>	\$0.00	\$148,772.00
<b>Total Obligated</b>	\$0.00	\$148,772.00
<b>Total Funds Drawdown</b>	\$0.00	\$148,772.00
<b>Program Funds Drawdown</b>	\$0.00	\$148,772.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$148,772.00
Avoca	\$0.00	\$148,772.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace sanitary sewer lines, manholes and accessory components.  
Replace 3700 LF of 12" pvc sanitary sewer line, 7 manholes and 100 ton of gravel bedding.  
This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.  
The activity creates an improved facility over that which existed prior to the disaster.  
State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.  
At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.  
This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Avoca

**Activity Progress Narrative:**

Activity is in the process of closing.  
100% of the Project Funds have been expended. 100% of the Engineering and 50% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/3700
Activity funds eligible for DREF (Ike	0	0/95214

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 08-DRI-219-181

**Activity Title:** Brandon DRI Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

06/01/2011

**Projected End Date:**

08/30/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Brandon

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,000.00
<b>Total Budget</b>	\$0.00	\$2,000.00
<b>Total Obligated</b>	\$0.00	\$2,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,000.00
Brandon	\$0.00	\$2,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration for Sanitary Sewer Improvements in Brandon, Iowa.

IDED has a need to change award to the 2nd appropriation. IDED therefore closes contract number 08-DRI-019 under the 1st appropriation with \$244,183 disbursed and opens a new contract number of 08-DRI-219 under the 2nd appropriation with a beginning balance of \$330,267. (Admin dollars accompany an activity that has moved from one appropriation to another).  
06/27/11

**Location Description:**

City of Brandon

**Activity Progress Narrative:**

Activity is in the process of closing.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-219-55

**Activity Title:** Brandon DRI SanSewImp LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

06/01/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

08/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Brandon

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$328,267.00
<b>Total Budget</b>	\$0.00	\$328,267.00
<b>Total Obligated</b>	\$0.00	\$328,267.00
<b>Total Funds Drawdown</b>	\$0.00	\$213,104.00
<b>Program Funds Drawdown</b>	\$0.00	\$213,104.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$213,104.00
Brandon	\$0.00	\$213,104.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab entire sanitary sewer collection system to reduce l/l-line approx. 9000 LF of sanitary sewer lines.

LMI Status determined thru local survey.

IDED has a need to change award to the 2nd appropriation. IDED therefore closes contract number 08-DRI-019 under the 1st appropriation with \$244,183 disbursed and opens a new contract number of 08-DRI-219 under the 2nd appropriation with a beginning balance of \$330,267. 06/27/11

**Location Description:**

City of Brandon, Iowa

**Activity Progress Narrative:**

Activity is in the process of closing. Budget to be decreased/deobligated to amount of \$213,104.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-223-181

**Activity Title:** Coralville DRI Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Coralville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,300.00
<b>Total Budget</b>	\$0.00	\$8,300.00
<b>Total Obligated</b>	\$0.00	\$8,300.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Coralville	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

City of Coralville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-223-69</b>
<b>Activity Title:</b>	<b>Coralville DRI StormSew_UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Coralville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$591,700.00
<b>Total Budget</b>	\$0.00	\$591,700.00
<b>Total Obligated</b>	\$0.00	\$591,700.00
<b>Total Funds Drawdown</b>	\$0.00	\$450,057.00
<b>Program Funds Drawdown</b>	\$0.00	\$450,057.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$450,057.00
Coralville	\$0.00	\$450,057.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Install backflow prevention system along Hwy 6 and 1st Avenue corridors.  
Install 9 duckbill backflow preventers, 7 isolation gates and abandon storm sewer outlets at 2 locations.

**Location Description:**

Along Hwy 6 and 1st Avenue corridors in Coralville.

**Activity Progress Narrative:**

Approximately 76% of project funds have been expended (\$450,057). 100% of the Engineering and 85% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-225-181</b>
<b>Activity Title:</b>	<b>Humboldt DRI Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

09/30/2011

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Humboldt

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,389.00
<b>Total Budget</b>	\$0.00	\$1,389.00
<b>Total Obligated</b>	\$0.00	\$1,389.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,389.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,389.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,389.00
Humboldt	\$0.00	\$1,389.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

City of Humboldt

**Activity Progress Narrative:**

Activity is in the process of closing.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-225-69

**Activity Title:** HumboldtStormSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

09/30/2011

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Humboldt

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$2,992,566.00

**Total Budget**

\$0.00

\$2,992,566.00

**Total Obligated**

\$0.00

\$2,992,566.00

**Total Funds Drawdown**

\$0.00

\$2,992,566.00

**Program Funds Drawdown**

\$0.00

\$2,992,566.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$2,992,566.00

Humboldt

\$0.00

\$2,992,566.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Replace storm sewers, minor sanitary sewer repair and reconstruct damaged streets as necessary.

Install 2441 LF of 24" sewer, 389 LF of 15" sewer, 6 manholes and accessory street reconstruction, all on 9th Ave. For 11th Street-install 1088 LF of 8" VCP as well as 42" and 36" RCP, 4036 LF of 4"-8" D.I.P. as well as 14,300 SY of pavement R & R and necessary curb and gutter R & R.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF Qualifying Activity C.

**Location Description:**

Storm Sewer in Humboldt, IA

**Activity Progress Narrative:**

Activity is in the process of closing. 100% of project funds expended (\$2,992,566).

**Accomplishments Performance Measures**

**This Report Period**

**Total**

**Cumulative Actual Total / Expected**

**Total**



# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/7954
Activity funds eligible for DREF (Ike	0	0/2239467

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 08-DRI-226-181

**Activity Title:** Mason City DRI Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Mason City

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,000.00
<b>Total Budget</b>	\$0.00	\$8,000.00
<b>Total Obligated</b>	\$0.00	\$8,000.00
<b>Total Funds Drawdown</b>	\$1,176.00	\$4,419.00
<b>Program Funds Drawdown</b>	\$1,176.00	\$4,419.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,176.00	\$4,419.00
Mason City	\$1,176.00	\$4,419.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Mason City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-226-55

**Activity Title:** Mason City DRI SanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Mason City

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$4,483,800.00

**Total Budget**

\$0.00

\$4,483,800.00

**Total Obligated**

\$0.00

\$4,483,800.00

**Total Funds Drawdown**

\$953,593.00

\$3,573,085.00

**Program Funds Drawdown**

\$953,593.00

\$3,573,085.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$953,593.00

\$3,573,085.00

Mason City

\$953,593.00

\$3,573,085.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Repair sanitary sewer to reduce inflow/infiltration.

Replace 3510 LF of sewer, point repair of 95 locations, line 55,400 LF of pipe, replace 27 manholes and rehab 160 manholes.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Mason City

**Activity Progress Narrative:**

Approximately 93% of project funds have been expended. 98% of the Engineering and 58% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/3362850



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-229-67

**Activity Title:** ClarksvilleStormSewInst\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

11/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Clarksville

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

**To Date**

N/A

\$1,992,000.00

**Total Budget**

\$0.00

\$1,992,000.00

**Total Obligated**

\$0.00

\$1,992,000.00

**Total Funds Drawdown**

\$123,097.00

\$292,388.00

**Program Funds Drawdown**

\$123,097.00

\$292,388.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$123,097.00

\$292,388.00

Clarksville

\$123,097.00

\$292,388.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Construct new detention basin, 64 blocks of sewer pipe and necessary intakes, mains and manholes. Construct detention basin, approx. 10 blocks of 36" dia., 7 blocks of 30" dia., 19 blocks of 24" dia., 9 blocks of 18" dia., 19 blocks of 15" dia. sewer lines, 259 intakes/manoles and ancillary repairs. This project is designed to mitigate flooding to avoid damage such as that caused by the 2008 disaster. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying Activity C.

**Location Description:**

Storm sewer in Clarksville, IA

**Activity Progress Narrative:**

Approximately 33% of project funds have been expended. 100% of the Engineering and 24% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/1872480



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-234-67

**Activity Title:** DesMoinesStormSewInst\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

06/01/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Des Moines

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$1,200,000.00

**Total Budget**

\$0.00

\$1,200,000.00

**Total Obligated**

\$0.00

\$1,200,000.00

**Total Funds Drawdown**

\$18,625.00

\$1,200,000.00

**Program Funds Drawdown**

\$18,625.00

\$1,200,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$48,834.00

\$1,200,000.00

Des Moines

\$48,834.00

\$1,200,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Separate sanitary and storm sewers in the 33rd St area of Des Moines.

Separate sanitary and storm sewers and install 4290 LF of new storm sewer with connections to intakes and manholes as necessary.

This project is designed to mitigate excessive flow of storm water into the sanitary sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF Qualifying Activity C.

**Location Description:**

Storm sewer system in Des Moines, IA.

**Activity Progress Narrative:**

Project is in the process of being completed. 100% of funds have been expended.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/1080000

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRI-235-67

**Activity Title:** Des Moines DRI235 StormSew UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

06/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Des Moines

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000,000.00
<b>Total Budget</b>	\$0.00	\$5,000,000.00
<b>Total Obligated</b>	\$0.00	\$5,000,000.00
<b>Total Funds Drawdown</b>	\$65,765.00	\$5,000,000.00
<b>Program Funds Drawdown</b>	\$65,765.00	\$5,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$65,765.00	\$5,000,000.00
City of Des Moines	\$65,765.00	\$5,000,000.00
Des Moines	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct a permanent pumping facility and enlarge existing storm water basin at the Jackson Basin Pump Station in Des Moines.

Install 1 pump station structure, 160,000 SY of grading/site work and 1 gatewell structure.

This project is designed to mitigate flooding, such as that caused by the 2008 disaster, which affected the southeast part of the city.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Des Moines, Jackson Basin

**Activity Progress Narrative:**

Project is in the process of being completed. 100% of project funds have been expended.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/2500000

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRI-236-33

**Activity Title:** PaloWaterSystemInst\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

02/08/2010

**Projected End Date:**

12/31/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Palo

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$6,635,781.00

**Total Budget**

\$0.00

\$6,635,781.00

**Total Obligated**

\$0.00

\$6,635,781.00

**Total Funds Drawdown**

\$706,760.00

\$2,316,439.00

**Program Funds Drawdown**

\$706,760.00

\$2,316,439.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$1,871,959.00

\$2,316,439.00

Palo

\$1,871,959.00

\$2,316,439.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Provide a complete water source, distribution and storage system for the City of Palo. Construct approx. 40,000 LF of water mains, only LMI-eligible service line connections, 90 fire hydrants, valving a 200,000 gal elevated storage tank & appurtenances and surface restoration.

**Location Description:**

City of Palo

**Activity Progress Narrative:**

Approximately 35% of project funds have been expended. 32% of the Engineering and 0% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-238-181

**Activity Title:** Shellsburg DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

03/20/2012

**Completed Activity Actual End Date:**

03/20/2012

**Responsible Organization:**

Shellsburg

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,000.00
<b>Total Budget</b>	\$0.00	\$8,000.00
<b>Total Obligated</b>	\$0.00	\$8,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$8,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$8,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8,000.00
Shellsburg	\$0.00	\$8,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Activity completed. 3/20/12  
General administrative services

**Location Description:**

City of Shellsburg

**Activity Progress Narrative:**

Activity closed 3/20/12.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-238-55</b>
<b>Activity Title:</b>	<b>Shellsburg DRI San Sew_UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

03/20/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

03/20/2012

**National Objective:**

Urgent Need

**Responsible Organization:**

Shellsburg

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$494,557.00
<b>Total Budget</b>	\$0.00	\$494,557.00
<b>Total Obligated</b>	\$0.00	\$494,557.00
<b>Total Funds Drawdown</b>	\$0.00	\$494,557.00
<b>Program Funds Drawdown</b>	\$0.00	\$494,557.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$494,557.00
Shellsburg	\$0.00	\$494,557.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Performance measures have been met & activity has been closed. 3/20/12  
 Install new storm sewers, main sanitary sdwers, sewer lining, and related manholes, intakes and surface restoration.  
 Lining and replacement of storm and sanitary sewers-install 3000 LF of sanitary sewer lining, 1760 LF of sanitary main spot repairs, 1686 LF of sanitary relief sewer and 792 LF of storm sewer.  
 This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.  
 The activity creates an improved facility over that which existed prior to the disaster.  
 State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.  
 At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.  
 This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Shellsburg

**Activity Progress Narrative:**

Activity closed 3/20/12. 100% of project funds expended.

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Public Facilities	0	1/1
# of Linear feet of Public Improvement	0	7238/7238
Activity funds eligible for DREF (Ike	0	395648/395648

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-239-181

**Activity Title:** Anamosa\_Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

02/08/2010

**Projected End Date:**

08/30/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Anamosa

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total Budget</b>	\$0.00	\$10,000.00
<b>Total Obligated</b>	\$0.00	\$10,000.00
<b>Total Funds Drawdown</b>	\$400.00	\$7,900.00
<b>Program Funds Drawdown</b>	\$400.00	\$7,900.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$400.00	\$7,900.00
Anamosa	\$400.00	\$7,900.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General Administration Services.

**Location Description:**

City of Anamosa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-239-59

**Activity Title:** AnamosaWastewtrPlantImpr\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

02/08/2010

**Projected End Date:**

08/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Anamosa

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,059,000.00
<b>Total Budget</b>	\$0.00	\$3,059,000.00
<b>Total Obligated</b>	\$0.00	\$3,059,000.00
<b>Total Funds Drawdown</b>	\$333,439.00	\$2,285,562.00
<b>Program Funds Drawdown</b>	\$333,439.00	\$2,285,562.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$333,439.00	\$2,285,562.00
Anamosa	\$333,439.00	\$2,285,562.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Wastewater Plant Improvements..Elevate and replace the raw pumping and gritt screening facilities, as well as secondary wastewater treatment unit.  
Elevate the site with engineered fill, construct new headworks facility and 'aeromod' facility, providing protection above the 100 year floodplain.  
This project is designed to mitigate flooding that shut down the sewage treatment plant during the 2008 disaster. The activity creates an improved facility over that which existed prior to the disaster.  
State review of local financial capacity indicates that the project is unlikely to proceed without CDBG &ndash DR funds.  
At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.  
This activity is a DREF Qualifying Activity C.

**Location Description:**

City of Anamosa

**Activity Progress Narrative:**

Approximately 78% of project funds have been expended. 76% of the Engineering and 74% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRI-240-55

**Activity Title:** CedarFallsSanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

11/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Cedar Falls

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$3,959,300.00

**Total Budget**

\$0.00

\$3,959,300.00

**Total Obligated**

\$0.00

\$3,959,300.00

**Total Funds Drawdown**

\$551,050.00

\$2,815,163.00

**Program Funds Drawdown**

\$551,050.00

\$2,815,163.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$551,050.00

\$2,815,163.00

Cedar Falls

\$551,050.00

\$2,815,163.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Sanitary Sewer Improvements in Cedar Falls, Iowa

Elevate lift station 7 ft., include structure elevation, pumps, forcemain construction, trunk sewer, piping and electrical.

This project is designed to mitigate future flood disasters by construction of a new lift station above the 100-year flood elevation.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

**Location Description:**

Construct new Bluff Street Lift Station in Cedar Falls.

**Activity Progress Narrative:**

Approximately 78% of project funds have been expended. 100% of the Engineering and 40% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-241-55

**Activity Title:** ClearLakeSanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

11/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Clear Lake

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,360,000.00
<b>Total Budget</b>	\$0.00	\$2,360,000.00
<b>Total Obligated</b>	\$0.00	\$2,360,000.00
<b>Total Funds Drawdown</b>	\$105,227.00	\$1,520,844.00
<b>Program Funds Drawdown</b>	\$105,227.00	\$1,520,844.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$105,227.00	\$1,520,844.00
Clear Lake	\$105,227.00	\$1,520,844.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Sanitary Sewer Improvements-Install new piping and reconstruct manholes, services and surface restoration. Install 8245 LF of 15"-30" sanitary sewer pipe, and 26 manholes, 17,000 SY of concrete replacement. This project is designed to increase the capacity of sewer interceptor lines in the northeast part of the city, to mitigate conditions such as those caused by the 2008 disaster, which resulted in sewage backups. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF qualifying activity C.

**Location Description:**

Sanitary sewer system in Clear Lake, IA

**Activity Progress Narrative:**

Approximately 67% of project funds have been expended. 95% of the Engineering and 52% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>Activity funds eligible for DREF (Ike)</b>	0	0/2124000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-242-181

**Activity Title:** Conrad DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

03/20/2012

**Completed Activity Actual End Date:**

03/20/2012

**Responsible Organization:**

Conrad

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$6,000.00

**Total Budget**

\$0.00

\$6,000.00

**Total Obligated**

\$0.00

\$6,000.00

**Total Funds Drawdown**

\$0.00

\$6,000.00

**Program Funds Drawdown**

\$0.00

\$6,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$6,000.00

Conrad

\$0.00

\$6,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Activity completed. 3/20/12  
General administrative services.

**Location Description:**

City of Conrad

**Activity Progress Narrative:**

Activity closed 3/20/12.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-242-55

**Activity Title:** ConradSanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

03/20/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

03/20/2012

**National Objective:**

Urgent Need

**Responsible Organization:**

Conrad

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$819,039.00
<b>Total Budget</b>	\$0.00	\$819,039.00
<b>Total Obligated</b>	\$0.00	\$819,039.00
<b>Total Funds Drawdown</b>	\$0.00	\$819,039.00
<b>Program Funds Drawdown</b>	\$0.00	\$819,039.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$819,039.00
Conrad	\$0.00	\$819,039.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Performance measures have been met and activity has been closed. 3/20/12

Rehabilitate sanitary sewer system, new sewer main and manholes.

Install 4138 LF of 8"-12" sewer main, 12 new manholes, slipline 10,400 LF of sewer main and seal 30 manholes.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

**Location Description:**

Sanitary sewer system in Conrad, IA.

**Activity Progress Narrative:**

Activity closed 3/20/12. 100% of Project Funds expended.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-243-181

**Activity Title:** St. Ansgar DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

05/31/2011

**Completed Activity Actual End Date:**

05/31/2011

**Responsible Organization:**

St. Ansgar

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,000.00
<b>Total Budget</b>	\$0.00	\$3,000.00
<b>Total Obligated</b>	\$0.00	\$3,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,000.00
St. Ansgar	\$0.00	\$3,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.  
Activity has been completed.

**Location Description:**

City of St. Ansgar

**Activity Progress Narrative:**

Activity closed 5/31/11.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-243-69</b>
<b>Activity Title:</b>	<b>St. Ansgar DRI StormSew_UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2011

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

05/31/2011

**National Objective:**

Urgent Need

**Responsible Organization:**

St. Ansgar

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$372,000.00
<b>Total Budget</b>	\$0.00	\$372,000.00
<b>Total Obligated</b>	\$0.00	\$372,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$372,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$372,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$372,000.00
St. Ansgar	\$0.00	\$372,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct several drainage improvements, ditch excavation, sylvart installation, surface restoration and seeding in St. Ansgar. Remove 990 SY of pavement, 2500 SY of sidewalk, install 3160 LF of HDPE pipe, clean 3250 LF of ditches, install 4 acres of seeding.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity.

Activity has been completed.

**Location Description:**

City of St. Ansgar

**Activity Progress Narrative:**

Activity closed 5/30/11; 100% of project funds expended (\$372,000).

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Public Facilities	0	1/1
# of Linear feet of Public Improvement	0	6410/6410
Activity funds eligible for DREF (Ike	0	364560/364560

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 08-DRI-244-181

**Activity Title:** Ackley DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

05/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ackley

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Ackley

**Match Contributed**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$1,200.00

\$1,200.00

\$0.00

\$0.00

\$1,200.00

\$1,200.00

\$0.00

**To Date**

\$6,000.00

\$6,000.00

\$6,000.00

\$6,000.00

\$6,000.00

\$0.00

\$0.00

\$6,000.00

\$6,000.00

\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Ackley

**Activity Progress Narrative:**

Activity is in the process of being closed.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-244-55

**Activity Title:** AckleySanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Ackley

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$1,270,175.00

**Total Budget**

\$0.00

\$1,270,175.00

**Total Obligated**

\$0.00

\$1,270,175.00

**Total Funds Drawdown**

\$85,921.00

\$1,270,175.00

**Program Funds Drawdown**

\$85,921.00

\$1,270,175.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$85,921.00

\$1,270,175.00

Ackley

\$85,921.00

\$1,270,175.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Sanitary Sewer Improvements in Ackley, Iowa

Construct a new lift station, install 3340 LF of a 10" force main, construct a 3.5 acre equalization basin, 52,000 CY of dirt work and install 2770 LF of 8"-20" sanit. sewer.

Ditch cleaning and culvert repairs

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

**Location Description:**

Sanitary sewer system in Ackley, IA.

**Activity Progress Narrative:**

Project is in the process of being completed; 100% of project funds have been expended.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/1270175

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRI-245-67

**Activity Title:** ParkersburgStormSewInst\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

02/08/2010

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

02/28/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Parkersburg

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Parkersburg

**Match Contributed**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$163,249.00

\$163,249.00

\$0.00

\$0.00

\$167,770.00

\$167,770.00

\$0.00

**To Date**

\$1,498,660.00

\$1,498,660.00

\$1,498,660.00

\$264,624.00

\$264,624.00

\$0.00

\$0.00

\$264,624.00

\$264,624.00

\$0.00

**Activity Description:**

Install new storm sewers to increase the extent of sewer coverage to nearly 85% in Parkersburg.

Install 950 LF of 18" dia., 1250 LF of 15" dia., 10,100 LF of 12" dia. sewer mains, 7120 LF of sub-drains, all manholes, service stubs, intakes detention and restoration.

New storm sewer lines and retention. This project is designed to mitigate flooding as well as excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

**Location Description:**

Storm sewer system in Parkersburg, IA.

**Activity Progress Narrative:**

Approximately 18% of project funds have been expended. 70% of the Engineering and 0% of the Construction is complete for this activity.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/749330

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRI-246-181

**Activity Title:** Brooklyn DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

10/31/2011

**Responsible Organization:**

Brooklyn

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Brooklyn

**Match Contributed**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$8,000.00

\$8,000.00

\$8,000.00

\$8,000.00

\$8,000.00

\$0.00

\$0.00

\$8,000.00

\$8,000.00

\$0.00

**Activity Description:**

General administrative services.  
Activity has been completed.

**Location Description:**

City of Brooklyn

**Activity Progress Narrative:**

Activity has been completed.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-246-55  
**Activity Title:** BrooklynSanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

10/31/2011

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

10/31/2011

**National Objective:**

Urgent Need

**Responsible Organization:**

Brooklyn

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,554,000.00
<b>Total Budget</b>	\$0.00	\$1,554,000.00
<b>Total Obligated</b>	\$0.00	\$1,554,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,554,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,554,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,554,000.00
Brooklyn	\$0.00	\$1,554,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Sanitary Sewer Improvements in Brooklyn, Iowa  
This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.  
Construct 6744 LF of sanitary sewer main, 3732 LF of lining, 921 LF of bored pipe, 38 manholes, 75 sanitary sewer services in ROW and all surface restoration.  
The activity creates an improved facility over that which existed prior to the disaster.  
State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.  
At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.  
This activity is a DREF qualifying activity C.  
Activity has been completed.

**Location Description:**

Sanitary sewer system in Brooklyn, IA.

**Activity Progress Narrative:**

Activity closed 10/31/11. 100% of Project Funds were expended.

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-251-55</b>
<b>Activity Title:</b>	<b>Sheffield DRI SanSew_UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

06/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Sheffield

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$688,000.00
<b>Total Budget</b>	\$0.00	\$688,000.00
<b>Total Obligated</b>	\$0.00	\$688,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$602,030.00
<b>Program Funds Drawdown</b>	\$0.00	\$602,030.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$602,030.00
Sheffield	\$0.00	\$602,030.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace sewer lines, line sewer lines and rehab manholes to prevent sewage backup and reduce inflow and infiltration in Sheffield  
 Replace 800 LF of sewer main, line 9500 LF of sewer main and rehab 30 manholes.  
 This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.  
 The activity creates an improved facility over that which existed prior to the disaster.  
 State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.  
 At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying activity C.

**Location Description:**

City of Sheffield

**Activity Progress Narrative:**

Approximately 88% of Project Funds have been expended. 99% of the Engineering and 95% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
<b>Total</b>	<b>Total</b>



# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/10300
Activity funds eligible for DREF (Ike	0	0/550400

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 08-DRI-252-181

**Activity Title:** Alden DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

06/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Alden

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$0.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$1,714.00	\$4,990.00
<b>Program Funds Drawdown</b>	\$1,714.00	\$4,990.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,714.00	\$4,990.00
Alden	\$1,714.00	\$4,990.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

City of Alden

**Activity Progress Narrative:**

Project is in the process of being closed.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-252-55

**Activity Title:** AldenSanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

06/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Alden

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

**To Date**

N/A

\$1,319,500.00

**Total Budget**

\$0.00

\$1,319,500.00

**Total Obligated**

\$0.00

\$1,319,500.00

**Total Funds Drawdown**

\$93,775.00

\$1,319,500.00

**Program Funds Drawdown**

\$93,775.00

\$1,319,500.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$93,775.00

\$1,319,500.00

Alden

\$93,775.00

\$1,319,500.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Install liner in sanitary sewer lines, rehab manholes and complete spot repairs.

Televise and line 25,700 LF of sanitary sewer line, rehab 68 manholes.

This activity meets category C.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

**Location Description:**

Sanitary sewer system in Alden, IA.

**Activity Progress Narrative:**

Project is in the process of closing. 100% of project funds have been expended.

**Accomplishments Performance Measures**

**This Report Period**

**Cumulative Actual Total / Expected**

**Total**

**Total**



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRI-253-181

**Activity Title:** Manly DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

06/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Manly

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$6,000.00

**Total Budget**

\$0.00

\$6,000.00

**Total Obligated**

\$0.00

\$6,000.00

**Total Funds Drawdown**

\$0.00

\$5,551.00

**Program Funds Drawdown**

\$0.00

\$5,551.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$5,551.00

Manly

\$0.00

\$5,551.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Manly

**Activity Progress Narrative:**

Activity is in the process of closing.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-253-69</b>
<b>Activity Title:</b>	<b>Manly DRI StormSew_UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

06/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Manly

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,052,100.00
<b>Total Budget</b>	\$0.00	\$1,052,100.00
<b>Total Obligated</b>	\$0.00	\$1,052,100.00
<b>Total Funds Drawdown</b>	\$0.00	\$987,332.00
<b>Program Funds Drawdown</b>	\$0.00	\$987,332.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$987,332.00
Manly	\$0.00	\$987,332.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rebuild storm sewer outlet pipe, several reaches of storm sewer replacement , as well as erosion control and restoration work in Manly. Construct 13,296 LF of storm sewer, 10 manholes, an intake headwall and structure and erosion reconstruction. New storm sewer lines.

This project is designed to mitigate flooding to avoid damage such as that caused by the 2008 disaster.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying activity C.

**Location Description:**

City of Manly

**Activity Progress Narrative:**

Activity is in the process of closing. 100% of project funds expended (\$1,052,100).

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>Activity funds eligible for DREF (Ike)</b>	0	0/999495



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-254-181

**Activity Title:** Britt DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

03/20/2012

**Completed Activity Actual End Date:**

03/20/2012

**Responsible Organization:**

Britt

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Britt

**Match Contributed**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$5,000.00

\$5,000.00

\$5,000.00

\$5,000.00

\$5,000.00

\$0.00

\$0.00

\$5,000.00

\$5,000.00

\$0.00

**Activity Description:**

Activity completed. 3/20/12  
General administrative services.

**Location Description:**

City of Britt

**Activity Progress Narrative:**

Activity closed 3/20/12.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-254-55

**Activity Title:** BrittSanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

03/20/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

03/20/2012

**National Objective:**

Urgent Need

**Responsible Organization:**

Britt

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$402,208.00
<b>Total Budget</b>	\$0.00	\$402,208.00
<b>Total Obligated</b>	\$0.00	\$402,208.00
<b>Total Funds Drawdown</b>	\$0.00	\$402,208.00
<b>Program Funds Drawdown</b>	\$0.00	\$402,208.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$402,208.00
Britt	\$0.00	\$402,208.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Performance measures have been met and activity has been closed. 3/20/12  
Install sanitary sewer main to alleviate sewer backup into residential homes and the Care Center.  
Install 2200 LF of sanitary sewer main and 9 new manholes.  
This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.  
The activity creates an improved facility over that which existed prior to the disaster.  
State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.  
At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying activity C.

**Location Description:**

Sanitary sewer system in Britt, IA.

**Activity Progress Narrative:**

Activity closed 3/20/12. 100% of project funds expended.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/2200
Activity funds eligible for DREF (Ike	0	0/433372

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-256-55</b>
<b>Activity Title:</b>	<b>MarshalltownSanSewerImp-DRI_UN</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Infrastructure

**Project Title:**  
08D2\_Infrastructure

**Projected Start Date:**  
02/08/2010

**Projected End Date:**  
07/31/2012

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Marshalltown

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,492,000.00
<b>Total Budget</b>	\$0.00	\$2,492,000.00
<b>Total Obligated</b>	\$0.00	\$2,492,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,046,762.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,046,762.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,046,762.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Sanitary Sewer Improvements: Line sanitary sewer system to mitigate wastewater backups into basements. Lining 76,929 LF of sanitary sewers, rehab 425 manholes. This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying activity C.

### Location Description:

City of Marshalltown, Iowa

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Public Facilities</b>	0	0/1



# of Linear feet of Public Improvement	0	0/76929
Activity funds eligible for DREF (Ike)	0	0/2492000

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-260-181

**Activity Title:** Cambridge DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

03/20/2012

**Completed Activity Actual End Date:**

03/20/2012

**Responsible Organization:**

Cambridge

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Cambridge

**Match Contributed**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$6,000.00

\$6,000.00

\$6,000.00

\$6,000.00

\$6,000.00

\$0.00

\$0.00

\$6,000.00

\$6,000.00

\$0.00

**Activity Description:**

Activity completed. 3/20/12  
General administrative services.

**Location Description:**

City of Cambridge

**Activity Progress Narrative:**

Activity closed 3/20/12.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-260-69</b>
<b>Activity Title:</b>	<b>CambridgeStormSew_UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

03/20/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

03/20/2012

**National Objective:**

Urgent Need

**Responsible Organization:**

Cambridge

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$823,600.00
<b>Total Budget</b>	\$0.00	\$823,600.00
<b>Total Obligated</b>	\$0.00	\$823,600.00
<b>Total Funds Drawdown</b>	\$0.00	\$823,600.00
<b>Program Funds Drawdown</b>	\$0.00	\$823,600.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$823,600.00
Cambridge	\$0.00	\$823,600.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Performance measures have been met & activity has been closed. 3/20/12  
 Install storm sewers to enlarge the carrying capacity of the storm system and alliviate surcharging into residential homes. Install 5000 LF of 15" - 42" storm sewers, related intakes and necessary restoration. This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying activity C.

**Location Description:**

Storm sewer in Cambridge, IA.

**Activity Progress Narrative:**

Activity closed 3/20/12. 100% of Project Funds expended.

**Accomplishments Performance Measures**

<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
<b>Total</b>	<b>Total</b>



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-261-181

**Activity Title:** Leland DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

05/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Leland

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,000.00
<b>Total Budget</b>	\$0.00	\$4,000.00
<b>Total Obligated</b>	\$0.00	\$4,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$4,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,000.00
Leland	\$0.00	\$4,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.  
Activity is completed.

**Location Description:**

City of Leland

**Activity Progress Narrative:**

Activity is in the process of closing.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-261-55

**Activity Title:** Leland DRI SanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2011

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Leland

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$304,060.00
<b>Total Budget</b>	\$0.00	\$304,060.00
<b>Total Obligated</b>	\$0.00	\$304,060.00
<b>Total Funds Drawdown</b>	\$0.00	\$304,060.00
<b>Program Funds Drawdown</b>	\$0.00	\$304,060.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$304,060.00
Leland	\$0.00	\$304,060.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab the sanitary sewer system to reduce inflow and infiltration and surcharging of the storm sewer system. Line 2484 LF of sanitary sewers, replace 350 LF of sanitary sewers, replace 1075 LF of service line connections and 6 manholes.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF qualifying activity C.

Activity has been completed.

**Location Description:**

City of Leland

**Activity Progress Narrative:**

Activity is in the process of closing. 100% project funds expended (\$304,060).

**Accomplishments Performance Measures**

This Report Period  
Total

Cumulative Actual Total / Expected  
Total



# of Public Facilities	0	1/1
# of Linear feet of Public Improvement	0	3909/3909
Activity funds eligible for DREF (Ike	0	304060/307000

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 08-DRI-264-181

**Activity Title:** Elliott DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

08/31/2011

**Completed Activity Actual End Date:**

08/31/2011

**Responsible Organization:**

Elliott

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,000.00
<b>Total Budget</b>	\$0.00	\$4,000.00
<b>Total Obligated</b>	\$0.00	\$4,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$4,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,000.00
Elliott	\$0.00	\$4,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.  
Activity has been completed.

**Location Description:**

City of Elliott

**Activity Progress Narrative:**

Activity closed 8/31/11.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-264-55</b>
<b>Activity Title:</b>	<b>Elliott DRI San Sew_UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

08/31/2011

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

08/31/2011

**National Objective:**

Urgent Need

**Responsible Organization:**

Elliott

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$263,250.00
<b>Total Budget</b>	\$0.00	\$263,250.00
<b>Total Obligated</b>	\$0.00	\$263,250.00
<b>Total Funds Drawdown</b>	\$0.00	\$263,250.00
<b>Program Funds Drawdown</b>	\$0.00	\$263,250.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$263,250.00
Elliott	\$0.00	\$263,250.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace failing sewage lift station damaged in floods of 2008 in Elliott. Remove existing and replace damaged sewage lift station with new. This project is designed to mitigate future flood disasters by construction of a new lift station with sufficient capacity to mitigate flooding such as the caused by the 2008 disaster. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF qualifying activity C. Activity has been completed.

**Location Description:**

City of Elliott

**Activity Progress Narrative:**

Activity closed 8/31/11. 100% of Project Funds expended (\$263,250).

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Public Facilities	0	1/1
Activity funds eligible for DREF (Ike)	0	210600/210600

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 08-DRI-265-181

**Activity Title:** Lawler DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

03/20/2012

**Completed Activity Actual End Date:**

03/20/2012

**Responsible Organization:**

Lawler

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,000.00
<b>Total Budget</b>	\$0.00	\$4,000.00
<b>Total Obligated</b>	\$0.00	\$4,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$4,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,000.00
Lawler	\$0.00	\$4,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Activity completed. 3/20/12  
General administrative services.

**Location Description:**

City of Lawler

**Activity Progress Narrative:**

Activity closed 3/20/12.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-265-55

**Activity Title:** LawlerSanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

03/20/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

03/20/2012

**National Objective:**

Urgent Need

**Responsible Organization:**

Lawler

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$362,670.00
<b>Total Budget</b>	\$0.00	\$362,670.00
<b>Total Obligated</b>	\$0.00	\$362,670.00
<b>Total Funds Drawdown</b>	\$0.00	\$362,670.00
<b>Program Funds Drawdown</b>	\$0.00	\$362,670.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$362,670.00
Lawler	\$0.00	\$362,670.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Performance measures have been met and activity has been closed. 3/20/12  
Repair wastewater collection system damaged from the 2008 storm events.  
Rehab via grouting est. 3997 LF of sanitary lines and sliplining of est. 7423 LF of sanitary lines.  
This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.  
The activity creates an improved facility over that which existed prior to the disaster.  
State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.  
At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF qualifying activity C.

**Location Description:**

Sanitary Sewer in Lawler, IA.

**Activity Progress Narrative:**

Activity closed 3/20/12. 100% of project funds expended.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



# of Linear feet of Public Improvement	0	0/11420
Activity funds eligible for DREF (Ike)	0	0/355417

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-266-181

**Activity Title:** Rockford DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

03/20/2012

**Completed Activity Actual End Date:**

03/20/2012

**Responsible Organization:**

Rockford

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,000.00
<b>Total Budget</b>	\$0.00	\$4,000.00
<b>Total Obligated</b>	\$0.00	\$4,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$4,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,000.00
Rockford	\$0.00	\$4,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Activity completed. 3/20/12  
General administrative services.

**Location Description:**

City of Rockford

**Activity Progress Narrative:**

Activity closed 3/20/12.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-266-69

**Activity Title:** Rockford DRI StormSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

03/20/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

03/20/2012

**National Objective:**

Urgent Need

**Responsible Organization:**

Rockford

**Overall**

**Apr 1 thru Jun 30, 2012**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$381,000.00

**Total Budget**

\$0.00

\$381,000.00

**Total Obligated**

\$0.00

\$381,000.00

**Total Funds Drawdown**

\$0.00

\$381,000.00

**Program Funds Drawdown**

\$0.00

\$381,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$381,000.00

    Rockford

\$0.00

\$381,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Performance measures have been met and activity has been closed. 3/20/12  
Remove and replace deteriorated storm sewer damaged in the 2008 flood in Rockford.  
Install 1080 LF of 24" HDPE storm sewer pipe and 1150 LF of storm pipe, as well as 8 manholes and 4 curb intakes.

**Location Description:**

City of Rockford

**Activity Progress Narrative:**

Activity closed 3/20/12. 100% of project funds expended.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-267-181

**Activity Title:** Lake Mills DRI Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

06/01/2011

**Projected End Date:**

06/30/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Lake Mills

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total Budget</b>	\$0.00	\$6,000.00
<b>Total Obligated</b>	\$0.00	\$6,000.00
<b>Total Funds Drawdown</b>	\$706.00	\$6,000.00
<b>Program Funds Drawdown</b>	\$706.00	\$6,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$706.00	\$6,000.00
Lake Mills	\$706.00	\$6,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administration duties.

IDED has a need to change award to the 2nd appropriation. IDED therefore closes contract number 08-DRI-067 under the 1st appropriation with \$0 disbursed and opens a new contract number of 08-DRI-267 under the 2nd appropriation with a beginning balance of \$956,000. (Administration dollars accompany an activity that has moved from one appropriation to another).  
06/27/11

**Location Description:**

City of Lake Mills, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRI-267-69</b>
<b>Activity Title:</b>	<b>Lake Mills DRI StormSew LMI</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

06/01/2011

**Projected End Date:**

06/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Lake Mills

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$950,000.00
<b>Total Budget</b>	\$0.00	\$950,000.00
<b>Total Obligated</b>	\$0.00	\$950,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$950,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$950,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$950,000.00
Lake Mills	\$0.00	\$950,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Install new storm sewer pipe to alleviate sewage backups into homes and businesses-install 7600 LF of 48" HDPE storm sewer pipe, 3 junction boxes and 100 SY of pavement restoration.

IDED has a need to change award to the 2nd appropriation. IDED therefore closes contract number 08-DRI-067 under the 1st appropriation with \$0 disbursed and opens a new contract number of 08-DRI-267 under the 2nd appropriation with a beginning balance of \$956,000. 06/27/11

**Location Description:**

City of Lake Mills

**Activity Progress Narrative:**

Project is in the process of being completed; 100% of project funds have been expended (\$950,000).

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-268-181

**Activity Title:** Glidden DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

03/20/2012

**Completed Activity Actual End Date:**

03/20/2012

**Responsible Organization:**

Glidden

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total Budget</b>	\$0.00	\$6,000.00
<b>Total Obligated</b>	\$0.00	\$6,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$6,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,000.00
Glidden	\$0.00	\$6,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Activity completed. 3/20/12  
General administrative services.

**Location Description:**

City of Glidden

**Activity Progress Narrative:**

Activity closed 3/20/12.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-268-69</b>
<b>Activity Title:</b>	<b>Glidden DRI Storm Sew UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

03/20/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

03/20/2012

**National Objective:**

Urgent Need

**Responsible Organization:**

Glidden

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$454,500.00
<b>Total Budget</b>	\$0.00	\$454,500.00
<b>Total Obligated</b>	\$0.00	\$454,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$454,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$454,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$454,500.00
Glidden	\$0.00	\$454,500.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Performance measures have been met & activity has been closed. 3/20/12  
 Install additional capacity to the existing West pond berm and collect and redirect storm water flow through Glidden.  
 Construct earthwork to extend pond 130 LF and match 105 FT elevation, excavate 16,000 CY from within existing pond to provide additional capacity.  
 This project is designed to mitigate flooding as well as excessive infiltration and inflow of ground- and surface waters into the sanitary sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.  
 The activity creates an improved facility over that which existed prior to the disaster.  
 State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.  
 At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF qualifying activity C.

**Location Description:**

City of Glidden

**Activity Progress Narrative:**

Activity closed 3/20/12. 100% of Project Funds expended.

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/130
Activity funds eligible for DREF (Ike	0	0/340875

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-269-181

**Activity Title:** Centerville\_DRI\_Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

02/08/2010

**Projected End Date:**

07/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Centerville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total Budget</b>	\$0.00	\$6,000.00
<b>Total Obligated</b>	\$0.00	\$6,000.00
<b>Total Funds Drawdown</b>	\$275.00	\$2,408.00
<b>Program Funds Drawdown</b>	\$275.00	\$2,408.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$275.00	\$2,408.00
Centerville	\$275.00	\$2,408.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General Administration Services

**Location Description:**

City of Centerville, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-269-69

**Activity Title:** CentervilleStormSewerImp\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

02/08/2010

**Projected End Date:**

07/31/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Centerville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$599,120.00
<b>Total Budget</b>	\$0.00	\$599,120.00
<b>Total Obligated</b>	\$0.00	\$599,120.00
<b>Total Funds Drawdown</b>	\$154,176.00	\$473,325.00
<b>Program Funds Drawdown</b>	\$154,176.00	\$473,325.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$154,176.00	\$473,325.00
Centerville	\$154,176.00	\$473,325.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Storm Sewer Improvements: Repair storm sewers in several neighborhoods to prevent damage to homes and businesses- Replace 2662 LF of collapsed storm sewers, including 25 sewer intakes and/or access boxes, collars and connections, road and sidewalk restoration.

LMI determined by 2000 HUD Census for entire city.

New storm sewer lines.

This project is designed to mitigate flooding such as that caused by the 2008 disaster.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data

This activity is a DREF qualifying activity C.

**Location Description:**

City of Centerville, Iowa

**Activity Progress Narrative:**

Approximately 79% of project funds have been expended. 90% of the Engineering and 58% of the Construction is complete for this activity.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	0/569164

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRI-270-181

**Activity Title:** Bancroft DRI Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

12/31/2011

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Bancroft

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$0.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,000.00
Bancroft	\$0.00	\$5,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

City of Bancroft

**Activity Progress Narrative:**

Project is in the process of being completed.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-270-55

**Activity Title:** BancroftSanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

12/31/2011

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Bancroft

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$561,000.00
<b>Total Budget</b>	\$0.00	\$561,000.00
<b>Total Obligated</b>	\$0.00	\$561,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$521,540.00
<b>Program Funds Drawdown</b>	\$0.00	\$521,540.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$526,206.00
Bancroft	\$0.00	\$526,206.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Improvements to sanitary system to reduce inflow and infiltration as well as sewage backups into basements. Construct 1 new lift station, 3020 LF of forcemain and 200 SY of street reconstruction and 1 acre of turf restoration. This project is designed to mitigate flooding as well as excessive infiltration and inflow of ground- and surface waters into the sanitary sewer system such as that caused by the 2008 disaster, which resulted in sewage backups. This project is designed to mitigate future flood disasters by construction of a new lift station with sufficient capacity to mitigate flooding such as the caused by the 2008 disaster. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF qualifying activity C.

**Location Description:**

Sanitary sewer system in Bancroft, IA.

**Activity Progress Narrative:**

Project is in the process of being completed. 100% of funds have been expended. \$526,540 was spent; budget will be decreased/deobligated to accurately reflect what has been expended.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/561000

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-271-181</b>
<b>Activity Title:</b>	<b>Iowa City DRI 271 Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Iowa City (new)

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$18,119.00
<b>Total Budget</b>	\$0.00	\$18,119.00
<b>Total Obligated</b>	\$0.00	\$18,119.00
<b>Total Funds Drawdown</b>	\$0.00	\$7,814.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,814.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$7,814.00
Iowa City	\$0.00	\$7,814.00
Iowa City (new)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

IDED has a need to change award to the 2nd appropriation. IDED therefore closes contract number 08-DRI-071 under the 1st appropriation with \$143,160 disbursed and opens a new contract number of 08-DRI-271 under the 2nd appropriation with a beginning balance of \$4,856,840. (Administration dollars accompany an activity that has moved from one appropriation to another.)

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-271-57

**Activity Title:** Iowa City DRI Wastewater Plant LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Iowa City (new)

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$4,838,721.00

**Total Budget**

\$0.00

\$4,838,721.00

**Total Obligated**

\$0.00

\$4,838,721.00

**Total Funds Drawdown**

\$0.00

\$397,451.00

**Program Funds Drawdown**

\$0.00

\$397,451.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$397,451.00

Iowa City

\$0.00

\$397,451.00

Iowa City (new)

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Relocate existing wastewater treatment plant out of Iowa River proximity.

Phase 1 - relocate, design and construct waste water treatment facility.

Phase 2 - demolish and redevelop existing facility/site by others.

IDED has a need to change award to the 2nd appropriation. IDED therefore closes contract number 08-DRI-071 under the 1st appropriation with \$143,160 disbursed and opens a new contract number of 08-DRI-271 under the 2nd appropriation with a beginning balance of \$4,856,840.

**Location Description:**

City of Iowa City-Iowa River proximity.

**Activity Progress Narrative:**

Approximately 9% of project funds have been expended. 93% of the Engineering is complete for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-273-181

**Activity Title:** Iowa City DRI 273 Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

05/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

N/A

**To Date**

\$10,000.00

**Total Budget**

\$0.00

\$10,000.00

**Total Obligated**

\$0.00

\$10,000.00

**Total Funds Drawdown**

\$93.00

\$4,133.00

**Program Funds Drawdown**

\$93.00

\$4,133.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$93.00

\$4,133.00

    Iowa City

\$93.00

\$4,133.00

    Iowa City (new)

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-273-69

**Activity Title:** Iowa City DRI StormSew LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Iowa City (new)

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

**To Date**

**Total Budget**

N/A

\$6,586,300.00

**Total Obligated**

\$0.00

\$6,586,300.00

**Total Funds Drawdown**

\$0.00

\$6,586,300.00

**Program Funds Drawdown**

\$81,250.00

\$327,976.00

**Program Income Drawdown**

\$81,250.00

\$327,976.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Iowa City

\$81,250.00

\$327,976.00

Iowa City (new)

\$81,250.00

\$327,976.00

**Match Contributed**

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Install infrastructure to minimize water on the dry side of the existing levee to protect Iowa City and Coralville.

LMI from Census:

TRACT	BLKGRP	LOWMOD	LOWMODUNIV	LOWMODPCT	
002300	2	796	1571	50.67%	Iowa City
000200	1	715	1136	62.94%	Coralville
		1511	2707	55.82%	TOTAL

Install infrastructure to minimize water on the dry side of the existing levee to protect Iowa City and Coralville.

Install 1 pump station and 2 duckbill stormwater outlets, install 2 floodgates.

This project is designed to mitigate flooding such as that caused by the 2008 disaster.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Approximately 5% of project funds have been expended. 80% of the Engineering is complete for this activity.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
Activity funds eligible for DREF (Ike	0	0/4281095

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 08-DRI-280-181

**Activity Title:** Spillville\_Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

02/08/2010

**Projected End Date:**

08/01/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Spillville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$0.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General Administration Services.

**Location Description:**

City of Spillville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRI-280-59</b>
<b>Activity Title:</b>	<b>SpillvilleWastewtrPlantImpr_UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

02/08/2010

**Projected End Date:**

08/01/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Spillville

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$320,379.00
<b>Total Budget</b>	\$0.00	\$320,379.00
<b>Total Obligated</b>	\$0.00	\$320,379.00
<b>Total Funds Drawdown</b>	\$0.00	\$260,731.00
<b>Program Funds Drawdown</b>	\$0.00	\$260,731.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$260,731.00
Spillville	\$0.00	\$260,731.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct a 3-cell lagoon system and dike to prevent flooding from the Turkey River.  
 Construct a 3-cell lagoon system, including lift station and valve vault, standby generator and sludge disposal as well as increasing the existing dike by 6 feet.  
 New wastewater treatment lagoon facility including increased dike height.  
 This project is designed to mitigate flooding of the treatment plant, which was rendered inoperable during the 2008 disaster. The activity creates an improved facility over that which existed prior to the disaster.  
 State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.  
 This activity is a DREF qualifying activity C.

**Location Description:**

City of Spillville

**Activity Progress Narrative:**

Approximately 86% of project funds have been expended to date.

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRI-281-181

**Activity Title:** Fonda\_DRI\_Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

02/08/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

07/30/2011

**Completed Activity Actual End Date:**

07/30/2011

**Responsible Organization:**

Fonda

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$208.00
<b>Total Budget</b>	\$0.00	\$208.00
<b>Total Obligated</b>	\$0.00	\$208.00
<b>Total Funds Drawdown</b>	\$0.00	\$208.00
<b>Program Funds Drawdown</b>	\$0.00	\$208.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$208.00
Fonda	\$0.00	\$208.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General Administration Services.  
Activity has been completed. 01/13/12

**Location Description:**

City of Fonda, Iowa

**Activity Progress Narrative:**

Activity closed 7/30/11.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-281-55

**Activity Title:** FondaSanSewerImp\_DRI\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

02/08/2010

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

07/30/2011

**Completed Activity Actual End Date:**

07/30/2011

**Responsible Organization:**

Fonda

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$145,530.00
<b>Total Budget</b>	\$0.00	\$145,530.00
<b>Total Obligated</b>	\$0.00	\$145,530.00
<b>Total Funds Drawdown</b>	\$0.00	\$145,530.00
<b>Program Funds Drawdown</b>	\$0.00	\$145,530.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$145,530.00
Fonda	\$0.00	\$145,530.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Sanitary Sewer Improvements: Replace sanitary sewer main located under Canadian National Railroad to prevent basement backups. (Install 797 LF of 12" sanitary sewer main under RR track. Install one fixed generator at the sewer treatment facility.) New sanitary sewer line.

This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

Performance target changed 12/13/11-Install 797 LF of 12" sanitary sewer main under RR track. Install one fixed generator at the sewer treatment facility.

Activity has been completed. 01/13/12

**Location Description:**

City of Fonda.

**Activity Progress Narrative:**

Activity closed 7/30/11.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Linear feet of Public Improvement	0	797/797
Activity funds eligible for DREF (Ike)	0	145530/147000

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-284-181

**Activity Title:** Madrid DRI Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Madrid

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,000.00
<b>Total Budget</b>	\$0.00	\$8,000.00
<b>Total Obligated</b>	\$0.00	\$8,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Madrid

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRI-284-69</b>
<b>Activity Title:</b>	<b>Madrid DRI StormSew_UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Madrid

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,060,000.00
<b>Total Budget</b>	\$0.00	\$2,060,000.00
<b>Total Obligated</b>	\$0.00	\$2,060,000.00
<b>Total Funds Drawdown</b>	\$192,364.00	\$394,620.00
<b>Program Funds Drawdown</b>	\$192,364.00	\$394,620.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$192,364.00	\$394,620.00
Madrid	\$192,364.00	\$394,620.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct improvements to the main storm drainage way through Madrid. Construct a 6 acre storm retention basin, 2600 LF of new storm sewer, 20 intakes, 2 culvert replacements and minor sanitary repairs. This project is designed to mitigate flooding as well as excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF qualifying activity C.

**Location Description:**

City of Madrid

**Activity Progress Narrative:**

Approximately 19% of project funds have been expended. 65% of the Engineering and 20% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
<b>Total</b>	<b>Total</b>



# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/2600
Activity funds eligible for DREF (Ike	0	0/1648000

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-285-181

**Activity Title:** Eddyville DRI Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Eddyville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$13,500.00
<b>Total Budget</b>	\$0.00	\$13,500.00
<b>Total Obligated</b>	\$3,500.00	\$13,500.00
<b>Total Funds Drawdown</b>	\$2,320.00	\$12,320.00
<b>Program Funds Drawdown</b>	\$2,320.00	\$12,320.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,320.00	\$12,320.00
Eddyville	\$2,320.00	\$12,320.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Eddyville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-285-55

**Activity Title:** Eddyville DRI SanSewImp\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Eddyville

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,088,180.00
<b>Total Budget</b>	\$0.00	\$4,088,180.00
<b>Total Obligated</b>	\$0.00	\$4,088,180.00
<b>Total Funds Drawdown</b>	\$187,945.00	\$3,257,255.00
<b>Program Funds Drawdown</b>	\$187,945.00	\$3,257,255.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$187,945.00	\$3,257,255.00
Eddyville	\$187,945.00	\$3,257,255.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct improvements to the wastewater treatment lagoon, upgrade sanitary lift stations and sewer lining. Construct a floodwall around the lagoons, lift station improvements at 4 locations, and replacing or repair of sanitary lines. This project is designed to mitigate flooding of the wastewater lagoons and other parts of the city, as well as excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

**Location Description:**

City of Eddyville

**Activity Progress Narrative:**

Approximately 80% of project funds have been expended. 45% of the Engineering and 74% of the Construction is complete for this project.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/3682512

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRI-286-181

**Activity Title:** Birmingham DRI Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

07/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Birmingham

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$0.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$53.00	\$3,281.00
<b>Program Funds Drawdown</b>	\$53.00	\$3,281.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$53.00	\$3,281.00
Birmingham	\$53.00	\$3,281.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

City of Birmingham

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRI-286-55</b>
<b>Activity Title:</b>	<b>BirminghamSanSew_UN</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Infrastructure

**Project Title:**  
08D2\_Infrastructure

**Projected Start Date:**  
11/04/2009

**Projected End Date:**  
07/31/2012

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Birmingham

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$807,000.00
<b>Total Budget</b>	\$0.00	\$807,000.00
<b>Total Obligated</b>	\$0.00	\$807,000.00
<b>Total Funds Drawdown</b>	\$118,837.00	\$565,128.00
<b>Program Funds Drawdown</b>	\$118,837.00	\$565,128.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$118,837.00	\$565,128.00
Birmingham	\$118,837.00	\$565,128.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Construct new sanitary and storm sewers to reduce sewer backups and basement flooding. Construct 5545 LF of sanitary sewer, 5300 LF of storm sewer, 16 sanitary manholes and 28 storm intakes. This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF qualifying activity C.

### Location Description:

Sanitary sewer system in Birmingham, IA.

### Activity Progress Narrative:

Approximately 74% of project funds have been expended. 100% of the Engineering and 96% of the Construction is complete for this activity.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



# of Linear feet of Public Improvement	0	0/10845
Activity funds eligible for DREF (Ike)	0	0/766650

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-287-181

**Activity Title:** Fremont DRI Admin

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Fremont

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$0.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$1,657.00	\$5,000.00
<b>Program Funds Drawdown</b>	\$1,657.00	\$5,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,657.00	\$5,000.00
Fremont	\$1,657.00	\$5,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Fremont

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-287-69

**Activity Title:** Fremont DRI Storm Sew\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

08/31/2012

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Fremont

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$758,000.00
<b>Total Budget</b>	\$0.00	\$758,000.00
<b>Total Obligated</b>	\$0.00	\$758,000.00
<b>Total Funds Drawdown</b>	\$345,578.00	\$630,132.00
<b>Program Funds Drawdown</b>	\$345,578.00	\$630,132.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$345,578.00	\$630,132.00
Fremont	\$345,578.00	\$630,132.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct storm sewer to serve entire city by reducing standing water and averting future damages in Fremont.

Install 10,450 LF of storm sewer lines, 21 sewer intakes as well as necessary surface restoration.

Construct 32 LF of 12" DIA storm line to west side of Miles St.

Construct 140 LF of 12" storm sewer and 1 intake.

Install 2" of gravel to existing road utilized for material hauling and staging area to bring back to original condition. Project Delivery Costs \$11,500.

This project is designed to mitigate flooding as well as excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

This activity was originally Urgent Need. City conducted recent survey showing 368 of 704 surveyed as LMI.

**Location Description:**

City of Fremont

**Activity Progress Narrative:**

Approximately 86% of project funds have been expended. 65% of the Engineering is complete for this activity.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/10450
Activity funds eligible for DREF (Ike)	0	0/720100

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-289-55</b>
<b>Activity Title:</b>	<b>Montour DRI SanSew_UN</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

09/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Montour

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$813,600.00
<b>Total Budget</b>	\$0.00	\$813,600.00
<b>Total Obligated</b>	\$0.00	\$813,600.00
<b>Total Funds Drawdown</b>	\$39,428.00	\$808,867.00
<b>Program Funds Drawdown</b>	\$39,428.00	\$808,867.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$39,428.00	\$808,867.00
Montour	\$39,428.00	\$808,867.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Renovate and/or line sewer lines to eliminate inflow and infiltration into the sanitary sewer system in Montour. Replace 1600 LF of existing sewer, line 8200 LF of lines, replace 5 manholes, rehabilitate 80 manholes, install 1 high capacity lift station pump and 2400 LF of new outfall line. This project is designed to mitigate excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups. The activity creates an improved facility over that which existed prior to the disaster. State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF qualifying activity C.

**Location Description:**

City of Montour

**Activity Progress Narrative:**

Approximately 99% of project funds have been expended. 100% of the Engineering and 90% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-290-55

**Activity Title:** ChelseaSanSew\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

05/31/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Chelsea

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$545,000.00
<b>Total Budget</b>	\$0.00	\$545,000.00
<b>Total Obligated</b>	\$0.00	\$545,000.00
<b>Total Funds Drawdown</b>	\$2,632.00	\$470,395.00
<b>Program Funds Drawdown</b>	\$2,632.00	\$470,395.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,632.00	\$470,395.00
Chelsea	\$2,632.00	\$470,395.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct improvements to flood-proof the wastewater collection system.

Construct 2 new flood-protected and elevated lift stations, elevate 5 manholes, rehabilitate 37 manholes and abandon 15 septic tanks.

This project is designed to mitigate flooding as well as excessive infiltration and inflow of ground- and surface waters into the sewer system such as that caused by the 2008 disaster, which resulted in treatment plant overloads and sewage backups. The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

**Location Description:**

Sanitary sewer system in Chelsea, IA.

**Activity Progress Narrative:**

Approximately 86% of project funds have been expended. 100% of the Engineering and 30% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



# of Public Facilities	0	0/1
Activity funds eligible for DREF (Ike)	0	0/545000

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 08-DRI-292-181

**Activity Title:** Reasnor DRI 292 Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

11/04/2009

**Projected End Date:**

03/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Reasnor

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,000.00
<b>Total Budget</b>	\$0.00	\$4,000.00
<b>Total Obligated</b>	\$0.00	\$4,000.00
<b>Total Funds Drawdown</b>	\$2,000.00	\$4,000.00
<b>Program Funds Drawdown</b>	\$2,000.00	\$4,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,000.00	\$4,000.00
Reasnor	\$2,000.00	\$4,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

City of Reasnor

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 08-DRI-292-55**

**Activity Title: Reasnor DRI WastewaterPIntImp\_LMI**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

03/31/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Reasnor

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$87,250.00
<b>Total Budget</b>	\$0.00	\$87,250.00
<b>Total Obligated</b>	\$0.00	\$87,250.00
<b>Total Funds Drawdown</b>	\$28,582.00	\$87,250.00
<b>Program Funds Drawdown</b>	\$28,582.00	\$87,250.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$28,582.00	\$87,250.00
Reasnor	\$28,582.00	\$87,250.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

LMI determination - overall Census:

TRACT BLKGRP LOWMOD LMIUNIV LMI%

040800 1 100 192 52.1%

Construct collection system improvements and rehabilitation to reduce inflow and infiltration.

Line 6500 LF of 8" sanitary sewer, retrofit 28 sanitary sewer manholes and install 750 LF of 8" sanitary sewer pipe.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.

At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

**Location Description:**

City of Reasnor

**Activity Progress Narrative:**

Project is in the process of being completed. 100% of project funds have been expended.

**Accomplishments Performance Measures**

**This Report Period**

**Total**

**Cumulative Actual Total / Expected**

**Total**



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRI106-201-181</b>
<b>Activity Title:</b>	<b>Cedar Rapids DRI Admin</b>

**Activity Category:**

Administration

**Project Number:**

08D2 - Local Admin

**Projected Start Date:**

11/07/2011

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2 - Local Admin

**Projected End Date:**

12/07/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,070.00
<b>Total Budget</b>	\$6,070.00	\$6,070.00
<b>Total Obligated</b>	\$6,070.00	\$6,070.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIEF-220-181

**Activity Title:** Columbus Junction DRIEF Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

03/03/2011

**Projected End Date:**

09/28/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Columbus Junction

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total Budget</b>	\$0.00	\$6,000.00
<b>Total Obligated</b>	\$0.00	\$6,000.00
<b>Total Funds Drawdown</b>	\$5,000.00	\$5,000.00
<b>Program Funds Drawdown</b>	\$5,000.00	\$5,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,000.00	\$5,000.00
Columbus Junction	\$5,000.00	\$5,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration and planning costs for disaster recovery funds.

**Location Description:**

City of Columbus Junction

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRIEF-220-71</b>
<b>Activity Title:</b>	<b>Columbus Junction DRIEF</b>

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

09/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Columbus Junction

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$689,000.00
<b>Total Budget</b>	\$0.00	\$689,000.00
<b>Total Obligated</b>	\$0.00	\$689,000.00
<b>Total Funds Drawdown</b>	\$20,891.00	\$68,251.00
<b>Program Funds Drawdown</b>	\$20,891.00	\$68,251.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$20,891.00	\$68,251.00
Columbus Junction	\$20,891.00	\$68,251.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Improve the existing levee along the Iowa River to protect Columbus Junction from flooding. Construct levees at areas 1 & 4 to fill 'holes' in the levee system. Repair existing levees 2 & 3 by raising each 7-9 ft. to elevation 591.

**Location Description:**

City of Columbus Junction

**Activity Progress Narrative:**

Approximately 10% of project funds have been expended. 5% of the Engineering is complete for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIEF-222-67

**Activity Title:** Coralville DRIEF

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

09/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Coralville

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Coralville

**Match Contributed**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$720,462.00

\$720,462.00

\$0.00

\$0.00

\$720,462.00

\$720,462.00

\$0.00

**To Date**

\$5,000,000.00

\$5,000,000.00

\$5,000,000.00

\$1,585,685.00

\$1,585,685.00

\$0.00

\$0.00

\$1,585,685.00

\$1,585,685.00

\$0.00

**Activity Description:**

Mitigate to protect low-lying areas along the commercial district near Biscuit Creek, Clear Creek and the Iowa River by upgrading storm water pump stations and installing flood walls.

Install 1 new pump station, re-direct storm flow to pump stations, install gates at existing pump stations, replace pipe at 1 existing pump stations, install approx. 370 LF of fill material to protect property to 100 year flood el. plus 1 foot (any additional removable portion of wall/berm system by city funds).

**Location Description:**

City of Coralville

**Activity Progress Narrative:**

Approximately 32% of project funds have been expended. 100% of the Engineering and 50% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRIEF-249-71</b>
<b>Activity Title:</b>	<b>Louisa County DRIEF</b>

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

09/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisa County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,437,643.00
<b>Total Budget</b>	\$0.00	\$1,437,643.00
<b>Total Obligated</b>	\$0.00	\$1,437,643.00
<b>Total Funds Drawdown</b>	\$0.00	\$33,166.00
<b>Program Funds Drawdown</b>	\$0.00	\$33,166.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$33,166.00
Louisa County	\$0.00	\$33,166.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Strengthen and reinforce a levee to prevent surface-water seepage from the Iowa River. Strengthen a 2.9 mile levee of the Iowa River by dredging, fill and placement of 161,000 CY of soil.

**Location Description:**

The Iowa River near Oakville in Louisa County.

**Activity Progress Narrative:**

Approximately 5% of project funds have been expended to date (66,417); 22% of the Engineering is complete for this activity.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRIEF-250-131

**Activity Title:** Creston DRIEF

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

09/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Creston

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2012**

**To Date**

N/A

\$1,289,500.00

**Total Budget**

\$0.00

\$1,289,500.00

**Total Obligated**

\$0.00

\$1,289,500.00

**Total Funds Drawdown**

\$314,690.00

\$1,085,214.00

**Program Funds Drawdown**

\$314,690.00

\$1,085,214.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$314,690.00

\$1,085,214.00

Creston

\$314,690.00

\$1,085,214.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Replace the spillway at Summit Lake damaged by the floods of 2008.

Install new concrete spillway, drain control gate and concrete wall, shoreline grade stabilization and silt removal in upper basin.

**Location Description:**

City of Creston

**Activity Progress Narrative:**

Approximately 95% of project funds have been expended. 100% of the Engineering and 65% of the Construction is complete for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIEF-258-69

**Activity Title:** Des Moines DRIEF

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$2,000,000.00

\$2,000,000.00

\$2,000,000.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Install 1 new permanent pump station to replace temporary pumping operations and increase capacity.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRIEF-262-9</b>
<b>Activity Title:</b>	<b>Black Hawk Co DRIEF</b>

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

09/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,956,000.00
<b>Total Budget</b>	\$0.00	\$2,956,000.00
<b>Total Obligated</b>	\$0.00	\$2,956,000.00
<b>Total Funds Drawdown</b>	\$11,794.00	\$56,229.00
<b>Program Funds Drawdown</b>	\$11,794.00	\$56,229.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$11,794.00	\$56,229.00
Black Hawk County	\$11,794.00	\$56,229.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Remove existing and replace 728' pre-cast, pre-tensioned, concrete trail bridge which is currently damaged beyond repair. Bridge is a vital crossing for the Cedar Valley Nature Trail and the American Discovery Trail.

**Location Description:**

County of Black Hawk

**Activity Progress Narrative:**

Approximately 2% of project funds have been expended. 97% of the Engineering is complete for this activity.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIEF-274-181

**Activity Title:** Iowa City DRIEF Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

03/03/2011

**Projected End Date:**

09/28/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Iowa City (new)

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total Budget</b>	\$0.00	\$6,000.00
<b>Total Obligated</b>	\$0.00	\$6,000.00
<b>Total Funds Drawdown</b>	\$191.00	\$789.00
<b>Program Funds Drawdown</b>	\$191.00	\$789.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$191.00	\$789.00
Iowa City	\$191.00	\$789.00
Iowa City (new)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration and planning costs for disaster recovery funds.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIEF-274-71

**Activity Title:** Iowa City DRIEF

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

09/28/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Iowa City

Iowa City (new)

**Match Contributed**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$76,640.00

\$76,640.00

\$0.00

\$0.00

\$76,640.00

\$76,640.00

\$0.00

\$0.00

**To Date**

\$3,894,000.00

\$3,894,000.00

\$3,894,000.00

\$81,879.00

\$81,879.00

\$0.00

\$0.00

\$81,879.00

\$81,879.00

\$0.00

\$0.00

**Activity Description:**

Construct a levee on the east side of the Iowa River to protect the South Gilbert Street commercial area. Construct a 4200 ft. levee with multi use trail on top, levee to meet Corps of Engineer certification.

**Location Description:**

East side of the Iowa River, protecting the South Gilbert Street Commercial area in Iowa City

**Activity Progress Narrative:**

Approximately 3% of project funds have been expended. 19% of the Engineering is complete for this activity.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIEF-275IC-177

**Activity Title:** Iowa City DRIEF

**Activity Category:**

Planning

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

07/01/2011

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

11/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$84,550.00
<b>Total Budget</b>	\$0.00	\$84,550.00
<b>Total Obligated</b>	\$0.00	\$84,550.00
<b>Total Funds Drawdown</b>	\$40,146.00	\$63,959.00
<b>Program Funds Drawdown</b>	\$40,146.00	\$63,959.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$43,146.00	\$63,959.00
Iowa City	\$43,146.00	\$63,959.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Perform an in-depth study of the Iowa River basin within the Iowa city and Coralville city limits, based upon proposed idylwild and other levee and flood mitigation proposals. Model the river levels within the Iowa City and Coralville city limits, review alternatives to the Idylwild levee and environmental impacts of alternatives. Study shall include extensive public solicitation and input.

Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

The Iowa River basin within the Iowa City and Coralville city limits.

**Activity Progress Narrative:**

Approximately 85% of project funds have been expended to date.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIEF-276-181

**Activity Title:** Iowa City DRIEF Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08D2 - Local Admin

**Project Title:**

08D2 - Local Admin

**Projected Start Date:**

03/03/2011

**Projected End Date:**

09/28/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Iowa City (new)

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total Budget</b>	\$0.00	\$6,000.00
<b>Total Obligated</b>	\$0.00	\$6,000.00
<b>Total Funds Drawdown</b>	\$6.00	\$2,271.00
<b>Program Funds Drawdown</b>	\$6.00	\$2,271.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$338.00	\$2,271.00
Iowa City	\$338.00	\$2,271.00
Iowa City (new)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration and planning costs for disaster recovery funds.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIEF-276-71

**Activity Title:** Iowa City DRIEF

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

09/28/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City (new)

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,794,000.00
<b>Total Budget</b>	\$0.00	\$3,794,000.00
<b>Total Obligated</b>	\$0.00	\$3,794,000.00
<b>Total Funds Drawdown</b>	\$9,010.00	\$76,830.00
<b>Program Funds Drawdown</b>	\$9,010.00	\$76,830.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$9,010.00	\$76,830.00
Iowa City	\$9,010.00	\$76,830.00
Iowa City (new)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct a levee on the west side of the Iowa River to protect two manufactured home parks and 15 businesses. Construct a 3000 In ft levee with multi use trail on top, levee to meet Corps of Engineer certification.

**Location Description:**

West side of the Iowa River in Iowa City

**Activity Progress Narrative:**

Approximately 3% of project funds have been expended; 100% of the Engineering is complete for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIEF-291-59

**Activity Title:** Collins DRIEF

**Activity Category:**

Construction/reconstruction of water lift stations

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

09/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Collins

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$294,000.00
<b>Total Budget</b>	\$0.00	\$294,000.00
<b>Total Obligated</b>	\$0.00	\$294,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,200.00
<b>Program Funds Drawdown</b>	\$0.00	\$4,200.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,200.00
Collins	\$0.00	\$4,200.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab sewer collection system, upgrade and expand wastewater treatment facility and install new lift station. Line approx. 8000 LF of sanitary sewer, construct new lagoon cells to provide total capacity of 27.6 million gallons, install one new pump station.

**Location Description:**

Wastewater Plant in Collins

**Activity Progress Narrative:**

Approximately 1% of project funds have been expended to date (\$4,200); 95% of the Engineering is complete for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRIEF-297-55</b>
<b>Activity Title:</b>	<b>Cedar Rapids DRIEF</b>

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

09/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,362,000.00
<b>Total Budget</b>	\$0.00	\$7,362,000.00
<b>Total Obligated</b>	\$0.00	\$7,362,000.00
<b>Total Funds Drawdown</b>	\$194,000.00	\$557,414.00
<b>Program Funds Drawdown</b>	\$194,000.00	\$557,414.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$363,414.00
Cedar Rapids	\$0.00	\$363,414.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct an all-weather access road and two inverted siphon pipes under the Cedar River. Demo one abandoned lift station, install 800 In ft of 36 inch inverted siphon pipes (2 pipes total) under the Cedar River.

**Location Description:**

Under the Cedar River in Cedar Rapids

**Activity Progress Narrative:**

Approximately 8% of project funds have been expended. 30% of the Engineering is complete for this activity.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRIFWP-201-177</b>
<b>Activity Title:</b>	<b>Watershed Mngmnt/Flood risk education</b>

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

08/01/2011

**Projected End Date:**

12/31/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Iowa Department of Natural Resources

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$480,000.00
<b>Total Budget</b>	\$80,000.00	\$480,000.00
<b>Total Obligated</b>	\$80,000.00	\$480,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

The Iowa Department of Economic Development (IDED) grants funds to the Iowa Department of Natural Resources (IDNR) to;

1. Provide flood risk reduction education in coordination with Iowa State University (ISU) Extension and a private contractor selected by a competitive process, and
2. Provide technical assistance in the development of Watershed Management Authorities (WMAs)

1. Flood Risk Reduction Education

IDNR will receive, review, and approve work plans from ISU Extension and the private contractor for education programs targeted toward key community leaders, elected officials and the public. Such work plans will identify specific strategies, materials, and timelines to be used in educating the targeted audiences. Funding will be provided for the implementation of the work plans. The activities of the ISU Extension and the private contractor selected by IDNR will be coordinated, as appropriate, with the efforts of the Iowa Insurance Division on flood hazard awareness and promotion of flood insurance.

Products:

- § Semi-annual reports and a final report that documents audiences educated via distributed materials, examples of educational materials, educational strategies employed, websites developed, meetings conducted, etc.
- § Materials used to educate target audiences.

Timeline:

- § August 2011- ISU work plan will be received
- § Fall 2011 &ndash Solicit and select private contractor
- § October 2013 &ndash ISU and private contractor work plans will be carried out completely

2. IDNR assistance in Formation of Watershed Management Authorities



IDNR will seek pre-proposals from political subdivisions specified in the HF 2459 that seek to establish a Watershed Management Authority (WMA). Under separate grants from the IDED to the political subdivisions, seed money will be awarded to qualifying proposals selected by IDNR to organize a WMA that include the following seven elements:

1. Add value to watershed management
2. Encourage comprehensive, multi-objective planning
3. Demonstrate long term sustainability (20 years)
4. Establish new or expanded watershed entities
5. Encourage inclusivity among political subdivisions
6. Leverage funding, in-kind services, leadership, and networks
7. Are generally of a HUC-12 in size

Based upon the products delivered from the pre-proposal process, IDNR will seek proposals from the newly formed or pending WMAs for a watershed management plan. IDNR will select WMA proposals for watershed management plans that offer a science based planning approach and that include all seven elements listed above. Selected proposals will be funded separately by the IDED.

**Products:**

- Selection of political subdivisions to receive IDED financial assistance to establish a WMA.
- Selection of existing or pending WMA's for IDED financial assistance for watershed management planning
- Provide technical assistance and oversight to assist in the organization of WMA's among selected applicants
- Provide technical assistance and oversight to assist in the completion of watershed management planning activities among selected applicants

**Timeline:**

- § September 2011 – Request pre-proposals for formation of WMA's
- § November 2011 – Select pre-proposals for funding by IDED
- § June 2012 – Request WMA proposals for watershed planning activities
- § August 2012 – Select proposals for funding by IDED
- § December 2013 – Contract terminates

Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

All activities will take place within and for the benefit of areas in Iowa counties designated under FEMA-DR-1763.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIFWP-203-177  
**Activity Title:** Watershed Mngmnt Dubuque

**Activity Category:**

Planning

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

11/14/2011

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

06/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubuque

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$24,500.00
Total Budget	\$0.00	\$24,500.00
Total Obligated	\$0.00	\$24,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from the City of Dubuque for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to City of Dubuque, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

**Location Description:**

City of Dubuque, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIFWP-204-177  
**Activity Title:** Watershed Mngmnt Marion

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/14/2011

**Projected End Date:**

08/17/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Marion

**Overall**

**Apr 1 thru Jun 30, 2012**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$27,600.00

**Total Budget**

\$0.00

\$27,600.00

**Total Obligated**

\$0.00

\$27,600.00

**Total Funds Drawdown**

\$3,038.00

\$6,272.00

**Program Funds Drawdown**

\$3,038.00

\$6,272.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$3,038.00

\$6,272.00

    Marion

\$3,038.00

\$6,272.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from the City of Marion for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to the City of Marion, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

**Location Description:**

City of Marion, Iowa

**Activity Progress Narrative:**

Contract End Date extended to 8/17/12.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRIFWP-205-177  
**Activity Title:** Watershed Mngmnt Clayton County

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/14/2011

**Projected End Date:**

08/15/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Clayton County

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$30,000.00
Total Budget	\$0.00	\$30,000.00
Total Obligated	\$0.00	\$30,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from Clayton County for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to Clayton County, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

**Location Description:**

Clayton County, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRIFWP-207-177</b>
<b>Activity Title:</b>	<b>Watershed Mngmnt Story County</b>

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/14/2011

**Projected End Date:**

06/30/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Story County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$25,060.00
<b>Total Budget</b>	\$0.00	\$25,060.00
<b>Total Obligated</b>	\$0.00	\$25,060.00
<b>Total Funds Drawdown</b>	\$8,800.00	\$8,800.00
<b>Program Funds Drawdown</b>	\$8,800.00	\$8,800.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,279.00	\$8,800.00
Story County	\$4,279.00	\$8,800.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from Story County for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to Story County, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

**Location Description:**

Story County, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-212-1</b>
<b>Activity Title:</b>	<b>Floyd County DRMH_Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/20/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

10/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Floyd County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$40,015.00
<b>Total Budget</b>	\$0.00	\$40,015.00
<b>Total Obligated</b>	\$0.00	\$40,015.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-012 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-212 under the 2nd appropriation with a beginning balance of \$40,015.

**Location Description:**

Floyd County, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-214-1</b>
<b>Activity Title:</b>	<b>Cedar Falls DRMH Acq-UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/23/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

03/27/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Falls

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,336,952.00
<b>Total Budget</b>	\$0.00	\$1,336,952.00
<b>Total Obligated</b>	\$0.00	\$1,336,952.00
<b>Total Funds Drawdown</b>	\$29,737.00	\$845,229.00
<b>Program Funds Drawdown</b>	\$29,737.00	\$845,229.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$29,737.00	\$845,229.00
Cedar Falls	\$29,737.00	\$845,229.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-014 under the 1st appropriation with \$596,003 disbursed and opened a new contract number of 08-DRMH-214 with a beginning balance of \$1,336,952.

**Location Description:**

Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	30/98
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	30/98



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRMH-2142-1  
**Activity Title:** Waverly DRMH Acq\_UN

**Activity Category:**  
 Acquisition - buyout of non-residential properties

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 08/11/2010

**Projected End Date:**  
 08/11/2013

**Benefit Type:**  
 ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Waverly

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$95,833.00
<b>Total Budget</b>	\$0.00	\$95,833.00
<b>Total Obligated</b>	\$0.00	\$95,833.00
<b>Total Funds Drawdown</b>	\$6,926.00	\$76,233.00
<b>Program Funds Drawdown</b>	\$6,926.00	\$76,233.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$6,926.00	\$76,233.00
Waverly	\$6,926.00	\$76,233.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties damaged by the flood.

**Location Description:**

City of Waverly

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/28

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/28



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRMH-215-1  
**Activity Title:** Iowa City DRMH Acq\_UN

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 08/31/2010

**Projected End Date:**  
 11/11/2012

**Benefit Type:**  
 ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Iowa City (new)

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,386,346.00
<b>Total Budget</b>	\$0.00	\$1,386,346.00
<b>Total Obligated</b>	\$0.00	\$1,386,346.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,085,886.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,085,886.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,085,886.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-015 under the 1st appropriation with \$895,083 disbursed and opened a new contract number of 08-DRMH-215 with a beginning balance of \$1,460,921 in the 2nd appropriation.  
 Budget amount reduced to \$1,386,346.

**Location Description:**

Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/22

  

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-216-1</b>
<b>Activity Title:</b>	<b>Des Moines DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/20/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

04/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$207,439.00
<b>Total Budget</b>	\$0.00	\$207,439.00
<b>Total Obligated</b>	\$0.00	\$207,439.00
<b>Total Funds Drawdown</b>	\$12,663.00	\$186,975.00
<b>Program Funds Drawdown</b>	\$12,663.00	\$186,975.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$12,663.00	\$186,975.00
Des Moines	\$12,663.00	\$186,975.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-016 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-216 under the 2nd appropriation with a beginning balance of \$207,439.

**Location Description:**

Des Moines, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	18/9
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	18/9



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-218-1</b>
<b>Activity Title:</b>	<b>Rockford DRMH Acq_UN</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
06/04/2010

**Projected End Date:**  
09/30/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Rockford

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$80,110.00
<b>Total Budget</b>	\$0.00	\$80,110.00
<b>Total Obligated</b>	\$0.00	\$80,110.00
<b>Total Funds Drawdown</b>	\$0.00	\$37,344.00
<b>Program Funds Drawdown</b>	\$0.00	\$37,344.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$37,344.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
Closed contract number 08-DRMH-018 under the 1st appropriation with \$77,952 disbursed and opened a new contract number of 08-DRMH-218 under the 2nd appropriation with a beginning balance of \$80,110.

**Location Description:**

Rockford, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	3/9
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/9



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-221-1</b>
<b>Activity Title:</b>	<b>Des Moines DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/20/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

04/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$63,213.00
<b>Total Budget</b>	\$0.00	\$63,213.00
<b>Total Obligated</b>	\$0.00	\$63,213.00
<b>Total Funds Drawdown</b>	\$4,776.00	\$58,272.00
<b>Program Funds Drawdown</b>	\$4,776.00	\$58,272.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,776.00	\$58,272.00
Des Moines	\$4,776.00	\$58,272.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-021 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-221 under the 2nd appropriation with a beginning balance of \$63,213.

**Location Description:**

Des Moines, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	6/3
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	6/3



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-223-1</b>
<b>Activity Title:</b>	<b>Vinton DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/20/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

05/12/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Vinton

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$138,794.00
<b>Total Budget</b>	\$0.00	\$138,794.00
<b>Total Obligated</b>	\$0.00	\$138,794.00
<b>Total Funds Drawdown</b>	\$231.00	\$66,014.00
<b>Program Funds Drawdown</b>	\$231.00	\$66,014.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$231.00	\$66,014.00
Vinton	\$231.00	\$66,014.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-023 under the 1st appropriation with \$272,456 disbursed and opened a new contract number of 08-DRMH-223 under the 2nd appropriation with a beginning balance of \$138,794.

**Location Description:**

Vinton, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/29
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/29



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-224-1</b>
<b>Activity Title:</b>	<b>Webster City DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

05/11/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

04/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Webster City

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$39,224.00
<b>Total Budget</b>	\$0.00	\$39,224.00
<b>Total Obligated</b>	\$0.00	\$39,224.00
<b>Total Funds Drawdown</b>	\$84.00	\$19,148.00
<b>Program Funds Drawdown</b>	\$84.00	\$19,148.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$84.00	\$19,148.00
Webster City	\$84.00	\$19,148.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-024 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-224 under the 2nd appropriation with a beginning balance of \$39,224.

**Location Description:**

Webster City, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	3/4
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	3/4



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRMH-225-1  
**Activity Title:** Coralville DRMH Acq\_UN

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 08/20/2010

**Projected End Date:**  
 05/22/2013

**Benefit Type:**  
 ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Coralville

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$569,139.00
<b>Total Budget</b>	\$0.00	\$569,139.00
<b>Total Obligated</b>	\$0.00	\$569,139.00
<b>Total Funds Drawdown</b>	\$0.00	\$237,391.00
<b>Program Funds Drawdown</b>	\$0.00	\$237,391.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$237,391.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-025 under the 1st appropriation with \$189,023 disbursed and opened a new contract number of 08-DRMH-225 under the 2nd appropriation with a beginning balance of \$569,139.

**Location Description:**

Coralville, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRMH-226-1  
**Activity Title:** Greene DRMH Acq\_1

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Under Way

**Project Number:**  
 08D2\_Housing

**Project Title:**  
 08D2\_Housing

**Projected Start Date:**  
 08/20/2010

**Projected End Date:**  
 08/01/2012

**Benefit Type:**  
 ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Greene

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$104,707.00
<b>Total Budget</b>	\$0.00	\$104,707.00
<b>Total Obligated</b>	\$0.00	\$104,707.00
<b>Total Funds Drawdown</b>	\$488.00	\$56,524.00
<b>Program Funds Drawdown</b>	\$488.00	\$56,524.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$488.00	\$56,524.00
Greene	\$488.00	\$56,524.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-026 under the 1st appropriation with \$50,048 disbursed and opened a new contract number of 08-DRMH-226 under the 2nd appropriation with a beginning balance of \$104,707.

**Location Description:**

City of Greene in Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	2/14
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	2/14



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-228-1</b>
<b>Activity Title:</b>	<b>Davenport DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/20/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

07/04/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Davenport

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$175,444.00
<b>Total Budget</b>	\$0.00	\$175,444.00
<b>Total Obligated</b>	\$0.00	\$175,444.00
<b>Total Funds Drawdown</b>	\$0.00	\$72,932.00
<b>Program Funds Drawdown</b>	\$0.00	\$72,932.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$72,932.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-028 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-228 under the 2nd appropriation with a beginning balance of \$175,444.

**Location Description:**

Davenport, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/5
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	5/5



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-234-1</b>
<b>Activity Title:</b>	<b>La Porte City DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/20/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

07/14/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

La Porte city

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$83,169.00
<b>Total Budget</b>	\$0.00	\$83,169.00
<b>Total Obligated</b>	\$0.00	\$83,169.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,018.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,018.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,018.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.

Closed contract number 08-DRMH-034 under the 1st appropriation with \$116,771 disbursed and opened a new contract number of 08-DRMH-234 under the 2nd appropriation with a beginning balance of \$83,169.

**Location Description:**

La Porte City, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-240-1</b>
<b>Activity Title:</b>	<b>Cedar County DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

09/13/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

07/20/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$355,466.00
<b>Total Budget</b>	\$0.00	\$355,466.00
<b>Total Obligated</b>	\$0.00	\$355,466.00
<b>Total Funds Drawdown</b>	\$3,614.00	\$126,897.00
<b>Program Funds Drawdown</b>	\$3,614.00	\$126,897.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,614.00	\$126,897.00
Cedar County	\$3,614.00	\$126,897.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-040 under the 1st appropriation with \$314,747 disbursed and opened a new contract number of 08-DRMH-240 under the 2nd appropriation with a beginning balance of \$355,466.

**Location Description:**

Cedar County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/17
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/17



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRMH-241-1

**Activity Title:** New Hartford DRMH Acq\_UN

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/20/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

06/15/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Hartford

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$131,887.00
<b>Total Budget</b>	\$0.00	\$131,887.00
<b>Total Obligated</b>	\$0.00	\$131,887.00
<b>Total Funds Drawdown</b>	\$73.00	\$20,663.00
<b>Program Funds Drawdown</b>	\$73.00	\$20,663.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$73.00	\$20,663.00
New Hartford	\$73.00	\$20,149.00
New Hartford	\$0.00	\$514.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.

Closed contract number 08-DRMH-041 under the 1st appropriation with \$100,285 disbursed and opened a new contract number of 08-DRMH-241 under the 2nd appropriation with a beginning balance of \$182,595.

Budget amount reduced to \$131,887.

**Location Description:**

New Hartford, Iowa.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	3/27



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/27

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-243-1</b>
<b>Activity Title:</b>	<b>Charles City DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/20/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

06/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Charles City

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$76,579.00
<b>Total Budget</b>	\$0.00	\$76,579.00
<b>Total Obligated</b>	\$0.00	\$76,579.00
<b>Total Funds Drawdown</b>	\$245.00	\$54,952.00
<b>Program Funds Drawdown</b>	\$245.00	\$54,952.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$245.00	\$54,952.00
Charles City	\$245.00	\$54,952.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-043 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-243 under the 2nd appropriation with a beginning balance of \$76,579.

**Location Description:**

Charles City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-245-1</b>
<b>Activity Title:</b>	<b>Charles City DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/20/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

06/05/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Charles City

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$199,471.00
<b>Total Budget</b>	\$0.00	\$199,471.00
<b>Total Obligated</b>	\$0.00	\$199,471.00
<b>Total Funds Drawdown</b>	\$2,713.00	\$75,272.00
<b>Program Funds Drawdown</b>	\$2,713.00	\$75,272.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,713.00	\$75,272.00
Charles City	\$2,713.00	\$75,272.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-045 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-245 under the 2nd appropriation with a beginning balance of \$199,471.

**Location Description:**

Charles City, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-269-1</b>
<b>Activity Title:</b>	<b>Dyersville DRMH Acq_UN</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Activity Status:**  
Under Way

**Project Number:**  
08D2\_Housing

**Project Title:**  
08D2\_Housing

**Projected Start Date:**  
08/20/2010

**Projected End Date:**  
09/08/2012

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Dyersville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$480,872.00
<b>Total Budget</b>	\$0.00	\$480,872.00
<b>Total Obligated</b>	\$0.00	\$480,872.00
<b>Total Funds Drawdown</b>	\$128,616.00	\$271,891.00
<b>Program Funds Drawdown</b>	\$128,616.00	\$271,891.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$128,616.00	\$271,891.00
Dyersville	\$128,616.00	\$271,891.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
Closed contract number 08-DRMH-069 under the 1st appropriation with \$353,328 disbursed and opened a new contract number of 08-DRMH-269 under the 2nd appropriation with a beginning balance of \$480,872.

**Location Description:**

Dyersville, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	3/27
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/27



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-286-1</b>
<b>Activity Title:</b>	<b>Cedar Falls DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/20/2010

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/07/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Falls

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$520,145.00
<b>Total Budget</b>	\$0.00	\$520,145.00
<b>Total Obligated</b>	\$0.00	\$520,145.00
<b>Total Funds Drawdown</b>	\$15,448.00	\$433,139.00
<b>Program Funds Drawdown</b>	\$15,448.00	\$433,139.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$135,127.00	\$433,139.00
Cedar Falls	\$135,127.00	\$433,139.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-086 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-286 under the 2nd appropriation with a beginning balance of \$520,145.

**Location Description:**

Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	11/12
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	11/12



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRPG-206-2</b>
<b>Activity Title:</b>	<b>PlanningOnlyCedarRapids</b>

**Activity Category:**

Planning

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

11/19/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

05/19/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$50,000.00
<b>Total Budget</b>	\$0.00	\$50,000.00
<b>Total Obligated</b>	\$0.00	\$50,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Recipient will update the Cedar Rapids Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRPG-208-2

**Activity Title:** PlanningOnlyClinton

**Activity Category:**

Planning

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

11/19/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

11/19/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Clinton

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$30,000.00
<b>Total Budget</b>	\$0.00	\$30,000.00
<b>Total Obligated</b>	\$0.00	\$30,000.00
<b>Total Funds Drawdown</b>	\$2,381.00	\$2,381.00
<b>Program Funds Drawdown</b>	\$2,381.00	\$2,381.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,381.00	\$2,381.00
Clinton	\$2,381.00	\$2,381.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Recipient will update the Clinton Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

City of Clinton, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRPG-212-2</b>
<b>Activity Title:</b>	<b>PlanningOnlyCresco</b>

**Activity Category:**

Planning

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

11/19/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

11/19/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cresco

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$22,500.00
<b>Total Budget</b>	\$0.00	\$22,500.00
<b>Total Obligated</b>	\$0.00	\$22,500.00
<b>Total Funds Drawdown</b>	\$16,632.00	\$16,632.00
<b>Program Funds Drawdown</b>	\$16,632.00	\$16,632.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$16,632.00	\$16,632.00
Cresco	\$16,632.00	\$16,632.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The planning project will update the Cresco Comprehensive Plan and develop a new Comprehensive Plan for the city of Lime Springs.

Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

City of Cresco, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRPG-216-2</b>
<b>Activity Title:</b>	<b>PlanningOnlyDelawareCounty</b>

**Activity Category:**

Planning

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

11/19/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

11/19/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Delaware County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$39,000.00
<b>Total Budget</b>	\$0.00	\$39,000.00
<b>Total Obligated</b>	\$0.00	\$39,000.00
<b>Total Funds Drawdown</b>	\$2,290.00	\$2,290.00
<b>Program Funds Drawdown</b>	\$2,290.00	\$2,290.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,290.00	\$2,290.00
Delaware County	\$2,290.00	\$2,290.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Recipient will develop a new Comprehensive Plan for Delaware County. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

Delaware County in Iowa.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRPG-217-2</b>
<b>Activity Title:</b>	<b>PlanningOnlyDowCity</b>

**Activity Category:**

Planning

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

11/19/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

11/19/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dow City

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,000.00
<b>Total Budget</b>	\$0.00	\$4,000.00
<b>Total Obligated</b>	\$0.00	\$4,000.00
<b>Total Funds Drawdown</b>	\$1,107.00	\$3,419.00
<b>Program Funds Drawdown</b>	\$1,107.00	\$3,419.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,107.00	\$3,419.00
Dow City	\$1,107.00	\$3,419.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Recipient will update the Dow City Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

Dow City, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRPG-218-2</b>
<b>Activity Title:</b>	<b>PlanningOnlyDubuqueCounty</b>

**Activity Category:**

Planning

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

11/19/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

11/19/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubuque County

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$89,000.00
<b>Total Budget</b>	\$0.00	\$89,000.00
<b>Total Obligated</b>	\$0.00	\$89,000.00
<b>Total Funds Drawdown</b>	\$26,378.00	\$32,028.00
<b>Program Funds Drawdown</b>	\$26,378.00	\$32,028.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$26,378.00	\$32,028.00
Dubuque County	\$26,378.00	\$32,028.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Recipient will update the Dubuque County Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

Dubuque County in Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRPG-226-2</b>
<b>Activity Title:</b>	<b>PlanningOnlyIowaCity</b>

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/19/2010

**Projected End Date:**

11/19/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Iowa City (new)

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$50,000.00
<b>Total Budget</b>	\$0.00	\$50,000.00
<b>Total Obligated</b>	\$0.00	\$50,000.00
<b>Total Funds Drawdown</b>	\$22,199.00	\$42,299.00
<b>Program Funds Drawdown</b>	\$22,199.00	\$42,299.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$22,199.00	\$42,299.00
Iowa City	\$22,199.00	\$42,299.00
Iowa City (new)	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Recipient will update the Iowa City Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

City of Iowa City, in Iowa.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRPG-235-2</b>
<b>Activity Title:</b>	<b>PlanningOnlyManchester</b>

**Activity Category:**

Planning

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

11/19/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

11/19/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Manchester

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$29,680.00
<b>Total Budget</b>	\$0.00	\$29,680.00
<b>Total Obligated</b>	\$0.00	\$29,680.00
<b>Total Funds Drawdown</b>	\$29,638.00	\$29,638.00
<b>Program Funds Drawdown</b>	\$29,638.00	\$29,638.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$29,638.00	\$29,638.00
Manchester	\$29,638.00	\$29,638.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Recipient will update the Manchester Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

City of Manchester, Iowa

**Activity Progress Narrative:**

This activity completed its comprehensive plan update in the last quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRPG-236-2</b>
<b>Activity Title:</b>	<b>PlanningOnlyManning</b>

**Activity Category:**

Planning

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

11/19/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

11/19/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Manning

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total Budget</b>	\$0.00	\$6,000.00
<b>Total Obligated</b>	\$0.00	\$6,000.00
<b>Total Funds Drawdown</b>	\$974.00	\$4,011.00
<b>Program Funds Drawdown</b>	\$974.00	\$4,011.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$974.00	\$4,011.00
Manning	\$974.00	\$4,011.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Recipient will update the Manning Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

City of Manning, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRPG-243-2

**Activity Title:** PlanningOnlyPalo

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

08D2\_Infrastructure

**Project Title:**

08D2\_Infrastructure

**Projected Start Date:**

11/19/2010

**Projected End Date:**

11/19/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Palo

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,500.00
<b>Total Budget</b>	\$0.00	\$5,500.00
<b>Total Obligated</b>	\$0.00	\$5,500.00
<b>Total Funds Drawdown</b>	\$440.00	\$5,500.00
<b>Program Funds Drawdown</b>	\$440.00	\$5,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$440.00	\$5,500.00
Palo	\$440.00	\$5,500.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Recipient will develop a new Comprehensive Plan for the city of Palo. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

City of Palo, Iowa

**Activity Progress Narrative:**

This activity completed its comprehensive plan update in the last quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRPG-246-2

**Activity Title:** PlanningOnlyVinton

**Activity Category:**

Planning

**Project Number:**

08D2\_Infrastructure

**Projected Start Date:**

11/19/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_Infrastructure

**Projected End Date:**

11/19/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Vinton

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,682.00
<b>Total Budget</b>	\$0.00	\$5,682.00
<b>Total Obligated</b>	\$0.00	\$5,682.00
<b>Total Funds Drawdown</b>	\$553.00	\$5,682.00
<b>Program Funds Drawdown</b>	\$553.00	\$5,682.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$553.00	\$5,682.00
Vinton	\$553.00	\$5,682.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Recipient will develop a new Comprehensive Plan for the city of Vinton. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

**Location Description:**

City of Vinton, Iowa

**Activity Progress Narrative:**

This activity completed its comprehensive plan update in the last quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRRTC-201-876</b>
<b>Activity Title:</b>	<b>ChristTheKingSeniorHousingLgRental</b>

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

05/12/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Christ the King Senior Housing LLLP

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$722,708.00
<b>Total Budget</b>	\$0.00	\$722,708.00
<b>Total Obligated</b>	\$0.00	\$722,708.00
<b>Total Funds Drawdown</b>	\$76,163.00	\$722,708.00
<b>Program Funds Drawdown</b>	\$76,163.00	\$722,708.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$76,163.00	\$722,708.00
Christ the King Senior Housing LLLP	\$76,163.00	\$722,708.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Christ the King Senior Housing, LLLP will be 28 units of new construction for seniors fifty-five and older. The project will consist of 28 units of which 10 will be one-bedroom units and 18 will be two-bedroom units. All 28 units will be CDBG-DR assisted.

**Location Description:**

The project is located at the corner of SW 9th St in Des Moines, IA.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRRTC-206-876</b>
<b>Activity Title:</b>	<b>OliveStreetBrickstone NewProdLgRental</b>

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/20/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Olive Street Brickstone Housing, LLLP

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,218,807.00
<b>Total Budget</b>	\$0.00	\$1,218,807.00
<b>Total Obligated</b>	\$0.00	\$1,218,807.00
<b>Total Funds Drawdown</b>	\$326,895.00	\$1,125,479.00
<b>Program Funds Drawdown</b>	\$326,895.00	\$1,125,479.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$326,895.00	\$1,125,479.00
Olive Street Brickstone Housing, LLLP	\$326,895.00	\$1,125,479.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Olive Street Brickstone Housing LLLP will be 21 units of new construction for families. The project will consist of 21 units of which 15 will be one-bedroom units and 6 will be two-bedroom units.

**Location Description:**

The project is located on the Southwest Corner of High Street and 17th Street in Des Moines, Iowa.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRRTC-224-876</b>
<b>Activity Title:</b>	<b>Des Moines Leased Housing Lg Rental</b>

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/27/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines Leased Housing Associates VIII, LP

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$450,000.00
<b>Total Budget</b>	\$0.00	\$450,000.00
<b>Total Obligated</b>	\$0.00	\$450,000.00
<b>Total Funds Drawdown</b>	\$411,973.00	\$411,973.00
<b>Program Funds Drawdown</b>	\$411,973.00	\$411,973.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$411,973.00	\$411,973.00
Des Moines Leased Housing Associates VIII, LP	\$411,973.00	\$411,973.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Des Moines Leased Housing Associates, VIII, LP will consist of 60 units of rehabilitation for families in an existing LIHTC project. The project will consist of 60 units, all of which will be 2-bedroom units. 31 units will be disaster-assisted units.

**Location Description:**

Des Moines Leased Housing Associates VIII, LP will be located at 1264 Cummins Road in Des Moines, Iowa.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 08-DRRTC-225-876**

**Activity Title: Des Moines Leased Housing LgRental**

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/27/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines Leased Housing Associates IX, Limited

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$600,000.00
<b>Total Budget</b>	\$0.00	\$600,000.00
<b>Total Obligated</b>	\$0.00	\$600,000.00
<b>Total Funds Drawdown</b>	\$540,000.00	\$540,000.00
<b>Program Funds Drawdown</b>	\$540,000.00	\$540,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$540,000.00	\$540,000.00
Des Moines Leased Housing Associates IX, Limited	\$540,000.00	\$540,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Des Moines Leased Housing Associates IX, LP will consist of 120 units of rehabilitation for families in an existing LIHTC project. The project will consist of 5 one-bedroom units, 100 two-bedroom units and 15 three-bedroom units. 62 units consisting of 3 one-bedroom units, 55 two-bedroom units and 4 three-bedroom units will be CDBG-DR assisted.

**Location Description:**

The project will be located at 1640 Hull Avenue East in Des Moines, Iowa.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRRTC-226-876</b>
<b>Activity Title:</b>	<b>Des Moines Leased Housing LgRental</b>

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/27/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines Leased Housing Associates VII, LP

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$550,000.00
<b>Total Budget</b>	\$0.00	\$550,000.00
<b>Total Obligated</b>	\$0.00	\$550,000.00
<b>Total Funds Drawdown</b>	\$495,000.00	\$495,000.00
<b>Program Funds Drawdown</b>	\$495,000.00	\$495,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$495,000.00	\$495,000.00
Des Moines Leased Housing Associates VII, LP	\$495,000.00	\$495,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Des Moines Leased Housing Associates VII, LP will consist of 72 units of rehabilitation for families in an existing LIHTC project. The project will consist of 72 two-bedroom units. 37 units will be CDBG-DR assisted.

**Location Description:**

The project will be located at 2201 East Park Avenue in Des Moines, Iowa.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRRTC-230-876</b>
<b>Activity Title:</b>	<b>Legacy Waterloo NewProdLgRental</b>

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

05/12/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Legacy Waterloo, LP

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,872,284.00
<b>Total Budget</b>	\$0.00	\$1,872,284.00
<b>Total Obligated</b>	\$0.00	\$1,872,284.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,685,055.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,685,055.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,685,055.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Production Large Rental Site acquisition and construction of a 3-story elevator accessed building with 60 units for persons 55 and older. (30 one-bedroom units and 30 two-bedroom units)

**Location Description:**

1050 Flammang Drive, Waterloo, IA 50702

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRRTC-232-876</b>
<b>Activity Title:</b>	<b>Meadow Vista Parkside LgRental</b>

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/27/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Meadow Vista Parkside, LLC

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,400,320.00
<b>Total Budget</b>	\$0.00	\$2,400,320.00
<b>Total Obligated</b>	\$0.00	\$2,400,320.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,160,288.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,160,288.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,160,288.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Meadow Vista Parkside LLC will consist of 59 units of new construction for families. The units consist of 15 three-bedroom units and 44 five-bedroom units. 41 units will be CDBG-DR assisted.

**Location Description:**

The project will be located on Rutherford Drive SW in Altoona, Iowa.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRRTC-235-876</b>
<b>Activity Title:</b>	<b>SuncrestVillageAssocLgRental</b>

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/27/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Suncrest Village Associates, LP

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,540,102.00
<b>Total Budget</b>	\$0.00	\$1,540,102.00
<b>Total Obligated</b>	\$0.00	\$1,540,102.00
<b>Total Funds Drawdown</b>	\$109,788.00	\$1,386,091.00
<b>Program Funds Drawdown</b>	\$109,788.00	\$1,386,091.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$109,788.00	\$1,386,091.00
Suncrest Village Associates, LP	\$109,788.00	\$1,386,091.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project name is Suncrest Village located at 1800 S 4th Street East in Newton, IA. The project is rehab of 60 rental units for the elderly. Disaster Recovery funds will be used as 'Impact on Area Recovery'. There are 15 single-story four-plexes with a community building.

**Location Description:**

1800 South 4th Street East in Newton, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRRTC-240-876</b>
<b>Activity Title:</b>	<b>RDNorwalkLgRental</b>

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

08D2\_Housing

**Projected Start Date:**

08/27/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08D2\_Housing

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

RD Norwalk, LLLP

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$672,000.00
<b>Total Budget</b>	\$0.00	\$672,000.00
<b>Total Obligated</b>	\$0.00	\$672,000.00
<b>Total Funds Drawdown</b>	\$331,884.00	\$604,800.00
<b>Program Funds Drawdown</b>	\$331,884.00	\$604,800.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$331,884.00	\$604,800.00
RD Norwalk, LLLP	\$331,884.00	\$604,800.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project name is Goodlife Retirement. This will be acquisition and rehabilitation of 56 rental units for the elderly. Disaster Recovery funds will be used as 'Impact on Area Recovery'.

**Location Description:**

1717 Wright Road, Norwalk, IA 50211

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08D2\_StateAdmin

**Activity Title:** 08D2\_StateAdmin

**Activity Category:**

Administration

**Project Number:**

08D2\_State\_Admin

**Projected Start Date:**

03/18/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

08D2\_State\_Admin

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa Department of Economic Development

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

**Apr 1 thru Jun 30, 2012**

N/A

\$0.00

\$0.00

\$406,733.00

\$406,733.00

\$0.00

\$0.00

\$0.00

**To Date**

\$20,184,088.00

\$20,184,088.00

\$18,160,330.00

\$4,057,195.20

\$4,057,195.20

\$0.00

\$0.00

\$3,175,950.25

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administrative and planning functions for the disaster grant.

**Location Description:**

200 E. Grand Ave. Des Moines, Iowa 50309

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

