

Grantee: Iowa

Grant: B-08-DI-19-0001

April 1, 2014 thru June 30, 2014 Performance Report



Grant Number:

B-08-DI-19-0001

Obligation Date:**Award Date:****Grantee Name:**

Iowa

Contract End Date:**Review by HUD:**

Reviewed and Approved

LOCCS Authorized Amount:

\$734,178,651.00

Grant Status:

Active

QPR Contact:

Khristine Landphair

Estimated PI/RL Funds:

\$297,671.00

Total Budget:

\$734,476,322.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

THE EFFECT OF THE DISASTERS AND IOWA'S RECOVERY NEEDS In the late spring and early summer of 2008, the State of Iowa suffered through a series of disastrous events, tornados followed by record-breaking floods. In some cases, the same community was hit by both events. Also, in some Iowa communities the 2008 flood crested 8 feet higher than the flood of 1993. Among the larger communities, Cedar Rapids, Iowa's second-largest city, was especially hard hit. It is estimated that 1300 blocks in Cedar Rapids were flooded to the point that repair/rehabilitation will be difficult to impossible in many of those areas. It is estimated that, statewide, over 21,000 housing units have been damaged, with over 4200 of those destroyed or suffering major structural damage. Also, an estimated 2400 businesses were damaged physically, and another 3000+ have suffered economic losses. It is quite clear that FEMA and SBA assistance will not come close to covering all of the uninsured costs associated with the damage.

Recovery Needs:

Following are estimates of damages compiled by the Rebuild Iowa Advisory Commission in just three community/economic development categories. (The full reports from the Commission are available at <http://rio.iowa.gov/>) Economic and Workforce Development **Total estimated unmet need for small and intermediate businesses - \$2.78 billion » » \$5.36 billion total assessed damage. » » Approximately 4,800 non-manufacturing small businesses and 800 intermediate businesses were impacted. **Large businesses experienced an estimated \$100 million in losses. **Small business and non-profit corporations - \$600 million in lost revenue in one year in the Cedar Rapids area, according to a report from Iowa Commercial Realty in Cedar Rapids. **Physical damage to businesses from a Safeguard Iowa online survey - \$426,011,267; economic loss - \$178,593,361. **Manufacturing damages and lost income from the ISU Center for Industrial Research and Service (CIRAS) survey - \$100 million projected. **Increase in unemployment rate from Iowa Workforce Development data &ndash 3.9% in May; 4% in June; 4.3% in July, 4.6% in August. **Initial claims for unemployment insurance program - increased by over 6,500 (over 44% increase) from May to June 2008, according to Mass Layoffs Statistics. Housing Cost to communities and to the state to repair and replace the damage to housing: **The total unmet housing need is \$946 million for single family and multi-family housing. » » \$90 million is for rental property » » \$856 million is for single family dwellings **The unmet housing need represents need remaining after all insurance and government housing program assistance is taken into account. Infrastructure and Transportation **Roads and bridges » » Federal aid routes - \$30 million according to Iowa Department of Transportation as of August 8, 2008 » » County roads - \$43 million according to FEMA County Survey as of July 31, 2008 » » Roads and bridges - \$55 million according to FEMA as of July 29, 2008 **Public Transit - \$53 million according to Iowa Department of Transportation as of August 8, 2008 Rebuild Iowa Advisory Commission **Railroads, according to Iowa Department of Transportation as of August 8, 2008 » » Class 1 railroads - \$45 to \$60 million » » Short line railroads - \$23 million **Communications and Utilities » » Telecommunications - \$66 million according to Iowa Telecom, rural independent telephone companies, and Qwest as of August 7, 2008 » » Public utilities (water, wastewater, power generation, communications) - \$342 million according to FEMA as of August 11, 2008 » » Private utilities and communications companies are not eligible for FEMA assistance. **Flood control facilities (drainage channels, pumping facilities, some flood control facilities) - \$13 million according to FEMA estimates as of August 11, 2008 **Public buildings and equipment - \$380 million according to FEMA estimates as of August 11, 2008 » » In order for public buildings located in a floodplain to receive FEMA assistance, they must pay the first \$500,000 of cost for damage to the structure and \$500,000 of cost for damage to contents. » » This creates an additional unmet need for many communities. **Total estimated unmet need for public buildings and infrastructure - \$703 million » » Total damages to publicly-owned buildings and



Recovery Needs:

infrastructure - \$798.3 million » Information was compiled in cooperation with other state and federal agencies by the Rebuild Iowa Office. Demonstration of Unmet Needs

The most recent update of Iowa unmet disaster needs total \$3.373 Billion, and includes the following:

- A summary of unmet infrastructure needs conducted by the Iowa Department of Economic Development during May 2010. This summary consists of the combined list of projects related to disaster recovery that were applied for, but not funded, under a variety of programs. This list was edited to avoid duplications. The total cost of the needed projects was \$1.455 Billion.
 - An updated estimate of unmet housing needs made by the Iowa Finance Authority in November, 2008. The estimate for unmet needs for housing was \$956 Million.
 - An updated estimate of unmet business needs made by the Iowa Department of Economic Development in December, 2008. The estimate for unmet business needs was \$962 million.
- Documentation on these estimates is available at The Iowa Department of Economic Development.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$682,782,619.08
Total Budget	(\$25,055,426.00)	\$682,782,619.08
Total Obligated	(\$25,401,621.00)	\$682,548,293.08
Total Funds Drawdown	\$19,399,060.00	\$549,059,986.87
Program Funds Drawdown	\$19,399,060.00	\$549,059,986.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$250.00
Total Funds Expended	\$22,202,734.00	\$550,304,819.87
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		53.77%
Overall Benefit Percentage (Actual)		50.66%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$110,126,797.65	\$0.00
Limit on Admin/Planning	\$73,417,865.10	\$22,844,549.87
Limit on State Admin	\$0.00	\$13,160,838.79

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$82,228,008.91	\$164,211,122.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$367,089,325.50	\$342,308,918.00

Overall Progress Narrative:

A total of 1787 properties have been awarded, to date, through the CDBG Housing Buyout Program. It is anticipated



a small number of additional properties will be awarded over the next two quarters. However, most communities have completed the acquisition of their buyout properties and are continuing with the final clearance/demolition phase of the program. Of 24 CDBG Buyout contracts (DRHB), 19 have closed all activities in DRGR. And of the 43 HMGP Match contracts (DRMH), 38 have closed all activities in DRGR.

>Construction continues on rounds 3 & 4 of the Single Family New Construction Program (SFNC) and rounds 3, 4 & 5 of the Multifamily (Rental) Unit Production-New Construction. All Affordable Rental Housing Tax Credit projects are complete and monitored, however, annual certification reports will be gathered prior to closing this activity.

>Business Assistance Programs have provided over 2,000 individual program awards to Iowa business impacted by the disaster and the business programs have disbursed nearly \$85 million of the funds obligated to date. All communities have drawn their funds for business activities and closed their contracts.

>Cedar Rapids Steam Conversion program has also drawn all funds for activities and the contract has been closed out in DRGR.

Nearly 90% of the Infrastructure (non-FEMA) projects have been monitored to date and over 70% have been closed out with 25 activities closed to date. Monitoring and closeout are expected to continue over the next quarter as well.

92.74% of HUD funds have been awarded and 93.04% of HUD funds have been obligated from the 2nd appropriation.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08D2 - Local Admin, 08D2 - Local Admin	\$562,585.00	\$12,524,843.00	\$5,885,553.00
08D2_BusinessAssistance, 08D2_BusinessAssistance	\$0.00	\$99,753,306.00	\$99,753,306.00
08D2_Housing, 08D2_Housing	\$13,796,810.00	\$433,560,739.00	\$316,257,060.00
08D2_Infrastructure, 08D2_Infrastructure	\$4,633,010.00	\$173,655,675.00	\$119,888,782.08
08D2_State_Admin, 08D2_State_Admin	\$406,655.00	\$14,684,088.00	\$7,275,285.79



Activities

Project # / Title: 08D2 - Local Admin / 08D2 - Local Admin

Grantee Activity Number: 08-DRFPM-202-181

Activity Title: Admin - Flood Plain Mapping

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

06/07/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

06/07/2015

Completed Activity Actual End Date:

Responsible Organization:

Iowa Department of Natural Resources

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$296,000.00

Total Budget

\$0.00

\$296,000.00

Total Obligated

\$0.00

\$296,000.00

Total Funds Drawdown

\$10,815.00

\$173,563.00

Program Funds Drawdown

\$10,815.00

\$173,563.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$19,103.00

\$173,563.00

 Iowa Department of Natural Resources

\$19,103.00

\$173,563.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin

Location Description:

Statewide

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-201-181
Activity Title:	BlackHawkCo DRH Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

03/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Black Hawk County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$165,238.00
Total Budget	\$0.00	\$165,238.00
Total Obligated	\$0.00	\$165,238.00
Total Funds Drawdown	\$5,120.00	\$50,325.00
Program Funds Drawdown	\$5,120.00	\$50,325.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,717.00	\$50,325.00
Black Hawk County	\$11,717.00	\$50,325.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration for Black Hawk County
 Contract End Date extended to 3/31/14 per Amendment 9.
 Budget changed to \$165,238 per amendment #12

Location Description:

Black Hawk County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-202-181
Activity Title:	Cerro Gordo Co. DRH Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$206,213.00
Total Budget	\$0.00	\$206,213.00
Total Obligated	\$0.00	\$206,213.00
Total Funds Drawdown	\$6,078.00	\$87,190.00
Program Funds Drawdown	\$6,078.00	\$87,190.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,078.00	\$87,190.00
Cerro Gordo County	\$6,078.00	\$87,190.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative costs
 End date extended to 12/31/14 per amendment #10
 Budget changed to \$206,213 per amendment #11

Location Description:

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-203-181
Activity Title:	CassCo DRH Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$107,864.00
Total Budget	\$0.00	\$107,864.00
Total Obligated	\$0.00	\$107,864.00
Total Funds Drawdown	\$18,222.00	\$62,121.00
Program Funds Drawdown	\$18,222.00	\$62,121.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,366.00	\$62,121.00
Cass County	\$21,366.00	\$62,121.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration for Cass County
Budget changed to \$107,864 per amendment #11

Location Description:

Cass County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-204-181
Activity Title:	Dubuque Co DRH Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$289,550.00
Total Budget	\$0.00	\$289,550.00
Total Obligated	\$0.00	\$289,550.00
Total Funds Drawdown	\$12,118.00	\$159,417.00
Program Funds Drawdown	\$12,118.00	\$159,417.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,118.00	\$159,417.00
Dubuque County	\$12,118.00	\$159,417.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative duties.
 Decreased budget to \$194,006 and extended Contract End Date to 6/30/14 per Amendment 9.
 End date changed to 12/31/13 per amendment #10.
 Budget changed to \$289,550 per amendment #13.

Location Description:

Dubuque County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-205-181
Activity Title:	Linn Co. DRH Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$189,680.00
Total Budget	\$0.00	\$189,680.00
Total Obligated	\$0.00	\$189,680.00
Total Funds Drawdown	\$5,050.00	\$59,871.00
Program Funds Drawdown	\$5,050.00	\$59,871.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,400.00	\$59,871.00
Linn County	\$5,400.00	\$59,871.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration for Linn County DRH activities
End date changed to 04/30/2013 per amendment #9

Location Description:

Cities and Counties in the ECICOG area, excluding the cities of Cedar Rapids and Iowa City, within the following counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-209-181

Activity Title: DesMoines_Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Des Moines

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$415,072.00
Total Budget	\$0.00	\$415,072.00
Total Obligated	\$0.00	\$415,072.00
Total Funds Drawdown	\$48,984.00	\$233,008.00
Program Funds Drawdown	\$48,984.00	\$233,008.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,984.00	\$233,008.00
Des Moines	\$48,984.00	\$233,008.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General Administration Services
Budget increased by \$180K (Amendment 11).
New Budget and Units for Round 5 per amendment #15

Location Description:

City of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-216-181
Activity Title:	Union County Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

07/05/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Union County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$154,625.00
Total Budget	\$0.00	\$154,625.00
Total Obligated	\$0.00	\$154,625.00
Total Funds Drawdown	\$29,687.00	\$39,444.00
Program Funds Drawdown	\$29,687.00	\$39,444.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29,687.00	\$39,444.00
Union County	\$29,687.00	\$39,444.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

Union County, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRHB-224-181
Activity Title:	Louisa County DRHB Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2 - Local Admin

Projected End Date:

06/13/2014

Completed Activity Actual End Date:

06/13/2014

Responsible Organization:

Louisa County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$37,587.00
Total Budget	\$0.00	\$37,587.00
Total Obligated	\$0.00	\$37,587.00
Total Funds Drawdown	\$2,000.00	\$37,587.00
Program Funds Drawdown	\$2,000.00	\$37,587.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,000.00	\$37,587.00
Louisa County	\$2,000.00	\$37,587.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 End date changed to 05/04/2013 per amendment #2
 Budget changed to \$41,459 per amendment #4
 Budget decreased per amendment #7
 Extended contract per amendment #9
 Closed 06/13/14

Location Description:

Louisa County

Activity Progress Narrative:

Closed 06/13/14

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRHB-226-181
Activity Title: Mason City DRHB Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Mason City2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$185,514.00
Total Budget	\$0.00	\$185,514.00
Total Obligated	\$0.00	\$185,514.00
Total Funds Drawdown	\$4,927.00	\$76,691.00
Program Funds Drawdown	\$4,927.00	\$76,691.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,927.00	\$76,691.00
Mason City2	\$4,927.00	\$76,691.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 End date changed to 05/31/2014 per amendment #6.
 Budget changed to \$185,514 per amendment #7
 Contract Extended to 12/31/14 per amendment #10

Location Description:

City of Mason City

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRHB-229-181
Activity Title:	Cedar Rapids DRHB Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

11/29/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,897,239.00
Total Budget	\$0.00	\$2,897,239.00
Total Obligated	\$0.00	\$2,897,239.00
Total Funds Drawdown	\$389,350.00	\$1,189,103.00
Program Funds Drawdown	\$389,350.00	\$1,189,103.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$389,350.00	\$1,189,103.00
Cedar Rapids	\$389,350.00	\$1,189,103.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 Budget decreased per amendment #15
 End date changed to 11/29/14 per amendment #18

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRI-236-181

Activity Title: Palo_Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

02/08/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Palo2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$14,977.00
Total Budget	\$0.00	\$14,977.00
Total Obligated	\$0.00	\$14,977.00
Total Funds Drawdown	\$188.00	\$14,977.00
Program Funds Drawdown	\$188.00	\$14,977.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$188.00	\$14,977.00
Palo2	\$188.00	\$14,977.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General Administration Services.
End date extended to 03/31/14 and budget increased per amendment #5
Contract end date extended to 06/30/14 per amendment #6

Location Description:

City of Palo

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRI-273-181
Activity Title:	Iowa City DRI 273 Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

02/28/2015

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$211.00	\$5,321.00
Program Funds Drawdown	\$211.00	\$5,321.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$309.00	\$5,321.00
Iowa City	\$309.00	\$5,321.00
Iowa City (new)	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services.
 End Date changed to 05/31/14 per amendment #3
 Contract Extended to 02/28/15 per amendment #4

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRI-277-181
Activity Title:	Waterloo DRI Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

11/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Waterloo1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$6,212.00	\$10,000.00
Program Funds Drawdown	\$6,212.00	\$10,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,212.00	\$10,000.00
Waterloo1	\$6,212.00	\$10,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 End Date changed 11/30/13 per amendment #3
 End date extended to 11/30/14 per amendment #4

Location Description:

City of Waterloo

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRI-285-181
Activity Title:	Eddyville DRI Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Eddyville

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$18,500.00
Total Budget	\$0.00	\$18,500.00
Total Obligated	\$0.00	\$18,500.00
Total Funds Drawdown	\$616.00	\$15,959.00
Program Funds Drawdown	\$616.00	\$15,959.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$616.00	\$15,959.00
Eddyville	\$616.00	\$15,959.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 Budget changed to \$18,500 per amendment #5
 Contract extended to 06/30/14 per amendment #6.

Location Description:

City of Eddyville

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRI106-202-181
Activity Title:	Mason City DRI Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2 - Local Admin

Project Title:

08D2 - Local Admin

Projected Start Date:

06/14/2012

Projected End Date:

06/14/2015

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Mason City

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,905.00
Total Budget	\$0.00	\$1,905.00
Total Obligated	\$0.00	\$1,905.00
Total Funds Drawdown	\$128.00	\$275.00
Program Funds Drawdown	\$128.00	\$275.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$128.00	\$275.00
Mason City2	\$128.00	\$275.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

City of Mason City, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRIEF-249-181
Activity Title:	Louisa County DRIEF Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/03/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

09/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Louisa County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$5,000.00	\$10,000.00
Program Funds Drawdown	\$5,000.00	\$10,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,000.00	\$10,000.00
Louisa County	\$5,000.00	\$10,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration and planning costs for disaster recovery funds.
 End date changed to 09/28/2013 per amendment #2.
 Contract extended to 09/28/14 per amendment #3
 Budget increased per amendment #5

Location Description:

The Iowa River near Oakville in Louisa County.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRIEF-276-181
Activity Title: Iowa City DRIEF Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/03/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

09/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$0.00	\$6,000.00
Total Obligated	\$0.00	\$6,000.00
Total Funds Drawdown	\$116.00	\$4,857.00
Program Funds Drawdown	\$116.00	\$4,857.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$371.00	\$4,857.00
Iowa City	\$371.00	\$4,857.00
Iowa City (new)	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration and planning costs for disaster recovery funds.
 End date extended to 09/28/14 per amendment #3

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRIFWP-210-181
Activity Title:	Davis County Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

07/16/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Davis County

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$31,267.00
Total Budget	\$0.00	\$31,267.00
Total Obligated	\$0.00	\$31,267.00
Total Funds Drawdown	\$9,032.00	\$21,371.00
Program Funds Drawdown	\$9,032.00	\$21,371.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,959.00	\$21,371.00
Davis County	\$14,959.00	\$21,371.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

Davis County Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRIFWP-212-181
Activity Title:	Floyd County Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

08/01/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Floyd County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$31,267.00
Total Budget	\$0.00	\$31,267.00
Total Obligated	\$0.00	\$31,267.00
Total Funds Drawdown	\$8,731.00	\$8,731.00
Program Funds Drawdown	\$8,731.00	\$8,731.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,731.00	\$8,731.00
Floyd County	\$8,731.00	\$8,731.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

Floyd County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 08D2_BusinessAssistance / 08D2_BusinessAssistance

Grantee Activity Number: 08-DRB-201-106A

Activity Title: BRAP - Cedar Rapids_UN

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

08D2_BusinessAssistance

Projected End Date:

03/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

To Date

N/A

\$27,225,091.00

Total Budget

\$0.00

\$27,225,091.00

Total Obligated

\$0.00

\$27,225,091.00

Total Funds Drawdown

\$0.00

\$27,225,091.00

Program Funds Drawdown

\$0.00

\$27,225,091.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$27,225,091.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap
End date changed to 08/31/2013 per amendment #16.
Budget decreased to \$28,362,448 per amendment #18.
Closed
Correct U/N #'s

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	400/400

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	267/267	0.00
# of Permanent Jobs Retained	0	0	0	0/0	0/0	2437/2437	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRB-201-106B
Activity Title:	BRAP - Cedar Rapids_LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

08D2_BusinessAssistance

Projected Start Date:

09/23/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08D2_BusinessAssistance

Projected End Date:

03/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$41,323,473.00
Total Budget	\$0.00	\$41,323,473.00
Total Obligated	\$0.00	\$41,323,473.00
Total Funds Drawdown	\$0.00	\$41,323,473.00
Program Funds Drawdown	\$0.00	\$41,323,473.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$41,323,473.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Business Rental Assistance Program: Rental assistance to businesses in flood damaged area of Cedar Falls who received damage during the floods of 2008, to offset building rental lease payments for a maximum of six months. Also includes Expanded BRAP; Loan Interest Supplement; Residential Landlord Business Support;and Commercial Rental Revenue Gap End date changed to 08/31/2013 per amendment #16. Budget increased to \$41,323,473 per amendment #18. Closed Corrected LMI #s

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



of Businesses

0

370/370

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	359/359	359/359	100.00
# of Permanent Jobs Retained	0	0	0	0/0	3278/3278	3278/3278	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRBSC-201-105A
Activity Title:	Cedar Rapids Steam Buydown_LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

08D2_BusinessAssistance

Projected Start Date:

09/09/2009

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08D2_BusinessAssistance

Projected End Date:

03/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$799,640.00
Total Budget	\$0.00	\$799,640.00
Total Obligated	\$0.00	\$799,640.00
Total Funds Drawdown	\$0.00	\$799,640.00
Program Funds Drawdown	\$0.00	\$799,640.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$799,640.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buy Down of Steam Rates for 60 businesses qualified under Low/Moderate Income.
 End date changed to 03/29/13 per amendment #8
 End date changed to 07/31/13 per amendment #9
 Budget changed to \$796,202 per amendment #10
 End date extended to 12/31/13 per amendment #11
 Budget changed per amendment #12.
 Budget decreased per amendment #13.
 Budget increased per amendment #14
 Closed
 Corrected LMI and UN #'s

Location Description:

City of Cedar Rapids

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		22/22	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	18/18	22/22	81.82
# of Permanent Jobs Retained	0	0	0	0/0	1108/1108	1592/1592	69.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRBSC-201-111A
Activity Title: Cedar Rapids Steam Conversion_LMI

Activity Category:
 Econ. development or recovery activity that creates/retains jobs
Project Number:
 08D2_BusinessAssistance
Projected Start Date:
 09/09/2009
Benefit Type:
 ()
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 08D2_BusinessAssistance
Projected End Date:
 03/06/2014
Completed Activity Actual End Date:

Responsible Organization:
 Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,714,679.00
Total Budget	\$0.00	\$4,714,679.00
Total Obligated	\$0.00	\$4,714,679.00
Total Funds Drawdown	\$0.00	\$4,714,679.00
Program Funds Drawdown	\$0.00	\$4,714,679.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,714,679.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 End date changed to 03/29/13 per amendment #8
 Budget changed to \$4,812,066 per amendment #10
 End Date changed to 07/31/13 per amendment #9
 Closed

Location Description:
 Installation of Alternative Energy Source for 10 businesses qualified under Low/Moderate Income

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	33/33

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 08D2_Housing / 08D2_Housing

Grantee Activity Number: 08-DRH-201-871

Activity Title: Black Hawk County SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Black Hawk County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$968,484.00

Total Budget

(\$99,960.00)

\$968,484.00

Total Obligated

(\$99,960.00)

\$968,484.00

Total Funds Drawdown

\$42,487.00

\$868,522.00

Program Funds Drawdown

\$42,487.00

\$868,522.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$42,487.00	\$868,522.00
Black Hawk County	\$42,487.00	\$868,522.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 33 new single family housing units in the county of Black Hawk.
 This activity is a DREF Qualifying Activity C.
 Contract End Date extended to 3/31/14 per Amendment 9.
 Budget decreased per amendment #13.
 Budget decreased per amendment #14

Location Description:

Black Hawk County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	60000/72000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	17/23
# of Singlefamily Units	0	17/23

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/1	16/22	17/23	100.00
# Owner Households	0	0	0	1/1	16/22	17/23	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-201-872
Activity Title:	Black Hawk Co - SFNC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Black Hawk County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$710,935.00
Total Budget	(\$107,461.00)	\$710,935.00
Total Obligated	(\$107,461.00)	\$710,935.00
Total Funds Drawdown	\$49,987.00	\$668,448.00
Program Funds Drawdown	\$49,987.00	\$668,448.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$49,987.00	\$668,448.00
Black Hawk County	\$49,987.00	\$668,448.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 30 single family housing units in the area. Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period. IDED staff have estimated average cost per unit of \$4,000, out of total construction costs. This activity is a DREF Qualifying Activity C. Contract End Date extended to 3/31/14 per Amendment 9. Budget decreased per amendment #13. Units updated and Budget decreased per amendment #14

Location Description:

Black Hawk County

Activity Progress Narrative:

Corrected DREF



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	-28001	52000/52000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/17
# of Singlefamily Units	0	13/17

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	13/17	0.00
# Owner Households	0	0	0	0/0	0/0	13/17	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-201-876
Activity Title: Black Hawk Co MultiFamily New Constr LMI

Activity Category:
Affordable Rental Housing

Project Number:
08D2_Housing

Projected Start Date:
03/18/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
03/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Black Hawk County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,171,790.00
Total Budget	\$0.00	\$4,171,790.00
Total Obligated	\$0.00	\$4,171,790.00
Total Funds Drawdown	\$539,757.00	\$1,482,443.00
Program Funds Drawdown	\$539,757.00	\$1,482,443.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$569,418.00	\$1,482,443.00
Black Hawk County	\$569,418.00	\$1,482,443.00
Match Contributed	\$0.00	\$0.00

Activity Description:

15 multi-family rental new construction projects in Black Hawk County.
 Contract End Date extended to 3/31/14 per Amendment 9.
 Units updated per amendment #11
 Budget changed to \$3,746,165 and units changed per amendment #12
 Budget increased per amendment #13.

Location Description:

Black Hawk County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-202-871
Activity Title:	Cerro Gordo Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,950,465.00
Total Budget	\$0.00	\$1,950,465.00
Total Obligated	\$0.00	\$2,396,642.00
Total Funds Drawdown	\$131,100.00	\$1,756,450.00
Program Funds Drawdown	\$131,100.00	\$1,756,450.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$131,100.00	\$1,756,450.00
Cerro Gordo County	\$131,100.00	\$1,756,450.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 54 new single family housing units in the county of Cerro Gordo. This activity is a DREF Qualifying Activity C. End date extended to 12/31/14 per amendment #10

Location Description:

Cerro Gordo County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	116000/120000



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	37/54
# of Singlefamily Units	0	37/54

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/2	31/52	37/54	100.00
# Owner Households	0	0	0	6/2	31/52	37/54	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-202-872
Activity Title:	Cerro Gordo Co SFNC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,657,962.00
Total Budget	\$0.00	\$1,657,962.00
Total Obligated	\$0.00	\$2,067,239.00
Total Funds Drawdown	\$47,917.00	\$1,351,308.00
Program Funds Drawdown	\$47,917.00	\$1,351,308.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$47,917.00	\$1,351,308.00
Cerro Gordo County	\$47,917.00	\$1,351,308.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 47 single-family housing units in the area. Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period. IDED staff have estimated average cost per unit of \$4,000, out of total construction costs. This activity is a DREF Qualifying Activity C. End date extended to 12/31/14 per amendment #10

Location Description:

Cerro Gordo County

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike) 0 88000/96000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	29/47
# of Singlefamily Units	0	29/47

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	29/47	0.00
# Owner Households	0	0	0	0/0	0/0	29/47	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-202-875

Activity Title: Cerro Gordo County LMI

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

07/05/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$677,396.00
Total Budget	\$0.00	\$677,396.00
Total Obligated	\$0.00	\$677,396.00
Total Funds Drawdown	\$124,878.00	\$124,878.00
Program Funds Drawdown	\$124,878.00	\$124,878.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$124,878.00	\$124,878.00
Cerro Gordo County	\$124,878.00	\$124,878.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Multi Family New Construction

Location Description:

Cerro Gordo County, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-203-875

Activity Title: Cass County LMI

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

07/05/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$1,625,000.00

Total Budget

\$0.00

\$1,625,000.00

Total Obligated

\$0.00

\$1,625,000.00

Total Funds Drawdown

\$400,579.00

\$607,768.00

Program Funds Drawdown

\$400,579.00

\$607,768.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$400,579.00

\$607,768.00

 Cass County

\$400,579.00

\$607,768.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Mutil Family New Construction

Location Description:

Cass County, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-203-876
Activity Title:	Cass County MFNC LMI

Activity Category:
Affordable Rental Housing

Project Number:
08D2_Housing

Projected Start Date:
07/05/2013

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Cass County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,692,320.00
Total Budget	\$0.00	\$2,692,320.00
Total Obligated	\$0.00	\$2,692,320.00
Total Funds Drawdown	\$509,606.00	\$1,511,029.00
Program Funds Drawdown	\$509,606.00	\$1,511,029.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$656,414.00	\$1,511,029.00
Cass County	\$656,414.00	\$1,511,029.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 6 multi-family housing units in the area.
Update units per amendment #10
Round 5, new budget and start dates per amendment #11

Location Description:

Cass County, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-204-871
Activity Title:	Dubuque Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,560,227.00
Total Budget	\$0.00	\$3,560,227.00
Total Obligated	\$0.00	\$3,560,227.00
Total Funds Drawdown	\$6,411.00	\$3,135,543.00
Program Funds Drawdown	\$6,411.00	\$3,135,543.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,411.00	\$3,135,543.00
Dubuque County	\$6,411.00	\$3,135,543.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 64 new single family housing units in the county of Dubuque. This activity is a DREF Qualifying Activity C. Contract End Date extended to 6/30/14 per Amendment 9. End date changed to 12/31/2013 per amendment #10. Budget changed to \$2,985,227 and units to 70 per amendment #12. End date extended to 12/31/15 per amendment #13. Budget increased per amendment #14.

Location Description:

Dubuque County

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



Activity funds eligible for DREF (Ike) 0 272000/144000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	74/85
# of Singlefamily Units	0	74/85

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/2	70/77	74/85	100.00
# Owner Households	0	0	0	4/2	70/77	74/85	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-204-875
Activity Title:	Dubuque Co. Multi Fam New Const.

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
03/18/2009

Projected End Date:
12/31/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Dubuque County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$455,000.00
Total Budget	\$0.00	\$455,000.00
Total Obligated	\$0.00	\$455,000.00
Total Funds Drawdown	\$197,949.00	\$358,618.00
Program Funds Drawdown	\$197,949.00	\$358,618.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$217,412.00	\$358,618.00
Dubuque County	\$217,412.00	\$358,618.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Multi-Family New Production Round 5 Small, Mt Pleasant-upper story conversion
New activity per amendment #13

Location Description:

Dubuque County, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-204-876
Activity Title:	Dubuque County MultiFamily New Construction

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
03/18/2009

Projected End Date:
12/31/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Dubuque County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,294,000.00
Total Budget	\$0.00	\$4,294,000.00
Total Obligated	\$0.00	\$5,540,802.00
Total Funds Drawdown	\$324,789.00	\$2,057,371.00
Program Funds Drawdown	\$324,789.00	\$2,057,371.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$327,294.00	\$2,057,371.00
Dubuque County	\$327,294.00	\$2,057,371.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Multi-family rental new construction projects in the city of Cedar Rapids.
 Contract End Date extended to 6/30/14 per Amendment 9.
 End date changed to 12/31/13 per amendment #10.
 Updated units per amendment #15
 Units updated per amendment #11.
 Budget changed to \$5,540,802, end date changed to 12/31/15 and units updated per amendment #13.

Location Description:

Dubuque County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	19/88
# of Multifamily Units	0	19/88

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	19/39	19/88	100.00
# Renter Households	0	0	0	0/0	19/39	19/88	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-204-982
Activity Title: Dubuque Co HomeBuyerAsst_UN

Activity Category:
 Homeownership Assistance (with waiver only)
Project Number:
 08D2_Housing
Projected Start Date:
 03/18/2009
Benefit Type:
 Direct (HouseHold)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 08D2_Housing
Projected End Date:
 10/04/2012
Completed Activity Actual End Date:

Responsible Organization:
 Dubuque County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$53,881.00
Total Budget	(\$2,505.00)	\$53,881.00
Total Obligated	(\$2,505.00)	\$53,881.00
Total Funds Drawdown	\$0.00	\$53,881.00
Program Funds Drawdown	\$0.00	\$53,881.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$56,386.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:
 Homebuyer assistance to households 80% - 100% of median income.
 Budget decreased to \$56,386 and activity closed 10/4/12 per Amendment 9.

Location Description:
 Dubuque County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	1/1	0.00
# Owner Households	0	0	0	0/0	0/0	1/1	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-205-731
Activity Title: Linn County - SmRentalRehab-LMI

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
03/18/2009

Projected End Date:
04/30/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Linn County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$260,372.00
Total Budget	\$0.00	\$260,372.00
Total Obligated	(\$47,499.00)	\$260,372.00
Total Funds Drawdown	\$0.00	\$260,372.00
Program Funds Drawdown	\$0.00	\$260,372.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$260,372.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of rental units in projects of under 8 units.
 End date extended to 04/30/13. Budget was incorrect. Should be \$307,871

Location Description:

Cities and Counties in the ECICOG area, excluding the cities of Cedar Rapids and Iowa City, within the following counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	16/16
# of Multifamily Units	0	16/16



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	11/9	16/16	68.75
# Renter Households	0	0	0	0/0	11/9	16/16	68.75

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-205-732

Activity Title: Linn Co. - LgRentalRehab - LMI

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$361,196.00
Total Budget	\$0.00	\$361,196.00
Total Obligated	(\$1.00)	\$361,196.00
Total Funds Drawdown	\$0.00	\$361,196.00
Program Funds Drawdown	\$0.00	\$361,196.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$361,196.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of rental units in projects of 8 units and over. This was closed in error and budget was off by \$1.00.

Location Description:

Cities and Counties in the ECICOG area, excluding the cities of Cedar Rapids and Iowa City, within the following counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	20/20
# of Multifamily Units	0	20/20



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	19/11	20/20	95.00
# Renter Households	0	0	0	0/0	19/11	20/20	95.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-205-871

Activity Title: Linn Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$1,939,775.00

Total Budget

\$0.00

\$1,939,775.00

Total Obligated

\$0.00

\$1,980,419.00

Total Funds Drawdown

\$7,450.00

\$1,938,675.00

Program Funds Drawdown

\$7,450.00

\$1,938,675.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$15,035.00)

\$1,938,675.00

Linn County

(\$15,035.00)

\$1,938,675.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Construction of 38 new single family housing units in the county of Linn.
This activity is a DREF Qualifying Activity C.
End date changed to 04/30/2013 per Amendment #9

Location Description:

Linn County, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	176000/84000



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	47/38
# of Singlefamily Units	0	47/38

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	47/38	47/38	100.00
# Owner Households	0	0	0	0/0	47/38	47/38	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-205-872

Activity Title: Linn Co - SFNC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,178,908.00
Total Budget	\$0.00	\$1,178,908.00
Total Obligated	(\$185,975.00)	\$1,178,908.00
Total Funds Drawdown	\$0.00	\$1,178,908.00
Program Funds Drawdown	\$0.00	\$1,178,908.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,178,908.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 35 new single family housing units in Linn County.
Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
This activity is a DREF Qualifying Activity C.
End date changed to 04/30/2013 per Amendment #9.

Location Description:

Linn County

Activity Progress Narrative:

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



Activity funds eligible for DREF (Ike) 0 96000/80000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	24/35
# of Singlefamily Units	0	24/35

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	24/35	0.00
# Owner Households	0	0	0	0/0	0/0	24/35	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-207-871
Activity Title:	Cedar Falls SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Cedar Falls

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,633,578.00
Total Budget	(\$29,661.00)	\$1,633,578.00
Total Obligated	(\$29,661.00)	\$1,633,578.00
Total Funds Drawdown	\$0.00	\$1,633,578.00
Program Funds Drawdown	\$0.00	\$1,633,578.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,663,239.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 33 new single family housing units in the city of Cedar Falls.
 Of the totals, 19 Units and \$895,062 is Round 2.
 Of the totals, 14 Units and \$746,136 is Round 3.
 End date changed to 06/30/13 per amendment #9.
 Budget changed to \$1,663,239 Units changed to 32 per amendment #10
 End Date changed to 09/30/13 per amendment #11

Location Description:

City of Cedar Falls

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



# of Housing Units	0	31/32
# of Singlefamily Units	0	31/32

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/0	27/32	31/32	100.00
# Owner Households	0	0	0	4/0	27/32	31/32	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-207-872
Activity Title:	Cedar Falls SFNC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Cedar Falls

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,570,894.00
Total Budget	\$0.00	\$1,570,894.00
Total Obligated	(\$48,263.00)	\$1,570,894.00
Total Funds Drawdown	\$0.00	\$1,570,894.00
Program Funds Drawdown	\$0.00	\$1,570,894.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,570,894.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 30 single family housing units in Cedar Falls.
 Of the totals, 16 Units and \$895,062 is Round 2.
 Of the totals, 14 Units and \$746,136 is Round 3.
 End date changed to 06/30/13 per amendment #9.
 Budget changed to \$1,619,157 Units changed to 31 per amendment #10
 End Date changed to 09/30/13 per amendment #11
 Budget decreased per amendment #12

Location Description:

Various locations in the city of Cedar Falls

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	31/31
# of Singlefamily Units	0	31/31

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	31/31	0.00
# Owner Households	0	0	0	0/0	0/0	31/31	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-208-731
Activity Title: Cedar Rapids Small Rental Rehab-LMI

Activity Category:
Affordable Rental Housing

Project Number:
08D2_Housing

Projected Start Date:
03/18/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,666,051.00
Total Budget	\$0.00	\$7,666,051.00
Total Obligated	\$0.00	\$8,265,719.00
Total Funds Drawdown	\$13,285.00	\$7,496,051.00
Program Funds Drawdown	\$13,285.00	\$7,496,051.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$13,285.00	\$7,496,051.00
Cedar Rapids	\$13,285.00	\$7,496,051.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of flood impacted rental properties with 7 and under units.
 Budget decreased by \$1 million per Amendment 10.
 Updated units per amendment #11

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	284/292



of Multifamily Units

0

284/292

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	209/275	284/292	73.59
# Renter Households	0	0	0	0/0	209/275	284/292	73.59

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-208-871
Activity Title:	CedarRapids SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,786,418.00
Total Budget	\$0.00	\$7,786,418.00
Total Obligated	\$0.00	\$7,786,418.00
Total Funds Drawdown	\$0.00	\$7,039,190.00
Program Funds Drawdown	\$0.00	\$7,039,190.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,039,190.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 135 new single family housing units in the city of Cedar Rapids. This activity is a DREF Qualifying Activity C.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	536000/540000



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	134/135
# of Singlefamily Units	0	134/135

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	20/1	114/134	134/135	100.00
# Owner Households	0	0	0	20/1	114/134	134/135	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-208-875
Activity Title: CedarRapidsRentalNewConst_LMI

Activity Category:
 Affordable Rental Housing

Activity Status:
 Under Way

Project Number:
 08D2_Housing

Project Title:
 08D2_Housing

Projected Start Date:
 06/19/2013

Projected End Date:
 12/31/2014

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$9,776,614.00
Total Budget	\$0.00	\$9,776,614.00
Total Obligated	\$0.00	\$9,776,614.00
Total Funds Drawdown	\$800,532.00	\$7,290,414.00
Program Funds Drawdown	\$800,532.00	\$7,290,414.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$462,866.00	\$7,290,414.00
Cedar Rapids	\$462,866.00	\$7,290,414.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

multi-family rental new construction (small, under 12 units) in City of Cedar Rapids
 Update units per amendment #11
 New Budget and Units for Round 5 per amendment #12

Location Description:

various locations in City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	26/33



of Multifamily Units

0

26/33

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	15/24	26/33	57.69
# Renter Households	0	0	0	0/0	15/24	26/33	57.69

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-208-876
Activity Title:	Cedar Rapids MultiFamily New Constr.-LMI

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
06/19/2013

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$26,275,000.00
Total Budget	\$0.00	\$26,275,000.00
Total Obligated	\$0.00	\$26,275,000.00
Total Funds Drawdown	\$1,081,662.00	\$12,863,150.00
Program Funds Drawdown	\$1,081,662.00	\$12,863,150.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,419,328.00	\$12,863,150.00
Cedar Rapids	\$1,419,328.00	\$12,863,150.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Two multi-family rental new construction projects in the city of Cedar Rapids. Stormwater management system that includes a retention pond and erosion control measures. Cedar Rapids city staff have provided the budget breakout for this portion of the new multifamily replacement housing activity. This activity is part of DREF qualifying activity C. Update units per amendment #11 New Budget and Units for Round 5 per amendment #12

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike) 0 324000/185291

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	81/646
# of Multifamily Units	0	81/646

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	44/0	37/375	81/646	100.00
# Renter Households	0	0	0	44/0	37/375	81/646	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-209-871
Activity Title:	DesMoines SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Des Moines

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,402,101.00
Total Budget	(\$32,737.00)	\$1,402,101.00
Total Obligated	(\$32,737.00)	\$1,402,101.00
Total Funds Drawdown	\$171,500.00	\$1,360,601.00
Program Funds Drawdown	\$171,500.00	\$1,360,601.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$171,500.00	\$1,360,601.00
Des Moines	\$171,500.00	\$1,360,601.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 34 new single family housing units in the city of Des Moines.
 This activity is a DREF Qualifying Activity C.
 Budget increased and units increased per amendment #17
 Budget decreased per amendment #18

Location Description:

City of Des Moines

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	140000/40000



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	22/35
# of Singlefamily Units	0	22/35

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	13/0	9/35	22/35	100.00
# Owner Households	0	0	0	13/0	9/35	22/35	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-209-872
Activity Title:	Des Moines SFNC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Des Moines

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$193,973.00
Total Budget	(\$39,996.00)	\$193,973.00
Total Obligated	(\$39,996.00)	\$193,973.00
Total Funds Drawdown	\$35,500.00	\$193,973.00
Program Funds Drawdown	\$35,500.00	\$193,973.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$2,500.00)	\$193,973.00
Des Moines	(\$2,500.00)	\$193,973.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 7 single family housing units in Des Moines, Iowa.
 Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
 IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
 This activity is a DREF Qualifying Activity C.
 Budget decreased and units decreased per amendment #17
 Budget decreased per amendment #18.

Location Description:

City of Des Moines, Iowa.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF (Ike	0	24000/44000

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	4/6
# of Singlefamily Units	0	4/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	4/6	0.00
# Owner Households	0	0	0	0/0	0/0	4/6	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-209-876
Activity Title:	Des Moines MultiFamily New Construction

Activity Category:
Affordable Rental Housing

Project Number:
08D2_Housing

Projected Start Date:
06/19/2013

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Des Moines

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$15,960,000.00
Total Budget	\$0.00	\$15,960,000.00
Total Obligated	\$0.00	\$15,960,000.00
Total Funds Drawdown	\$2,046,451.00	\$9,498,546.00
Program Funds Drawdown	\$2,046,451.00	\$9,498,546.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,046,451.00	\$9,498,546.00
Des Moines	\$2,046,451.00	\$9,498,546.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Younkers Building adaptive-reuse and ANAWIM Housing New Construction in Forest Avenue area of Des Moines. Increased budget by \$9,000,000 to include funding for The DSM Building, Ingersoll Square, & Franklin Field Senior. Performance target increased to 407 units. (Amendment 11)
Budget changed to \$12,960,000 per amendment #12
Updated units per amendment #13
New Budget and Units for Round 5 per amendment #15

Location Description:

City of Des Moines

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-210-875
Activity Title:	Iowa City - Small Rental New Construction

Activity Category:
Affordable Rental Housing

Project Number:
08D2_Housing

Projected Start Date:
03/18/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
06/10/2013

Completed Activity Actual End Date:

Responsible Organization:
Iowa City (new)

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,899,999.00
Total Budget	\$0.00	\$2,899,999.00
Total Obligated	\$0.00	\$2,899,999.00
Total Funds Drawdown	\$0.00	\$2,899,999.00
Program Funds Drawdown	\$0.00	\$2,899,999.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,899,999.00
Iowa City	\$0.00	\$2,899,999.00
Iowa City (new)	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 22 single family rental units.
 Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
 IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
 This activity is a DREF Qualifying Activity C.
 Activity Complete and closed 06/10/13.

Location Description:

City of Iowa City

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF (Ike)	0	88000/88000

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	22/22
# of Multifamily Units	22	22/22
# of Singlefamily Units	-22	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	20/12	22/22	90.91
# Renter Households	0	0	0	0/0	20/12	22/22	90.91

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-211-731
Activity Title:	WaterlooRentalRehabSm_LMI

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
03/18/2009

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Waterloo1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$64,973.00
Total Budget	(\$110,027.00)	\$64,973.00
Total Obligated	(\$110,027.00)	\$64,973.00
Total Funds Drawdown	\$0.00	\$64,973.00
Program Funds Drawdown	\$0.00	\$64,973.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$64,973.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Multi-family rental rehab (small, under 8 units) in Waterloo
 Contract End Date extended to 6/30/13 per Amendment 12.
 Contract end date extended to 12/31/13 per amendment #13
 Units updated per amendment #14
 End date extended to 12/31/14 per amendment #15
 Decreased budget per amendment #16

Location Description:

Various locations in Waterloo

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Multifamily Units	0	3/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	3/3	3/3	100.00
# Renter Households	0	0	0	0/0	3/3	3/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-211-871

Activity Title: Waterloo SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Waterloo2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$946,458.00

Total Budget

(\$22,372.00)

\$946,458.00

Total Obligated

(\$22,372.00)

\$946,458.00

Total Funds Drawdown

\$13,071.00

\$709,552.00

Program Funds Drawdown

\$13,071.00

\$709,552.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$13,071.00

\$709,552.00

 Waterloo2

\$13,071.00

\$709,552.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Construction of 19 new single family housing units in the city of Waterloo.
This activity is a DREF Qualifying Activity C.
Contract End Date extended to 6/30/2013 per Amendment 12.
Contract end date changed to 12/31/13 per amendment #13.
End date extended to 12/31/14 per amendment #15
Decreased budget per amendment #16

Location Description:

City of Waterloo

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	56000/40000



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	16/19
# of Singlefamily Units	0	16/19

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/0	12/19	16/19	100.00
# Owner Households	0	0	0	4/0	12/19	16/19	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-211-872

Activity Title: Waterloo SNFC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Waterloo2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$767,385.00
Total Budget	(\$150,000.00)	\$767,385.00
Total Obligated	(\$150,000.00)	\$767,385.00
Total Funds Drawdown	\$1,737.00	\$666,184.00
Program Funds Drawdown	\$1,737.00	\$666,184.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,737.00	\$666,184.00
Waterloo2	\$1,737.00	\$666,184.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 18 single family housing units in the city.
Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
This activity is a DREF Qualifying Activity C.
Contract End Date extended to 6/30/13 per Amendment 12.
Contract end date changed to 12/31/13 per amendment 13.
End date extended to 12/31/14 per amendment #15
Decreased budget per amendment #16

Location Description:

City of Waterloo

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	64000/40000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	17/18
# of Singlefamily Units	0	17/18

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	17/18	0.00
# Owner Households	0	0	0	0/0	0/0	17/18	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-212-876
Activity Title:	Dubuque MultiFamily New Construction

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
06/19/2013

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Dubuque

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$12,441,113.00
Total Budget	\$0.00	\$12,441,113.00
Total Obligated	\$0.00	\$12,441,113.00
Total Funds Drawdown	\$0.00	\$10,237,200.00
Program Funds Drawdown	\$0.00	\$10,237,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,237,200.00
Dubuque	\$0.00	\$10,237,200.00
Match Contributed	\$0.00	\$0.00

Activity Description:

46 multi-family rental new construction projects in the city of Dubuque.
 End date changed to 03/31/13 per amendment #2
 Budget changed to \$10,199,000 per amendment #3
 Budget changed to \$10,237,200 and units to 72 per amendment #4
 New Budget and Units for Round 5 per amendment #5.
 Update LMI units to 46 per amendment #6.

Location Description:

City of Dubuque

Activity Progress Narrative:

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	72/88
# of Multifamily Units	0	72/88

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	37/46	72/88	51.39
# Renter Households	0	0	0	0/0	37/46	72/88	51.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-213-876
Activity Title:	Davenport Multi-Family New Const

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
06/19/2013

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Davenport2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,732,000.00
Total Budget	\$0.00	\$3,732,000.00
Total Obligated	\$0.00	\$3,732,000.00
Total Funds Drawdown	\$1,878,620.00	\$3,151,492.00
Program Funds Drawdown	\$1,878,620.00	\$3,151,492.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,878,620.00	\$3,151,492.00
Davenport2	\$1,878,620.00	\$3,151,492.00
Match Contributed	\$0.00	\$0.00

Activity Description:

12 multi-family rental new construction projects in the city of Davenport, Iowa.
 End date changed per amendment #2
 End Date changed to 09/30/13 per amendment #4
 Units corrected, activity complete and closed 06/10/13.
 Reopened Activity New Budget and Units for Round 5 per amendment #5

Location Description:

City of Davenport, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/49
# of Multifamily Units	0	12/49

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	11/31	12/49	91.67
# Renter Households	0	0	0	0/0	11/31	12/49	91.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-214-876
Activity Title:	West Des Moines MultiFamily New Construction LMI

Activity Category:
Affordable Rental Housing

Project Number:
08D2_Housing

Projected Start Date:
07/11/2012

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
West Des Moines

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$6,000,000.00
Total Budget	\$0.00	\$6,000,000.00
Total Obligated	\$0.00	\$6,000,000.00
Total Funds Drawdown	\$2,030,227.00	\$2,034,880.00
Program Funds Drawdown	\$2,030,227.00	\$2,034,880.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,030,227.00	\$2,034,880.00
West Des Moines	\$2,030,227.00	\$2,034,880.00
Match Contributed	\$0.00	\$0.00

Activity Description:

26 multi-family rental new construction projects in West Des Moines.
Budget changed to \$6,000,000 and units corrected per amendment #2.

Location Description:

City of West Des Moines

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-216-876

Activity Title: Union County LMI

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

07/05/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Union County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$7,576,682.00

Total Budget

\$0.00

\$7,576,682.00

Total Obligated

\$0.00

\$7,576,682.00

Total Funds Drawdown

\$1,029,713.00

\$1,037,822.00

Program Funds Drawdown

\$1,029,713.00

\$1,037,822.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,029,713.00

\$1,037,822.00

 Union County

\$1,029,713.00

\$1,037,822.00

Match Contributed

\$0.00

\$0.00

Activity Description:

New Construction Upper Story Conversion, Danamere Village Townhomes and Cedarbrooke Place II Apts.

Location Description:

Union County, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRHB-211-1
Activity Title: Eddyville DRHB Acq UN

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08D2_Housing
Projected Start Date:
 11/04/2009
Benefit Type:
 Area ()
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 08D2_Housing
Projected End Date:
 02/11/2013
Completed Activity Actual End Date:

Responsible Organization:
 Eddyville

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$32,509.00
Total Budget	\$0.00	\$32,509.00
Total Obligated	\$0.00	\$32,509.00
Total Funds Drawdown	\$0.00	\$32,509.00
Program Funds Drawdown	\$0.00	\$32,509.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,509.00
Eddyville	\$0.00	\$32,509.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of one property in Eddyville.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 Contract complete and closed 02/11/13.
 DREF updated.

Location Description:

City of Eddyville

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



Activity funds eligible for DREF (Ike

0

32509/32509

This Report Period

Cumulative Actual Total / Expected

Total

Total

of Housing Units

0

1/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRHB-213-1B
Activity Title:	Blackhawk Co DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
02/11/2013

Completed Activity Actual End Date:
02/11/2013

Responsible Organization:
Black Hawk County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$24,196.00
Total Budget	\$0.00	\$24,196.00
Total Obligated	\$0.00	\$24,196.00
Total Funds Drawdown	\$0.00	\$24,196.00
Program Funds Drawdown	\$0.00	\$24,196.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,196.00
Black Hawk County	\$0.00	\$24,196.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 4 properties in Black Hawk County. UPDATE: Performance target changed to 1 property per Amendment #5. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters. Contract Complete and closed 02/11/13 DREF updated.

Location Description:

Various sites in Black Hawk County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



Activity funds eligible for DREF (Ike

0

24196/24196

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-215-1C
Activity Title:	Coralville DRHB Acq NonRes UN

Activity Category:

Rental Assistance (waiver only)

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

03/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Coralville1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$255,470.00
Total Budget	\$0.00	\$255,470.00
Total Obligated	\$0.00	\$255,470.00
Total Funds Drawdown	\$0.00	\$255,470.00
Program Funds Drawdown	\$0.00	\$255,470.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$255,470.00
Coralville1	\$0.00	\$255,470.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 1 non-residential property in Coralville.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 06/01/13 per amendment #3
 Contract extended to 09/30/13 per amendment #5
 DREF updated.
 End date extended to 03/31/14 per amendment #6.
 Closed

Location Description:

City of Coralville.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
Activity funds eligible for DREF (Ike)	0		255470/255470	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	112	112	0/0	112/0	112/0	100.00
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRHB-219-75B

Activity Title: Des Moines County DRHB Demo LMI

Activity Category:

Clearance and Demolition

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

07/08/2013

Completed Activity Actual End Date:

Responsible Organization:

Des Moines County

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$62,134.00
Total Budget	\$0.00	\$62,134.00
Total Obligated	\$0.00	\$62,134.00
Total Funds Drawdown	\$0.00	\$62,134.00
Program Funds Drawdown	\$0.00	\$62,134.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$62,134.00
Des Moines County	\$0.00	\$62,134.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 8 properties in Des Moines County.
This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.
End date changed to 05/04/2013 per amendment #3
Corrected units per amendment #5
Contract complete and closed 07/08/13.

Location Description:

Sites in Des Moines County.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	7	7/7



Activity funds eligible for DREF (Ike

0

62134/62134

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7
# of Singlefamily Units	0	7/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	6/5	1/1	7/7	100.00
# Renter Households	0	0	0	6/5	1/1	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRHB-220-1A
Activity Title: Davenport DRHB Acq UN

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08D2_Housing
Projected Start Date:
 11/04/2009
Benefit Type:
 Direct (HouseHold)
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 08D2_Housing
Projected End Date:
 07/30/2014
Completed Activity Actual End Date:

Responsible Organization:
 Davenport2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$512,671.00
Total Budget	(\$131,000.00)	\$512,671.00
Total Obligated	(\$131,000.00)	\$512,671.00
Total Funds Drawdown	\$0.00	\$360,311.00
Program Funds Drawdown	\$0.00	\$360,311.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$360,311.00
Davenport2	\$0.00	\$360,311.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 13 properties in Davenport. UPDATE: Performance target changed to 7 properties per Amendment #1. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 02/05/2013 per amendment #2
 End date changed to 05/05/13 per amendment #3
 Contract extended to 08/30/13 per amendment #6
 End date extended to 04/30/14 per amendment #7.
 New Budget per amendment #9
 Budget decreased per amendment #11
 Contract extended to 07/30/14 per amendment #10.
 Units updated per amendment #13

Location Description:

City of Davenport

Activity Progress Narrative:

Updated Demographics



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	6/6
Activity funds eligible for DREF (Ike)	0	360311/512671

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	6/6
# of Singlefamily Units	2	6/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	2	0/0	0/0	6/6	0.00
# Owner Households	0	0	2	0/0	0/0	6/6	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-220-1B
Activity Title:	Davenport DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
07/30/2014

Completed Activity Actual End Date:

Responsible Organization:
Davenport2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$472,888.00
Total Budget	\$131,000.00	\$472,888.00
Total Obligated	\$131,000.00	\$472,888.00
Total Funds Drawdown	\$0.00	\$341,888.00
Program Funds Drawdown	\$0.00	\$341,888.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$341,888.00
Davenport2	\$0.00	\$341,888.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 5 properties in Davenport. UPDATE: Performance target changed to 4 properties per Amendment #1. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters.

End date changed to 02/05/2013 per amendment #2
 End date changed to 05/05/13 per amendment #3
 Contract extended to 08/30/13 per amendment #6
 End date extended to 04/30/14 per amendment #7.
 New Budget per amendment #9
 Budget increase per amendment #11
 Contract extended to 07/30/14 per amendment #10.
 Units updated per amendment #13

Location Description:

City of Davenport

Activity Progress Narrative:

Updated Demographics



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	5/5
Activity funds eligible for DREF (Ike)	0	341888/472888

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	5/5
# of Singlefamily Units	1	5/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	5/5	5/5	100.00
# Owner Households	0	1	1	0/0	5/5	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-220-75A
Activity Title:	Davenport DRHB Demo UN

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
07/30/2014

Benefit Type:
()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Davenport2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$73,775.00
Total Budget	(\$8,154.00)	\$73,775.00
Total Obligated	(\$8,154.00)	\$65,621.00
Total Funds Drawdown	\$0.00	\$61,719.00
Program Funds Drawdown	\$0.00	\$61,719.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$61,719.00
Davenport2	\$0.00	\$61,719.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 18 properties in Davenport. UPDATE: Performance target changed to 7 properties per Amendment #1. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 02/05/2013 per amendment #2
 End date changed to 05/05/13 per amendment #3
 Contract extended to 08/30/13 per amendment #6
 End date extended to 04/30/14 per amendment #7.
 New Budget per amendment #9
 Contract extended to 07/30/14 per amendment #10.
 Budget decreased per amendment #12.
 Units updated per amendment #13

Location Description:

City of Davenport

Activity Progress Narrative:

Updated Demographics



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-1	6/6
Activity funds eligible for DREF (Ike)	0	61719/135962

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRHB-220-75B
Activity Title: Davenport DRHB Demo LMI

Activity Category:

Clearance and Demolition

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

07/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Davenport2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$43,275.00
Total Budget	\$8,154.00	\$43,275.00
Total Obligated	\$8,154.00	\$51,429.00
Total Funds Drawdown	\$0.00	\$35,956.00
Program Funds Drawdown	\$0.00	\$35,956.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$35,956.00
Davenport2	\$0.00	\$35,956.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 4 properties in Davenport.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.
 End date changed to 02/05/2013 per amendment #2
 End date changed to 05/05/13 per amendment #3
 Contract extended to 08/30/13 per amendment #6
 End date extended to 04/30/14 per amendment #7.
 New Budget per amendment #9
 Contract extended to 07/30/14 per amendment #10.
 Budget increased per amendment #12
 Units updated per amendment #13

Location Description:

City of Davenport

Activity Progress Narrative:

Updated Demographics



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	1		5/5	
Activity funds eligible for DREF (Ike)	0		35956/135962	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		5/5	
# of Singlefamily Units	1		5/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	1	1	0/0	5/5	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-220-81A
Activity Title:	Davenport DRHB ReplaceAllow UN

Activity Category:

Relocation payments and assistance

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

07/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Davenport2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$47,442.00
Total Budget	\$0.00	\$47,442.00
Total Obligated	\$0.00	\$47,442.00
Total Funds Drawdown	\$0.00	\$47,442.00
Program Funds Drawdown	\$0.00	\$47,442.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$47,442.00
Davenport2	\$0.00	\$47,442.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 13 households in Davenport. UPDATE: Performance target changed to 7 households per Amendment #1.

This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

End date changed to 02/05/2013 per amendment #2

End date changed to 05/05/13 per amendment #3

Contract extended to 08/30/13 per amendment #6

End date extended to 04/30/14 per amendment #7.

Budget decreased per amendment #8

New Budget per amendment #9

Contract extended to 07/30/14 per amendment #10.

Units updated per amendment #13

Location Description:

City of Davenport

Activity Progress Narrative:

Updated Demographics



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	47442/94719

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	3/3	0.00
# Owner Households	0	0	0	0/0	0/0	3/3	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-220-81B
Activity Title:	Davenport DRHB Replace Allow LMI

Activity Category:
Relocation payments and assistance

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
07/30/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Davenport2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$50,000.00
Program Funds Drawdown	\$0.00	\$50,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$50,000.00
Davenport2	\$0.00	\$50,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 5 households in Davenport. UPDATE: Performance target changed to 4 households per Amendment #1.
 This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters.
 End date changed to 02/05/2013 per amendment #2
 End date changed to 05/05/13 per amendment #3
 Contract extended to 08/30/13 per amendment #6
 End date extended to 04/30/14 per amendment #7.
 Budget increased per amendment #8
 New Budget per amendment #9
 Contract extended to 07/30/14 per amendment #10.
 Units updated per amendment #13

Location Description:

City of Davenport

Activity Progress Narrative:

Updated Demographics



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	50000/91573

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	2	2	0/0	2/2	2/2	100.00
# Owner Households	0	2	2	0/0	2/2	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-221-1B
Activity Title:	Des Moines DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
03/06/2014

Completed Activity Actual End Date:

Responsible Organization:
Des Moines

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$124,374.00
Total Budget	\$0.00	\$124,374.00
Total Obligated	\$0.00	\$124,374.00
Total Funds Drawdown	\$0.00	\$124,374.00
Program Funds Drawdown	\$0.00	\$124,374.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$124,374.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 21 properties in Des Moines. UPDATE: Performance target changed to 1 property per Amendment #4. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters. Budget decreased to \$125K per Amendment 6. End date changed to 05/04/2013 per amendment #7. End Date changed to 06/28/13 per amendment #8. Contract Extended to 12/31/13 per amendment #9. Closed

Location Description:

City of Des Moines

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
Activity funds eligible for DREF (Ike)	0	124374/124374

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/1	1/1	100.00
# Owner Households	0	0	0	1/0	0/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-221-1D
Activity Title:	Des Moines DRHB Acq NonRes LMI

Activity Category:

Rental Assistance (waiver only)

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

03/06/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Des Moines

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,996,685.00
Total Budget	\$0.00	\$4,996,685.00
Total Obligated	\$0.00	\$4,996,685.00
Total Funds Drawdown	\$0.00	\$4,996,685.00
Program Funds Drawdown	\$0.00	\$4,996,685.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,996,685.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 126 commercial properties in Des Moines. UPDATE: Performance target changed to 134 properties per Amendment #5.
 This activity is part of a Buyout Program which will result in clearance of buildings in areas vulnerable to future disasters. Performance target changed to 135 properties per Amendment 6.
 End date changed to 05/04/2013 per amendment #7
 End Date changed to 06/28/13 per amendment #8
 Contract extending to 12/31/13 per amendment #9
 No option for DREF amount is \$4,996,685.
 Closed

Location Description:

City of Des Moines.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	112/112
# of buildings (non-residential)	0	0/0
Activity funds eligible for DREF (Ike)	0	4996685/49966

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	112/112
# of Singlefamily Units	0	112/112

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-221-81B
Activity Title:	Des Moines Replace Allow LMI

Activity Category:
Relocation payments and assistance

Activity Status:
Completed

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
03/06/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Des Moines

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$23,350.00
Total Budget	\$0.00	\$23,350.00
Total Obligated	\$0.00	\$23,350.00
Total Funds Drawdown	\$0.00	\$23,350.00
Program Funds Drawdown	\$0.00	\$23,350.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$23,350.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 127 households in Des Moines. UPDATE: Performance target changed to 1 household per Amendment #4. UPDATE: Performance target changed to 2 properties per Amendment 6. Updated properties to 1 at closeout.

This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters.

End date changed to 05/04/2013 per amendment #7

End Date changed to 06/28/13 per amendment #8

Contract extending to 12/31/13 per amendment #9

Closed

Location Description:

City of Des Moines

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	23350/23350

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-223-1B
Activity Title:	Waverly DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
03/06/2014

Completed Activity Actual End Date:

Responsible Organization:
Waverly2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$627,534.00
Total Budget	\$0.00	\$627,534.00
Total Obligated	\$0.00	\$627,534.00
Total Funds Drawdown	\$0.00	\$627,534.00
Program Funds Drawdown	\$0.00	\$627,534.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$627,534.00
Waverly2	\$0.00	\$627,534.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 6 properties in Waverly.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/01/13 per amendment #7
 Contract extended to 12/31/13 per amendment #8
 Updated DREF.
 End Date extended to 03/31/14 per amendment #9
 Closed

Location Description:

City of Waverly.

Activity Progress Narrative:

Updated units.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-2	6/6
Activity funds eligible for DREF (Ike)	0	627534/627534

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-2	6/6
# of Singlefamily Units	-2	6/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	6/6	6/6	100.00
# Owner Households	0	0	0	0/0	6/6	6/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-223-81A
Activity Title:	Waverly DRHB ReplaceAllow UN

Activity Category:
Relocation payments and assistance

Activity Status:
Completed

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
03/06/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Waverly2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$95,284.00
Total Budget	\$0.00	\$95,284.00
Total Obligated	\$0.00	\$95,284.00
Total Funds Drawdown	\$0.00	\$95,284.00
Program Funds Drawdown	\$0.00	\$95,284.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$95,284.00
Waverly2	\$0.00	\$95,284.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 49 households in Waverly. UPDATE: Performance target changed to 4 households per Amendment #5.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 Budget was entered incorrectly. Correction done 11/08/12
 End Date changed 05/01/13 per amendment #7
 Contract extended to 12/31/13 per amendment #8
 End Date extended to 03/31/14 per amendment #9
 Closed

Location Description:

City of Waverly

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	95284/95284

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	10/10	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-223-81B
Activity Title:	Waverly DRHB ReplaceAllow LMI

Activity Category:

Relocation payments and assistance

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

03/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Waverly2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$5,313.00
Total Budget	\$0.00	\$5,313.00
Total Obligated	\$0.00	\$5,313.00
Total Funds Drawdown	\$0.00	\$5,313.00
Program Funds Drawdown	\$0.00	\$5,313.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,313.00
Waverly2	\$0.00	\$5,313.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 1 household in Waverly.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.
 End Date changed 05/01/13 per amendment #7
 Contract extended to 12/31/13 per amendment #8
 Updated DREF.
 End Date extended to 03/31/14 per amendment #9
 Closed

Location Description:

City of Waverly.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	5313/5313

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/3	4/4	7/7	100.00
# Owner Households	0	0	0	3/3	4/4	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-224-1A
Activity Title:	Louisa County DRHB Acq UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
06/13/2014

Completed Activity Actual End Date:
06/13/2014

Responsible Organization:
Louisa County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,219,388.00
Total Budget	(\$2,566.00)	\$1,219,388.00
Total Obligated	(\$2,566.00)	\$1,219,388.00
Total Funds Drawdown	\$0.00	\$1,219,388.00
Program Funds Drawdown	\$0.00	\$1,219,388.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$2,566.00)	\$1,219,388.00
Louisa County	(\$2,566.00)	\$1,219,388.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 32 properties in Louisa County. UPDATE: Performance target changed to 25 properties per Amendment #1 and budget to \$1,500,205.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/04/2013 per amendment #2
 Budget changed to \$1,515,205 per amendment #3
 Budget changed to \$1,221,954 per amendment #4
 Budget decrease per amendment #8 and Extended contract per amendment #9 and changed units per amendment #10
 Closed 06/13/14

Location Description:

Sites in Louisa County

Activity Progress Narrative:

Closed 06/13/14



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	15/16
Activity funds eligible for DREF (Ike)	-2566	1219388/12200

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-224-1B
Activity Title:	Louisa County DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
06/13/2014

Completed Activity Actual End Date:
06/13/2014

Responsible Organization:
Louisa County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$816,335.00
Total Budget	(\$2,001.00)	\$816,335.00
Total Obligated	(\$2,001.00)	\$816,335.00
Total Funds Drawdown	\$0.00	\$816,335.00
Program Funds Drawdown	\$0.00	\$816,335.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$2,001.00)	\$816,335.00
Louisa County	(\$2,001.00)	\$816,335.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 12 properties in Louisa County.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/04/2013 per amendment #2
 Increased Budget per amendment #8, extended end date per amendment #9 and updated units per amendment #10
 Budget changed to \$1,436,182 per amendment #3
 Budget changed to \$821,682 per amendment #4
 Updated DREF.
 Budget decreased per amendment #7
 Closed 06/13/14

Location Description:

Sites in Louisa County.

Activity Progress Narrative:

Closed 06/13/14



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	12/16
Activity funds eligible for DREF (Ike)	-2001	816335/819360

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/16
# of Singlefamily Units	0	12/16

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	9/12	3/4	12/16	100.00
# Owner Households	0	0	0	9/12	3/4	12/16	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-224-75A
Activity Title:	Louisa County DRHB Demo UN

Activity Category:

Clearance and Demolition

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

06/13/2014

Completed Activity Actual End Date:

06/13/2014

Responsible Organization:

Louisa County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$103,873.00
Total Budget	\$0.00	\$103,873.00
Total Obligated	\$0.00	\$103,873.00
Total Funds Drawdown	\$0.00	\$103,873.00
Program Funds Drawdown	\$0.00	\$103,873.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$103,873.00
Louisa County	\$0.00	\$103,873.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 28 properties in Louisa County. UPDATE: Performance targets changed to 25 per Amendment #1. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/04/2013 per amendment #2
 Budget changed to \$139,000 per amendment #3
 Budget changed to \$107,000 per amendment #4
 Updated DREF.
 Budget decreased per amendment #7
 Extended per amendment #9 and units updated per amendment #10
 Closed 06/13/14

Location Description:

Sites in Louisa county

Activity Progress Narrative:

Closed 06/13/14



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	9/9
Activity funds eligible for DREF (Ike)	0	103873/103873

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRHB-224-75B

Activity Title: Louisa County DRHB Demo LMI

Activity Category:

Clearance and Demolition

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

06/13/2014

Completed Activity Actual End Date:

06/13/2014

Responsible Organization:

Louisa County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$41,554.00
Total Budget	\$851.00	\$41,554.00
Total Obligated	\$0.00	\$40,703.00
Total Funds Drawdown	\$22,527.00	\$41,554.00
Program Funds Drawdown	\$22,527.00	\$41,554.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$27,094.00	\$41,554.00
Louisa County	\$27,094.00	\$41,554.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 12 properties in Louisa County.
This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.
End date changed to 05/04/2013 per amendment #2
Budget changed to \$69,913 per amendment #3
Budget changed to \$31,913 per amendment #4
Budget increased per amendment #7
Budget increased per amendment #8, end date extended per amendment #9 and units updated per amendment #10.
Closed 06/13/14

Location Description:

Sites in Louisa County.

Activity Progress Narrative:

Closed 06/13/14



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/4
Activity funds eligible for DREF (Ike)	27094	41554/41554

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	3/0	1/4	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-224-81A
Activity Title:	Louisa County DRHB ReplaceAllow UN

Activity Category: Relocation payments and assistance	Activity Status: Completed
Project Number: 08D2_Housing	Project Title: 08D2_Housing
Projected Start Date: 11/04/2009	Projected End Date: 06/13/2014
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date: 06/13/2014
National Objective: Urgent Need	Responsible Organization: Louisa County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$60,075.00
Total Budget	\$0.00	\$60,075.00
Total Obligated	\$0.00	\$60,075.00
Total Funds Drawdown	\$0.00	\$60,075.00
Program Funds Drawdown	\$0.00	\$60,075.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$60,075.00
Louisa County	\$0.00	\$60,075.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 32 households in Louisa County. UPDATE: Performance target changed to 25 households per Amendment #1.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/04/2013 per amendment #2
 Budget changed to \$72,409 per amendment #3
 Budget changed to \$61,409 per amendment #4
 Budget decreased per amendment #7
 End date extended per amendment #9 and units updated per amendment #10.
 Closed 06/13/14

Location Description:

Louisa County

Activity Progress Narrative:

Closed 06/13/14



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF (Ike	0		60075/60075	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	12/12	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-224-81B
Activity Title:	Louisa County DRHB ReplaceAllow LMI

Activity Category: Relocation payments and assistance	Activity Status: Completed
Project Number: 08D2_Housing	Project Title: 08D2_Housing
Projected Start Date: 11/04/2009	Projected End Date: 06/13/2014
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date: 06/13/2014
National Objective: Low/Mod	Responsible Organization: Louisa County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$9,300.00
Total Budget	\$0.00	\$9,300.00
Total Obligated	\$0.00	\$9,300.00
Total Funds Drawdown	\$0.00	\$9,300.00
Program Funds Drawdown	\$0.00	\$9,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,300.00
Louisa County	\$0.00	\$9,300.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 12 households in Louisa County.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/04/2013 per amendment #2
 Budget changed to \$10,283 per amendment #4
 Budget decreased per amendment #7
 End date extended per amendment #9 and units updated per amendment #10.
 Closed 06/13/14

Location Description:

Louisa County

Activity Progress Narrative:

Closed 06/13/14



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	9300/9300

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/0	2/5	5/5	100.00
# Owner Households	0	0	0	3/0	2/5	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-226-1A
Activity Title:	Mason City DRHB Acq UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Mason City2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,817,016.00
Total Budget	\$0.00	\$3,817,016.00
Total Obligated	\$0.00	\$3,817,016.00
Total Funds Drawdown	\$122.00	\$3,804,368.00
Program Funds Drawdown	\$122.00	\$3,804,368.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$122.00	\$3,804,368.00
Mason City2	\$122.00	\$3,804,368.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 86 properties in Mason City. UPDATE: Performance target changed to 31 units per Amendment #5. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/31/2014 per amendment #6.
 Changed Budget to \$3,635,828 per amendment #7
 Budget changed to \$3,817,016 per amendment #8
 Corrected DREF \$
 Contract Extended to 12/31/14 per amendment #10

Location Description:

City of Mason City

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	32/41
Activity funds eligible for DREF (Ike)	-22	3804224/38170

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-226-75A
Activity Title:	Mason City DRHB Demo UN

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
12/31/2014

Benefit Type:
()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Mason City2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$516,389.00
Total Budget	\$0.00	\$516,389.00
Total Obligated	\$0.00	\$516,389.00
Total Funds Drawdown	\$94,494.00	\$471,695.00
Program Funds Drawdown	\$94,494.00	\$471,695.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$103,995.00	\$471,695.00
Mason City2	\$103,995.00	\$471,695.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 32 properties in Mason City.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/31/2014 per amendment #6.
 Budget changed to \$516,389 per amendment #7
 Corrected DREF \$
 Contract Extended to 12/31/14 per amendment #10

Location Description:

City of Mason city

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	38/41
Activity funds eligible for DREF (Ike)	103995	471695/516389

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-226-75B
Activity Title:	Mason City DRHB Demo LMI

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
12/31/2014

Benefit Type:
()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Mason City1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$365,610.00
Total Budget	\$0.00	\$365,610.00
Total Obligated	\$0.00	\$365,610.00
Total Funds Drawdown	\$53,067.00	\$342,443.00
Program Funds Drawdown	\$53,067.00	\$342,443.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$53,067.00	\$342,443.00
Mason City1	\$53,067.00	\$342,443.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 55 properties in Mason City.
 This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in the clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/31/2014 per amendment #6.
 Budget changed to \$365,610 per amendment #7
 Corrected DREF \$
 Contract Extended to 12/31/14 per amendment #10

Location Description:

City of Mason City.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	35/35
Activity funds eligible for DREF (Ike)	53067	342443/365610

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-227-1B
Activity Title:	Cedar Falls DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
03/24/2014

Completed Activity Actual End Date:

Responsible Organization:
Cedar Falls

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,291,433.00
Total Budget	\$0.00	\$1,291,433.00
Total Obligated	\$0.00	\$1,291,433.00
Total Funds Drawdown	\$0.00	\$1,291,433.00
Program Funds Drawdown	\$0.00	\$1,291,433.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,291,433.00
Cedar Falls	\$0.00	\$1,291,433.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 38 properties in Cedar Falls.
 This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.
 Contract End Date changed to 5/4/14 per Amendment 4.
 Budget increased per amendment #5
 Corrected DREF \$
 Closed

Location Description:

City of Cedar Falls

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	18/18
Activity funds eligible for DREF (Ike)	0	1291433/12914

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/18
# of Singlefamily Units	0	18/18

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	18/18	18/18	100.00
# Renter Households	0	0	0	0/0	18/18	18/18	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRHB-228-1A

Activity Title: Oakville DRHB Acq

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

03/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Oakville2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,005,267.00
Total Budget	\$0.00	\$2,005,267.00
Total Obligated	\$0.00	\$2,005,267.00
Total Funds Drawdown	\$0.00	\$2,005,267.00
Program Funds Drawdown	\$0.00	\$2,005,267.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,005,267.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 102 properties in Oakville. UPDATE: Performance target changed to 40 properties per Amendment #3. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters. The DREF-eligible amount is the net of total budget minus amounts allocated for properties outside the 100-year floodplain that will be acquired but not demolished. These properties will be rehabbed for resale. End date changed to 05/04/2013 per amendment #4. Added a A to contract. Budget changed to \$2,007,663 per amendment #6. Budget changed per amendment #8. End Date extended to 05/31/14 per amendment #9. Closed. Corrected DREF \$

Location Description:

City of Oakville

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	40/40
Activity funds eligible for DREF (Ike)	0	2005267/20052

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-228-1B
Activity Title:	Oakville DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
03/06/2014

Completed Activity Actual End Date:

Responsible Organization:
Oakville1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$667,514.00
Total Budget	\$0.00	\$667,514.00
Total Obligated	\$0.00	\$667,514.00
Total Funds Drawdown	\$0.00	\$667,514.00
Program Funds Drawdown	\$0.00	\$667,514.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$667,514.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 40 properties in Oakville.
This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
The DREF-eligible amount is the net of total budget minus amounts allocated for properties outside the 100-year floodplain that will be acquired but not demolished. These properties will be rehabbed for resale.
End date changed to 05/04/2013 per amendment #4
Budget changed to \$684,163 per amendment #6
Budget changed per amendment #8.
End Date extended to 05/31/14 per amendment #9
Closed
Corrected DREF \$

Location Description:

City of Oakville

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	36/36
Activity funds eligible for DREF (Ike)	0	667514/667514

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	36/36
# of Singlefamily Units	0	36/36

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	23/23	13/13	36/36	100.00
# Owner Households	0	0	0	23/23	13/13	36/36	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRHB-228-1C

Activity Title: Oakville DRHB Acq

Activity Category:

Rental Assistance (waiver only)

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

03/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Oakville1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$176,348.00
Total Budget	\$0.00	\$176,348.00
Total Obligated	\$0.00	\$176,348.00
Total Funds Drawdown	\$0.00	\$176,348.00
Program Funds Drawdown	\$0.00	\$176,348.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$176,348.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 11 non-residential properties in Oakville.
This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
End date changed to 05/04/2013 per amendment #4
Budget changed to \$178,700 per amendment #6
End Date extended to 05/31/14 per amendment #9
Closed
Corrected DREF \$

Location Description:

City of Oakville

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		11/11	
Activity funds eligible for DREF (Ike)	0		176348/176348	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		11/11	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	11/11	0.00
# Owner Households	0	0	0	0/0	0/0	11/11	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-229-1A
Activity Title:	Cedar Rapids DRHB Acq UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
11/29/2014

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$47,262,538.00
Total Budget	(\$7,633,870.00)	\$47,262,538.00
Total Obligated	(\$7,633,870.00)	\$47,262,538.00
Total Funds Drawdown	\$365,856.00	\$46,675,312.00
Program Funds Drawdown	\$365,856.00	\$46,675,312.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$464,400.00	\$46,675,312.00
Cedar Rapids	\$464,400.00	\$46,675,312.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 505 flood damaged homes in Cedar Rapids. UPDATE: Performance target changed to 467 properties per Amendment 14.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 Budget increased by \$575,756 per Amendment 14.
 Budget decreased per amendment #15
 End date changed to 11/29/14 per amendment #17
 Corrected DREF \$
 Decreased budget per amendment #20

Location Description:

City of Cedar Rapids

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	401/467
Activity funds eligible for DREF (Ike)	464400	46675312/4621

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	401/467
# of Singlefamily Units	0	401/467

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	401/467	0.00
# Owner Households	0	0	0	0/0	0/0	401/467	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-229-1B
Activity Title:	Cedar Rapids DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
11/29/2014

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$23,382,403.00
Total Budget	(\$3,348,738.00)	\$23,382,403.00
Total Obligated	(\$3,348,738.00)	\$23,382,403.00
Total Funds Drawdown	\$144,919.00	\$22,109,058.00
Program Funds Drawdown	\$144,919.00	\$22,109,058.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$144,919.00	\$22,109,058.00
Cedar Rapids	\$144,919.00	\$22,109,058.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 683 flood damaged homes in Cedar Rapids. UPDATE: Changed to 662 properties per Amendment 14. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.
 Budget increased by \$575,756 per Amendment 14.
 Budget decreased per amendment #15
 End date changed to 11/29/14 per amendment #17
 Corrected DREF \$
 Decreased budget per amendment #20

Location Description:

City of Cedar Rapids

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	453/662
Activity funds eligible for DREF (Ike)	144919	22109058/2196

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	453/662
# of Singlefamily Units	0	453/662

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	200/334	253/328	453/662	100.00
# Owner Households	0	0	0	200/334	253/328	453/662	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-229-1C
Activity Title:	Cedar Rapids DRHB Non-Res Acq UN

Activity Category:

Acquisition - general

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

11/29/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$27,121,665.00
Total Budget	\$0.00	\$27,121,665.00
Total Obligated	(\$563,607.00)	\$27,121,665.00
Total Funds Drawdown	\$57,925.00	\$22,097,781.00
Program Funds Drawdown	\$57,925.00	\$22,097,781.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$781,510.00)	\$22,097,781.00
Cedar Rapids	(\$781,510.00)	\$22,097,781.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 160 flood damaged commercial (non-residential) properties. UPDATE: Performance target changed to 179 properties per Amendment 14.

This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.

Budget decreased per amendment #15

End date changed to 11/29/14 per amendment #17

Corrected DREF \$

Decreased budget per amendment #20

Location Description:

City of Cedar Rapids, Iowa

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	24/179

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-229-75A
Activity Title:	Cedar Rapids DRHB Demo UN

Activity Category:

Clearance and Demolition

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

11/29/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$15,556,298.00
Total Budget	(\$2,116,070.00)	\$15,556,298.00
Total Obligated	(\$2,116,070.00)	\$15,556,298.00
Total Funds Drawdown	\$133,227.00	\$13,493,671.00
Program Funds Drawdown	\$133,227.00	\$13,493,671.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,152,583.00	\$13,493,671.00
Cedar Rapids	\$1,152,583.00	\$13,493,671.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 604 properties in flood damaged areas of Cedar Rapids. UPDATE: Performance target changed to 583 properties per Amendment 14.

This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

Budget decreased by \$575,756 per Amendment 14.

End date changed to 11/29/14 per amendment #17

Budget increased to \$17,672,368 per amendment #19

Corrected DREF \$

Decreased budget per amendment #20

Location Description:

City of Cedar Rapids

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		433/583	
Activity funds eligible for DREF (Ike)	1152583		13493671/1234	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		433/583	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		433/583	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	435/583	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-229-75B
Activity Title:	Cedar Rapids DRHB Demo LMI

Activity Category:

Clearance and Demolition

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

11/29/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,714,403.00
Total Budget	\$0.00	\$4,714,403.00
Total Obligated	\$0.00	\$4,714,403.00
Total Funds Drawdown	\$73,590.00	\$3,973,819.00
Program Funds Drawdown	\$73,590.00	\$3,973,819.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$73,590.00	\$3,973,819.00
Cedar Rapids	\$73,590.00	\$3,973,819.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 515 properties in flood damaged areas of Cedar Rapids. UPDATE: Performance target changed to 497 properties per Amendment 14.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 Budget decreased by \$575,756 per Amendment 14.
 Budget changed to \$10,687,177 and end date changed to 11/29/14 per amendment #18
 Budget decreased to \$4,714,403 per amendment #19
 Corrected DREF \$

Location Description:

City of Cedar Rapids

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	434/497
Activity funds eligible for DREF (Ike)	73590	3973819/39002

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	434/497
# of Singlefamily Units	0	434/497

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	183/252	251/245	434/497	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-229-75C
Activity Title:	Cedar Rapids Demo Slum & Blight

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
11/29/2014

Benefit Type:
()

Completed Activity Actual End Date:

National Objective:
Slums and Blight

Responsible Organization:
Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,600,000.00
Total Budget	\$0.00	\$1,600,000.00
Total Obligated	\$0.00	\$1,600,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,600,000.00	\$1,600,000.00
Cedar Rapids	\$1,600,000.00	\$1,600,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Clearance Demo of 20 units.
Corrected DREF \$

Location Description:
City of Cedar Rapids, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/20
Activity funds eligible for DREF (Ike)	0	0/1600000



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20
# of Singlefamily Units	0	0/20

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-229-81A
Activity Title:	Cedar Rapids DRHB ReplaceAllow UN

Activity Category:
Relocation payments and assistance

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
11/29/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,968,169.00
Total Budget	(\$1,870,000.00)	\$1,968,169.00
Total Obligated	(\$1,870,000.00)	\$1,968,169.00
Total Funds Drawdown	\$858,177.00	\$1,910,001.00
Program Funds Drawdown	\$858,177.00	\$1,910,001.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$859,577.00	\$1,910,001.00
Cedar Rapids	\$859,577.00	\$1,910,001.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 1172 homeowners. UPDATE: Performance target changed to 448 properties per Amendment 14.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 Budget decreased per amendment #15
 End date changed to 11/29/14 per amendment #17
 Updated DREF.
 Corrected DREF \$
 Decreased budget per amendment #20

Location Description:

City of Cedar Rapids

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	859577	1910001/10504

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	144/448	0.00
# Owner Households	0	0	0	0/0	0/0	144/448	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-229-81B
Activity Title:	Cedar Rapids DRHB ReplaceAllow LMI

Activity Category:
Relocation payments and assistance

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
11/29/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,938,407.00
Total Budget	(\$3,785,783.00)	\$1,938,407.00
Total Obligated	(\$3,785,783.00)	\$1,938,407.00
Total Funds Drawdown	\$27,100.00	\$1,875,344.00
Program Funds Drawdown	\$27,100.00	\$1,875,344.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$27,100.00	\$1,875,344.00
Cedar Rapids	\$27,100.00	\$1,875,344.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 710 homeowners. UPDATE: Performance target changed to 687 properties per Amendment 14.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters
 Budget decreased per amendment #15
 End date changed to 11/29/14 per amendment #17
 Corrected DREF \$
 Decreased budget per amendment #20

Location Description:

City of Cedar Rapids

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF (Ike	27100		1875344/18482	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	182/347	146/340	331/687	99.09
# Owner Households	0	0	0	182/347	146/340	331/687	99.09

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRMH-2134-1
Activity Title:	Des Moines DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
01/19/2012

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
01/19/2015

Completed Activity Actual End Date:

Responsible Organization:
City of Des Moines

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,662,453.00
Total Budget	\$0.00	\$1,662,453.00
Total Obligated	\$0.00	\$1,662,453.00
Total Funds Drawdown	\$338,957.00	\$1,313,402.00
Program Funds Drawdown	\$338,957.00	\$1,313,402.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$338,957.00	\$1,313,402.00
City of Des Moines	\$338,957.00	\$1,313,402.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Buyout of Residential Properties in flood damaged areas.
Updated DREF.
Budget decreased per amendment #2
Corrected DREF \$

Location Description:
City of Des Moines

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/61
Activity funds eligible for DREF (Ike)	338957	1313402/97444



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/61
# of Singlefamily Units	0	0/61

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRMH-224-1
Activity Title:	Webster City DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
05/11/2010

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
02/11/2013

Completed Activity Actual End Date:

Responsible Organization:
Webster City

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$19,148.00
Total Budget	\$0.00	\$19,148.00
Total Obligated	\$0.00	\$19,148.00
Total Funds Drawdown	\$0.00	\$19,148.00
Program Funds Drawdown	\$0.00	\$19,148.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$19,148.00
Webster City	\$0.00	\$19,148.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Buyout of Residential Properties.
Closed contract number 08-DRMH-024 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-224 under the 2nd appropriation with a beginning balance of \$39,224.
Closed contract complete 02/11/13
Updated DREF.

Location Description:
Webster City, IA

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/3



Activity funds eligible for DREF (Ike) 0 19148/19148

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRRTC-245-876
Activity Title:	NewProdLgRental Legacy Cedar Rapids

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
06/01/2011

Projected End Date:
12/31/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Legacy Cedar Rapids, LP

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,416,404.00
Total Budget	\$0.00	\$1,416,404.00
Total Obligated	\$0.00	\$1,416,404.00
Total Funds Drawdown	\$141,641.00	\$1,416,404.00
Program Funds Drawdown	\$141,641.00	\$1,416,404.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$141,641.00	\$1,416,404.00
Legacy Cedar Rapids, LP	\$141,641.00	\$1,416,404.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Site acquisition and construction of a 3-story elevator accessed building with 60 units for persons 55 and older. (30 one-bedroom and 30 two-bedroom units)
Units updated per amendment #1

Location Description:

1350 A'Hearn Dr NE, Cedar Rapids, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 08D2_Infrastructure / 08D2_Infrastructure

Grantee Activity Number: 08-DRFPM-202-178

Activity Title: Flood Plain Mapping

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

06/07/2010

Projected End Date:

06/07/2015

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Iowa Department of Natural Resources

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

To Date

Total Budget

N/A

\$14,615,952.74

Total Obligated

\$0.00

\$14,615,952.74

Total Funds Drawdown

\$0.00

\$14,615,952.74

Program Funds Drawdown

\$304,399.00

\$5,829,548.00

Program Income Drawdown

\$304,399.00

\$5,829,548.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Iowa Department of Natural Resources

\$304,399.00

\$5,829,548.00

\$304,399.00

\$5,829,548.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Preparation of new flood plain maps for areas within the federally declared diaster areas in Iowa as a result of the floods of 2008.

This activity is a part of a Forward-thinking land use plan (DREF Qualifying Activity A).

Location Description:

Statewide

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	5525149/14615

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRI-214-31
Activity Title:	Louisa Co DRI Bridges_UN

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
08D2_Infrastructure

Project Title:
08D2_Infrastructure

Projected Start Date:
06/01/2011

Projected End Date:
11/30/2014

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Louisa County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,552,000.00
Total Budget	\$0.00	\$1,552,000.00
Total Obligated	\$0.00	\$1,552,000.00
Total Funds Drawdown	\$130,353.00	\$965,522.00
Program Funds Drawdown	\$130,353.00	\$965,522.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$258,317.00	\$965,522.00
Louisa County	\$258,317.00	\$965,522.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Replace one bridge over the Iowa River near Oakville.
Contract End date extended to 11/30/13.
Contract extended to 11/30/14

Location Description:
Louisa County

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRI-215-45
Activity Title:	ColumbusJunction DRI WaterTreat_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

08D2_Infrastructure

Projected Start Date:

06/16/2009

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Columbus Junction

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$912,000.00
Total Budget	\$0.00	\$912,000.00
Total Obligated	\$0.00	\$912,000.00
Total Funds Drawdown	\$100,273.00	\$873,037.00
Program Funds Drawdown	\$100,273.00	\$873,037.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$136,700.00	\$873,037.00
Columbus Junction	\$136,700.00	\$873,037.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocate the water treatment plant out of the 100 year flood plain.
 Relocate water/treatment plant, including: 800 LF of 8" watermain, 5000 LF of 6" watermain, a new well and emergency generator.
 Contract End date extended to 08/31/14.
 At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.
 This activity is a DREF Qualifying Activity C.
 Updated DREF.

Location Description:

City of Columbus Junction

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	136700	873037/912000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRI-236-33
Activity Title:	PaloWaterSystemInst_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

02/08/2010

Projected End Date:

06/30/2014

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Palo2

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$6,630,804.00
Total Budget	\$0.00	\$6,630,804.00
Total Obligated	\$0.00	\$6,630,804.00
Total Funds Drawdown	\$118,655.00	\$6,362,089.00
Program Funds Drawdown	\$118,655.00	\$6,362,089.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$118,655.00	\$6,362,089.00
Palo2	\$118,655.00	\$6,362,089.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide a complete water source, distribution and storage system for the City of Palo. Construct approx. 40,000 LF of water mains, only LMI-eligible service line connections, 90 fire hydrants, valving a 200,000 gal elevated storage tank & appurtenances and surface restoration. End date changed to 12/31/2013 per amendment #4. End date extended to 03/31/14 and budget decreased per amendment #5. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying Activity C. Updated DREF. Contract end date extended to 06/30/14 per amendment #6. Corrected DREF \$

Location Description:

City of Palo

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	109163	5853122/61003

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRI-273-69

Activity Title: Iowa City DRI StormSew LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

02/28/2015

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Iowa City (new)

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$6,586,300.00

Total Budget

\$0.00

\$6,586,300.00

Total Obligated

\$0.00

\$6,586,300.00

Total Funds Drawdown

\$29,587.00

\$898,726.00

Program Funds Drawdown

\$29,587.00

\$898,726.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$41,088.00

\$898,726.00

Iowa City

\$41,088.00

\$898,726.00

Iowa City (new)

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Install infrastructure to minimize water on the dry side of the existing levee to protect Iowa City and Coralville.

LMI from Census:

TRACT	BLKGRP	LOWMOD	LOWMODUNIV	LOWMODPCT	
002300	2	796	1571	50.67%	Iowa City
000200	1	715	1136	62.94%	Coralville
		1511	2707	55.82%	TOTAL

Install infrastructure to minimize water on the dry side of the existing levee to protect Iowa City and Coralville.

Install 1 pump station and 2 duckbill stormwater outlets, install 2 floodgates.

This project is designed to mitigate flooding such as that caused by the 2008 disaster.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

End Date changed to 05/31/14 per amendment #3

Contract Extended to 02/28/15 per amendment #4

Location Description:

City of Iowa City



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
Activity funds eligible for DREF (Ike)	26707	584172/428109

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRI-277-69
Activity Title:	Waterloo DRI StormSew_UN

Activity Category: Construction/reconstruction of water/sewer lines or systems	Activity Status: Under Way
Project Number: 08D2_Infrastructure	Project Title: 08D2_Infrastructure
Projected Start Date: 11/04/2009	Projected End Date: 11/30/2014
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective: Urgent Need	Responsible Organization: Waterloo1

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$6,300,000.00
Total Budget	\$0.00	\$6,300,000.00
Total Obligated	\$0.00	\$6,300,000.00
Total Funds Drawdown	\$32,914.00	\$707,019.00
Program Funds Drawdown	\$32,914.00	\$707,019.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$32,914.00	\$707,019.00
Waterloo1	\$32,914.00	\$707,019.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install lift stations to protect residential areas from flooding in Waterloo.
 Construct 3 storm water lift stations, including pumps and all related work items.
 This project is designed to mitigate flooding of the residential neighborhoods in Waterloo.
 The activity creates an improved facility over that which existed prior to the disaster.
 State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds.
 At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.
 This activity is a DREF qualifying activity C.
 End Date changed 11/30/13 per amendment #3
 End date extended to 11/30/14 per amendment #4

Location Description:

City of Waterloo

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	32914	707019/630000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRI106-201-2
Activity Title:	Planning Projects Cedar Rapids

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/07/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

12/07/2016

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$303,500.00
Total Budget	\$0.00	\$303,500.00
Total Obligated	\$0.00	\$303,500.00
Total Funds Drawdown	\$125,396.00	\$125,396.00
Program Funds Drawdown	\$125,396.00	\$125,396.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$125,396.00	\$125,396.00
Cedar Rapids	\$125,396.00	\$125,396.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Community Development Block Grant (CDBG) Planning Grant for Section 106 provides funding to Iowa CDBG voluntary property acquisition program recipients to conduct plans necessary to satisfy requirements of Section 106 of the National Historic Preservation Act. The plans will assess options to avoid, minimize or mitigate any adverse effects of the buyout program on historic properties.

Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

Location Description:

City of Cedar Rapids, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI106-202-2
Activity Title: Planning Projects Mason City

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

06/14/2012

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

06/14/2015

Completed Activity Actual End Date:

Responsible Organization:

Mason City

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$96,250.00
Total Budget	\$0.00	\$96,250.00
Total Obligated	\$0.00	\$96,250.00
Total Funds Drawdown	\$32,419.00	\$52,694.00
Program Funds Drawdown	\$32,419.00	\$52,694.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$32,419.00	\$52,694.00
Mason City2	\$32,419.00	\$52,694.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Planning Projects for 75 structures.

Location Description:

City of Mason City, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/75



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRIEF-200CR-71

Activity Title: Cedar Rapids DRIEF

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

08D2_Infrastructure

Projected Start Date:

03/03/2011

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

09/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$9,085,000.00

Total Budget

\$0.00

\$9,085,000.00

Total Obligated

\$0.00

\$9,085,000.00

Total Funds Drawdown

\$178,785.00

\$319,745.00

Program Funds Drawdown

\$178,785.00

\$319,745.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$178,785.00

\$319,745.00

Cedar Rapids

\$178,785.00

\$319,745.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Install floodwall on east side of Cedar River as part of the city's flood management strategy-install 2500 LF of floodwall to the 500 year storm elevation.

Contract End Date extended to 9/28/13 per Amendment 1.

End date extended to 09/28/14 per amendment #2.

Location Description:

The east side of the Cedar River in the city of Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRIEF-249-71
Activity Title:	Louisa County DRIEF

Activity Category:
Dike/dam/stream-river bank repairs

Project Number:
08D2_Infrastructure

Projected Start Date:
03/03/2011

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Infrastructure

Projected End Date:
09/28/2014

Completed Activity Actual End Date:

Responsible Organization:
Louisa County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$5,833,643.00
Total Budget	\$0.00	\$5,833,643.00
Total Obligated	\$0.00	\$4,694,911.00
Total Funds Drawdown	\$156,041.00	\$2,002,496.00
Program Funds Drawdown	\$156,041.00	\$2,002,496.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$156,041.00	\$2,002,496.00
Louisa County	\$156,041.00	\$2,002,496.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Strengthen and reinforce a levee to prevent surface-water seepage from the Iowa River. Strengthen a 2.9 mile levee of the Iowa River by dredging, fill and placement of 161,000 CY of soil.
 End date changed to 09/28/2013 per amendment #2.
 At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.
 This activity is a DREF Qualifying Activity C.
 Contract extended to 09/28/14 and budget increased per amendment #3.
 Budget increased per amendment #4
 Updated DREF.
 Budget increased per amendment #5

Location Description:

The Iowa River near Oakville in Louisa County.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	-4159	1842296/43193

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRIEF-258-69
Activity Title:	Des Moines DRIEF

Activity Category:
Dike/dam/stream-river bank repairs

Project Number:
08D2_Infrastructure

Projected Start Date:
03/03/2011

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Infrastructure

Projected End Date:
02/01/2015

Completed Activity Actual End Date:

Responsible Organization:
Des Moines

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$971,489.00	\$1,124,782.00
Program Funds Drawdown	\$971,489.00	\$1,124,782.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$971,489.00	\$1,124,782.00
Des Moines	\$971,489.00	\$1,124,782.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install 1 new permanent pump station to replace temporary pumping operations and increase capacity. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying Activity C. Updated DREF. Contract Extended to 02/01/15 per amendment #2

Location Description:

City of Des Moines

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	194297	224956/400000



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRIEF-276-71

Activity Title: Iowa City DRIEF

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

08D2_Infrastructure

Projected Start Date:

03/03/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

09/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,431,215.00
Total Budget	\$0.00	\$7,431,215.00
Total Obligated	\$0.00	\$7,431,215.00
Total Funds Drawdown	\$495,651.00	\$2,079,948.00
Program Funds Drawdown	\$495,651.00	\$2,079,948.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,050,570.00	\$2,079,948.00
Iowa City	\$1,050,570.00	\$2,079,948.00
Iowa City (new)	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct a levee on the west side of the Iowa River to protect two manufactured home parks and 15 businesses. Construct a 3000 In ft levee with multi use trail on top, levee to meet Corps of Engineer certification. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying Activity C. Budget changed to \$7,431,215 and End date changed to 09/28/14 per amendment #2 & 3 Updated DREF.

Location Description:

West side of the Iowa River in Iowa City

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	787927	1559961/34654

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRIEF-297-55
Activity Title:	Cedar Rapids DRIEF

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
08D2_Infrastructure

Project Title:
08D2_Infrastructure

Projected Start Date:
03/03/2011

Projected End Date:
09/28/2014

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Cedar Rapids

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,362,000.00
Total Budget	\$0.00	\$7,362,000.00
Total Obligated	\$0.00	\$7,362,000.00
Total Funds Drawdown	\$1,419,889.00	\$5,552,436.00
Program Funds Drawdown	\$1,419,889.00	\$5,552,436.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,419,889.00	\$5,552,436.00
Cedar Rapids	\$1,419,889.00	\$5,552,436.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct an all-weather access road and two inverted siphon pipes under the Cedar River. Demo one abandoned lift station, install 800 In ft of 36 inch inverted siphon pipes (2 pipes total) under the Cedar River. Contract End Date changed to 9/28/13 per Amendment 1. End date extended to 09/28/14 per amendment #2.

Location Description:

Under the Cedar River in Cedar Rapids

Activity Progress Narrative:

Added Linear Feet.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	1300	1300/1300



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRIFWP-202-172
Activity Title:	Watershed - Planning University of IA

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

07/01/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

University of Iowa

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$756,819.00
Total Budget	\$0.00	\$756,819.00
Total Obligated	\$0.00	\$756,819.00
Total Funds Drawdown	\$35,669.00	\$270,663.00
Program Funds Drawdown	\$35,669.00	\$270,663.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,669.00	\$270,663.00
University of Iowa	\$35,669.00	\$270,663.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Iowa Flood Center will prepare and disseminate requests for proposals for pilot watershed demonstration projects, select proposals, conduct watershed planning and provide for community engagement for the demonstration projects (to be funded individually under a separate phase of the program), and assess project success. Products: Selection 5-6 watersheds for watershed planning; Complete plans for selected watersheds; Select 2-4 watersheds for design of watershed improvement projects; Project completion and assessment. From watersheds that have completed plans in the 1st activity above, the Iowa Flood Center will select watersheds for further hydrologic assessment and design of specific improvement projects. Funding for implementation of the individual projects will be provided separately to local governments representing the watersheds. Activity split from 177 ("Planning Environmental Design" - \$3,609,940) into 172 ("Watershed - Planning" - \$756,819) and 173 ("Watershed - Projects" - \$2,853,121). (Amendment 1)

Location Description:

University of Iowa

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRIFWP-202-173
Activity Title:	Watershed - Projects University of IA

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

07/01/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

University of Iowa

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,353,122.00
Total Budget	\$0.00	\$3,353,122.00
Total Obligated	\$500,001.00	\$3,353,122.00
Total Funds Drawdown	\$354,456.00	\$1,477,558.00
Program Funds Drawdown	\$354,456.00	\$1,477,558.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$354,456.00	\$1,477,558.00
University of Iowa	\$354,456.00	\$1,477,558.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Iowa Flood Center will prepare and disseminate requests for proposals for pilot watershed demonstration projects, select proposals, conduct watershed planning and provide for community engagement for the demonstration projects (to be funded individually under a separate phase of the program), and assess project success. Products: Selection 5-6 watersheds for watershed planning; Complete plans for selected watersheds; Select 2-4 watersheds for design of watershed improvement projects; Project completion and assessment.
Budget increased per amendment #2

Location Description:

University of Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRIFWP-204-172
Activity Title: Watershed - Planning Marion

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/14/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Marion

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$214,930.00
Total Budget	\$0.00	\$214,930.00
Total Obligated	\$0.00	\$214,930.00
Total Funds Drawdown	\$8,382.00	\$132,477.00
Program Funds Drawdown	\$8,382.00	\$132,477.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,382.00	\$132,477.00
Marion	\$8,382.00	\$132,477.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from the City of Marion for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to the City of Marion, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

Activity number amended from 177 ("Planning Environmental Design") to 172 ("Watershed - Planning"). Contract End Date extended to 10/31/12. (Amendment 3)

Budget increased by \$187,330 per Amendment #4.

End date extended to 12/31/14 per amendment #5

Location Description:

City of Marion, Iowa

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRIFWP-205-172
Activity Title:	Watershed - Planning Clayton County

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/14/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

05/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Clayton County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$217,330.00
Total Budget	\$0.00	\$217,330.00
Total Obligated	\$0.00	\$217,330.00
Total Funds Drawdown	\$20,643.00	\$134,281.00
Program Funds Drawdown	\$20,643.00	\$134,281.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$20,643.00	\$134,281.00
Clayton County	\$20,643.00	\$134,281.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from Clayton County for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to Clayton County, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

Activity number amended from 177 ("Planning Environmental Design") to 172 ("Watershed - Planning"). Contract End Date extended to 10/31/12. (Amendment 3)

Budget increased to \$217,330 per amendment #4 and end date changed to 05/31/14.

Contract Extended to 05/31/15 per amendment #5

Location Description:

Clayton County, Iowa

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRIFWP-206-172
Activity Title:	Watershed - Planning Floyd County

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/14/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Floyd County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$208,830.00
Total Budget	\$0.00	\$208,830.00
Total Obligated	\$0.00	\$208,830.00
Total Funds Drawdown	\$37,184.00	\$77,277.00
Program Funds Drawdown	\$37,184.00	\$77,277.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$37,184.00	\$77,277.00
Floyd County	\$37,184.00	\$77,277.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from Floyd County for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to Floyd County, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

Activity number amended from 177 ("Planning Environmental Design") to 172 ("Watershed - Planning"). Contract End Date extended to 10/31/12. (Amendment 2)

Budget changed to \$208,830 and End date extended to 12/31/14 per amendment #3

Location Description:

Floyd County, Iowa

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRIFWP-207-172
Activity Title:	Watershed - Planning Story County

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/14/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Story County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$185,960.00
Total Budget	\$0.00	\$185,960.00
Total Obligated	\$0.00	\$185,960.00
Total Funds Drawdown	\$27,815.00	\$71,227.00
Program Funds Drawdown	\$27,815.00	\$71,227.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$36,766.00	\$71,227.00
Story County	\$36,766.00	\$71,227.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from Story County for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to Story County, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

Activity number amended from 177 ("Planning Environmental Design") to 172 ("Watershed - Planning"). Contract End Date extended to 10/31/12. (Amendment 2)

End date extended to 12/31/14 and Budget increased to \$185,960 per amendment 3.

Location Description:

Story County, Iowa

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRIFWP-209-172
Activity Title: Polk County Planning U/N

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

05/24/2013

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Polk County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$181,105.00
Total Budget	\$0.00	\$181,105.00
Total Obligated	\$0.00	\$181,105.00
Total Funds Drawdown	\$8,734.00	\$24,659.00
Program Funds Drawdown	\$8,734.00	\$24,659.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,734.00	\$24,659.00
Polk County	\$8,734.00	\$24,659.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Watershed Management and implementation plan

Location Description:

Polk County Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRIFWP-210-173
Activity Title: Davis County Planning U/N

Activity Category:
 Dike/dam/stream-river bank repairs
Project Number:
 08D2_Infrastructure
Projected Start Date:
 07/16/2013
Benefit Type:
 Area ()
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 08D2_Infrastructure
Projected End Date:
 08/31/2015
Completed Activity Actual End Date:

Responsible Organization:
 Davis County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,563,353.00
Total Budget	\$0.00	\$1,563,353.00
Total Obligated	\$0.00	\$1,563,353.00
Total Funds Drawdown	\$1,150.00	\$1,150.00
Program Funds Drawdown	\$1,150.00	\$1,150.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,150.00	\$1,150.00
Davis County	\$1,150.00	\$1,150.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of watershed projects to reduce flood damage: 12 structures like ponds, bioswales, and retention basins. Public facilities were used as the accomplishment because there was no better descriptor.

Location Description:

Davis County Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRIFWP-211-173
Activity Title: Fayette County Planning U/N

Activity Category:
 Dike/dam/stream-river bank repairs
Project Number:
 08D2_Infrastructure
Projected Start Date:
 07/16/2013
Benefit Type:
 Area ()
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 08D2_Infrastructure
Projected End Date:
 08/31/2015
Completed Activity Actual End Date:

Responsible Organization:
 Fayette County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,563,353.00
Total Budget	\$0.00	\$1,563,353.00
Total Obligated	\$0.00	\$1,563,353.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of watershed projects to reduce flood damage: 12 structures like ponds, bioswales, and retention basins. Public facilities were used as the accomplishment because there was no better descriptor.

Location Description:

Fayette County Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRIFWP-212-173
Activity Title:	Floyd County U/N

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
08D2_Infrastructure

Project Title:
08D2_Infrastructure

Projected Start Date:
08/01/2013

Projected End Date:
08/31/2015

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Floyd County

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,563,353.00
Total Budget	\$0.00	\$1,563,353.00
Total Obligated	\$0.00	\$1,563,353.00
Total Funds Drawdown	\$43,126.00	\$43,126.00
Program Funds Drawdown	\$43,126.00	\$43,126.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,126.00	\$43,126.00
Floyd County	\$43,126.00	\$43,126.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of watershed projects to reduce flood damage: 12 structures like ponds, bioswales, and retention basins. Public facilities were used as the accomplishment because there was no better descriptor.

Location Description:

Floyd County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRPG-245-2
Activity Title: PlanningOnlyStanton

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

06/13/2014

Completed Activity Actual End Date:

06/13/2014

Responsible Organization:

Stanton

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,500.00
Total Budget	\$0.00	\$7,500.00
Total Obligated	\$0.00	\$7,500.00
Total Funds Drawdown	\$0.00	\$7,500.00
Program Funds Drawdown	\$0.00	\$7,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,500.00
Stanton	\$0.00	\$7,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will develop a new Comprehensive Plan for the city of Stanton. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

End date changed to 11/01/13 per amendment #2
 Closed 06/13/14

Location Description:

City of Stanton, Iowa

Activity Progress Narrative:

Contract Closed

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 08D2_State_Admin / 08D2_State_Admin

Grantee Activity Number: 08-DRADM-223-181

Activity Title: Iowa Inst. for Comm Alliances

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2_State_Admin

Project Title:

08D2_State_Admin

Projected Start Date:

01/01/2013

Projected End Date:

06/30/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Iowa Institute for Community Alliances

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$49,500.00

Total Budget

\$0.00

\$49,500.00

Total Obligated

\$0.00

\$49,500.00

Total Funds Drawdown

\$9,061.00

\$28,993.00



Program Funds Drawdown	\$9,061.00	\$28,993.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,217.00	\$28,993.00
Iowa Institute for Community Alliances	\$12,217.00	\$28,993.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Iowa Institute for Community Alliances

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRADM-225-181

Activity Title: IEDA - BNIM

Activity Category:

Administration

Project Number:

08D2_State_Admin

Projected Start Date:

05/01/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_State_Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

IEDA - BNIM

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$175,725.00

Total Budget

\$0.00

\$175,725.00

Total Obligated

\$0.00

\$175,725.00

Total Funds Drawdown

\$3,121.00

\$70,590.00

Program Funds Drawdown

\$3,121.00

\$70,590.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$3,121.00

\$70,590.00

IEDA - BNIM

\$3,121.00

\$70,590.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Contract Extended to 12/31/14 per amendment #1

Location Description:

Iowa Economic Development Authority BNIM

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRADM-226-181

Activity Title: Earthview Envir - TA

Activity Category:

Administration

Project Number:

08D2_State_Admin

Projected Start Date:

10/22/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_State_Admin

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Earthview Environmental Inc.

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$38,000.00

Total Budget

\$38,000.00

\$38,000.00

Total Obligated

\$38,000.00

\$38,000.00

Total Funds Drawdown

\$15,549.00

\$15,549.00

Program Funds Drawdown

\$15,549.00

\$15,549.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$15,549.00

\$15,549.00

 Earthview Environmental Inc.

\$15,549.00

\$15,549.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Environmental Review of proposed watershed improvements structures.

Location Description:

Earthview Environmental

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRADM-226-181B
Activity Title: Earthview Env. Beaver Creek

Activity Category:

Administration

Project Number:

08D2_State_Admin

Projected Start Date:

10/22/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_State_Admin

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Earthview Environmental Inc.

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$1,199.00	\$9,978.00
Program Funds Drawdown	\$1,199.00	\$9,978.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,978.00	\$18,757.00
Earthview Environmental Inc.	\$9,978.00	\$18,757.00
Match Contributed	\$0.00	\$0.00

Activity Description:

TA Assistance

Location Description:

Earthview Environmental in Coralville, IA (Beaver Creek)

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRADM-226-181C
Activity Title:	Earthview Env. Chequest Creek

Activity Category:

Administration

Project Number:

08D2_State_Admin

Projected Start Date:

10/22/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_State_Admin

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Earthview Environmental Inc.

Overall

	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$24,999.00
Total Budget	\$0.00	\$24,999.00
Total Obligated	\$0.00	\$24,999.00
Total Funds Drawdown	\$2,207.00	\$24,985.00
Program Funds Drawdown	\$2,207.00	\$24,985.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,207.00	\$24,985.00
Earthview Environmental Inc.	\$2,207.00	\$24,985.00
Match Contributed	\$0.00	\$0.00

Activity Description:

TA Assistance

Location Description:

Earthview Environmental in Coralville, IA (Chequest Creek)

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRADM-226-1810

Activity Title: Earthview Env. Otter Creek

Activity Category:

Administration

Project Number:

08D2_State_Admin

Projected Start Date:

10/22/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_State_Admin

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Earthview Environmental Inc.

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$15,000.00

Total Budget

\$0.00

\$15,000.00

Total Obligated

\$0.00

\$15,000.00

Total Funds Drawdown

\$1,623.00

\$14,995.00

Program Funds Drawdown

\$1,623.00

\$14,995.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,623.00

\$14,995.00

Earthview Environmental Inc.

\$1,623.00

\$14,995.00

Match Contributed

\$0.00

\$0.00

Activity Description:

TA Assistance

Location Description:

Earthview Environmental in Coralville. IA (Otter Creek)

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRADM-227-181
Activity Title: Iowa Association of Regional Councils

Activity Category:

Administration

Project Number:

08D2_State_Admin

Projected Start Date:

05/01/2014

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_State_Admin

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Iowa Association of Regional Councils

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$252,030.00
Total Budget	\$252,030.00	\$252,030.00
Total Obligated	\$252,030.00	\$252,030.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Complete on-site inspections and review of rental fiels of funded units once per year.

Location Description:

Iowa Association of Regional Councils in Altoona, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08D2_StateAdmin

Activity Title: 08D2_StateAdmin

Activity Category:

Administration

Project Number:

08D2_State_Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_State_Admin

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Iowa Department of Economic Development

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$13,652,374.00

Total Budget

(\$5,992,560.00)

\$13,652,374.00

Total Obligated

(\$5,992,560.00)

\$13,701,874.00

Total Funds Drawdown

\$373,895.00

\$6,946,635.79

Program Funds Drawdown

\$373,895.00

\$6,946,635.79

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$373,895.00

\$6,946,635.79

Iowa Department of Economic Development

\$373,895.00

\$6,946,635.79

Match Contributed

\$0.00

\$0.00

Activity Description:

Administrative and planning functions for the disaster grant.
Budget changed to add new activity under this project.
Budget changed to add new contract under this project. 07/08/13
Budget changed to add new contracts under this project 12/05/13.
Budget decrease by \$38,000 to set up 08-DRADM-226-181. 05/08/14.
Budget decrease due approval of Action Plan amendment #17.
Budget decrease by \$252,030 for 08-DRADM-227 new contract.
Decreased budget by \$49,500 for 08-DRADM-228 new contract.

Location Description:

200 E. Grand Ave. Des Moines, Iowa 50309

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
