

Grantee: State of Iowa

Grant: B-08-DF-19-0001

July 1, 2009 thru September 30, 2009 Performance Report

Grant Number:

B-08-DF-19-0001

Obligation Date:

09/23/2008

Grantee Name:

State of Iowa

Award Date:**Grant Amount:**

\$156,690,815.00

Contract End Date:**Grant Status:**

Active

Review by HUD:

Submitted - Await for Review

Submitted By:

No Submitter Found

Disasters:

Declaration Number

FEMA-1763-DR-IA

Plan Description:

In the late spring and early summer of 2008, the State of Iowa suffered through a series of disastrous events, tornados followed by record-breaking floods. In some cases, the same community was hit by both events. Also, in some Iowa communities the 2008 flood crested 8 feet higher than the flood of 1993. Among the larger communities, Cedar Rapids, Iowas second-largest city, was especially hard hit. It is estimated that 1300 blocks in Cedar Rapids were flooded to the point that repair/rehabilitation will be difficult to impossible in many of those areas. It is estimated that, statewide, over 21,000 housing units have been damaged, with over 4200 of those destroyed or suffering major structural damage. Also, an estimated 2400 businesses were damaged physically, and another 3000+ have suffered economic losses. It is quite clear that FEMA and SBA assistance will not come close to covering all of the uninsured costs associated with the damage.

Recovery Needs:

A. Housing repair/rehabilitation, homebuyer assistance, and interim mortgage assistance.

Homes not slated for buyouts will receive assistance to make needed repairs and rehabilitation. Households whose homes were destroyed or damaged beyond reasonable repair will be offered assistance on the down payment for replacement housing. Households who are within buyout areas will be offered assistance to maintain mortgages that would otherwise go into default, during the period before the buyout occurs.

Allocation for Activity: \$57,518,337 will be allocated to this activity. Based on local need, each applicant will determine amounts to be spent among the sub-activities.

B. Lead Hazard/Lead-Based Paint Abatement Training

This allocation will fund training for contractors and other professionals involved with lead hazard/lead-based paint abatement. Building capacity for this throughout the disaster recovery area is a critical need.

Allocation for Activity: \$250,000 will be allocated to this activity.

C. Housing Buyouts FEMA Match

CDBG funds will be used as the 15% local match required for the FEMA home buyouts in flood-prone areas.

Allocation for Activity: \$20 million will be allocated to this activity

D. New Housing Production

Assistance will be provided to developers of new affordable rental and owner-occupied housing. These units will

replace housing lost due to the disaster. The assistance may also be used for streets, sewer and water extensions linked to development of replacement housing.

Allocation for Activity: \$23,035,737 will be allocated to this activity

E. Small Business Stimulus

Business owners suffering physical damage or economic loss will be offered forgivable loans up to \$50,000. The purpose of these loans is to provide working capital to help ensure business survival.

Allocation for Activity: \$15 million will be allocated to this activity.

F. Public Infrastructure - Match for FEMA Hazard Mitigation Projects

CDBG funds will be used as the 15% local match required for infrastructure projects funded under the FEMA Hazard Mitigation Program.

Allocation for Activity: \$16 million will be allocated to this activity

G. Public Infrastructure - Non-FEMA

This assistance is for projects that FEMA or other sources cannot fund, but which are nevertheless critical to recovery. Examples include damaged water and sewer systems, storm drainage, levees, roads and bridges.

Allocation for Activity: \$15.75 million will be allocated to this activity

H. Disaster REcovery Case Management

The primary purpose of the Disaster Recovery Case Management activity is to ensure that all lowans receive the necessary assistance and access to resources to recover from disaster. Case advocates will establish one-on-one relationships with individual clients impacted, to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal.

Allocation for Activity: \$1,302,200 will be allocated to this activity

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$95,324,706.00
Total CDBG Program Funds Budgeted	N/A	\$95,324,706.00
Program Funds Drawdown	\$3,332,723.84	\$28,091,065.84
Obligated CDBG DR Funds	\$22,014,335.00	\$70,591,720.00
Expended CDBG DR Funds	\$3,332,723.84	\$28,122,436.84
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Minimum Overall Benefit Percentage	\$50.00	\$78.15
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$23,503,622.25	\$199,279.00
Limit on Admin/Planning	\$7,834,540.75	\$2,518,301.18
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Home repair and homebuyer assistance programs are progressing, with additional funds being awarded to those areas that are demonstrating need. Awards for new construction of single family units have been made, and construction has begun in most communities awarded funds, with eighty-five units in Cedar Rapids already constructed and sold.

Several Infrastructure projects were awarded in the last quarter, but no draws have been made. The projects will become more active in the near future.

Many awards for the FEMA match for home buyouts have been made, with no draws during the quarter. This area will become more active in the near future, also.

Case Management services are continuing and training on Lead Hazard work is also proceeding.

Project Summary

Project #, Project Title	This Report Period		To Date	
	Project Funds Budgeted	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08-DF Admin Local, Admin - Local	\$3,133,816.00	\$118,007.00	\$3,133,816.00	\$413,946.00
08-DF Admin State, Admin - State	\$4,700,725.00	\$596,721.18	\$4,700,725.00	\$2,072,884.18
08-DF Pub Facilities/Services, Public Facilities/Services	\$33,052,200.00	\$137,460.00	\$33,052,200.00	\$199,279.00
08-DF-EconDev, Economic Development	\$16,000,000.00	\$90,345.00	\$16,000,000.00	\$14,877,768.00
08-DF-Housing, Housing	\$99,804,074.00	\$2,390,190.66	\$99,804,074.00	\$10,527,188.66
9999, Restricted Balance	\$0.00	\$0.00	\$0.00	\$0.00

Activities

Grantee Activity Number: 08-CaseMgt

Activity Title: Case Management

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

08-DF Pub Facilities/Services

Project Title:

Public Facilities/Services

Projected Start Date:

01/01/2009

Projected End Date:

12/31/2010

National Objective:

Urgent Need

Responsible Organization:

Rebuild Iowa Office

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$1,302,200.00
Total CDBG Program Funds Budgeted	N/A	\$1,302,200.00
Program Funds Drawdown	\$137,460.00	\$199,279.00
Obligated CDBG DR Funds	\$0.00	\$1,302,200.00
Expended CDBG DR Funds	\$137,460.00	\$199,279.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Case advocates will establish one-on-one relationships with individual clients impacted by the disaster to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal.

Location Description:

Funding was granted to eight agencies to cover Disaster Recovery Case Management services to clients within their service areas. These agencies cover various counties as part of their service area as can be seen in the below table.

Agency
Primary Counties served
American Red Cross &ndash Central Iowa Chapter
Polk
Clayton County Food Shelf
Clayton
Des Moines County Agricultural Extension
Des Moines
Lutheran Services of Iowa
Black Hawk, Bremer, Buchanan, Cerro Gordo, Chickasaw, Franklin, , Scott
United Way of East Central Iowa
Linn
United Way of Johnson County
Johnson
United Way of Muscatine
Louisa, Muscatine
United Way of Northwest Iowa
Webster, Wright

Activity Progress Narrative:

These agencies were able to provide 6,853 hours of case management to 5,329 eligible clients under the CDBG criteria. All of these clients were adversely affected by the 2008 disasters and specifically had housing issues for which they needed case management services. It should be noted that this represents only a portion of all cases through the case management system as the services rendered to many clients are not eligible for reimbursement under the CDBG funding guidelines. The case advocates and case managers divided their time doing many aspects within the scope of work provide under this grant. Table

3 breaks down various activities and the estimated time spent on each as reported by the agencies.

Table 3

Specific Activity

Percentage of time spent

Intake/Prioritization

20

Research and assess available resources

15

Client meetings and plan development

40

Verify information

10

Training

5

Serve as Community Liaison

5

CAN entry

5

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	756	756	0/0	5329/5185	5329/5185

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-001-105

Activity Title: Cedar Rapids SmBusinessAssist UN

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

08-DF-EconDev

Projected Start Date:

09/23/2008

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

12/31/2009

Responsible Organization:

City of Cedar Rapids

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$15,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$15,000,000.00
Program Funds Drawdown	\$90,345.00	\$14,877,768.00
Obligated CDBG DR Funds	\$212,577.00	\$15,000,000.00
Expended CDBG DR Funds	\$90,345.00	\$14,877,768.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Assistance to small businesses in recovering from flooding.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Revision to total number of businesses assisted, to 392. Over-reporting by subrecipient in last quarter.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of Businesses	0	0	-33	0/0	0/0	392/225

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRB-001-181

Activity Title: Cedar Rapids Bus Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

N/A

Responsible Organization:

City of Cedar Rapids

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$300,000.00
Total CDBG Program Funds Budgeted	N/A	\$300,000.00
Program Funds Drawdown	\$15,601.00	\$102,895.00
Obligated CDBG DR Funds	\$87,423.00	\$300,000.00
Expended CDBG DR Funds	\$15,601.00	\$102,895.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

administrative services continue

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-001-181

Activity Title: Black Hawk Co. Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2008

National Objective:

N/A

Responsible Organization:

Black Hawk County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$51,783.00
Total CDBG Program Funds Budgeted	N/A	\$51,783.00
Program Funds Drawdown	\$5,273.00	\$24,288.00
Obligated CDBG DR Funds	\$0.00	\$39,167.00
Expended CDBG DR Funds	\$5,273.00	\$23,195.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:

Administrative work continues.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-001-872

Activity Title: Black Hawk Co - SFNC

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2009

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2009

Responsible Organization:

Black Hawk County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$625,424.00
Total CDBG Program Funds Budgeted	N/A	\$625,424.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Location Description:

Black Hawk County

Activity Progress Narrative:

3 units are under construction in Waverly (2) and Parkersburg (1). There are 20 approved applicants (7/13) and 5 units have been pre-sold (2/3)

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/12

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-001-971
Activity Title:	Black Hawk Co. RepairRehab LMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
09/23/2008

Projected End Date:
12/31/2009

National Objective:
Low/Mod

Responsible Organization:
Black Hawk County

Overall	Jul 1 thru Sep 30, 2009	To Date
Total Projected Budget from All Sources	N/A	\$1,347,455.00
Total CDBG Program Funds Budgeted	N/A	\$1,347,455.00
Program Funds Drawdown	\$0.00	\$22,430.00
Obligated CDBG DR Funds	\$0.00	\$1,347,455.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	4/21

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-001-972

Activity Title: Black Hawk Co. RepairRehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

Black Hawk County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$300,000.00
Total CDBG Program Funds Budgeted	N/A	\$300,000.00
Program Funds Drawdown	\$22,117.00	\$22,117.00
Obligated CDBG DR Funds	\$0.00	\$300,000.00
Expended CDBG DR Funds	\$22,117.00	\$22,117.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 1 unit in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	-1	0/0	0/0	3/5

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-001-991
Activity Title:	Black Hawk Co. IMA - UN

Activity Category:

Homeownership Assistance (with waiver only)

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

Black Hawk County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$93,000.00
Total CDBG Program Funds Budgeted	N/A	\$93,000.00
Program Funds Drawdown	\$13,000.00	\$13,000.00
Obligated CDBG DR Funds	\$0.00	\$93,000.00
Expended CDBG DR Funds	\$13,000.00	\$13,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:

An additional 2 units have been submitted for this program during the last quarter.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of Households benefitting	0	0	2	0/0	0/0	2/31

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-002-181

Activity Title: Cerro Gordo Co. Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

N/A

Responsible Organization:

Cerro Gordo County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$39,477.00
Total CDBG Program Funds Budgeted	N/A	\$39,477.00
Program Funds Drawdown	\$10,127.00	\$17,267.00
Obligated CDBG DR Funds	\$0.00	\$31,866.00
Expended CDBG DR Funds	\$10,127.00	\$48,738.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Administrative work continues.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-002-971
Activity Title:	Cerro Gordo Co. Repair/Rehab LMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
09/23/2008

Projected End Date:
12/31/2009

National Objective:
Low/Mod

Responsible Organization:
Cerro Gordo County

Overall	Jul 1 thru Sep 30, 2009	To Date
Total Projected Budget from All Sources	N/A	\$1,035,244.00
Total CDBG Program Funds Budgeted	N/A	\$1,035,244.00
Program Funds Drawdown	\$71,723.00	\$71,723.00
Obligated CDBG DR Funds	\$0.00	\$1,030,376.00
Expended CDBG DR Funds	\$71,723.00	\$71,723.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

An additional 4 units have been submitted for this program during the last quarter.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	4	0/0	0/0	11/28

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-002-972

Activity Title: Cerro Gordo Co. Repair/Rehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

Cerro Gordo County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$409,928.00
Total CDBG Program Funds Budgeted	N/A	\$409,928.00
Program Funds Drawdown	\$49,565.00	\$65,437.00
Obligated CDBG DR Funds	\$0.00	\$257,321.00
Expended CDBG DR Funds	\$49,565.00	\$65,437.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

An additional 3 units have been submitted for this program during the last quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	3	0/0	0/0	7/22

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-002-975
Activity Title:	Cerro Gordo Co. JSE LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2009

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

Cerro Gordo county

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$124,995.00
Total CDBG Program Funds Budgeted	N/A	\$124,995.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

An additional 1 unit has been submitted for this program during the last quarter.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of Households benefitting	0	0	1	0/0	0/5	1/5

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-002-976

Activity Title: Cerro Gordo Co. JSE-UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/28/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

Cerro Gordo County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$74,997.00
Total CDBG Program Funds Budgeted	N/A	\$74,997.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI , to pre-flood condition.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 1 unit in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	-1	0/0	0/0	-1/1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-003-181

Activity Title: Cass Co. Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

N/A

Responsible Organization:

Cass County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$9,967.00
Total CDBG Program Funds Budgeted	N/A	\$9,967.00
Program Funds Drawdown	\$4,485.00	\$9,967.00
Obligated CDBG DR Funds	\$0.00	\$9,967.00
Expended CDBG DR Funds	\$4,485.00	\$9,967.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Administrative work continues.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-003-971

Activity Title: Cass Co. Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

Cass County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$330,000.00
Total CDBG Program Funds Budgeted	N/A	\$330,000.00
Program Funds Drawdown	\$130,228.00	\$192,619.00
Obligated CDBG DR Funds	\$0.00	\$330,000.00
Expended CDBG DR Funds	\$130,228.00	\$192,619.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	18/5

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-003-972
Activity Title:	Cass Co. Repair/Rehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

Cass County

Overall	Jul 1 thru Sep 30, 2009	To Date
Total Projected Budget from All Sources	N/A	\$60,000.00
Total CDBG Program Funds Budgeted	N/A	\$60,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$60,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

An additional 1 unit has been submitted for this program during the last quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	1	0/0	0/0	2/1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-004-181

Activity Title: Dubuque Co. Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

N/A

Responsible Organization:

Dubuque County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$63,493.00
Total CDBG Program Funds Budgeted	N/A	\$63,493.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$63,493.00	\$63,493.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-004-872
Activity Title:	Dubuque Co. SFNP - UN

Activity Category:
Construction of new housing

Activity Status:
Under Way

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
06/02/2009

Projected End Date:
12/31/2009

National Objective:
Urgent Need

Responsible Organization:
Dubuque County

Overall	Jul 1 thru Sep 30, 2009	To Date
Total Projected Budget from All Sources	N/A	\$1,148,080.00
Total CDBG Program Funds Budgeted	N/A	\$1,148,080.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$1,148,080.00	\$1,148,080.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 20 single family housing units.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

City of Dyersville - 13 units under construction; 14 sold; 16 approved applicants.
City of Wapello - 4 units out to bid.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/20

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-004-971

Activity Title: Dubuque Co. Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

Dubuque County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$1,317,536.00
Total CDBG Program Funds Budgeted	N/A	\$1,317,536.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$1,317,536.00	\$1,317,536.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 4 units in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	-4	0/0	0/0	1/21

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-004-972

Activity Title: Dubuque Co. Repair/Rehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

Dubuque County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources

N/A

\$300,000.00

Total CDBG Program Funds Budgeted

N/A

\$300,000.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$300,000.00

\$300,000.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-004-981

Activity Title: Dubuque Co. HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

Dubuque County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$190,299.00
Total CDBG Program Funds Budgeted	N/A	\$190,299.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$190,299.00	\$190,299.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-004-991
Activity Title:	Dubuque Co. IMA UN

Activity Category:
Homeownership Assistance (with waiver only)

Activity Status:
Under Way

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
09/23/2008

Projected End Date:
12/31/2009

National Objective:
Urgent Need

Responsible Organization:
Dubuque County

Overall	Jul 1 thru Sep 30, 2009	To Date
Total Projected Budget from All Sources	N/A	\$95,149.00
Total CDBG Program Funds Budgeted	N/A	\$95,149.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$95,149.00	\$95,149.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 2 units in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	-2	-2	0/0	-2/0	0/31

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-181

Activity Title: Linn Co. Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

N/A

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$134,183.00
Total CDBG Program Funds Budgeted	N/A	\$134,183.00
Program Funds Drawdown	\$10,664.00	\$18,112.00
Obligated CDBG DR Funds	\$105,165.00	\$134,183.00
Expended CDBG DR Funds	\$10,664.00	\$18,112.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Administrative work continues.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-872

Activity Title: Linn Co - SFNC UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

07/02/2009

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2009

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$3,731,160.00
Total CDBG Program Funds Budgeted	N/A	\$3,731,160.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$3,731,160.00	\$3,731,160.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 66 single family housing units in the area.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

No progress on construction or units sold reported as of September 30.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/66

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-005-971
Activity Title:	Linn Co. RepairRehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

Linn County

Overall	Jul 1 thru Sep 30, 2009	To Date
Total Projected Budget from All Sources	N/A	\$362,287.00
Total CDBG Program Funds Budgeted	N/A	\$362,287.00
Program Funds Drawdown	\$44,577.00	\$48,075.00
Obligated CDBG DR Funds	(\$575,003.00)	\$362,287.00
Expended CDBG DR Funds	\$44,577.00	\$48,075.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for LMI homeowners.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 16 units in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	-16	0/0	0/0	1/6

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-972

Activity Title: Linn Co - RepairRehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$420,000.00
Total CDBG Program Funds Budgeted	N/A	\$420,000.00
Program Funds Drawdown	\$4,827.00	\$5,495.00
Obligated CDBG DR Funds	\$185,678.00	\$420,000.00
Expended CDBG DR Funds	\$4,827.00	\$5,495.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 4 units in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	-4	0/0	0/0	0/7

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-975

Activity Title: Linn Co. - JSE LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$712,481.00
Total CDBG Program Funds Budgeted	N/A	\$712,481.00
Program Funds Drawdown	\$18,253.00	\$18,253.00
Obligated CDBG DR Funds	\$712,481.00	\$712,481.00
Expended CDBG DR Funds	\$18,253.00	\$18,253.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for LMI homeowners up to pre-flood condition

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

An additional 4 units have been submitted for this program during the last quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	4	0/0	0/0	4/19

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-976

Activity Title: Linn Co. - JSE UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$187,500.00
Total CDBG Program Funds Budgeted	N/A	\$187,500.00
Program Funds Drawdown	\$2,037.00	\$2,037.00
Obligated CDBG DR Funds	\$187,500.00	\$187,500.00
Expended CDBG DR Funds	\$2,037.00	\$2,037.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for homeowners of 80-100% of Median Income up to pre-flood condition.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/5

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-981

Activity Title: Linn Co. - HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$660,000.00
Total CDBG Program Funds Budgeted	N/A	\$660,000.00
Program Funds Drawdown	\$38,233.00	\$38,786.00
Obligated CDBG DR Funds	\$549,730.00	\$660,000.00
Expended CDBG DR Funds	\$38,233.00	\$38,786.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 1 unit in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	-1	0/0	0/0	2/11

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-982

Activity Title: Linn Co. - HBA UN

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2009

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$372,466.00
Total CDBG Program Funds Budgeted	N/A	\$372,466.00
Program Funds Drawdown	\$35,303.00	\$35,687.00
Obligated CDBG DR Funds	\$344,899.00	\$372,466.00
Expended CDBG DR Funds	\$35,303.00	\$35,687.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 3 units in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	-3	0/0	0/0	1/7

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-992

Activity Title: Linn Co. - IMA - UN

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2009

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$42,000.00
Total CDBG Program Funds Budgeted	N/A	\$42,000.00
Program Funds Drawdown	\$1,851.00	\$1,851.00
Obligated CDBG DR Funds	(\$26,918.00)	\$42,000.00
Expended CDBG DR Funds	\$1,851.00	\$1,851.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 2 units in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	-2	-2	0/0	-1/0	1/14

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-006-181

Activity Title: Union Co. Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

N/A

Responsible Organization:

Union County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources

N/A

\$17,771.00

Total CDBG Program Funds Budgeted

N/A

\$17,771.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$17,771.00

\$17,771.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

General administrative services

Location Description:

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-006-971
Activity Title:	Union Co. - Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

Union County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$597,509.00
Total CDBG Program Funds Budgeted	N/A	\$597,509.00
Program Funds Drawdown	\$20,378.00	\$20,378.00
Obligated CDBG DR Funds	\$597,509.00	\$597,509.00
Expended CDBG DR Funds	\$20,378.00	\$20,378.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

Location Description:

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

Activity Progress Narrative:

Project delivery costs are only charges so far.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/10

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-006-972

Activity Title: Union Co. Repair/Rehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

Union County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$120,000.00
Total CDBG Program Funds Budgeted	N/A	\$120,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$143,502.00	\$143,502.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

Location Description:

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-006-981

Activity Title: Union Co. HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

Union County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources

N/A

\$84,414.00

Total CDBG Program Funds Budgeted

N/A

\$84,414.00

Program Funds Drawdown

\$0.00

\$0.00

Obligated CDBG DR Funds

\$84,414.00

\$84,414.00

Expended CDBG DR Funds

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

Location Description:

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-006-991

Activity Title: Union Co. IMA UN

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2009

Responsible Organization:

Union County

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$42,206.00
Total CDBG Program Funds Budgeted	N/A	\$42,206.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$42,206.00	\$42,206.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

Location Description:

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-007-972
Activity Title:	Cedar Falls Repair/Rehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

Cedar Falls

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$120,000.00
Total CDBG Program Funds Budgeted	N/A	\$120,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$18,128.00)	\$120,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

Location Description:

City of Cedar Falls

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-008-181
Activity Title:	Cedar Rapids Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

N/A

Responsible Organization:

Cedar Rapids

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$524,615.00
Total CDBG Program Funds Budgeted	N/A	\$524,615.00
Program Funds Drawdown	\$20,803.00	\$164,916.00
Obligated CDBG DR Funds	\$160,000.00	\$524,615.00
Expended CDBG DR Funds	\$20,803.00	\$166,009.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Administrative work continues.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-008-872
Activity Title:	Cedar Rapids SFNC UN

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

05/11/2009

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

City of Cedar Rapids

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$7,840,000.00
Total CDBG Program Funds Budgeted	N/A	\$7,840,000.00
Program Funds Drawdown	\$202,916.00	\$202,916.00
Obligated CDBG DR Funds	\$7,840,000.00	\$7,840,000.00
Expended CDBG DR Funds	\$202,916.00	\$202,916.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construct 178 new single family housing units in the city of Cedar Rapids.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

184 units are under construction, with 85 completed and sold. There is an approved applicant list of 261.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	85	0/0	0/0	85/178

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-008-975

Activity Title: Cedar Rapids JSE LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

Cedar Rapids

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$11,001,943.00
Total CDBG Program Funds Budgeted	N/A	\$11,001,943.00
Program Funds Drawdown	\$795,277.00	\$5,563,618.00
Obligated CDBG DR Funds	\$0.00	\$11,001,943.00
Expended CDBG DR Funds	\$795,277.00	\$5,586,048.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 7 units in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	-7	0/0	0/0	346/779

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-008-976
Activity Title:	Cedar Rapids JSE UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
09/23/2008

Projected End Date:
12/31/2009

National Objective:
Urgent Need

Responsible Organization:
Cedar Rapids

Overall	Jul 1 thru Sep 30, 2009	To Date
Total Projected Budget from All Sources	N/A	\$2,279,944.00
Total CDBG Program Funds Budgeted	N/A	\$2,279,944.00
Program Funds Drawdown	\$209,242.00	\$739,939.00
Obligated CDBG DR Funds	\$0.00	\$2,279,944.00
Expended CDBG DR Funds	\$209,242.00	\$739,939.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI , to pre-flood condition.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 2 units in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	-2	0/0	0/0	77/135

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-008-981

Activity Title: Cedar Rapids HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

Cedar Rapids

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$3,827,271.00
Total CDBG Program Funds Budgeted	N/A	\$3,827,271.00
Program Funds Drawdown	\$34,619.00	\$1,182,369.00
Obligated CDBG DR Funds	\$0.00	\$3,827,271.00
Expended CDBG DR Funds	\$34,619.00	\$1,181,093.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

An additional 3 units have been submitted for this program during the last quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	3	0/0	0/0	61/241

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-008-982
Activity Title:	Cedar Rapids HBA UN

Activity Category:

Homeownership Assistance (with waiver only)

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

Cedar Rapids

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$893,761.00
Total CDBG Program Funds Budgeted	N/A	\$893,761.00
Program Funds Drawdown	\$729.00	\$599,556.00
Obligated CDBG DR Funds	\$0.00	\$893,761.00
Expended CDBG DR Funds	\$729.00	\$599,556.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

An additional 3 units have been submitted for this program during the last quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	0	3	0/0	0/0	3/51

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-008-992
Activity Title:	Cedar Rapids IMA UN

Activity Category:
Homeownership Assistance (with waiver only)

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2009

Responsible Organization:
City of Cedar Rapids

Overall	Jul 1 thru Sep 30, 2009	To Date
Total Projected Budget from All Sources	N/A	\$227,855.00
Total CDBG Program Funds Budgeted	N/A	\$227,855.00
Program Funds Drawdown	\$0.00	\$222,443.00
Obligated CDBG DR Funds	\$0.00	\$227,855.00
Expended CDBG DR Funds	\$0.00	\$223,719.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

An additional 31 units have been submitted for this program during the last quarter.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of Households benefitting	0	0	31	0/0	0/0	186/139

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-009-181

Activity Title: Des Moines Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

N/A

Responsible Organization:

City of Des Moines

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources

N/A

\$43,009.00

Total CDBG Program Funds Budgeted

N/A

\$43,009.00

Program Funds Drawdown

\$34,329.00

\$34,329.00

Obligated CDBG DR Funds

\$10,061.00

\$34,329.00

Expended CDBG DR Funds

\$34,329.00

\$34,329.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

General administrative services.

Location Description:

City of Des Moines

Activity Progress Narrative:

Administrative work continues.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-009-871

Activity Title: Des Moines SFNC UN

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

06/01/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

City of Des Moines

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$493,000.00
Total CDBG Program Funds Budgeted	N/A	\$493,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$493,000.00	\$493,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of 13 new single family housing units in the city of Des Moines

Location Description:

City of Des Moines

Activity Progress Narrative:

Ten units are under construction, with all ten pre-sold to 10 approved applicants.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/13

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-009-971

Activity Title: Des Moines Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

City of Des Moines

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$1,328,638.00
Total CDBG Program Funds Budgeted	N/A	\$1,328,638.00
Program Funds Drawdown	\$276,754.00	\$276,754.00
Obligated CDBG DR Funds	\$0.00	\$916,339.00
Expended CDBG DR Funds	\$276,754.00	\$276,754.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

Location Description:

City of Des Moines

Activity Progress Narrative:

Work continues on the 30 units previously reported.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	30/41

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-009-972

Activity Title: Des Moines Repair/Rehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

City of Des Moines

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$201,306.00
Total CDBG Program Funds Budgeted	N/A	\$201,306.00
Program Funds Drawdown	\$87,396.00	\$87,396.00
Obligated CDBG DR Funds	\$0.00	\$201,306.00
Expended CDBG DR Funds	\$87,396.00	\$87,396.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

Location Description:

City of Des Moines

Activity Progress Narrative:

work continues on the eight units already reported.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	8/7

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-010-181

Activity Title: Iowa City Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

N/A

Responsible Organization:

City of Iowa City

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$70,034.00
Total CDBG Program Funds Budgeted	N/A	\$70,034.00
Program Funds Drawdown	\$16,725.00	\$29,982.00
Obligated CDBG DR Funds	\$44,753.00	\$70,034.00
Expended CDBG DR Funds	\$16,725.00	\$29,982.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Iowa City

Activity Progress Narrative:

Administrative work continues.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-010-872

Activity Title: Iowa City SFNC UN

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

03/01/2009

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

City of Iowa City

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$2,237,640.00
Total CDBG Program Funds Budgeted	N/A	\$2,237,640.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$2,237,640.00	\$2,237,640.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construct 40 new single family housing units in the City of Iowa city

Location Description:

City of Iowa City

Activity Progress Narrative:

34 units are under construction with 30 approved applicants and 29 units pre-sold.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/40

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-010-971

Activity Title: Iowa City Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

City of Iowa City

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$608,030.00
Total CDBG Program Funds Budgeted	N/A	\$608,030.00
Program Funds Drawdown	\$59,967.00	\$406,023.00
Obligated CDBG DR Funds	\$0.00	\$608,030.00
Expended CDBG DR Funds	\$59,967.00	\$406,023.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for LMI homeowners.

Location Description:

City of Iowa City

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 2 units in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	-2	0/0	0/0	6/7

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-010-972
Activity Title:	Iowa City Repair/Rehab UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
09/23/2008

Projected End Date:
12/31/2009

National Objective:
Urgent Need

Responsible Organization:
City of Iowa City

Overall	Jul 1 thru Sep 30, 2009	To Date
Total Projected Budget from All Sources	N/A	\$435,350.00
Total CDBG Program Funds Budgeted	N/A	\$435,350.00
Program Funds Drawdown	\$76,778.00	\$248,499.00
Obligated CDBG DR Funds	\$0.00	\$435,350.00
Expended CDBG DR Funds	\$76,778.00	\$248,399.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

Location Description:

City of Iowa City

Activity Progress Narrative:

The QPR report for the quarter ending 6-30-09 contained units that were not yet awarded. The reduction of 2 units in this report adjusts the actual units reported to the correct figure.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	-2	0/0	0/0	4/1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-010-975

Activity Title: Iowa City JSE LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

City of Iowa City

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$50,000.00
Total CDBG Program Funds Budgeted	N/A	\$50,000.00
Program Funds Drawdown	\$65.00	\$28,025.00
Obligated CDBG DR Funds	\$0.00	\$50,000.00
Expended CDBG DR Funds	\$65.00	\$28,025.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition.

Location Description:

City of Iowa City

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/2

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-011-181
Activity Title:	Waterloo Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

N/A

Responsible Organization:

City of Waterloo

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$38,233.00
Total CDBG Program Funds Budgeted	N/A	\$38,233.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$25,633.00	\$38,233.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Waterloo

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-011-872

Activity Title: Waterloo SFNC UN

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

05/20/2009

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

City of Waterloo

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$1,256,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,256,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$1,256,000.00	\$1,256,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of 22 new single family housing units in the City of Waterloo.

Location Description:

City of Waterloo

Activity Progress Narrative:

Nine units are under construction; two units are completed and one is sold. There are 12 approved applicants, and 12 pre-sold units.

Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected		
	Low	Mod		Low	Mod	Total
# of housing units	0	0	1	0/0	0/0	1/22

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-011-971

Activity Title: Waterloo Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Low/Mod

Responsible Organization:

City of Waterloo

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$508,565.00
Total CDBG Program Funds Budgeted	N/A	\$508,565.00
Program Funds Drawdown	\$155,875.00	\$177,994.00
Obligated CDBG DR Funds	\$53,713.00	\$508,565.00
Expended CDBG DR Funds	\$155,875.00	\$177,994.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

Location Description:

City of Waterloo

Activity Progress Narrative:

An additional 2 units have been submitted for this program during the last quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	2	0/0	0/0	3/8

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-011-972

Activity Title: Waterloo Repair/Rehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

Urgent Need

Responsible Organization:

City of Waterloo

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$60,000.00
Total CDBG Program Funds Budgeted	N/A	\$60,000.00
Program Funds Drawdown	\$17,239.00	\$32,946.00
Obligated CDBG DR Funds	(\$53,713.00)	\$60,000.00
Expended CDBG DR Funds	\$17,239.00	\$32,946.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

Location Description:

City of Waterloo

Activity Progress Narrative:

An additional 1 unit has been submitted for this program during the last quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	1	0/0	0/0	1/1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-LHR_Training
Activity Title:	Lead Hazard/Lead-Based Paint Abatement Training

Activity Category:

Capacity building for nonprofit or public entities

Project Number:

08-DF-Housing

Projected Start Date:

01/01/2009

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Responsible Organization:

Iowa Department of Economic Development

Overall	Jul 1 thru Sep 30, 2009	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total CDBG Program Funds Budgeted	N/A	\$250,000.00
Program Funds Drawdown	\$21,241.66	\$114,359.66
Obligated CDBG DR Funds	\$0.00	\$250,000.00
Expended CDBG DR Funds	\$21,241.66	\$114,359.66
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Training for contractors and other professionals involved with lead hazard/lead-based paint abatement. Building capacity for this throughout the disaster recovery area is a critical need.

Location Description:

State of Iowa - various training locations

Activity Progress Narrative:

An additional 43 persons/organizations were training in lead safe construction, bringing the total to date to 192.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Non-business Organizations	0	0	43	0/0	0/0	192/100

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-State_Admin

Activity Title: 08-DF State_Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin State

Project Title:

Admin - State

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2009

National Objective:

N/A

Responsible Organization:

Iowa Department of Economic Development

Overall

Jul 1 thru Sep 30, 2009

To Date

Total Projected Budget from All Sources	N/A	\$4,700,725.00
Total CDBG Program Funds Budgeted	N/A	\$4,700,725.00
Program Funds Drawdown	\$596,721.18	\$2,072,884.18
Obligated CDBG DR Funds	\$450,725.00	\$4,700,725.00
Expended CDBG DR Funds	\$596,721.18	\$2,072,884.18
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds for state administration of disaster recovery activities.

Location Description:

Des Moines, Iowa

Activity Progress Narrative:

Planning, budgeting, contracting, reporting and other administrative functions are keeping us busy.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
