

Grantee: State of Iowa

Grant: B-08-DF-19-0001

July 1, 2010 thru September 30, 2010 Performance Report

Grant Number:

B-08-DF-19-0001

Obligation Date:

09/23/2008

Grantee Name:

State of Iowa

Award Date:**Grant Amount:**

\$156,690,815.00

Contract End Date:**Grant Status:**

Active

Review by HUD:

Reviewed and Approved

QPR Contact:

Linda Jean bishop

Disasters:**Declaration Number**

FEMA-1763-DR-IA

Narratives**Disaster Damage:**

In the late spring and early summer of 2008, the State of Iowa suffered through a series of disastrous events, tornados followed by record-breaking floods. In some cases, the same community was hit by both events. Also, in some Iowa communities the 2008 flood crested 8 feet higher than the flood of 1993. Among the larger communities, Cedar Rapids, Iowa's second-largest city, was especially hard hit. It is estimated that 1300 blocks in Cedar Rapids were flooded to the point that repair/rehabilitation will be difficult to impossible in many of those areas. It is estimated that, statewide, over 21,000 housing units have been damaged, with over 4200 of those destroyed or suffering major structural damage. Also, an estimated 2400 businesses were damaged physically, and another 3000+ have suffered economic losses. It is quite clear that FEMA and SBA assistance will not come close to covering all of the uninsured costs associated with the damage.

Recovery Needs:

A. Housing repair/rehabilitation, homebuyer assistance, and interim mortgage assistance. Homes not slated for buyouts will receive assistance to make needed repairs and rehabilitation. Households whose homes were destroyed or damaged beyond reasonable repair will be offered assistance on the down payment for replacement housing. Households who are within buyout areas will be offered assistance to maintain mortgages that would otherwise go into default, during the period before the buyout occurs. Allocation for Activity: \$57,518,337 will be allocated to this activity. Based on local need, each applicant will determine amounts to be spent among the sub-activities. B. Lead Hazard/Lead-Based Paint Abatement Training This allocation will fund training for contractors and other professionals involved with lead hazard/lead-based paint abatement. Building capacity for this throughout the disaster recovery area is a critical need. Allocation for Activity: \$250,000 will be allocated to this activity. C. Housing Buyouts &ndash FEMA Match CDBG funds will be used as the 15% local match required for the FEMA home buyouts in flood-prone areas. Allocation for Activity: \$20 million will be allocated to this activity D. New Housing Production Assistance will be provided to developers of new affordable rental and owner-occupied housing. These units will replace housing lost due to the disaster. The assistance may also be used for streets, sewer and water extensions linked to development of replacement housing. Allocation for Activity: \$23,035,737 will be allocated to this activity E. Small Business Stimulus Business owners suffering physical damage or economic loss will be offered forgivable loans up to \$50,000. The purpose of these loans is to provide working capital to help ensure business survival. Allocation for Activity: \$15 million will be allocated to this activity. F. Public Infrastructure - Match for FEMA Hazard Mitigation Projects CDBG funds will be used as the 15% local match required for infrastructure projects funded under the FEMA Hazard Mitigation Program. Allocation for Activity: \$16 million will be allocated to this activity G. Public Infrastructure - Non-FEMA This assistance is for projects that FEMA or other sources cannot fund, but which are nevertheless critical to recovery. Examples include damaged water and sewer systems, storm drainage, levees, roads and bridges. Allocation for Activity: \$15.75 million will be allocated to this activity H. Disaster REcovery Case Management The primary purpose of the Disaster Recovery Case Management activity is to ensure that all Iowans receive the necessary assistance and access to resources to recover from disaster. Case advocates will establish one-on-one relationships with individual clients impacted, to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal. Allocation for Activity: \$1,302,200 will be allocated to this activity

Overall**Total Projected Budget from All Sources****This Report Period**

N/A

To Date

\$116,990,431.00

Total CDBG Program Funds Budgeted	N/A	\$116,990,431.00
Program Funds Drawdown	\$8,886,242.80	\$61,890,397.64
Obligated CDBG DR Funds	(\$11,392,865.00)	\$118,594,193.00
Expended CDBG DR Funds	\$10,006,996.46	\$61,866,919.64
Match Contributed	\$0.00	\$0.00
Program Income Received	\$13,105.00	\$13,105.00
Program Income Drawdown	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		55.40%
Overall Benefit Percentage (Actual)		30.79%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$23,503,622.25	\$949,630.29
Limit on Admin/Planning	\$7,834,540.75	\$5,183,662.35
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

The B-08-DF-19-0001 (Midwest Floods) grant is 77% committed at this time, with the remaining funds of over \$33 million split between Infrastructure and Housing funds. The remaining Infrastructure funds are mostly reserved for match to FEMA Hazard Mitigation projects yet to be determined. The housing funds are in several areas, and plans are currently underway to utilize these funds in either further buyout payments or for production of owner-occupied housing. The first appropriation housing funds have been heavily devoted to the single family homeowner arena, with rental projects being funded from the second appropriation (Ike) funds.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08-DF Admin Local, Admin - Local	\$112,070.00	\$3,133,816.00	\$714,393.00
08-DF Admin State, Admin - State	\$567,374.17	\$4,700,725.00	\$4,499,248.35
08-DF Infrastructure, 08-DF Infrastructure	\$1,061,049.29	\$33,052,200.00	\$2,303,781.29
08-DF-Business, 08-DF-Business	\$0.00	\$16,000,000.00	\$14,877,768.00
08-DF-Housing, Housing	\$7,145,749.34	\$99,804,074.00	\$39,495,207.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Grantee Activity Number: 08-CaseMgt

Activity Title: Case Management

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

01/01/2009

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Rebuild Iowa Office

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,302,200.00
Total CDBG Program Funds Budgeted	N/A	\$1,302,200.00
Program Funds Drawdown	\$210,406.29	\$949,630.29
Obligated CDBG DR Funds	\$0.00	\$1,302,200.00
Expended CDBG DR Funds	\$210,406.29	\$949,630.29
Rebuild Iowa Office	\$210,406.29	\$949,630.29
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Case advocates will establish one-on-one relationships with individual clients impacted by the disaster to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal.

Location Description:

Funding was granted to eight agencies to cover Disaster Recovery Case Management services to clients within their service areas. These agencies cover various counties as part of their service area as can be seen in the below table.

Agency
Primary Counties served
American Red Cross &ndash Central Iowa Chapter
Polk
Clayton County Food Shelf
Clayton
Des Moines County Agricultural Extension
Des Moines
Lutheran Services of Iowa
Black Hawk, Bremer, Buchanan, Cerro Gordo, Chickasaw, Franklin, , Scott
United Way of East Central Iowa
Linn
United Way of Johnson County
Johnson
United Way of Muscatine
Louisa, Muscatine
United Way of Northwest Iowa
Webster, Wright

Activity Progress Narrative:

There was little activity between July and September as many agencies were wrapping up their final reports. We are closing out the remainder of the contracts for 2008 so next quarter we should be ready to submit the final report.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	0	0	0/0	1884/1984	1884/1984	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-001-872
Activity Title:	Black Hawk Co - SFNC UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Black Hawk County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$826,290.00
Total CDBG Program Funds Budgeted	N/A	\$826,290.00
Program Funds Drawdown	\$176,560.00	\$338,957.00
Obligated CDBG DR Funds	\$0.00	\$826,290.00
Expended CDBG DR Funds	\$338,957.00	\$338,957.00
Black Hawk County	\$338,957.00	\$338,957.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 16 single family housing units in the area.

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:

6 Units have been completed so far. 6 have been sold. 2 are still under construction

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	6/16

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-001-971

Activity Title: Black Hawk Co. RepairRehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Black Hawk County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$620,000.00
Total CDBG Program Funds Budgeted	N/A	\$620,000.00
Program Funds Drawdown	\$67,866.00	\$380,995.00
Obligated CDBG DR Funds	\$0.00	\$820,000.00
Expended CDBG DR Funds	\$67,866.00	\$380,995.00
Black Hawk County	\$67,866.00	\$380,995.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-001-972

Activity Title: Black Hawk Co. RepairRehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Black Hawk County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$397,000.00
Total CDBG Program Funds Budgeted	N/A	\$397,000.00
Program Funds Drawdown	\$33,945.00	\$228,923.00
Obligated CDBG DR Funds	\$0.00	\$397,000.00
Expended CDBG DR Funds	\$33,945.00	\$228,923.00
Black Hawk County	\$33,945.00	\$228,923.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:

1 unit has been submitted for Repair/Rehab this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	16/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-001-981
Activity Title:	Black Hawk Co. HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Black Hawk County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$215,000.00
Total CDBG Program Funds Budgeted	N/A	\$215,000.00
Program Funds Drawdown	\$0.00	\$97,768.00
Obligated CDBG DR Funds	\$0.00	\$115,000.00
Expended CDBG DR Funds	\$0.00	\$97,768.00
Black Hawk County	\$0.00	\$97,768.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$9,133.00	\$9,133.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:

Adjusting for incorrect total reported in prior QPR.
Program Income reported this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-1	2/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-001-982
Activity Title:	Black Hawk Co. HBA UN

Activity Category:
Homeownership Assistance (with waiver only)

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2010

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Black Hawk County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$130,000.00
Total CDBG Program Funds Budgeted	N/A	\$130,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$30,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers.

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/0	0/3	0
# of Owner Units	0	0	0	0/0	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-002-971
Activity Title:	Cerro Gordo Co. Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Cerro Gordo County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,360,088.00
Total CDBG Program Funds Budgeted	N/A	\$1,360,088.00
Program Funds Drawdown	\$178,923.00	\$962,742.00
Obligated CDBG DR Funds	\$0.00	\$1,360,088.00
Expended CDBG DR Funds	\$178,923.00	\$962,742.00
Cerro Gordo County	\$178,923.00	\$962,742.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

1 unit has been submitted for Repair/Rehab this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	10/33

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-002-972
Activity Title:	Cerro Gordo Co. Repair/Rehab UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2011

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Cerro Gordo County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$409,928.00
Total CDBG Program Funds Budgeted	N/A	\$409,928.00
Program Funds Drawdown	\$32,169.00	\$279,577.00
Obligated CDBG DR Funds	\$0.00	\$409,928.00
Expended CDBG DR Funds	\$32,169.00	\$279,577.00
Cerro Gordo County	\$32,169.00	\$279,577.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

5 units have been submitted for Repair/Rehab this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	5	34/22

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-002-975
Activity Title:	Cerro Gordo Co. JSE LMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2009

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2011

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Cerro Gordo county

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$124,995.00
Total CDBG Program Funds Budgeted	N/A	\$124,995.00
Program Funds Drawdown	\$0.00	\$30,127.00
Obligated CDBG DR Funds	\$0.00	\$124,995.00
Expended CDBG DR Funds	\$0.00	\$30,127.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/5	1/5	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-002-992
Activity Title:	Cerro Gordo Co. IMA UN

Activity Category:
Homeownership Assistance (with waiver only)

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2011

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Cerro Gordo county

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$30,000.00
Total CDBG Program Funds Budgeted	N/A	\$30,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$30,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for up to 20 months to flood-affected homeowners until decisions on buyouts are made.

Location Description:

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households benefitting	0	0	0	0/0	0/0	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-003-971
Activity Title:	Cass Co. Repair/Rehab LMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2010

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Cass County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,293,502.00
Total CDBG Program Funds Budgeted	N/A	\$1,293,502.00
Program Funds Drawdown	\$99,944.00	\$885,756.00
Obligated CDBG DR Funds	\$0.00	\$1,293,502.00
Expended CDBG DR Funds	\$99,944.00	\$885,756.00
Cass County	\$99,944.00	\$885,756.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-003-972
Activity Title:	Cass Co. Repair/Rehab UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2010

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Cass County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$124,995.00
Total CDBG Program Funds Budgeted	N/A	\$124,995.00
Program Funds Drawdown	\$0.00	\$8,981.00
Obligated CDBG DR Funds	\$0.00	\$124,995.00
Expended CDBG DR Funds	\$0.00	\$8,981.00
Cass County	\$0.00	\$8,981.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

2 units have been submitted for Repair/Rehab this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	33/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-003-991

Activity Title: Cass Co. IMA UN

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Cass County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made. - NOW INACTIVE

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households benefitting	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-004-872
Activity Title:	Dubuque Co. SFNP - UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

06/02/2009

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2011

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Dubuque County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,148,080.00
Total CDBG Program Funds Budgeted	N/A	\$1,148,080.00
Program Funds Drawdown	\$66,698.00	\$940,968.00
Obligated CDBG DR Funds	\$0.00	\$1,148,080.00
Expended CDBG DR Funds	\$66,698.00	\$940,968.00
Dubuque County	\$66,698.00	\$940,968.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 20 single family housing units.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Dyersville Single Family New Construction Round 1 has been completed since April 2010.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-004-971
Activity Title:	Dubuque Co. Repair/Rehab LMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
09/23/2008

Projected End Date:
06/30/2011

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Dubuque County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$976,752.00
Total CDBG Program Funds Budgeted	N/A	\$976,752.00
Program Funds Drawdown	\$235,275.00	\$381,864.00
Obligated CDBG DR Funds	\$0.00	\$976,752.00
Expended CDBG DR Funds	\$235,275.00	\$381,864.00
Dubuque County	\$235,275.00	\$381,864.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-004-972
Activity Title:	Dubuque Co. Repair/Rehab UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
06/30/2011

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Dubuque County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,031,016.00
Total CDBG Program Funds Budgeted	N/A	\$1,031,016.00
Program Funds Drawdown	\$31,947.00	\$134,049.00
Obligated CDBG DR Funds	\$0.00	\$1,031,016.00
Expended CDBG DR Funds	\$114,065.00	\$134,049.00
Dubuque County	\$114,065.00	\$134,049.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-004-981

Activity Title: Dubuque Co. HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Dubuque County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$133,332.00
Total CDBG Program Funds Budgeted	N/A	\$133,332.00
Program Funds Drawdown	\$45,000.00	\$45,000.00
Obligated CDBG DR Funds	\$0.00	\$133,332.00
Expended CDBG DR Funds	\$45,000.00	\$45,000.00
Dubuque County	\$45,000.00	\$45,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-181

Activity Title: Linn Co. Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$134,615.00
Total CDBG Program Funds Budgeted	N/A	\$134,615.00
Program Funds Drawdown	\$3,675.00	\$25,387.00
Obligated CDBG DR Funds	\$0.00	\$134,615.00
Expended CDBG DR Funds	\$5,525.00	\$25,387.00
Linn County	\$5,525.00	\$25,387.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-872

Activity Title: Linn Co - SFNC UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

07/02/2009

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$3,731,160.00
Total CDBG Program Funds Budgeted	N/A	\$3,731,160.00
Program Funds Drawdown	\$1,253,180.00	\$2,797,397.00
Obligated CDBG DR Funds	\$0.00	\$3,731,160.00
Expended CDBG DR Funds	\$1,253,180.00	\$2,797,397.00
Linn County	\$1,253,180.00	\$2,797,397.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 66 single family housing units in the area.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

One New Construction Single Family Home was constructed this quarter. 54 have been sold so far. 3 are still under construction.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	63/66

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-971

Activity Title: Linn Co. RepairRehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$660,000.00
Total CDBG Program Funds Budgeted	N/A	\$660,000.00
Program Funds Drawdown	\$51,982.00	\$254,456.00
Obligated CDBG DR Funds	\$0.00	\$660,000.00
Expended CDBG DR Funds	\$51,982.00	\$254,456.00
Linn County	\$51,982.00	\$254,456.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for LMI homeowners.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

1 unit has been submitted for Repair/Rehab this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	3/11

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-972

Activity Title: Linn Co - RepairRehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$360,000.00
Total CDBG Program Funds Budgeted	N/A	\$360,000.00
Program Funds Drawdown	\$11,758.00	\$141,421.00
Obligated CDBG DR Funds	\$0.00	\$360,000.00
Expended CDBG DR Funds	\$11,758.00	\$141,421.00
Linn County	\$11,758.00	\$141,421.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-975

Activity Title: Linn Co. - JSE LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$562,500.00
Total CDBG Program Funds Budgeted	N/A	\$562,500.00
Program Funds Drawdown	\$30,656.00	\$193,904.00
Obligated CDBG DR Funds	\$0.00	\$562,500.00
Expended CDBG DR Funds	\$30,656.00	\$193,904.00
Linn County	\$30,656.00	\$193,904.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for LMI homeowners up to pre-flood condition

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-976

Activity Title: Linn Co. - JSE UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$187,500.00
Total CDBG Program Funds Budgeted	N/A	\$187,500.00
Program Funds Drawdown	\$5,812.00	\$42,881.00
Obligated CDBG DR Funds	\$0.00	\$187,500.00
Expended CDBG DR Funds	\$6,971.00	\$42,881.00
Linn County	\$6,971.00	\$42,881.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for homeowners of 80-100% of Median Income up to pre-flood condition.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-981

Activity Title: Linn Co. - HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$840,000.00
Total CDBG Program Funds Budgeted	N/A	\$840,000.00
Program Funds Drawdown	\$32,336.00	\$373,289.00
Obligated CDBG DR Funds	\$0.00	\$840,000.00
Expended CDBG DR Funds	\$32,336.00	\$373,289.00
Linn County	\$32,336.00	\$373,289.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-005-982

Activity Title: Linn Co. - HBA UN

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$240,000.00
Total CDBG Program Funds Budgeted	N/A	\$240,000.00
Program Funds Drawdown	\$8,640.00	\$128,580.00
Obligated CDBG DR Funds	\$0.00	\$240,000.00
Expended CDBG DR Funds	\$89,097.00	\$128,580.00
Linn County	\$89,097.00	\$128,580.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-006-991

Activity Title: Union Co. IMA UN

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Union County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.--
-NOW INACTIVE

Location Description:

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-007-181

Activity Title: Cedar Falls Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

06/30/2011

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Cedar Falls

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$32,190.00
Total CDBG Program Funds Budgeted	N/A	\$32,190.00
Program Funds Drawdown	\$12,190.00	\$32,190.00
Obligated CDBG DR Funds	\$0.00	\$32,190.00
Expended CDBG DR Funds	\$20,000.00	\$32,190.00
Cedar Falls	\$20,000.00	\$32,190.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Cedar Falls

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-007-872

Activity Title: CedarFallsNC_UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/30/2011

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Cedar Falls

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,000,000.00
Program Funds Drawdown	\$432,000.00	\$873,026.00
Obligated CDBG DR Funds	\$0.00	\$1,000,000.00
Expended CDBG DR Funds	\$486,027.00	\$873,026.00
City of Cedar Falls	\$486,027.00	\$873,026.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Single Family - New Construction of homes affected by flooding or tornadoes for homeowners between 0 - 100% LMI.

Location Description:

City of Cedar Falls

Activity Progress Narrative:

5 Single Family New Construction units were completed this quarter. 18 units have been sold. 18 are still under construction.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	5	18/18

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-007-991

Activity Title: Cedar Falls IMA UN

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Cedar Falls

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.--
--NOW INACTIVE.

Location Description:

City of Cedar Falls

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-008-181
Activity Title:	Cedar Rapids Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Cedar Rapids

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$721,705.00
Total CDBG Program Funds Budgeted	N/A	\$721,705.00
Program Funds Drawdown	\$19,724.00	\$246,994.00
Obligated CDBG DR Funds	\$0.00	\$721,705.00
Expended CDBG DR Funds	\$61,813.00	\$246,994.00
Cedar Rapids	\$61,813.00	\$246,994.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-008-872
Activity Title:	Cedar Rapids SFNC UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

05/11/2009

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Cedar Rapids

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$7,840,000.00
Total CDBG Program Funds Budgeted	N/A	\$7,840,000.00
Program Funds Drawdown	\$355,345.00	\$7,298,471.00
Obligated CDBG DR Funds	\$0.00	\$7,840,000.00
Expended CDBG DR Funds	\$355,345.00	\$7,298,471.00
City of Cedar Rapids	\$355,345.00	\$7,298,471.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construct 178 new single family housing units in the city of Cedar Rapids.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Adjusting for incorrect total reported in prior QPR. 182 units have been completed so far. 181 units have been sold.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-4	182/178

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-008-975

Activity Title: Cedar Rapids JSE LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Cedar Rapids

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$17,621,218.00
Total CDBG Program Funds Budgeted	N/A	\$17,621,218.00
Program Funds Drawdown	\$264,203.00	\$7,595,188.00
Obligated CDBG DR Funds	\$0.00	\$17,621,218.00
Expended CDBG DR Funds	\$339,880.00	\$7,595,188.00
Cedar Rapids	\$339,880.00	\$7,595,188.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$3,972.00	\$3,972.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

4 units have been submitted for Repair/Rehab this quarter.
Program Income reported this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	349/783

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-008-976
Activity Title:	Cedar Rapids JSE UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2011

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Cedar Rapids

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,635,699.00
Total CDBG Program Funds Budgeted	N/A	\$3,635,699.00
Program Funds Drawdown	\$83,957.00	\$1,271,372.00
Obligated CDBG DR Funds	\$0.00	\$3,635,699.00
Expended CDBG DR Funds	\$100,979.00	\$1,271,372.00
Cedar Rapids	\$100,979.00	\$1,271,372.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI , to pre-flood condition.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

3 units have been submitted for Repair/Rehab this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	82/138

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-008-981

Activity Title: Cedar Rapids HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Cedar Rapids

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$4,807,444.00
Total CDBG Program Funds Budgeted	N/A	\$4,807,444.00
Program Funds Drawdown	\$55,119.00	\$1,490,988.00
Obligated CDBG DR Funds	\$0.00	\$4,807,444.00
Expended CDBG DR Funds	\$61,207.00	\$1,490,988.00
Cedar Rapids	\$61,207.00	\$1,490,988.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-008-982
Activity Title:	Cedar Rapids HBA UN

Activity Category:
Homeownership Assistance (with waiver only)

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2011

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Cedar Rapids

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,123,678.00
Total CDBG Program Funds Budgeted	N/A	\$1,123,678.00
Program Funds Drawdown	\$36,071.00	\$712,981.00
Obligated CDBG DR Funds	\$0.00	\$1,123,678.00
Expended CDBG DR Funds	\$0.00	\$676,714.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-009-181

Activity Title: Des Moines Hsg Admin

Activity Category:

Administration

Project Number:

08-DF Admin Local

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Admin - Local

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Des Moines

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$70,761.00
Total CDBG Program Funds Budgeted	N/A	\$70,761.00
Program Funds Drawdown	\$36,432.00	\$70,761.00
Obligated CDBG DR Funds	\$0.00	\$70,761.00
Expended CDBG DR Funds	\$36,432.00	\$70,761.00
City of Des Moines	\$36,432.00	\$70,761.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services.

Location Description:

City of Des Moines

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-009-871

Activity Title: Des Moines SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

06/01/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Des Moines

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$493,000.00
Total CDBG Program Funds Budgeted	N/A	\$493,000.00
Program Funds Drawdown	\$349,500.00	\$349,500.00
Obligated CDBG DR Funds	\$493,000.00	\$493,000.00
Expended CDBG DR Funds	\$349,500.00	\$349,500.00
Des Moines	\$349,500.00	\$349,500.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of 13 new single family housing units in the city of Des Moines.

Location Description:

City of Des Moines

Activity Progress Narrative:

Activity was incorrectly set up as 872. Cleared out 872 and set up as 871. 09/09/10
3 units were completed this quarter. 13 units have been completed in all. 13 units have been sold.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	13	13/13

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-009-872

Activity Title: Des Moines SFNC UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

06/01/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Des Moines

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$493,000.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Des Moines	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of 13 new single family housing units in the city of Des Moines.
Activity was incorrectly set up as 872. Cleared out 872 and set up as 871. 09/09/10

Location Description:

City of Des Moines

Activity Progress Narrative:

Activity was incorrectly set up as 872. Cleared out 872 and set up as 871. 09/09/10

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-009-971

Activity Title: Des Moines Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Des Moines

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$2,124,531.00
Total CDBG Program Funds Budgeted	N/A	\$2,124,531.00
Program Funds Drawdown	\$624,150.00	\$900,904.00
Obligated CDBG DR Funds	\$0.00	\$2,124,531.00
Expended CDBG DR Funds	\$624,150.00	\$900,904.00
City of Des Moines	\$624,150.00	\$900,904.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

Location Description:

City of Des Moines

Activity Progress Narrative:

1 unit has been submitted for Repair/Rehab this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	14/93

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-009-972
Activity Title:	Des Moines Repair/Rehab UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2010

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Des Moines

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$910,513.00
Total CDBG Program Funds Budgeted	N/A	\$910,513.00
Program Funds Drawdown	\$160,083.00	\$247,479.00
Obligated CDBG DR Funds	\$0.00	\$910,513.00
Expended CDBG DR Funds	\$160,083.00	\$247,479.00
City of Des Moines	\$160,083.00	\$247,479.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI.

Location Description:

City of Des Moines

Activity Progress Narrative:

4 units have been submitted for Repair/Rehab this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	63/37

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-010-181

Activity Title: Iowa City Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Iowa City

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$78,949.00
Total CDBG Program Funds Budgeted	N/A	\$78,949.00
Program Funds Drawdown	\$7,807.00	\$66,858.00
Obligated CDBG DR Funds	\$0.00	\$78,949.00
Expended CDBG DR Funds	\$36,876.00	\$66,858.00
City of Iowa City	\$36,876.00	\$66,858.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-010-872

Activity Title: Iowa City SFNC UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

03/01/2009

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Iowa City

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$2,239,872.00
Total CDBG Program Funds Budgeted	N/A	\$2,239,872.00
Program Funds Drawdown	\$20,415.00	\$2,239,829.00
Obligated CDBG DR Funds	\$0.00	\$2,239,872.00
Expended CDBG DR Funds	\$20,415.00	\$2,239,829.00
City of Iowa City	\$20,415.00	\$2,239,829.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construct 40 new single family housing units in the City of Iowa city

Location Description:

City of Iowa City

Activity Progress Narrative:

Single Family New Construction Activity is complete for Round 1 in Iowa City.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-010-971
Activity Title:	Iowa City Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Iowa City

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$703,993.00
Total CDBG Program Funds Budgeted	N/A	\$703,993.00
Program Funds Drawdown	\$794.00	\$528,554.00
Obligated CDBG DR Funds	\$0.00	\$703,993.00
Expended CDBG DR Funds	\$122,531.00	\$528,554.00
City of Iowa City	\$122,531.00	\$528,554.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for LMI homeowners.

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-010-991

Activity Title: Iowa City IMA UN

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Iowa City

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$255,102.00
Total CDBG Program Funds Budgeted	N/A	\$255,102.00
Program Funds Drawdown	\$0.00	\$6,000.00
Obligated CDBG DR Funds	\$0.00	\$255,102.00
Expended CDBG DR Funds	\$6,000.00	\$6,000.00
City of Iowa City	\$6,000.00	\$6,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for up to twenty months to flood-affected homeowners until decisions on buyouts are made.

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households benefitting	0	0	0	0/0	0/0	0/13	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-011-181

Activity Title: Waterloo Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

09/30/2010

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Waterloo

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$63,220.00
Total CDBG Program Funds Budgeted	N/A	\$63,220.00
Program Funds Drawdown	\$30,909.00	\$30,909.00
Obligated CDBG DR Funds	\$0.00	\$63,220.00
Expended CDBG DR Funds	\$30,909.00	\$30,909.00
City of Waterloo	\$30,909.00	\$30,909.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Waterloo

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-011-872

Activity Title: Waterloo SFNC UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

05/20/2009

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/30/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Waterloo

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,256,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,256,000.00
Program Funds Drawdown	\$268,669.00	\$845,414.00
Obligated CDBG DR Funds	\$0.00	\$1,256,000.00
Expended CDBG DR Funds	\$268,669.00	\$845,414.00
City of Waterloo	\$268,669.00	\$845,414.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of 22 new single family housing units in the City of Waterloo.

Location Description:

City of Waterloo

Activity Progress Narrative:

2 Single Family New Construction units were completed this quarter. 17 units are complete in all. 16 units are sold. 6 are still under construction.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	17/22

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-011-971

Activity Title: Waterloo Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/30/2010

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Waterloo

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$928,928.00
Total CDBG Program Funds Budgeted	N/A	\$928,928.00
Program Funds Drawdown	\$52,958.00	\$474,134.00
Obligated CDBG DR Funds	\$0.00	\$928,928.00
Expended CDBG DR Funds	\$52,958.00	\$474,134.00
City of Waterloo	\$52,958.00	\$474,134.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.

Location Description:

City of Waterloo

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-011-972

Activity Title: Waterloo Repair/Rehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/30/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Waterloo

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$351,060.00
Total CDBG Program Funds Budgeted	N/A	\$351,060.00
Program Funds Drawdown	\$14,351.00	\$91,204.00
Obligated CDBG DR Funds	\$0.00	\$351,060.00
Expended CDBG DR Funds	\$14,351.00	\$91,204.00
City of Waterloo	\$14,351.00	\$91,204.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.

Location Description:

City of Waterloo

Activity Progress Narrative:

1 unit has been submitted for Repair/Rehab this quarter.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	18/15

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRH-011-991

Activity Title: Waterloo IMA UN

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/30/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Waterloo

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.--
-Now Inactive

Location Description:

City of Waterloo

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households benefitting	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-002-69

Activity Title: Centerville DRI StormSew_LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

03/18/2009

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Centerville

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$594,000.00
Total CDBG Program Funds Budgeted	N/A	\$594,000.00
Program Funds Drawdown	\$162,868.00	\$162,868.00
Obligated CDBG DR Funds	\$0.00	\$594,000.00
Expended CDBG DR Funds	\$162,868.00	\$162,868.00
City of Centerville	\$162,868.00	\$162,868.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Sewer Improvements

Location Description:

City of Centerville - LMI based on community-wide percentage on HUD 2007 update to the 2000 census special tabulation (53%)

Activity Progress Narrative:

Approximately 27% of the Project Funds have been expended. Approximately 25% of the Engineering and approximately 10% of the Construction is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	3140	5924	0/0	3140/3140	5924/5924	53.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRI-006-69
Activity Title:	Des Moines DRI 006 StormSew_LMI

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
08-DF Infrastructure

Projected Start Date:
03/18/2009

Activity Status:
Under Way

Project Title:
08-DF Infrastructure

Projected End Date:
12/31/2010

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Des Moines

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$2,000,000.00
Program Funds Drawdown	\$24,364.00	\$137,325.00
Obligated CDBG DR Funds	\$0.00	\$2,000,000.00
Expended CDBG DR Funds	\$30,408.00	\$137,325.00
City of Des Moines	\$30,408.00	\$137,325.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Sewer Improvements

Location Description:

City of Des Moines - Census Tract 0042.00, BlkGrps 1 & 2

Activity Progress Narrative:

Approximately 7% of the Project Funds have been expended. Approximately 50% of the Engineering and approximately 50% of the Construction is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	1270	2085	0/0	1270/1270	2085/2085	60.91

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-012-35

Activity Title: Nashua DRI WaterSysImp_LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

08-DF Infrastructure

Projected Start Date:

06/16/2009

Activity Status:

Under Way

Project Title:

08-DF Infrastructure

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Nashua

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,426,538.00
Total CDBG Program Funds Budgeted	N/A	\$1,426,538.00
Program Funds Drawdown	\$0.00	\$120,010.00
Obligated CDBG DR Funds	\$0.00	\$1,426,538.00
Expended CDBG DR Funds	\$0.00	\$120,010.00
City of Nashua	\$0.00	\$120,010.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Water System Improvements

Location Description:

City of Nashua; LMI benefit determined through local survey.

Activity Progress Narrative:

Approximately 21% of the Project Funds have been expended. Approximately 80% of the Engineering and approximately 20% of the Construction is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	941	1618	0/0	941/941	1618/1618	58.16

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-027-69

Activity Title: Wesley DRI StormSewImp_LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Wesley

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$682,320.00
Total CDBG Program Funds Budgeted	N/A	\$682,320.00
Program Funds Drawdown	\$13,736.00	\$13,736.00
Obligated CDBG DR Funds	\$0.00	\$682,320.00
Expended CDBG DR Funds	\$13,736.00	\$13,736.00
Wesley	\$13,736.00	\$13,736.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Sewer Improvements
LMI status determined through a local survey.

Location Description:

City of Wesley

Activity Progress Narrative:

Approximately 2% of the Project Funds have been expended. Approximately 15% of the Engineering is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	256	467	0/0	256/256	467/467	54.82

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRI-032-67A
Activity Title:	Des Moines DRI 032 StormSew_LMI

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
08-DF Infrastructure

Projected Start Date:
11/04/2009

Activity Status:
Under Way

Project Title:
08-DF Infrastructure

Projected End Date:
05/01/2011

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Des Moines

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,390,000.00
Total CDBG Program Funds Budgeted	N/A	\$2,390,000.00
Program Funds Drawdown	\$95,187.00	\$227,672.00
Obligated CDBG DR Funds	\$0.00	\$2,390,000.00
Expended CDBG DR Funds	\$110,832.00	\$227,672.00
City of Des Moines	\$110,832.00	\$227,672.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Separate combined storm and sanitary sewers in the Court Avenue area
Census Tracts 0051.00, Block Groups 2 and 3

Location Description:

City of Des Moines - Court Avenue District

Activity Progress Narrative:

Approximately 10% of the Project Funds have been expended. Approximately 85% of the Engineering and approximately 81% of the Construction is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	2240	3158	0/0	2240/2240	3158/3158	70.93

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-032-67B

Activity Title: Des Moines DRI 032B StormSew_LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

03/18/2009

Projected End Date:

05/01/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Des Moines

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,610,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,610,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$1,610,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Des Moines	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Separate combined storm and sanitary sewers in the Court Avenue area - Phase II
Census Tracts 0051.00, Block Groups 2 and 3

Location Description:

City of Des Moines - Court Avenue area

Activity Progress Narrative:

Approximately 60% of the Engineering is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	2240	3158	0/0	2240/2240	3158/3158	70.93

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-033-67

Activity Title: Des Moines DRI 033 StormSew LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

11/04/2010

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Des Moines

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$5,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$5,000,000.00
Program Funds Drawdown	\$18,523.00	\$115,291.00
Obligated CDBG DR Funds	\$0.00	\$5,000,000.00
Expended CDBG DR Funds	\$115,291.00	\$115,291.00
City of Des Moines	\$115,291.00	\$115,291.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Separate storm and sanitary sewers in the Lower Union neighborhood.

LMI Information from census:

TRACT BLKGRP

001500 3

003001 2

001500 1

001500 2

001500 3

001700 2

004800 2

Location Description:

City of Des Moines - Lower Union neighborhood

Activity Progress Narrative:

Approximately 4% of the Project Funds have been expended. 100% of the Engineering and approximately 4% of the Construction is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	4568	7957	0/0	4568/4568	7957/7957	57.41

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRI-037-181

Activity Title: Pisgah_DRI_Admin

Activity Category:

Administration

Project Number:

08-DF Admin Local

Projected Start Date:

11/04/2009

Activity Status:

Under Way

Project Title:

Admin - Local

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Pisgah

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$4,000.00
Total CDBG Program Funds Budgeted	N/A	\$4,000.00
Program Funds Drawdown	\$1,157.00	\$1,798.00
Obligated CDBG DR Funds	\$0.00	\$4,000.00
Expended CDBG DR Funds	\$1,798.00	\$1,798.00
Pisgah	\$1,798.00	\$1,798.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration of sanitary sewer improvements project in Pisgah, Iowa

Location Description:

City of Pisgah, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-037-55

Activity Title: Pisgah_DRI_SanSewImp_LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Pisgah

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$288,555.00
Total CDBG Program Funds Budgeted	N/A	\$288,555.00
Program Funds Drawdown	\$186,047.00	\$206,765.00
Obligated CDBG DR Funds	\$0.00	\$288,555.00
Expended CDBG DR Funds	\$186,047.00	\$206,765.00
Pisgah	\$186,047.00	\$206,765.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in the City of Pisgah, Iowa
LMI determination made through local survey.

Location Description:

City of Pisgah, Iowa

Activity Progress Narrative:

Approximately 97% of the Project Funds have been expended. 100% of the Engineering and approximately 30% of the Construction is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	242	316	0/0	242/242	316/316	76.58

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-048-181

Activity Title: Sigourney_DRI_SanSewImp_LMI

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Sigourney

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$5,000.00
Total CDBG Program Funds Budgeted	N/A	\$5,000.00
Program Funds Drawdown	\$176.00	\$176.00
Obligated CDBG DR Funds	\$0.00	\$5,000.00
Expended CDBG DR Funds	\$176.00	\$176.00
Sigourney	\$176.00	\$176.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration of Sanitary Sewer Improvement project in Sigourney, Iowa

Location Description:

City of Sigourney, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-048-55

Activity Title: Sigourney_DRI_SanSewImp_LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Sigourney

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$945,000.00
Total CDBG Program Funds Budgeted	N/A	\$945,000.00
Program Funds Drawdown	\$46,404.00	\$46,404.00
Obligated CDBG DR Funds	\$0.00	\$945,000.00
Expended CDBG DR Funds	\$46,404.00	\$46,404.00
Sigourney	\$46,404.00	\$46,404.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in Sigourney, Iowa. LMI determination made through local survey

Location Description:

City of Sigourney

Activity Progress Narrative:

Approximately 5% of the Project Funds have been expended. Approximately 31% of the Engineering is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	1269	2209	0/0	1269/1269	2209/2209	57.45

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-055-55

Activity Title: Elkader_DRI_SanSewImp_LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

02/08/2010

Projected End Date:

08/30/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Elkader

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$499,750.00
Total CDBG Program Funds Budgeted	N/A	\$499,750.00
Program Funds Drawdown	\$112,213.00	\$112,213.00
Obligated CDBG DR Funds	\$0.00	\$499,750.00
Expended CDBG DR Funds	\$112,213.00	\$112,213.00
Elkader	\$112,213.00	\$112,213.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in the City of Elkader. LMI determination made through local survey

Location Description:

city of Elkader

Activity Progress Narrative:

Approximately 40% of the Project Funds have been expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	758	1465	0/0	758/758	1465/1465	51.74

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-055-69

Activity Title: Elkader_DRI_StormSewImp_LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

02/08/2010

Projected End Date:

08/30/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Elkader

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$667,050.00
Total CDBG Program Funds Budgeted	N/A	\$667,050.00
Program Funds Drawdown	\$24,400.00	\$24,400.00
Obligated CDBG DR Funds	\$0.00	\$667,050.00
Expended CDBG DR Funds	\$24,400.00	\$24,400.00
Elkader	\$24,400.00	\$24,400.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Sewer Improvements in the City of Elkader. LMI determination made through local survey.

Location Description:

City of Elkader

Activity Progress Narrative:

Approximately 4% of the Project Funds have been expended. Approximately 69% of the Engineering and approximately 3% of the Construction is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	758	1465	0/0	758/758	1465/1465	51.74

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-063-55

Activity Title: Ogden DRI SanSewImp_LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Ogden

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$385,000.00
Total CDBG Program Funds Budgeted	N/A	\$385,000.00
Program Funds Drawdown	\$58,322.00	\$58,322.00
Obligated CDBG DR Funds	\$0.00	\$385,000.00
Expended CDBG DR Funds	\$58,322.00	\$58,322.00
Ogden	\$58,322.00	\$58,322.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements.
LMI from Survey

Location Description:

City of Ogden

Activity Progress Narrative:

Approximately 16% of the Project Funds have been expended. Approximately 76% of the Engineering is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons benefitting	0	1052	2023	0/0	1052/1052	2023/2023	52.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRI-082-55

Activity Title: Livermore DRI SanSewImp_LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Livermore

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$496,200.00
Total CDBG Program Funds Budgeted	N/A	\$496,200.00
Program Funds Drawdown	\$17,187.00	\$17,187.00
Obligated CDBG DR Funds	\$0.00	\$496,200.00
Expended CDBG DR Funds	\$17,187.00	\$17,187.00
Livermore	\$17,187.00	\$17,187.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary sewer system improvements.
LMI from overall citywide Census figures:
TRACT BLKGRP POP100 LOWMOD LMIUNIV LMI%
9701.00 1 431 271 443 61.2

Location Description:

City of Livermore

Activity Progress Narrative:

Approximately 3% of the Project Funds have been expended. Approximately 40% of the Engineering is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

This Report Period			Cumulative Actual Total / Expected		
Low	Mod	Total	Low	Mod	Total Low/Mod%

# of Persons benefitting	0	264	431	0/0	264/264	431/431	61.25
--------------------------	---	-----	-----	-----	---------	---------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRI-083-55

Activity Title: Garnavillo DRI SanSewImp LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Garnavillo

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$900,150.00
Total CDBG Program Funds Budgeted	N/A	\$900,150.00
Program Funds Drawdown	\$91,392.00	\$111,958.00
Obligated CDBG DR Funds	\$0.00	\$900,150.00
Expended CDBG DR Funds	\$91,392.00	\$111,958.00
Garnavillo	\$91,392.00	\$111,958.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements, including inflow and infiltration corrections, modification of lift stations and wastewater treatment plant.

Install 5 standby generators, 3800 LF of sewer lining, 2750 LF of new storm pipe, 30 aprons, 18 intakes and 5 manholes. LMI determination made through local survey.

Location Description:

City of Garnavillo

Activity Progress Narrative:

Approximately 32% of the Project Funds have been expended. Approximately 97% of the Engineering is complete for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

This Report Period			Cumulative Actual Total / Expected		
Low	Mod	Total	Low	Mod	Total Low/Mod%

# of Persons benefitting	0	461	754	0/0	461/461	754/754	61.14
--------------------------	---	-----	-----	-----	---------	---------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRMH-012-1

Activity Title: Floyd County DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

04/30/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Floyd County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$29,202.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Floyd County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-012 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-212 under the 2nd appropriation with a beginning balance of \$29,202.

Location Description:

Floyd County

Activity Progress Narrative:

Closed contract number 08-DRMH-012 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-212 under the 2nd appropriation with a beginning balance of \$29,202.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-014-1

Activity Title: Cedar Falls DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

05/26/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/23/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Cedar Falls

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$596,003.00
Total CDBG Program Funds Budgeted	N/A	\$596,003.00
Program Funds Drawdown	\$208,532.00	\$596,003.00
Obligated CDBG DR Funds	\$0.00	\$2,200,153.00
Expended CDBG DR Funds	(\$115,644.00)	\$596,003.00
City of Cedar Falls	(\$115,644.00)	\$596,003.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-014 under the 1st appropriation with \$596,003 disbursed and opened a new contract number of 08-DRMH-214 under the 2nd appropriation with a beginning balance of \$1,604,150.

Location Description:

City of Cedar Falls

Activity Progress Narrative:

Closed contract number 08-DRMH-014 under the 1st appropriation opened a new contract number of 08-DRMH-214 under the 2nd appropriation.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-015-1
Activity Title: Iowa City DRMH Acq_UN

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08-DF-Housing
Projected Start Date:
 05/11/2009

Activity Status:
 Completed
Project Title:
 Housing
Projected End Date:
 08/31/2010
Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 City of Iowa City

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$895,083.00
Total CDBG Program Funds Budgeted	N/A	\$895,083.00
Program Funds Drawdown	\$0.00	\$895,083.00
Obligated CDBG DR Funds	(\$1,346,896.00)	\$895,083.00
Expended CDBG DR Funds	\$0.00	\$895,083.00
City of Iowa City	\$0.00	\$895,083.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-015 under the 1st appropriation with \$895,083 disbursed and opened a new contract number of 08-DRMH-215 with a beginning balance of \$1,346,896 in the 2nd appropriation.

Location Description:

City of Iowa City

Activity Progress Narrative:

Closed contract number 08-DRMH-015 under the 1st appropriation and opened a new contract number of 08-DRMH-215.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-016-1
Activity Title:	Des Moines DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

04/28/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Des Moines

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$62,835.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Des Moines	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-016 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-216 under the 2nd appropriation with a beginning balance of \$62,835.

Location Description:

City of Des Moines

Activity Progress Narrative:

Closed contract number 08-DRMH-016 under the 1st appropriation and opened a new contract number of 08-DRMH-216.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-017-1
Activity Title:	Oakland DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

04/28/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Oakland

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$35,055.00
Total CDBG Program Funds Budgeted	N/A	\$35,055.00
Program Funds Drawdown	\$0.00	\$35,055.00
Obligated CDBG DR Funds	(\$7,413.00)	\$35,055.00
Expended CDBG DR Funds	\$0.00	\$35,055.00
City of Oakland	\$0.00	\$35,055.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-017 under the 1st appropriation with \$35,055 disbursed and opened a new contract number of 08-DRMH-217 under the 2nd appropriation with a beginning balance of \$7413.

Location Description:

City of Oakland

Activity Progress Narrative:

Closed contract number 08-DRMH-017 under the 1st appropriation and opened a new contract number of 08-DRMH-217.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-018-1
Activity Title:	Rockford DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

05/05/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

06/04/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Rockford

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$77,952.00
Total CDBG Program Funds Budgeted	N/A	\$77,952.00
Program Funds Drawdown	\$13,263.00	\$77,952.00
Obligated CDBG DR Funds	(\$32,818.00)	\$103,877.00
Expended CDBG DR Funds	\$13,263.00	\$77,952.00
City of Rockford	\$13,263.00	\$77,952.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-018 under the 1st appropriation with \$77,952 disbursed and opened a new contract number of 08-DRMH-218 under the 2nd appropriation with a beginning balance of \$58,743.

Location Description:

City of Rockford

Activity Progress Narrative:

Closed contract number 08-DRMH-018 under the 1st appropriation and opened a new contract number of 08-DRMH-218.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-019-1
Activity Title:	Shell Rock DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

04/28/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Shell Rock

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$32,742.00
Total CDBG Program Funds Budgeted	N/A	\$32,742.00
Program Funds Drawdown	\$973.00	\$32,742.00
Obligated CDBG DR Funds	(\$24,580.00)	\$32,742.00
Expended CDBG DR Funds	\$973.00	\$32,742.00
City of Shell Rock	\$973.00	\$32,742.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-019 under the 1st appropriation with \$32,742 disbursed and opened a new contract number of 08-DRMH-219 under the 2nd appropriation with a beginning balance of \$24,580.

Location Description:

City of Shell Rock

Activity Progress Narrative:

Closed contract number 08-DRMH-019 under the 1st appropriation and opened a new contract number of 08-DRMH-219.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-020-1

Activity Title: Elkader DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

05/13/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Elkader

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$180,021.00
Total CDBG Program Funds Budgeted	N/A	\$180,021.00
Program Funds Drawdown	\$0.00	\$140,378.00
Obligated CDBG DR Funds	(\$333,044.00)	\$180,021.00
Expended CDBG DR Funds	\$0.00	\$140,378.00
City of Elkader	\$0.00	\$140,378.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-020 under the 1st appropriation with \$180,021 disbursed and opened a new contract number of 08-DRMH-220 under the 2nd appropriation with a beginning balance of \$333,044.

Location Description:

City of Elkader

Activity Progress Narrative:

Closed contract number 08-DRMH-020 under the 1st appropriation and opened a new contract number of 08-DRMH-220.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-021-1

Activity Title: Des Moines DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

04/28/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Des Moines

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$196,602.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Des Moines	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-021 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-221 under the 2nd appropriation with a beginning balance of \$196,602.

Location Description:

City of Des Moines

Activity Progress Narrative:

Closed contract number 08-DRMH-021 under the 1st appropriation and opened a new contract number of 08-DRMH-221.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-023-1
Activity Title:	Vinton DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

05/12/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Vinton

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$272,456.00
Total CDBG Program Funds Budgeted	N/A	\$272,456.00
Program Funds Drawdown	\$175,097.00	\$272,456.00
Obligated CDBG DR Funds	(\$129,277.00)	\$272,456.00
Expended CDBG DR Funds	\$175,097.00	\$272,456.00
City of Vinton	\$175,097.00	\$272,456.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-023 under the 1st appropriation with \$272,456 disbursed and opened a new contract number of 08-DRMH-223 under the 2nd appropriation with a beginning balance of \$129,277.

Location Description:

City of Vinton

Activity Progress Narrative:

Closed contract number 08-DRMH-023 under the 1st appropriation and opened a new contract number of 08-DRMH-223.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-024-1

Activity Title: Webster City DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

04/30/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

05/11/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Webster City

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$18,138.00)	\$16,687.00
Expended CDBG DR Funds	\$16,687.00	\$16,687.00
City of Webster City	\$16,687.00	\$16,687.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-024 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-224 under the 2nd appropriation with a beginning balance of \$34,825.

Location Description:

City of Webster City

Activity Progress Narrative:

Closed contract number 08-DRMH-024 under the 1st appropriation and opened a new contract number of 08-DRMH-224.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-025-1
Activity Title: Coralville DRMH Acq_UN

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08-DF-Housing
Projected Start Date:
 05/26/2009

Activity Status:
 Completed
Project Title:
 Housing
Projected End Date:
 08/20/2010
Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 City of Coralville

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$189,023.00
Total CDBG Program Funds Budgeted	N/A	\$189,023.00
Program Funds Drawdown	\$0.00	\$189,023.00
Obligated CDBG DR Funds	(\$436,904.00)	\$189,023.00
Expended CDBG DR Funds	\$189,023.00	\$189,023.00
City of Coralville	\$189,023.00	\$189,023.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-025 under the 1st appropriation with \$189,023 disbursed and opened a new contract number of 08-DRMH-225 under the 2nd appropriation with a beginning balance of \$436,904.

Location Description:

City of Coralville

Activity Progress Narrative:

Closed contract number 08-DRMH-025 under the 1st appropriation and opened a new contract number of 08-DRMH-225.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-026-1
Activity Title:	Greene DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

04/30/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Greene

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$50,048.00
Total CDBG Program Funds Budgeted	N/A	\$50,048.00
Program Funds Drawdown	\$0.00	\$50,048.00
Obligated CDBG DR Funds	(\$86,060.00)	\$50,048.00
Expended CDBG DR Funds	\$0.00	\$50,048.00
City of Greene	\$0.00	\$50,048.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-026 under the 1st appropriation with \$50,048 disbursed and opened a new contract number of 08-DRMH-226 under the 2nd appropriation with a beginning balance of \$86,060.

Location Description:

City of Greene

Activity Progress Narrative:

Closed contract number 08-DRMH-026 under the 1st appropriation and opened a new contract number of 08-DRMH-226.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-027-1

Activity Title: Black Hawk County DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

07/15/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

07/31/2012

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Black Hawk County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$61,812.00
Total CDBG Program Funds Budgeted	N/A	\$61,812.00
Program Funds Drawdown	\$0.00	\$61,812.00
Obligated CDBG DR Funds	(\$302,861.00)	\$61,812.00
Expended CDBG DR Funds	\$0.00	\$61,812.00
Black Hawk County	\$0.00	\$61,812.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-027 under the 1st appropriation with \$61,812 disbursed and opened a new contract number of 08-DRMH-227 under the 2nd appropriation with a beginning balance of \$302,861.

Location Description:

Black Hawk County

Activity Progress Narrative:

Closed contract number 08-DRMH-027 under the 1st appropriation and opened a new contract number of 08-DRMH-227.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-028-1
Activity Title:	Davenport DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

05/05/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Davenport

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$107,906.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Davenport	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-028 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-228 under the 2nd appropriation with a beginning balance of \$107,906.

Location Description:

City of Davenport

Activity Progress Narrative:

Closed contract number 08-DRMH-028 under the 1st appropriation and opened a new contract number of 08-DRMH-228.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-029-1
Activity Title:	Evansdale DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

05/11/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Evansdale

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$54,419.00
Total CDBG Program Funds Budgeted	N/A	\$54,419.00
Program Funds Drawdown	\$0.00	\$54,419.00
Obligated CDBG DR Funds	(\$52,673.00)	\$54,419.00
Expended CDBG DR Funds	\$2,545.00	\$54,419.00
City of Evansdale	\$2,545.00	\$54,419.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-029 under the 1st appropriation with \$54,419 disbursed and opened a new contract number of 08-DRMH-229 under the 2nd appropriation with a beginning balance of \$52,673.

Location Description:

City of Evansdale

Activity Progress Narrative:

Closed contract number 08-DRMH-029 under the 1st appropriation and opened a new contract number of 08-DRMH-229.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-031-1

Activity Title: Mason City DRMH Acq_UN 031

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

06/01/2009

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/01/2012

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Mason City

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$75,149.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Mason City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-031 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-231 under the 2nd appropriation with a beginning balance of \$75,149.

Location Description:

City of Mason City

Activity Progress Narrative:

Closed contract number 08-DRMH-031 under the 1st appropriation and opened a new contract number of 08-DRMH-231.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-032-1

Activity Title: Mason City DRMH Acq_UN 032

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

06/01/2009

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/01/2012

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Mason City

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$33,400.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Mason City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-032 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-232 under the 2nd appropriation with a beginning balance of \$33,400.

Location Description:

City of Mason City

Activity Progress Narrative:

Closed contract number 08-DRMH-032 under the 1st appropriation and opened a new contract number of 08-DRMH-232.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-033-1
Activity Title: Oakville DRMH Acq_UN

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08-DF-Housing
Projected Start Date:
 05/29/2009

Activity Status:
 Completed
Project Title:
 Housing
Projected End Date:
 08/20/2010
Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 City of Oakville

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$27,987.00
Total CDBG Program Funds Budgeted	N/A	\$27,987.00
Program Funds Drawdown	\$27,987.00	\$27,987.00
Obligated CDBG DR Funds	(\$7,112.00)	\$27,987.00
Expended CDBG DR Funds	\$27,987.00	\$27,987.00
City of Oakville	\$27,987.00	\$27,987.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-033 under the 1st appropriation with \$27,987 disbursed and opened a new contract number of 08-DRMH-233 under the 2nd appropriation with a beginning balance of \$7112.

Location Description:

City of Oakville

Activity Progress Narrative:

Closed contract number 08-DRMH-033 under the 1st appropriation and opened a new contract number of 08-DRMH-233.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-034-1

Activity Title: LaPorte City DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

05/15/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of LaPorte City

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$116,771.00
Total CDBG Program Funds Budgeted	N/A	\$116,771.00
Program Funds Drawdown	\$16,011.00	\$116,771.00
Obligated CDBG DR Funds	(\$101,169.00)	\$116,771.00
Expended CDBG DR Funds	\$17,912.00	\$116,771.00
City of LaPorte City	\$17,912.00	\$116,771.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-034 under the 1st appropriation with \$116,771 disbursed and opened a new contract number of 08-DRMH-234 under the 2nd appropriation with a beginning balance of \$101,169.

Location Description:

City of LaPorte City

Activity Progress Narrative:

Closed contract number 08-DRMH-034 under the 1st appropriation and opened a new contract number of 08-DRMH-234.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-036-1

Activity Title: Linn County DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

06/15/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Linn County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$517,446.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Linn County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-036 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-236 under the 2nd appropriation with a beginning balance of \$517,446.

Location Description:

Linn County

Activity Progress Narrative:

Closed contract number 08-DRMH-036 under the 1st appropriation and opened a new contract number of 08-DRMH-236.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-037-1
Activity Title:	Mason City DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

07/15/2009

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

07/15/2012

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Mason City

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$1,146,404.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Mason City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-037 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-237 under the 2nd appropriation with a beginning balance of \$1,146,404.

Location Description:

City of Mason City

Activity Progress Narrative:

Closed contract number 08-DRMH-037 under the 1st appropriation and opened a new contract number of 08-DRMH-237.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-039-1

Activity Title: Muscatine County DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

07/08/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Muscatine County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$95,516.00
Total CDBG Program Funds Budgeted	N/A	\$95,516.00
Program Funds Drawdown	\$95,516.00	\$95,516.00
Obligated CDBG DR Funds	(\$116,584.00)	\$95,516.00
Expended CDBG DR Funds	\$95,516.00	\$95,516.00
Muscatine County	\$95,516.00	\$95,516.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-039 under the 1st appropriation with \$95,516 disbursed and opened a new contract number of 08-DRMH-239 under the 2nd appropriation with a beginning balance of \$116,584.

Location Description:

Muscatine County

Activity Progress Narrative:

Closed contract number 08-DRMH-039 under the 1st appropriation and opened a new contract number of 08-DRMH-239 under the 2nd appropriation .

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-040-1
Activity Title:	Cedar County DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

07/15/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Cedar County

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$314,474.00
Total CDBG Program Funds Budgeted	N/A	\$314,474.00
Program Funds Drawdown	\$67,902.00	\$217,706.00
Obligated CDBG DR Funds	(\$224,402.00)	\$314,474.00
Expended CDBG DR Funds	\$70,276.00	\$217,706.00
Cedar County	\$70,276.00	\$217,706.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-040 under the 1st appropriation with \$314,747 disbursed and opened a new contract number of 08-DRMH-240 under the 2nd appropriation with a beginning balance of \$224,405.

Location Description:

Cedar County

Activity Progress Narrative:

Closed contract number 08-DRMH-040 under the 1st appropriation and opened a new contract number of 08-DRMH-240 under the 2nd appropriation .

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-041-1

Activity Title: New Hartford DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

06/15/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of New Hartford

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$100,285.00
Total CDBG Program Funds Budgeted	N/A	\$100,285.00
Program Funds Drawdown	\$9,740.00	\$100,285.00
Obligated CDBG DR Funds	(\$182,595.00)	\$100,285.00
Expended CDBG DR Funds	\$9,740.00	\$100,285.00
City of New Hartford	\$9,740.00	\$100,285.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-041 under the 1st appropriation with \$100,285 disbursed and opened a new contract number of 08-DRMH-241 under the 2nd appropriation with a beginning balance of \$182,595.

Location Description:

City of New Hartford

Activity Progress Narrative:

Closed contract number 08-DRMH-041 under the 1st appropriation and opened a new contract number of 08-DRMH-241 under the 2nd appropriation .

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-042-1
Activity Title: Waverly DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

07/15/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Waverly

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$923,030.00
Total CDBG Program Funds Budgeted	N/A	\$923,030.00
Program Funds Drawdown	\$559,885.00	\$923,030.00
Obligated CDBG DR Funds	(\$785,067.00)	\$923,030.00
Expended CDBG DR Funds	\$559,885.00	\$923,030.00
City of Waverly	\$559,885.00	\$923,030.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-042 under the 1st appropriation with \$923,030 disbursed and opened a new contract number of 08-DRMH-242 under the 2nd appropriation with a beginning balance of \$785,067.

Location Description:

City of Waverly

Activity Progress Narrative:

Closed contract number 08-DRMH-042 under the 1st appropriation and opened a new contract number of 08-DRMH-242 under the 2nd appropriation .

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-043-1

Activity Title: Charles City DRMH Acq_UN 043

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

06/02/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Charles City

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$69,079.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Charles City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-043 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-243 under the 2nd appropriation with a beginning balance of \$69,079.

Location Description:

City of Charles City

Activity Progress Narrative:

Closed contract number 08-DRMH-043 under the 1st appropriation and opened a new contract number of 08-DRMH-243 under the 2nd appropriation .

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-045-1

Activity Title: Charles City DRMH Acq_UN 045

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

06/05/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Charles City

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$151,434.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Charles City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-045 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-245 under the 2nd appropriation with a beginning balance of \$151,434.

Location Description:

City of Charles City

Activity Progress Narrative:

Closed contract number 08-DRMH-045 under the 1st appropriation and opened a new contract number of 08-DRMH-245 under the 2nd appropriation .

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-046-1
Activity Title:	Waterloo DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

07/15/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Waterloo

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$521,021.00
Total CDBG Program Funds Budgeted	N/A	\$521,021.00
Program Funds Drawdown	\$468,937.00	\$521,021.00
Obligated CDBG DR Funds	(\$610,651.00)	\$521,021.00
Expended CDBG DR Funds	\$468,937.00	\$521,021.00
City of Waterloo	\$468,937.00	\$521,021.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-046 under the 1st appropriation with \$521,021 disbursed and opened a new contract number of 08-DRMH-246 under the 2nd appropriation with a beginning balance of \$610,651.

Location Description:

City of Waterloo

Activity Progress Narrative:

Closed contract number 08-DRMH-046 under the 1st appropriation and opened a new contract number of 08-DRMH-246 under the 2nd appropriation .

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-047-1
Activity Title:	Mason City DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

08/03/2009

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

08/03/2012

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Mason City

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$807,602.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Mason City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-047 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-247 under the 2nd appropriation with a beginning balance of \$807,602.

Location Description:

City of Mason City

Activity Progress Narrative:

Closed contract number 08-DRMH-047 under the 1st appropriation and opened a new contract number of 08-DRMH-247 under the 2nd appropriation .

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-050-1
Activity Title:	Palo DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

08/10/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Palo

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$113,973.00
Total CDBG Program Funds Budgeted	N/A	\$113,973.00
Program Funds Drawdown	\$0.00	\$113,973.00
Obligated CDBG DR Funds	(\$193,543.00)	\$113,973.00
Expended CDBG DR Funds	\$0.00	\$113,973.00
City of Palo	\$0.00	\$113,973.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-050 under the 1st appropriation with \$113,973 disbursed and opened a new contract number of 08-DRMH-250 under the 2nd appropriation with a beginning balance of \$193,543.

Location Description:

City of Palo

Activity Progress Narrative:

Closed contract number 08-DRMH-050 under the 1st appropriation and opened a new contract number of 08-DRMH-250 under the 2nd appropriation .

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-051-1

Activity Title: Manchester DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

07/29/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Manchester

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$73,966.00
Total CDBG Program Funds Budgeted	N/A	\$73,966.00
Program Funds Drawdown	\$43,979.00	\$73,966.00
Obligated CDBG DR Funds	(\$106,211.00)	\$73,966.00
Expended CDBG DR Funds	\$43,979.00	\$73,966.00
City of Manchester	\$43,979.00	\$73,966.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-051 under the 1st appropriation with \$73,966 disbursed and opened a new contract number of 08-DRMH-251 under the 2nd appropriation with a beginning balance of \$106,211.

Location Description:

City of Manchester

Activity Progress Narrative:

Closed contract number 08-DRMH-051 under the 1st appropriation and opened a new contract number of 08-DRMH-251 under the 2nd appropriation

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-054-1

Activity Title: Olin DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

07/23/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Olin

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$33,156.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Olin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-054 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-254 under the 2nd appropriation with a beginning balance of \$33,156.

Location Description:

City of Olin

Activity Progress Narrative:

Closed of contract number 08-DRMH-054 under the 1st appropriation and opened a new contract number of 08-DRMH-254 under the 2nd appropriation

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-058-1

Activity Title: Louisa County DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

09/09/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Louisa County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$2,498.00
Total CDBG Program Funds Budgeted	N/A	\$2,498.00
Program Funds Drawdown	\$0.00	\$2,498.00
Obligated CDBG DR Funds	(\$304,863.00)	\$2,498.00
Expended CDBG DR Funds	\$2,498.00	\$2,498.00
Louisa County	\$2,498.00	\$2,498.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-058 under the 1st appropriation with \$2498 disbursed and opened a new contract number of 08-DRMH-258 with a beginning balance of \$304,863.

Location Description:

Louisa County

Activity Progress Narrative:

Closed of contract number 08-DRMH-058 under the 1st appropriation and opened a new contract number of 08-DRMH-258 under the 2nd appropriation

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-063-1
Activity Title:	Cedar Rapids DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

08/21/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Cedar Rapids

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$1,487,777.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-063 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-263 under the 2nd appropriation with a beginning balance of \$1,487,777.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Closed of contract number 08-DRMH-063 under the 1st appropriation and opened a new contract number of 08-DRMH-263 under the 2nd appropriation

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRMH-064-1

Activity Title: Johnson County DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

09/02/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Johnson County

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$39,996.00
Total CDBG Program Funds Budgeted	N/A	\$39,996.00
Program Funds Drawdown	\$0.00	\$39,996.00
Obligated CDBG DR Funds	(\$304,904.00)	\$39,996.00
Expended CDBG DR Funds	\$0.00	\$39,996.00
Johnson County	\$0.00	\$39,996.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Provide the 15% local match for FEMA buyouts.

Buyout of Residential Properties

Closed contract number 08-DRMH-064 under the 1st appropriation with \$39,996 disbursed and opened a new contract number of 08-DRMH-264 under the 2nd appropriation with a beginning balance of \$304,904.

Location Description:

Various locations in Johnson County

Activity Progress Narrative:

Closed contract number 08-DRMH-064 under the 1st appropriation and opened a new contract number of 08-DRMH-264 under the 2nd appropriation

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-069-1
Activity Title:	Dyersville DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DF-Housing

Projected Start Date:
09/08/2009

Activity Status:
Completed

Project Title:
Housing

Projected End Date:
08/20/2010

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Dyersville

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$353,328.00
Total CDBG Program Funds Budgeted	N/A	\$353,328.00
Program Funds Drawdown	\$341,105.00	\$353,328.00
Obligated CDBG DR Funds	(\$430,818.00)	\$353,328.00
Expended CDBG DR Funds	(\$430,818.00)	\$353,328.00
City of Dyersville	(\$430,818.00)	\$353,328.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
Closed contract number 08-DRMH-069 under the 1st appropriation with \$353,328 disbursed and opened a new contract number of 08-DRMH-269 under the 2nd appropriation with a beginning balance of \$430,818.

Location Description:

City of Dyersville

Activity Progress Narrative:

Closed contract number 08-DRMH-069 under the 1st appropriation and opened a new contract number of 08-DRMH-269 under the 2nd appropriation

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-074-1
Activity Title:	Chelsea DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

10/19/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Chelsea

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$16,145.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Chelsea	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-074 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-274 under the 2nd appropriation with a beginning balance of \$16,145.

Location Description:

City of Chelsea

Activity Progress Narrative:

Closed contract number 08-DRMH-074 under the 1st appropriation and opened a new contract number of 08-DRMH-274 under the 2nd appropriation

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMH-086-1
Activity Title:	Cedar Falls DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

12/07/2009

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Cedar Falls

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$520,145.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Cedar Falls	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-086 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-286 under the 2nd appropriation with a beginning balance of \$520,145.

Location Description:

City of Cedar Falls

Activity Progress Narrative:

Closed of contract number 08-DRMH-086 under the 1st appropriation and opened a new contract number of 08-DRMH-286 under the 2nd appropriation

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-LHR_Training
Activity Title:	Lead Hazard/Lead-Based Paint Abatement Training

Activity Category:

Capacity building for nonprofit or public entities

Project Number:

08-DF-Housing

Projected Start Date:

01/01/2009

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Iowa Department of Economic Development

Overall	Jul 1 thru Sep 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total CDBG Program Funds Budgeted	N/A	\$250,000.00
Program Funds Drawdown	\$36,516.34	\$250,000.00
Obligated CDBG DR Funds	\$0.00	\$250,000.00
Expended CDBG DR Funds	\$36,517.00	\$250,000.00
Iowa Department of Economic Development	\$36,517.00	\$250,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Training for contractors and other professionals involved with lead hazard/lead-based paint abatement. Building capacity for this throughout the disaster recovery area is a critical need.

Location Description:

State of Iowa - various training locations

Activity Progress Narrative:

An additional 215 people were trained this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-State_Admin

Activity Title: 08-DF State_Admin

Activity Category:

Administration

Project Number:

08-DF Admin State

Projected Start Date:

09/23/2008

Activity Status:

Under Way

Project Title:

Admin - State

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Iowa Department of Economic Development

Overall

Jul 1 thru Sep 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$4,700,725.00
Total CDBG Program Funds Budgeted	N/A	\$4,700,725.00
Program Funds Drawdown	\$567,374.17	\$4,499,248.35
Obligated CDBG DR Funds	\$0.00	\$4,700,725.00
Expended CDBG DR Funds	\$1,798,671.17	\$4,499,248.35
Iowa Department of Economic Development	\$1,798,671.17	\$4,499,248.35
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds for state administration of disaster recovery activities.

Location Description:

Des Moines, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
