

Grantee: State of Iowa

Grant: B-08-DF-19-0001

July 1, 2013 thru September 30, 2013 Performance Report



Grant Number:

B-08-DF-19-0001

Obligation Date:

09/23/2008

Award Date:**Grantee Name:**

State of Iowa

Contract End Date:**Review by HUD:**

Reviewed and Approved

LOCCS Authorized Amount:

\$156,690,815.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

Estimated PIRL Funds:

\$8,660,509.00

Total Budget:

\$165,351,324.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

In the late spring and early summer of 2008, the State of Iowa suffered through a series of disastrous events, tornados followed by record-breaking floods. In some cases, the same community was hit by both events. Also, in some Iowa communities the 2008 flood crested 8 feet higher than the flood of 1993. Among the larger communities, Cedar Rapids, Iowa's second-largest city, was especially hard hit. It is estimated that 1300 blocks in Cedar Rapids were flooded to the point that repair/rehabilitation will be difficult to impossible in many of those areas. It is estimated that, statewide, over 21,000 housing units have been damaged, with over 4200 of those destroyed or suffering major structural damage. Also, an estimated 2400 businesses were damaged physically, and another 3000+ have suffered economic losses. It is quite clear that FEMA and SBA assistance will not come close to covering all of the uninsured costs associated with the damage.

Recovery Needs:

A. Housing repair/rehabilitation, homebuyer assistance, and interim mortgage assistance. Homes not slated for buyouts will receive assistance to make needed repairs and rehabilitation. Households whose homes were destroyed or damaged beyond reasonable repair will be offered assistance on the down payment for replacement housing. Households who are within buyout areas will be offered assistance to maintain mortgages that would otherwise go into default, during the period before the buyout occurs. Allocation for Activity: \$57,518,337 will be allocated to this activity. Based on local need, each applicant will determine amounts to be spent among the sub-activities. B. Lead Hazard/Lead-Based Paint Abatement Training This allocation will fund training for contractors and other professionals involved with lead hazard/lead-based paint abatement. Building capacity for this throughout the disaster recovery area is a critical need. Allocation for Activity: \$250,000 will be allocated to this activity. C. Housing Buyouts &ndash FEMA Match CDBG funds will be used as the 15% local match required for the FEMA home buyouts in flood-prone areas. Allocation for Activity: \$20 million will be allocated to this activity D. New Housing Production Assistance will be provided to developers of new affordable rental and owner-occupied housing. These units will replace housing lost due to the disaster. The assistance may also be used for streets, sewer and water extensions linked to development of replacement housing. Allocation for Activity: \$23,035,737 will be allocated to this activity E. Small Business Stimulus Business owners suffering physical damage or economic loss will be offered forgivable loans up to \$50,000. The purpose of these loans is to provide working capital to help ensure business survival. Allocation for Activity: \$15 million will be allocated to this activity. F. Public Infrastructure - Match for FEMA Hazard Mitigation Projects CDBG funds will be used as the 15% local match required for infrastructure projects funded under the FEMA Hazard Mitigation Program. Allocation for Activity: \$16 million will be allocated to this activity G. Public Infrastructure - Non-FEMA This assistance is for projects that FEMA or other sources cannot fund, but which are nevertheless critical to recovery. Examples include damaged water and sewer systems, storm drainage, levees, roads and bridges. Allocation for Activity: \$15.75 million will be allocated to this activity H. Disaster REcovery Case Management The primary purpose of the Disaster Recovery Case Management activity is to ensure that all Iowans receive the necessary assistance and access to resources to recover from disaster. Case advocates will establish one-on-one relationships with individual clients impacted, to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal. Allocation for Activity: \$1,302,200 will be allocated to this activity

Public Comment:

Overall**This Report Period****To Date**

Total Projected Budget from All Sources	N/A	\$149,338,862.29
Total Budget	\$12,181,650.00	\$149,338,862.29
Total Obligated	\$12,181,650.00	\$149,338,862.29
Total Funds Drawdown	\$1,642,744.00	\$104,843,013.29
Program Funds Drawdown	\$1,642,744.00	\$104,834,242.29
Program Income Drawdown	\$0.00	\$8,771.00
Program Income Received	\$0.00	\$8,771.00
Total Funds Expended	\$1,642,754.00	\$104,835,931.29
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		67.89%
Overall Benefit Percentage (Actual)		65.28%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$23,503,622.25	\$2,556,158.29
Limit on Admin/Planning	\$7,834,540.75	\$5,975,240.00
Limit on State Admin	\$0.00	\$5,975,240.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

The B-08-DF-19-0001 (Midwest Floods) grant has been committed primarily to the rehabilitation of single family homes with some rental projects being funded from the second appropriation (Ike) funds. This appropriation also includes funding activities for new multi-family units which are currently under construction.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08-DF Admin Local, Admin - Local	\$48,728.00	\$3,133,816.00	\$1,275,101.00
08-DF Admin State, Admin - State	\$0.00	\$4,700,725.00	\$4,700,139.00
08-DF Infrastructure, 08-DF Infrastructure	\$563,116.00	\$39,168,333.00	\$26,743,543.29
08-DF-Business, 08-DF-Business	\$0.00	\$23,638,633.00	\$14,586,373.00
08-DF-Housing, Housing	\$1,030,900.00	\$94,687,941.00	\$57,529,086.00



Activities

Grantee Activity Number:	08-CaseMgt
Activity Title:	Case Management

Activity Category:

Public services

Project Number:

08-DF Infrastructure

Projected Start Date:

01/01/2009

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08-DF Infrastructure

Projected End Date:

02/20/2013

Completed Activity Actual End Date:

02/20/2013

Responsible Organization:

Rebuild Iowa Office

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,085,054.29
Total Budget	\$0.00	\$1,085,054.29
Total Obligated	\$0.00	\$1,085,054.29
Total Funds Drawdown	\$0.00	\$1,085,054.29
Program Funds Drawdown	\$0.00	\$1,085,054.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,085,054.29
Rebuild Iowa Office	\$0.00	\$1,085,054.29
Match Contributed	\$0.00	\$0.00

Activity Description:

Case advocates will establish one-on-one relationships with individual clients impacted by the disaster to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal. Deobligated funds not drawn and closed 02/20/13

Location Description:

Funding was granted to eight agencies to cover Disaster Recovery Case Management services to clients within their service areas. These agencies cover various counties as part of their service area as can be seen in the below table.

- Agency
 Primary Counties served
 American Red Cross &ndash Central Iowa Chapter
 Polk
 Clayton County Food Shelf
 Clayton
 Des Moines County Agricultural Extension
 Des Moines
 Lutheran Services of Iowa
 Black Hawk, Bremer, Buchanan, Cerro Gordo, Chickasaw, Franklin, , Scott
 United Way of East Central Iowa
 Linn
 United Way of Johnson County
 Johnson



United Way of Muscatine
Louisa, Muscatine
United Way of Northwest Iowa
Webster, Wright

Activity Progress Narrative:

Accomplishments are in AP and QPR.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	1984/1984	1984/1984	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRB-001-105A
Activity Title: Cedar Rapids SmBusinessAssist U/N

Activity Category:
 Econ. development or recovery activity that creates/retains jobs
Project Number:
 08-DF-Business
Projected Start Date:
 09/23/2008
Benefit Type:
 Direct (Person)
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 08-DF-Business
Projected End Date:
 03/31/2013
Completed Activity Actual End Date:

Responsible Organization:
 Cedar Rapids

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$8,638,633.00
Total Budget	\$8,638,633.00	\$8,638,633.00
Total Obligated	\$8,638,633.00	\$8,638,633.00
Total Funds Drawdown	\$0.00	\$8,225,006.00
Program Funds Drawdown	\$0.00	\$8,225,006.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Assistance to small business in recovering from flood
 Activity split between U/N and LMI per amendment #6

Location Description:
 City of Cedar Rapids, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRB-001-105

Activity Title: Cedar Rapids SmBusinessAssist LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

08-DF-Business

Projected Start Date:

09/23/2008

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08-DF-Business

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$6,361,367.00
Total Budget	\$0.00	\$6,361,367.00
Total Obligated	\$0.00	\$15,000,000.00
Total Funds Drawdown	\$0.00	\$6,361,367.00
Program Funds Drawdown	\$0.00	\$6,361,367.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,827,768.00
Cedar Rapids	\$0.00	(\$50,000.00)
City of Cedar Rapids	\$0.00	\$14,877,768.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Assistance to small businesses in recovering from flooding.
End date changed to 03/31/13 per amendment #5
Activity split between U/N and LMI per amendment #6

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	392/225



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRB-001-181
Activity Title:	Cedar Rapids Bus Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

03/31/2013

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Cedar Rapids

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$276,365.00
Total Budget	\$0.00	\$276,365.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$276,365.00
Program Funds Drawdown	\$0.00	\$276,365.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$276,365.00
Cedar Rapids	\$0.00	\$276,365.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
End date should be 03/31/13. Changed

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-002-181
Activity Title:	Cerro Gordo Co. Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Cerro Gordo County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$165,918.00
Total Budget	\$70,859.00	\$165,918.00
Total Obligated	\$70,859.00	\$165,918.00
Total Funds Drawdown	\$3,025.00	\$31,773.00
Program Funds Drawdown	\$3,025.00	\$31,773.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,025.00	\$31,773.00
Cerro Gordo County	\$3,025.00	\$31,773.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 Budget increased by \$18,045 to accommodate addition of activities 875 and 876.
 End date changed to 12/31/14 per amendment #16.
 Budget changed to \$165,918 per amendment #17

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-002-871
Activity Title:	Cerro Gordo Co. SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$2,007,500.00
Total Budget	\$0.00	\$2,007,500.00
Total Obligated	\$0.00	\$2,007,500.00
Total Funds Drawdown	\$21,854.00	\$32,379.00
Program Funds Drawdown	\$21,854.00	\$32,379.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,854.00	\$32,379.00
Cerro Gordo County	\$21,854.00	\$32,379.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Single Family New Production Round 4 - construction of 34 houses.
End date changed to 12/31/14 per amendment #16.

Location Description:

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk, and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-002-875

Activity Title: Cerro Gordo Co. MFNC Small LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

07/22/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$592,158.00
Total Budget	\$472,158.00	\$592,158.00
Total Obligated	\$472,158.00	\$592,158.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cerro Gordo County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Conversion of 2 Upper Story units into rental apartments in the City of Colfax.

End date changed to 12/31/14 per amendment #16.

Budget changed to \$592,158 and units to 5 per amendment #17.

Location Description:

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk, and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-002-876
Activity Title:	Cerro Gordo Co. MFNC Large LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

07/11/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,764,400.00
Total Budget	\$3,000,000.00	\$3,764,400.00
Total Obligated	\$3,000,000.00	\$3,764,400.00
Total Funds Drawdown	\$106,076.00	\$213,182.00
Program Funds Drawdown	\$106,076.00	\$213,182.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$148,010.00	\$213,182.00
Cerro Gordo County	\$148,010.00	\$213,182.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Upper Story Conversion of the Parker Opera House into 13 rental apartments in the City of Mason City. End date changed to 12/31/14 per amendment #16. Budget changed to \$3,764,400 and units to 43 per amendment #17

Location Description:

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk, and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-002-971

Activity Title: Cerro Gordo Co. Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

06/25/2012

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,258,482.00
Total Budget	\$0.00	\$1,258,482.00
Total Obligated	\$0.00	\$1,258,482.00
Total Funds Drawdown	\$0.00	\$1,258,482.00
Program Funds Drawdown	\$0.00	\$1,258,482.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,258,482.00
Cerro Gordo County	\$0.00	\$1,258,482.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners. Activity has been completed. 01/12/12
Activity closed 06/25/2012.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	37/37
# of Singlefamily Units	0	37/37



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	18/18	19/19	37/37	100.00
# Owner Households	0	0	0	18/18	19/19	37/37	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-002-972

Activity Title: Cerro Gordo Co. Repair/Rehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

06/25/2012

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$308,204.00
Total Budget	\$0.00	\$308,204.00
Total Obligated	\$0.00	\$308,204.00
Total Funds Drawdown	\$0.00	\$308,204.00
Program Funds Drawdown	\$0.00	\$308,204.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$308,204.00
Cerro Gordo County	\$0.00	\$308,204.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Activity has been completed. 01/12/12
Activity closed 6/25/12.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/11
# of Singlefamily Units	0	11/11



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	11/11	0.00
# Owner Households	0	0	0	0/0	0/0	11/11	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-002-975

Activity Title: Cerro Gordo Co. JSE LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Completed

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2009

Projected End Date:

06/25/2012

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Cerro Gordo county

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$65,126.00
Total Budget	\$0.00	\$65,126.00
Total Obligated	\$0.00	\$65,126.00
Total Funds Drawdown	\$0.00	\$65,126.00
Program Funds Drawdown	\$0.00	\$65,126.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$65,126.00
Cerro Gordo county	\$0.00	\$65,126.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition. Activity has been completed. 01/12/12
Activity closed 6/25/12.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/2	1/0	2/2	100.00
# Owner Households	0	0	0	1/2	1/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-002-981

Activity Title: Cerro Gordo Co. HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

06/25/2012

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$58,410.00
Total Budget	\$0.00	\$58,410.00
Total Obligated	\$0.00	\$58,410.00
Total Funds Drawdown	\$0.00	\$58,410.00
Program Funds Drawdown	\$0.00	\$58,410.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$58,410.00
Cerro Gordo County	\$0.00	\$58,410.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.

Activity has been completed. 01/12/12

Activity closed 6/26/12.

Location Description:

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/2	2/2	100.00
# Owner Households	0	0	0	0/0	2/2	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-003-181
Activity Title:	Cass Co. Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

06/30/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Cass County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$55,395.00
Total Budget	\$0.00	\$55,395.00
Total Obligated	\$0.00	\$55,395.00
Total Funds Drawdown	\$0.00	\$42,448.00
Program Funds Drawdown	\$0.00	\$42,448.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$42,448.00
Cass County	\$0.00	\$42,448.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services.

Activity has been completed. 01/13/12

Budget increased by \$12,659 with addition of new 871 activity. Contract End Date extended to 6/30/14.

Budget increased by \$14,367 with addition of new 875 activity.

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-003-871

Activity Title: Cass Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$620,296.00
Total Budget	\$0.00	\$620,296.00
Total Obligated	\$0.00	\$620,296.00
Total Funds Drawdown	\$83,857.00	\$168,720.00
Program Funds Drawdown	\$83,857.00	\$168,720.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$83,857.00	\$168,720.00
Cass County	\$83,857.00	\$168,720.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 15 new single family housing units.

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/15
# of Singlefamily Units	0	2/15



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/15	2/0	2/15	100.00
# Owner Households	0	0	0	0/15	2/0	2/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-003-875

Activity Title: Cass Co MFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

07/30/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$704,000.00
Total Budget	\$0.00	\$704,000.00
Total Obligated	\$0.00	\$704,000.00
Total Funds Drawdown	\$0.00	\$703,999.00
Program Funds Drawdown	\$0.00	\$703,999.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$703,999.00
Cass County	\$0.00	\$703,999.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 7 units of rental housing in the City of Woodbine.

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-003-971

Activity Title: Cass Co. Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

09/26/2012

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$967,820.00
Total Budget	\$0.00	\$967,820.00
Total Obligated	\$0.00	\$967,820.00
Total Funds Drawdown	\$0.00	\$960,571.00
Program Funds Drawdown	\$0.00	\$960,571.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$960,571.00
Cass County	\$0.00	\$960,571.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners. Activity has been completed 01/13/12 - Closed 9/26/12. Performance target changed to 32 units per Amendment 10. Correction Low and Mod to correct #s.

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	32/32
# of Singlefamily Units	0	32/32



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	23/23	9/9	32/32	100.00
# Owner Households	0	0	0	23/23	9/9	32/32	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-003-972
Activity Title:	Cass Co. Repair/Rehab UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
09/23/2008

Projected End Date:
09/26/2012

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Cass County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$58,872.00
Total Budget	\$0.00	\$58,872.00
Total Obligated	\$0.00	\$58,872.00
Total Funds Drawdown	\$0.00	\$58,872.00
Program Funds Drawdown	\$0.00	\$58,872.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$58,872.00
Cass County	\$0.00	\$58,872.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Activity has been completed 01/13/12 - Closed 9/26/12
Performance target changed to 3 units per Amendment 10.

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	3/3	0.00
# Owner Households	0	0	0	0/0	0/0	3/3	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-003-975

Activity Title: Cass Co. JSE-LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

06/05/2013

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$144,441.00
Total Budget	\$0.00	\$144,441.00
Total Obligated	\$0.00	\$144,441.00
Total Funds Drawdown	\$0.00	\$144,441.00
Program Funds Drawdown	\$0.00	\$144,441.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$144,441.00
Cass County	\$0.00	\$144,441.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jumpstart Express activity.
Units and budget changed per amendment #13
Activity closed, fully drawn 06/05/2013

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/10
# of Singlefamily Units	0	11/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/0	7/10	11/10	100.00
# Owner Households	0	0	0	4/0	7/10	11/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-003-976

Activity Title: Cass County U/N

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/28/2008

Projected End Date:

06/30/2014

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Cass County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$20,996.00
Total Budget	\$0.00	\$20,996.00
Total Obligated	\$0.00	\$20,996.00
Total Funds Drawdown	\$0.00	\$20,996.00
Program Funds Drawdown	\$0.00	\$20,996.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,996.00
Cass County	\$0.00	\$20,996.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Activity.

Location Description:

Cass County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	1/1	0.00
# Owner Households	0	0	0	0/0	0/0	1/1	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-004-181
Activity Title:	Dubuque Co. Hsg Admin

Activity Category:

Administration

Project Number:

08-DF Admin Local

Projected Start Date:

09/23/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Admin - Local

Projected End Date:

04/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$121,566.00
Total Budget	\$0.00	\$121,566.00
Total Obligated	\$0.00	\$121,566.00
Total Funds Drawdown	\$12,766.00	\$114,710.00
Program Funds Drawdown	\$12,766.00	\$114,710.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,776.00	\$114,720.00
Dubuque County	\$12,776.00	\$114,720.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services.
Amendment #12 budget changed to \$121,566.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-004-871

Activity Title: Dubuque Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

04/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,128,205.00
Total Budget	\$0.00	\$3,128,205.00
Total Obligated	\$0.00	\$3,128,205.00
Total Funds Drawdown	\$171,820.00	\$2,033,099.00
Program Funds Drawdown	\$171,820.00	\$2,033,099.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$171,820.00	\$2,033,099.00
Dubuque County	\$171,820.00	\$2,033,099.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 10 new single family housing units in the county of Dubuque. UPDATE: Performance target changed to 72 units per Amendment #11 to allow for Round 4 funding of SFNC. UPDATE: Performance target changed to 77 units per Amendment #12 to allow for additional Round 4 funding of SFNC. Budget increased by \$148,000 per Amendment 12.

Location Description:

Dubuque County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	41/77
# of Singlefamily Units	0	41/77



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/0	37/77	41/77	100.00
# Owner Households	0	0	0	4/0	37/77	41/77	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-004-872
Activity Title:	Dubuque Co. SFNP - UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

06/02/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

04/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$529,681.00
Total Budget	\$0.00	\$529,681.00
Total Obligated	\$0.00	\$529,681.00
Total Funds Drawdown	\$0.00	\$529,681.00
Program Funds Drawdown	\$0.00	\$529,681.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$529,681.00
Dubuque County	\$0.00	\$529,681.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 9 single family housing units
End date changed to 04/30/14 per amendment #11

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/9
# of Singlefamily Units	0	9/9



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	9/9	0.00
# Owner Households	0	0	0	0/0	0/0	9/9	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-004-971

Activity Title: Dubuque Co. Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

07/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$643,284.00
Total Budget	\$0.00	\$643,284.00
Total Obligated	\$0.00	\$643,284.00
Total Funds Drawdown	\$0.00	\$643,284.00
Program Funds Drawdown	\$0.00	\$643,284.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$643,284.00
Dubuque County	\$0.00	\$643,284.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners. Activity completed. Closed 7/11/12.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	14/14
# of Singlefamily Units	0	14/14



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/3	12/11	14/14	100.00
# Owner Households	0	0	0	2/3	12/11	14/14	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-004-972

Activity Title: Dubuque Co. Repair/Rehab UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

07/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$144,383.00
Total Budget	\$0.00	\$144,383.00
Total Obligated	\$0.00	\$144,383.00
Total Funds Drawdown	\$0.00	\$144,383.00
Program Funds Drawdown	\$0.00	\$144,383.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$144,383.00
Dubuque County	\$0.00	\$144,383.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI. Activity completed. Closed 7/11/12.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	3/3	0.00
# Owner Households	0	0	0	0/0	0/0	3/3	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-004-981

Activity Title: Dubuque Co. HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$93,084.00
Total Budget	\$0.00	\$93,084.00
Total Obligated	\$0.00	\$93,084.00
Total Funds Drawdown	\$0.00	\$93,084.00
Program Funds Drawdown	\$0.00	\$93,084.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$93,084.00
Dubuque County	\$0.00	\$93,084.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers. Activity is complete. 09/29/11 Closed 6/30/12.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	4/4	4/4	100.00
# Owner Households	0	0	0	0/0	4/4	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-004-992
Activity Title: Dubuque Co. IMA UN

Activity Category:
 Homeownership Assistance (with waiver only)

Project Number:
 08-DF-Housing

Projected Start Date:
 09/23/2008

Benefit Type:
 Direct (HouseHold)

National Objective:
 Urgent Need

Activity Status:
 Completed

Project Title:
 Housing

Projected End Date:
 07/11/2012

Completed Activity Actual End Date:

Responsible Organization:
 Dubuque County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$5,767.00
Total Budget	\$0.00	\$5,767.00
Total Obligated	\$0.00	\$5,767.00
Total Funds Drawdown	\$0.00	\$5,767.00
Program Funds Drawdown	\$0.00	\$5,767.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,767.00
Dubuque County	\$0.00	\$5,767.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made. Activity is complete. Closed 7/11/12.

Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/2
# of Singlefamily Units	0	1/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	1/2	0.00
# Owner Households	0	0	0	0/0	0/0	1/2	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-005-181

Activity Title: Linn Co. Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2013

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Linn County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$60,001.00
Total Budget	\$0.00	\$60,001.00
Total Obligated	\$0.00	\$60,001.00
Total Funds Drawdown	\$3,250.00	\$43,912.00
Program Funds Drawdown	\$3,250.00	\$43,912.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,250.00	\$43,912.00
Linn County	\$3,250.00	\$43,912.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
Budget decreased to \$60,001 per Amendment 14.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-005-871

Activity Title: Linn Co SFNC LMI

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

04/30/2014

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Linn County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,272,867.00
Total Budget	\$0.00	\$3,272,867.00
Total Obligated	\$0.00	\$3,272,867.00
Total Funds Drawdown	\$52,871.00	\$3,161,663.00
Program Funds Drawdown	\$52,871.00	\$3,161,663.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$32,537.00	\$3,161,663.00
Linn County	\$32,537.00	\$3,161,663.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 33 new single family housing units in Linn County. UPDATE: Performance target increased to 67 units per Amendment 14. Budget increased to \$3,272,867; contract end date extended to 4/31/14.

Location Description:

Linn County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	64/67
# of Singlefamily Units	0	64/67



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/67	58/0	64/67	100.00
# Owner Households	0	0	0	6/67	58/0	64/67	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-005-872

Activity Title: Linn Co - SFNC UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

07/02/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

09/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,820,586.00
Total Budget	\$0.00	\$1,820,586.00
Total Obligated	\$0.00	\$1,820,586.00
Total Funds Drawdown	\$0.00	\$1,778,958.00
Program Funds Drawdown	\$0.00	\$1,778,958.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$21,600.00)	\$1,798,986.00
Linn County	(\$21,600.00)	\$1,798,986.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 33 single family housing units in the area.
Activity completed/closed 9/28/12 per Amendment 14.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	33/33
# of Singlefamily Units	0	33/33



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	33/33	0.00
# Owner Households	0	0	0	0/0	0/0	33/33	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-005-971

Activity Title: Linn Co. RepairRehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

09/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$292,415.00
Total Budget	\$0.00	\$292,415.00
Total Obligated	\$0.00	\$292,415.00
Total Funds Drawdown	\$0.00	\$292,415.00
Program Funds Drawdown	\$0.00	\$292,415.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$292,415.00
Linn County	\$0.00	\$292,415.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for LMI homeowners. Activity has been completed. 01/12/12 Closed 9/28/12 per Amendment 14.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Singlefamily Units	0	8/8



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/4	5/4	8/8	100.00
# Owner Households	0	0	0	3/4	5/4	8/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-005-972
Activity Title:	Linn Co - RepairRehab UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
09/23/2008

Projected End Date:
09/28/2012

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Linn County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$151,280.00
Total Budget	\$0.00	\$151,280.00
Total Obligated	\$0.00	\$151,280.00
Total Funds Drawdown	\$0.00	\$151,280.00
Program Funds Drawdown	\$0.00	\$151,280.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$151,280.00
Linn County	\$0.00	\$151,280.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Activity has been completed. 01/12/12 Closed 9/28/12 per Amendment 14.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	2/2	0.00
# Owner Households	0	0	0	0/0	0/0	2/2	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-005-976
Activity Title: Linn Co. - JSE UN

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Completed

Project Number:
 08-DF-Housing

Project Title:
 Housing

Projected Start Date:
 09/23/2008

Projected End Date:
 09/28/2012

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 Linn County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$49,893.00
Total Budget	\$0.00	\$49,893.00
Total Obligated	\$0.00	\$49,893.00
Total Funds Drawdown	\$0.00	\$49,893.00
Program Funds Drawdown	\$0.00	\$49,893.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$49,893.00
Linn County	\$0.00	\$49,893.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for homeowners of 80-100% of Median Income up to pre-flood condition.
 Activity has been completed. 01/12/12 Closed 9/28/12 per Amendment 14.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	4/4	0.00
# Owner Households	0	0	0	0/0	0/0	4/4	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-005-981

Activity Title: Linn Co. - HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

06/05/2013

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$401,133.00
Total Budget	\$0.00	\$401,133.00
Total Obligated	\$0.00	\$401,133.00
Total Funds Drawdown	\$0.00	\$401,133.00
Program Funds Drawdown	\$0.00	\$401,133.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$401,133.00
Linn County	\$0.00	\$401,133.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.
Budget decrease to \$401,133 per amendment #15
Activity closed, fully drawn, 06/05/13.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/11
# of Singlefamily Units	0	11/11



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/3	9/8	11/11	100.00
# Owner Households	0	0	0	2/3	9/8	11/11	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-007-181

Activity Title: Cedar Falls Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Cedar Falls

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$62,645.00
Total Budget	\$0.00	\$62,645.00
Total Obligated	\$0.00	\$62,645.00
Total Funds Drawdown	\$0.00	\$32,190.00
Program Funds Drawdown	\$0.00	\$32,190.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,190.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services.
End date changed to 12/31/14 per amendment #12

Location Description:

City of Cedar Falls

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-007-871
Activity Title:	Cedar Falls SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Falls

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$2,095,352.00
Total Budget	\$0.00	\$2,095,352.00
Total Obligated	\$0.00	\$2,095,352.00
Total Funds Drawdown	\$0.00	\$1,160,780.00
Program Funds Drawdown	\$0.00	\$1,160,780.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,160,780.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 11 new single family housing units. UPDATE: Performance target changed to 39 unites per amendment #11. End date changed to 12/31/14 per amendment #12

Location Description:

City of Cedar Falls

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	21/39
# of Singlefamily Units	0	21/39



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5/0	16/39	21/39	100.00
# Owner Households	0	0	0	5/0	16/39	21/39	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-008-181
Activity Title:	Cedar Rapids Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Cedar Rapids

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$704,150.00
Total Budget	\$0.00	\$704,150.00
Total Obligated	\$0.00	\$704,150.00
Total Funds Drawdown	\$20,973.00	\$422,901.00
Program Funds Drawdown	\$20,973.00	\$422,901.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$20,973.00	\$422,901.00
Cedar Rapids	\$20,973.00	\$422,901.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-008-871
Activity Title:	Cedar Rapids SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$9,753,021.00
Total Budget	\$0.00	\$9,753,021.00
Total Obligated	\$0.00	\$9,753,021.00
Total Funds Drawdown	\$180,075.00	\$6,310,524.00
Program Funds Drawdown	\$180,075.00	\$6,310,524.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$180,075.00	\$6,141,915.00
Cedar Rapids	\$180,075.00	\$6,141,915.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 212 new single family housing units.

Location Description:

City of Des Moines

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		132/212	
# of Singlefamily Units	0		132/212	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	30/22	102/190	132/212	100.00
# Owner Households	0	0	0	30/22	102/190	132/212	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-008-872

Activity Title: Cedar Rapids SFNC UN

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

05/11/2009

Projected End Date:

12/31/2014

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Cedar Rapids

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$8,994,601.00
Total Budget	\$0.00	\$8,994,601.00
Total Obligated	\$0.00	\$8,994,601.00
Total Funds Drawdown	\$143,852.00	\$4,910,693.00
Program Funds Drawdown	\$143,852.00	\$4,910,693.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$143,852.00	\$4,837,907.00
Cedar Rapids	\$143,852.00	\$4,837,907.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct 180 new single family housing units in the city of Cedar Rapids.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	100/180
# of Singlefamily Units	0	100/180



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	100/180	0.00
# Owner Households	0	0	0	0/0	0/0	100/180	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-008-975

Activity Title: Cedar Rapids JSE LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DF-Housing

Project Title:

Housing

Projected Start Date:

09/23/2008

Projected End Date:

12/31/2014

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Cedar Rapids

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$11,065,195.00
Total Budget	\$0.00	\$11,065,195.00
Total Obligated	\$0.00	\$11,065,195.00
Total Funds Drawdown	\$0.00	\$10,985,360.00
Program Funds Drawdown	\$0.00	\$10,976,589.00
Program Income Drawdown	\$0.00	\$8,771.00
Program Income Received	\$0.00	\$8,771.00
Total Funds Expended	\$0.00	\$10,976,589.00
Cedar Rapids	\$0.00	\$10,976,589.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition. Budget changed to \$10,440,195 per amendment #14. Budget changed to \$11,065,195 per amendment #16

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	425/407
# of Singlefamily Units	0	425/407



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	193/200	232/207	425/407	100.00
# Owner Households	0	0	0	193/200	232/207	425/407	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-008-976

Activity Title: Cedar Rapids JSE UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$2,394,717.00
Total Budget	\$0.00	\$2,394,717.00
Total Obligated	\$0.00	\$2,394,717.00
Total Funds Drawdown	\$0.00	\$1,992,095.00
Program Funds Drawdown	\$0.00	\$1,992,095.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,992,095.00
Cedar Rapids	\$0.00	\$1,992,095.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI , to pre-flood condition.

Budget changed to \$2,924,717 per amendment #14.

Budget changed to \$2,394,717 per amendment #16

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	101/72
# of Singlefamily Units	0	101/72



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	101/72	0.00
# Owner Households	0	0	0	0/0	0/0	101/72	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-008-981

Activity Title: Cedar Rapids HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,892,458.00
Total Budget	\$0.00	\$1,892,458.00
Total Obligated	\$0.00	\$1,892,458.00
Total Funds Drawdown	\$0.00	\$1,881,536.00
Program Funds Drawdown	\$0.00	\$1,881,536.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,881,536.00
Cedar Rapids	\$0.00	\$1,881,536.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.
Budget changed to \$1,892,458 per amendment #14

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	84/99
# of Singlefamily Units	0	84/99



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	22/28	62/71	84/99	100.00
# Owner Households	0	0	0	22/28	62/71	84/99	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-008-982
Activity Title:	Cedar Rapids HBA UN

Activity Category:
Homeownership Assistance (with waiver only)

Activity Status:
Under Way

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
09/23/2008

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Cedar Rapids

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$942,363.00
Total Budget	\$0.00	\$942,363.00
Total Obligated	\$0.00	\$942,363.00
Total Funds Drawdown	\$0.00	\$793,045.00
Program Funds Drawdown	\$0.00	\$793,045.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$793,045.00
Cedar Rapids	\$0.00	\$793,045.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers
Budget changed to \$942,363 per amendment #14.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	45/22
# of Singlefamily Units	0	45/22



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	45/22	0.00
# Owner Households	0	0	0	0/0	0/0	45/22	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-008-992
Activity Title:	Cedar Rapids IMA UN

Activity Category:
Homeownership Assistance (with waiver only)

Activity Status:
Under Way

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
09/23/2008

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Cedar Rapids

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$806,766.00
Total Budget	\$0.00	\$806,766.00
Total Obligated	\$0.00	\$806,766.00
Total Funds Drawdown	\$0.00	\$631,881.00
Program Funds Drawdown	\$0.00	\$631,881.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$631,881.00
Cedar Rapids	\$0.00	\$631,881.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.
Budget changed to \$901,766 per amendment #14.
Budget changed to \$806,766 per amendment #16

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	74/201
# of Singlefamily Units	0	74/201



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	74/201	0.00
# Owner Households	0	0	0	0/0	0/0	74/201	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-009-871

Activity Title: Des Moines SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

06/01/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Des Moines

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,407,072.00
Total Budget	\$0.00	\$1,407,072.00
Total Obligated	\$0.00	\$1,407,072.00
Total Funds Drawdown	\$0.00	\$513,028.00
Program Funds Drawdown	\$0.00	\$513,028.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$493,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 13 new single family housing units in the city of Des Moines. UPDATE: Performance target changed to 44 units per Amendment #12.

Activity has been completed. UPDATE: Activity has been re-opened to allow for Round 4 funding for Single Family New Production.

Location Description:

City of Des Moines

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/44
# of Singlefamily Units	0	13/44



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	9/0	4/44	13/44	100.00
# Owner Households	0	0	0	9/0	4/44	13/44	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-010-181
Activity Title:	Iowa City Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

06/30/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Iowa City

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$96,365.00
Total Budget	\$0.00	\$96,365.00
Total Obligated	\$0.00	\$96,365.00
Total Funds Drawdown	\$4,367.00	\$73,819.00
Program Funds Drawdown	\$4,367.00	\$73,819.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,367.00	\$73,819.00
Iowa City	\$4,367.00	\$73,819.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services.

Activity has been completed. UPDATE: Activity re-opened to allow for Round 4 SFNC.

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-010-871

Activity Title: Iowa City SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Iowa City

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$2,589,503.00
Total Budget	\$0.00	\$2,589,503.00
Total Obligated	\$0.00	\$2,589,503.00
Total Funds Drawdown	\$270,495.00	\$1,581,846.00
Program Funds Drawdown	\$270,495.00	\$1,581,846.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$270,495.00	\$1,581,846.00
Iowa City	\$270,495.00	\$1,581,846.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new single family housing units. UPDATE: Performance target changed to 55 units per Amendment #15. Activity has been completed. UPDATE: Activity re-opened to allow for Round 4 SFNC.

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	32/55
# of Singlefamily Units	0	32/55



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/0	26/55	32/55	100.00
# Owner Households	0	0	0	6/0	26/55	32/55	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-010-872

Activity Title: Iowa City SFNC UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

03/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

07/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Iowa City

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,012,748.00
Total Budget	\$0.00	\$1,012,748.00
Total Obligated	\$0.00	\$1,012,748.00
Total Funds Drawdown	\$0.00	\$1,012,748.00
Program Funds Drawdown	\$0.00	\$1,012,748.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,012,748.00
Iowa City	\$0.00	\$1,012,748.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct 18 new single family housing units in the City of Iowa City. Activity has been completed. Closed 7/11/12.

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/18
# of Singlefamily Units	0	18/18



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	18/18	0.00
# Owner Households	0	0	0	0/0	0/0	18/18	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-010-971

Activity Title: Iowa City Repair/Rehab LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

07/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Iowa City

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$535,073.00
Total Budget	\$0.00	\$535,073.00
Total Obligated	\$0.00	\$535,073.00
Total Funds Drawdown	\$0.00	\$535,073.00
Program Funds Drawdown	\$0.00	\$535,073.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$535,073.00
Iowa City	\$0.00	\$535,073.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for LMI homeowners. Activity has been completed. 01/13/12 Closed 7/11/12.

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/9
# of Singlefamily Units	0	9/9



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/2	7/7	9/9	100.00
# Owner Households	0	0	0	2/2	7/7	9/9	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-010-972
Activity Title: Iowa City Repair/Rehab UN

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Completed

Project Number:
 08-DF-Housing

Project Title:
 Housing

Projected Start Date:
 09/23/2008

Projected End Date:
 07/11/2012

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 Iowa City

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$200,343.00
Total Budget	\$0.00	\$200,343.00
Total Obligated	\$0.00	\$200,343.00
Total Funds Drawdown	\$0.00	\$176,343.00
Program Funds Drawdown	\$0.00	\$176,343.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$176,343.00
Iowa City	\$0.00	\$176,343.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Activity has been completed. Closed 7/11/12.

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	3/3	0.00
# Owner Households	0	0	0	0/0	0/0	3/3	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-010-975

Activity Title: Iowa City JSE LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

07/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Iowa City

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$63,855.00
Total Budget	\$0.00	\$63,855.00
Total Obligated	\$0.00	\$63,855.00
Total Funds Drawdown	\$0.00	\$63,855.00
Program Funds Drawdown	\$0.00	\$63,855.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$63,855.00
Iowa City	\$0.00	\$63,855.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition. Activity has been completed. Closed 7/11/12.

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/1	1/1	2/2	100.00
# Owner Households	0	0	0	1/1	1/1	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-010-981

Activity Title: Iowa City HBA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

07/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Iowa City

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$51,464.00
Total Budget	\$0.00	\$51,464.00
Total Obligated	\$0.00	\$51,464.00
Total Funds Drawdown	\$0.00	\$51,464.00
Program Funds Drawdown	\$0.00	\$51,464.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$51,464.00
Iowa City	\$0.00	\$51,464.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers. Activity has been completed. Closed 7/11/12.

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-010-991

Activity Title: Iowa City IMA UN

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

07/11/2012

Completed Activity Actual End Date:

Responsible Organization:

Iowa City

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$38,510.00
Total Budget	\$0.00	\$38,510.00
Total Obligated	\$0.00	\$38,510.00
Total Funds Drawdown	\$0.00	\$38,510.00
Program Funds Drawdown	\$0.00	\$38,510.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$38,510.00
Iowa City	\$0.00	\$38,510.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for up to twenty months to flood-affected homeowners until decisions on buyouts are made.

Activity has been completed. 01/13/12 Closed 7/11/12.

Location Description:

City of Iowa City

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	1/0	2/2	100.00
# Owner Households	0	0	0	1/0	1/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRI-037-55

Activity Title: Pisgah_DRI_SanSewImp_LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

08-DF Infrastructure

Projected Start Date:

11/04/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08-DF Infrastructure

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

11/08/2011

Responsible Organization:

Pisgah

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$288,555.00
Total Budget	\$0.00	\$288,555.00
Total Obligated	\$0.00	\$288,555.00
Total Funds Drawdown	\$0.00	\$288,555.00
Program Funds Drawdown	\$0.00	\$288,555.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$288,555.00
Pisgah	\$0.00	\$288,555.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sanitary Sewer Improvements in the City of Pisgah, Iowa-Remove and replace sewage pumping station and sewage force main line damaged from heavy rains in 2008. Replace pumping station and 1750 LF of force main. LMI determination made through local survey. Activity has been completed.

Location Description:

City of Pisgah, Iowa

Activity Progress Narrative:

End Date added.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Linear feet of Public Improvement	0	1750/1750



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRI-078-181
Activity Title:	Waterloo_DRI_278_Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

11/04/2009

Projected End Date:

11/30/2013

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Waterloo

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$4,347.00	\$4,347.00
Program Funds Drawdown	\$4,347.00	\$4,347.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,347.00	\$4,347.00
Waterloo2	\$4,347.00	\$4,347.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration of Storm Sewer Improvements project in Waterloo, Iowa.
End date changed to 11/30/13 per amendment #5

Location Description:

City of Waterloo, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRI-078-69

Activity Title: Waterloo_DRI_StormSewerImp_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

11/30/2013

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Waterloo

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,931,250.00
Total Budget	\$0.00	\$3,931,250.00
Total Obligated	\$0.00	\$3,931,250.00
Total Funds Drawdown	\$427,388.00	\$427,388.00
Program Funds Drawdown	\$427,388.00	\$427,388.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$427,388.00	\$427,388.00
Waterloo2	\$427,388.00	\$427,388.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install lift stations to protect commercial areas from flooding-construct 3 new storm water lift stations, 2 replacement lift stations, including pumps and all related work items.

IDED has a need to change award to 1st appropriation. IDED therefore closes contract number 08-DRI-278 under the 2nd appropriation with \$0 disbursed and opens a new contract number of 08-DRI-078 under the 1st appropriation with a beginning balance of \$3,941,250.

End date changed to 11/30/13 per amendment #5

Location Description:

City of Waterloo, IA

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRI-IFA-001-185
Activity Title: IA Finance Authority Foreclosure Counseling

Activity Category:

Public services

Project Number:

08-DF Infrastructure

Projected Start Date:

07/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08-DF Infrastructure

Projected End Date:

11/27/2012

Completed Activity Actual End Date:

Responsible Organization:

Iowa Finance Authority

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,471,104.00
Total Budget	\$0.00	\$1,471,104.00
Total Obligated	\$0.00	\$1,471,104.00
Total Funds Drawdown	\$0.00	\$1,471,104.00
Program Funds Drawdown	\$0.00	\$1,471,104.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,471,104.00
Iowa Finance Authority	\$0.00	\$1,471,104.00
Match Contributed	\$0.00	\$0.00

Activity Description:

IDED shall grant funds to IFA to assist lowans located in the impacted areas as specified in FEMA-1763-DR-Iowa as amended for the purpose of funding the IMH foreclosure and delinquency counseling initiative.
 Contract End Date changed to 8/31/12 per Amendment 1.
 Closed 11/27/2012.
 Corrected Units

Location Description:

85 counties in Iowa affected by the floods of 2008.

Activity Progress Narrative:

Units and Demographics corrected

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Cases opened	-161	-118	6720	104/104	78/78	7432/7432	2.45
# of Cases closed	784	548	1849	2991/2991	2109/2109	7432/7432	68.62

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	576	392	1564	2887/2887	2031/2031	7432/7432	66.17

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRIEF-002CR-181

Activity Title: Cedar Rapids DRIEF Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

03/03/2011

Projected End Date:

09/30/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Cedar Rapids

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000.00
Total Budget	\$0.00	\$1,000.00
Total Obligated	\$0.00	\$1,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration and planning costs for disaster recovery funds. IDED planned to open project up under 2nd appropriation, but has a need to open under 1st appropriation, so opens contract number 08-DRIEF-002CR with a beginning balance of \$107,960. Contract End Date extended to 9/30/13 per Amendment 2. Contract End Date extended to 9/30/14 per Amendment 3.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRIEF-002CR-69

Activity Title: Cedar Rapids DRIEF

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

08-DF Infrastructure

Projected Start Date:

03/03/2011

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08-DF Infrastructure

Projected End Date:

09/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$106,960.00
Total Budget	\$0.00	\$106,960.00
Total Obligated	\$0.00	\$106,960.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Renovate two detention basins damaged from 2008 flood, install drain tile and water quality outlet structures-install a weir to storm water outlet structure, import topsoil, grade, seed and fertilize disturbed project area.
IDED planned to open project up under 2nd appropriation, but has a need to open under 1st appropriation, so opens contract number 08-DRIEF-002CR with a beginning balance of \$107,960.
Contract End Date extended to 9/30/13 per Amendment 2.
Contract End Date extended to 9/30/14 per Amendment 3.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRIEF-095-181
Activity Title:	Cedar Rapids DRIEF Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

03/03/2011

Projected End Date:

09/28/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Cedar Rapids

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$900.00
Total Budget	\$0.00	\$900.00
Total Obligated	\$0.00	\$900.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

Administration and planning costs for disaster recovery funds. Award was going to be set up in the 2nd appropriation, but IDED has a need to set up in 1st appropriation. IDED therefore opens a new contract number of 08-DRIEF-095 under the 1st appropriation with a beginning balance of \$92,900. 06/27/11 Contract End Date extended to 9/28/13 per Amendment 2. Contract End Date extended to 9/28/14 per Amendment 3.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRIEF-095-71
Activity Title:	Cedar Rapids DRIEF

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

08-DF Infrastructure

Projected Start Date:

03/03/2011

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08-DF Infrastructure

Projected End Date:

09/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$92,000.00
Total Budget	\$0.00	\$92,000.00
Total Obligated	\$0.00	\$92,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Clear, grade and stabilize a 235-ft long by 50-ft wide ditch with rip-rap. Award was going to be set up in the 2nd appropriation, but IDED has a need to set up in 1st appropriation. IDED therefore opens a new contract number of 08-DRIEF-095 under the 1st appropriation with a beginning balance of \$92,900. 06/27/11 Contract End Date extended to 9/28/13 per Amendment 2. Contract End Date extended to 9/28/14 per Amendment 3.

Location Description:

The Vinton Ditch storm water area in Cedar Rapids, Iowa.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRIEF-098-55

Activity Title: Des Moines DRIEF

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

08-DF Infrastructure

Projected Start Date:

03/03/2011

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08-DF Infrastructure

Projected End Date:

10/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Des Moines

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$3,000,000.00
Total Funds Drawdown	\$0.00	\$3,000,000.00
Program Funds Drawdown	\$0.00	\$3,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,000,000.00
Des Moines	\$0.00	\$3,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Line sanitary sewers in aging neighborhoods due to high infiltration-line 72,000 LF of existing sanitary sewers. Award was going to be set up in the 2nd appropriation, but IDED has a need to set up in 1st appropriation. IDED therefore opens a new contract number of 08-DRIEF-098 under the 1st appropriation with a beginning balance of \$3,000,000. Amendment #1 dated 06/01/11. 06/27/11 LB
Contract End Date extended to 3/1/13 per Amendment 2.
Contract end date changed to 10/01/13 per amendment #3

Location Description:

City of Des Moines, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRMH-014-1
Activity Title:	Cedar Falls DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

05/26/2009

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/23/2010

Completed Activity Actual End Date:

01/07/2011

Responsible Organization:

Cedar Falls

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$596,003.00
Total Budget	\$0.00	\$596,003.00
Total Obligated	\$0.00	\$596,003.00
Total Funds Drawdown	\$0.00	\$596,003.00
Program Funds Drawdown	\$0.00	\$596,003.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$596,003.00
Cedar Falls	\$0.00	\$0.00
City of Cedar Falls	\$0.00	\$596,003.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.

Closed contract number 08-DRMH-014 under the 1st appropriation with \$596,003 disbursed and opened a new contract number of 08-DRMH-214 under the 2nd appropriation with a beginning balance of \$1,336,952.

Location Description:

City of Cedar Falls

Activity Progress Narrative:

End date added and performance measures corrected.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	12	44/53

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRMH-017-1
Activity Title:	Oakland DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

04/28/2009

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

01/07/2011

Responsible Organization:

City of Oakland

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$35,055.00
Total Budget	\$0.00	\$35,055.00
Total Obligated	\$0.00	\$35,055.00
Total Funds Drawdown	\$0.00	\$35,055.00
Program Funds Drawdown	\$0.00	\$35,055.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$35,055.00
Oakland	\$0.00	\$35,055.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-017 under the 1st appropriation with \$35,055 disbursed and opened a new contract number of 08-DRMH-217 under the 2nd appropriation with a beginning balance of \$7413.

Location Description:

City of Oakland

Activity Progress Narrative:

End date added and Perf Measures corrected.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRMH-018-1
Activity Title: Rockford DRMH Acq_UN

Activity Category:
 Acquisition - buyout of residential properties

Activity Status:
 Completed

Project Number:
 08-DF-Housing

Project Title:
 Housing

Projected Start Date:
 05/05/2009

Projected End Date:
 06/04/2010

Benefit Type:
 ()

Completed Activity Actual End Date:
 01/07/2011

National Objective:
 Urgent Need

Responsible Organization:
 City of Rockford

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$77,952.00
Total Budget	\$0.00	\$77,952.00
Total Obligated	\$0.00	\$77,952.00
Total Funds Drawdown	\$0.00	\$77,952.00
Program Funds Drawdown	\$0.00	\$77,952.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$77,952.00
Rockford1	\$0.00	\$77,952.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-018 under the 1st appropriation with \$77,952 disbursed and opened a new contract number of 08-DRMH-218 under the 2nd appropriation with a beginning balance of \$80,110.

Location Description:

City of Rockford

Activity Progress Narrative:

Entered end date and performance measures

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRMH-019-1
Activity Title: Shell Rock DRMH Acq_UN

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08-DF-Housing
Projected Start Date:
 04/28/2009
Benefit Type:
 ()
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Housing
Projected End Date:
 08/20/2010
Completed Activity Actual End Date:
 01/07/2011
Responsible Organization:
 City of Shell Rock

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$32,742.00
Total Budget	\$0.00	\$32,742.00
Total Obligated	\$0.00	\$32,742.00
Total Funds Drawdown	\$0.00	\$32,742.00
Program Funds Drawdown	\$0.00	\$32,742.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,742.00
Shell Rock	\$0.00	\$32,742.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-019 under the 1st appropriation with \$32,742 disbursed and opened a new contract number of 08-DRMH-219 under the 2nd appropriation with a beginning balance of \$48,967.

Location Description:

City of Shell Rock

Activity Progress Narrative:

End date added and performance measures corrected.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/4
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	4/4



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRMH-039-1
Activity Title:	Muscatine County DRMH Acq_UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DF-Housing

Projected Start Date:

07/08/2009

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/20/2010

Completed Activity Actual End Date:

01/07/2011

Responsible Organization:

Muscatine County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$95,516.00
Total Budget	\$0.00	\$95,516.00
Total Obligated	\$0.00	\$95,516.00
Total Funds Drawdown	\$0.00	\$95,516.00
Program Funds Drawdown	\$0.00	\$95,516.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$95,516.00
Muscatine County	\$0.00	\$95,516.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-039 under the 1st appropriation with \$95,516 disbursed and opened a new contract number of 08-DRMH-239 under the 2nd appropriation with a beginning balance of \$123,155.
 Contract closed.

Location Description:

Muscatine County

Activity Progress Narrative:

End date added and performance measurers corrected.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	13	13/13

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRMI-006-59
Activity Title:	Lamont DRMI WaterTreatImprvmnts

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

08-DF Infrastructure

Projected Start Date:

07/18/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08-DF Infrastructure

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Lamont

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$341,766.00
Total Budget	\$0.00	\$341,766.00
Total Obligated	\$0.00	\$341,766.00
Total Funds Drawdown	\$94,394.00	\$139,152.00
Program Funds Drawdown	\$94,394.00	\$139,152.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$94,394.00	\$139,152.00
Lamont	\$94,394.00	\$139,152.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Upgrade the wastewater treatment facility and force main: Convert the existing lagoon cells into secondary cells, construct a new primary lagoon cell. Replace and relocate existing lift station, replace and relocate existing 4" force main with a 6" force main.

Changed end date to 06/30/14 per amendment #2

Location Description:

The water treatment facility in Lamont, Iowa.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRMI-008-71
Activity Title:	McGregor Flood & Drainage

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DF Infrastructure

Project Title:

08-DF Infrastructure

Projected Start Date:

02/04/2013

Projected End Date:

08/31/2014

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

McGregor

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$505,006.00
Total Budget	\$0.00	\$505,006.00
Total Obligated	\$0.00	\$505,006.00
Total Funds Drawdown	\$41,334.00	\$67,237.00
Program Funds Drawdown	\$41,334.00	\$67,237.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$41,334.00	\$67,237.00
McGregor	\$41,334.00	\$67,237.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install 3 new retention basins, retro-fit 3 existing detention basins, install 8 trash racks and revetments and all accessory drainage pipes.

Location Description:

City of Gregory

Activity Progress Narrative:

Performance measures are correct.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRMI-021-69

Activity Title: Coralville DRMI StormSewerImpr

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

08-DF Infrastructure

Projected Start Date:

11/01/2010

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08-DF Infrastructure

Projected End Date:

03/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Coralville2

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$0.00	\$2,574,504.00
Program Funds Drawdown	\$0.00	\$2,574,504.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,574,504.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Mitigate to protect low-lying areas along the commercial district near Biscuit Creek, Clear Creek and the Iowa River by upgrading storm water pump stations. Raise 3 internal pump station weir walls, increase the size of all 3 pumps, upgrade electrical controls. Install 1 new stormwater pump station. Pumps are considered one public facility improvement in that they are adjacent to each other and work as a system.

UPDATE IN PERFORMANCE TARGET: "Install one new pump station, easements/acquisitions by City funds. Protect 3rd Ave lift station serving 1/3 of city. Upgrade 211 1st ASve pump station and 73 2nd St. pump station." - Per Amendment 2.

Contract end date changed to 11/30/13 per amendment #3

End date extended to 03/31/14 per amendment #4

Location Description:

Storm Sewer System in Coralville, IA

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

