

**Grantee: State of Iowa**

**Grant: B-08-DF-19-0001**

**October 1, 2012 thru December 31, 2012 Performance Report**

---



**Grant Number:**

B-08-DF-19-0001

**Obligation Date:**

09/23/2008

**Award Date:****Grantee Name:**

State of Iowa

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$156,690,815.00

**Grant Status:**

Active

**QPR Contact:**

Khristine Landphair

**Estimated PIRL Funds:**

\$21,876.00

**Total Budget:**

\$156,712,691.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Disaster Damage:

In the late spring and early summer of 2008, the State of Iowa suffered through a series of disastrous events, tornados followed by record-breaking floods. In some cases, the same community was hit by both events. Also, in some Iowa communities the 2008 flood crested 8 feet higher than the flood of 1993. Among the larger communities, Cedar Rapids, Iowa's second-largest city, was especially hard hit. It is estimated that 1300 blocks in Cedar Rapids were flooded to the point that repair/rehabilitation will be difficult to impossible in many of those areas. It is estimated that, statewide, over 21,000 housing units have been damaged, with over 4200 of those destroyed or suffering major structural damage. Also, an estimated 2400 businesses were damaged physically, and another 3000+ have suffered economic losses. It is quite clear that FEMA and SBA assistance will not come close to covering all of the uninsured costs associated with the damage.

### Recovery Needs:

A. Housing repair/rehabilitation, homebuyer assistance, and interim mortgage assistance. Homes not slated for buyouts will receive assistance to make needed repairs and rehabilitation. Households whose homes were destroyed or damaged beyond reasonable repair will be offered assistance on the down payment for replacement housing. Households who are within buyout areas will be offered assistance to maintain mortgages that would otherwise go into default, during the period before the buyout occurs. Allocation for Activity: \$57,518,337 will be allocated to this activity. Based on local need, each applicant will determine amounts to be spent among the sub-activities. B. Lead Hazard/Lead-Based Paint Abatement Training This allocation will fund training for contractors and other professionals involved with lead hazard/lead-based paint abatement. Building capacity for this throughout the disaster recovery area is a critical need. Allocation for Activity: \$250,000 will be allocated to this activity. C. Housing Buyouts &ndash FEMA Match CDBG funds will be used as the 15% local match required for the FEMA home buyouts in flood-prone areas. Allocation for Activity: \$20 million will be allocated to this activity D. New Housing Production Assistance will be provided to developers of new affordable rental and owner-occupied housing. These units will replace housing lost due to the disaster. The assistance may also be used for streets, sewer and water extensions linked to development of replacement housing. Allocation for Activity: \$23,035,737 will be allocated to this activity E. Small Business Stimulus Business owners suffering physical damage or economic loss will be offered forgivable loans up to \$50,000. The purpose of these loans is to provide working capital to help ensure business survival. Allocation for Activity: \$15 million will be allocated to this activity. F. Public Infrastructure - Match for FEMA Hazard Mitigation Projects CDBG funds will be used as the 15% local match required for infrastructure projects funded under the FEMA Hazard Mitigation Program. Allocation for Activity: \$16 million will be allocated to this activity G. Public Infrastructure - Non-FEMA This assistance is for projects that FEMA or other sources cannot fund, but which are nevertheless critical to recovery. Examples include damaged water and sewer systems, storm drainage, levees, roads and bridges. Allocation for Activity: \$15.75 million will be allocated to this activity H. Disaster REcovery Case Management The primary purpose of the Disaster Recovery Case Management activity is to ensure that all Iowans receive the necessary assistance and access to resources to recover from disaster. Case advocates will establish one-on-one relationships with individual clients impacted, to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal. Allocation for Activity: \$1,302,200 will be allocated to this activity

### Public Comment:

**Overall****This Report Period****To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$135,527,686.29
<b>Total Budget</b>	\$100,153,396.00	\$135,527,686.29
<b>Total Obligated</b>	\$6,620,092.00	\$135,559,675.00
<b>Total Funds Drawdown</b>	\$4,059,943.00	\$94,911,355.29
<b>Program Funds Drawdown</b>	\$4,059,943.00	\$94,902,584.29
<b>Program Income Drawdown</b>	\$0.00	\$8,771.00
<b>Program Income Received</b>	\$0.00	\$8,771.00
<b>Total Funds Expended</b>	\$4,010,793.00	\$94,796,319.29
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
<b>Overall Benefit Percentage (Projected)</b>		60.26%
<b>Overall Benefit Percentage (Actual)</b>		57.17%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$23,503,622.25	\$2,556,158.29
<b>Limit on Admin/Planning</b>	\$7,834,540.75	\$5,712,461.00
<b>Limit on State Admin</b>	\$0.00	\$5,712,461.00

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

### Overall Progress Narrative:

The B-08-DF-19-0001 (Midwest Floods) grant has been committed primarily to the rehabilitation of single family homes with some rental projects being funded from the second appropriation (Ike) funds. This appropriation also includes funding activities for new multi-family units which will continue over the next two quarters.

### Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08-DF Admin Local, Admin - Local	\$16,486.00	\$3,133,816.00	\$1,012,322.00
08-DF Admin State, Admin - State	\$0.00	\$4,700,725.00	\$4,700,139.00
08-DF Infrastructure, 08-DF Infrastructure	\$1,630,767.00	\$44,552,200.00	\$25,181,266.29
08-DF-Business, 08-DF-Business	\$0.00	\$16,000,000.00	\$14,827,768.00
08-DF-Housing, Housing	\$2,412,690.00	\$88,304,074.00	\$49,181,089.00



## Activities

<b>Grantee Activity Number:</b>	<b>08-CaseMgt</b>
<b>Activity Title:</b>	<b>Case Management</b>

**Activity Category:**

Public services

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

01/01/2009

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

02/20/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rebuild Iowa Office

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,085,054.29
<b>Total Budget</b>	\$1,302,200.00	\$1,085,054.29
<b>Total Obligated</b>	\$0.00	\$1,302,200.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,085,054.29
<b>Program Funds Drawdown</b>	\$0.00	\$1,085,054.29
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,085,054.29
Rebuild Iowa Office	\$0.00	\$1,085,054.29
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Case advocates will establish one-on-one relationships with individual clients impacted by the disaster to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal. Deobligated funds not drawn and closed 02/20/13

**Location Description:**

Funding was granted to eight agencies to cover Disaster Recovery Case Management services to clients within their service areas. These agencies cover various counties as part of their service area as can be seen in the below table.

- Agency
- Primary Counties served
  - American Red Cross &ndash Central Iowa Chapter
  - Polk
  - Clayton County Food Shelf
  - Clayton
  - Des Moines County Agricultural Extension
  - Des Moines
  - Lutheran Services of Iowa
  - Black Hawk, Bremer, Buchanan, Cerro Gordo, Chickasaw, Franklin, , Scott
  - United Way of East Central Iowa
  - Linn
  - United Way of Johnson County
  - Johnson



United Way of Muscatine  
Louisa, Muscatine  
United Way of Northwest Iowa  
Webster, Wright

### Activity Progress Narrative:

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	1884/1984	1884/1984	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRADM-024-181  
**Activity Title:** Iowa Assoc. of Regional Councils

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

12/01/2012

**Projected End Date:**

11/30/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Iowa Association of Regional Councils

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$209,605.00
<b>Total Budget</b>	\$0.00	\$209,605.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Iowa Association of Regional Councils	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

TA Assistance

**Location Description:**

Iowa Association of Regional Councils in Altoona, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRB-001-105  
**Activity Title:** Cedar Rapids SmBusinessAssist UN

**Activity Category:**  
 Econ. development or recovery activity that creates/retains jobs  
**Project Number:**  
 08-DF-Business  
**Projected Start Date:**  
 09/23/2008  
**Benefit Type:**  
 Direct ( Person )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 08-DF-Business  
**Projected End Date:**  
 03/31/2013  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Cedar Rapids

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$15,000,000.00
<b>Total Budget</b>	\$15,000,000.00	\$15,000,000.00
<b>Total Obligated</b>	\$0.00	\$15,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$14,827,768.00
<b>Program Funds Drawdown</b>	\$0.00	\$14,827,768.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$50,000.00)	\$14,827,768.00
Cedar Rapids	(\$50,000.00)	(\$50,000.00)
City of Cedar Rapids	\$0.00	\$14,877,768.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Assistance to small businesses in recovering from flooding.  
 End date changed to 03/31/13 per amendment #5

**Location Description:**  
 City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Businesses</b>	0	392/225



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRB-001-181</b>
<b>Activity Title:</b>	<b>Cedar Rapids Bus Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

09/23/2008

**Projected End Date:**

03/31/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$300,000.00
<b>Total Budget</b>	\$300,000.00	\$300,000.00
<b>Total Obligated</b>	\$0.00	\$300,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$152,895.00
<b>Program Funds Drawdown</b>	\$0.00	\$152,895.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$102,895.00
Cedar Rapids	\$0.00	\$0.00
City of Cedar Rapids	\$0.00	\$102,895.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services  
End date should be 03/31/13. Changed

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRH-001-181</b>
<b>Activity Title:</b>	<b>Black Hawk Co. Hsg Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

09/23/2008

**Projected End Date:**

03/31/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$71,435.00
<b>Total Budget</b>	\$35,836.00	\$71,435.00
<b>Total Obligated</b>	\$35,836.00	\$71,435.00
<b>Total Funds Drawdown</b>	\$0.00	\$32,539.00
<b>Program Funds Drawdown</b>	\$0.00	\$32,539.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$33,632.00
Black Hawk County	\$0.00	\$33,632.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services  
 Budget increased to \$71,435 per amendment #19  
 End date changed 02/20/13 to 03/31/2014.

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-001-871</b>
<b>Activity Title:</b>	<b>Black Hawk Co SFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,060,492.00
<b>Total Budget</b>	\$0.00	\$2,060,492.00
<b>Total Obligated</b>	\$1,832,702.00	\$2,060,492.00
<b>Total Funds Drawdown</b>	\$0.00	\$227,790.00
<b>Program Funds Drawdown</b>	\$0.00	\$227,790.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$227,790.00
Black Hawk County	\$0.00	\$227,790.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 4 new single family housing units.

Activity is completed. 09/29/11

Activity underway. Budget increased to \$2,060,492; performance target increased to 49 units; Contract End Date extended to 3/31/14. (Amendment 18)

**Location Description:**

Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	4/49
<b># of Singlefamily Units</b>	0	4/49



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/49	4/0	4/49	100.00
# Owner Households	0	0	0	0/49	4/0	4/49	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-001-872</b>
<b>Activity Title:</b>	<b>Black Hawk Co - SFNC UN</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Black Hawk County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$287,878.00
<b>Total Budget</b>	\$0.00	\$287,878.00
<b>Total Obligated</b>	\$0.00	\$287,878.00
<b>Total Funds Drawdown</b>	\$0.00	\$287,878.00
<b>Program Funds Drawdown</b>	\$0.00	\$287,878.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$287,878.00
Black Hawk County	\$0.00	\$287,878.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 5 single family housing units in the area.  
Budget decreased to \$287,878; Contract End Date extended to 3/31/14. (Amendment 18)

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	5/5
<b># of Singlefamily Units</b>	0	5/5



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/0	5/5	0.00
# Owner Households	0	0	0	0/5	0/0	5/5	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-001-971

**Activity Title:** Black Hawk Co. RepairRehab LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

03/31/2014

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$668,047.00
<b>Total Budget</b>	\$0.00	\$668,047.00
<b>Total Obligated</b>	\$48,047.00	\$668,047.00
<b>Total Funds Drawdown</b>	\$0.00	\$530,231.00
<b>Program Funds Drawdown</b>	\$0.00	\$530,231.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$9,133.00	\$620,477.00
Black Hawk County	\$9,133.00	\$620,477.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners. Contract End Date extended to 3/31/14. Budget increased to \$668,047. Performance target amended from 33 units to 37. (Amendment 18)  
Performance Targets corrected to 15.

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	19/15
<b># of Singlefamily Units</b>	0	19/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	7/15	12/0	19/15	100.00
# Owner Households	0	0	0	7/15	12/0	19/15	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-001-972

**Activity Title:** Black Hawk Co. RepairRehab UN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

03/31/2014

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$290,512.00
<b>Total Budget</b>	\$0.00	\$290,512.00
<b>Total Obligated</b>	\$0.00	\$290,512.00
<b>Total Funds Drawdown</b>	\$0.00	\$278,415.00
<b>Program Funds Drawdown</b>	\$0.00	\$278,415.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$290,512.00
Black Hawk County	\$0.00	\$290,512.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Contract End Date extended to 3/31/14. Budget decreased to \$290,512. (Amendment 18)

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	6/5
<b># of Singlefamily Units</b>	0	6/5



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	6/5	0.00
# Owner Households	0	0	0	0/0	0/0	6/5	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-001-975

**Activity Title:** Black Hawk Co JSE LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

03/31/2014

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$72,275.00
<b>Total Budget</b>	\$30,000.00	\$72,275.00
<b>Total Obligated</b>	\$67,816.00	\$72,275.00
<b>Total Funds Drawdown</b>	\$0.00	\$72,275.00
<b>Program Funds Drawdown</b>	\$0.00	\$72,275.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,459.00
Black Hawk County	\$0.00	\$4,459.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition. Contract End Date extended to 3/31/14. Budget increased to \$42,275; performance target changed to 3 units. (Amendment 18) Budget increased to \$72,275 per amendments 18 and 19.

**Location Description:**

Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/3
<b># of Singlefamily Units</b>	0	1/3



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/3	1/3	100.00
# Owner Households	0	0	0	0/0	1/3	1/3	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 08-DRH-001-976**

**Activity Title: Black Hawk Co JSE UN**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

04/19/2012

**Projected End Date:**

03/31/2014

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$12,097.00
<b>Total Budget</b>	\$10,000.00	\$12,097.00
<b>Total Obligated</b>	\$10,000.00	\$12,097.00
<b>Total Funds Drawdown</b>	\$0.00	\$12,097.00
<b>Program Funds Drawdown</b>	\$0.00	\$12,097.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Black Hawk County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for homeowners of 80-100% of Median Income up to pre-flood condition.

Budget increased to \$12,097 per amendment 18 and 19.

**Location Description:**

Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1
<b># of Singlefamily Units</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number: 08-DRH-001-981**

**Activity Title: Black Hawk Co. HBA LMI**

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

06/30/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Black Hawk County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$128,380.00
<b>Total Budget</b>	(\$21,620.00)	\$128,380.00
<b>Total Obligated</b>	(\$21,620.00)	\$128,380.00
<b>Total Funds Drawdown</b>	\$0.00	\$128,380.00
<b>Program Funds Drawdown</b>	\$0.00	\$128,380.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$9,133.00)	\$128,380.00
Black Hawk County	(\$9,133.00)	\$128,380.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers. Budget decreased to \$128,380 per Amendment 18.

**Location Description:**

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	4/5
<b># of Singlefamily Units</b>	0	4/5



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/0	0/5	4/5	100.00
# Owner Households	0	0	0	4/0	0/5	4/5	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-001-991</b>
<b>Activity Title:</b>	<b>Black Hawk Co. IMA - UN</b>

**Activity Category:**  
Homeownership Assistance (with waiver only)

**Activity Status:**  
Under Way

**Project Number:**  
08-DF-Housing

**Project Title:**  
Housing

**Projected Start Date:**  
09/23/2008

**Projected End Date:**  
06/30/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Black Hawk County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	(\$55,000.00)	\$0.00
<b>Total Obligated</b>	(\$55,000.00)	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$52,066.00)	\$0.00
Black Hawk County	(\$52,066.00)	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Provision of interim mortgage assistance for up to 20 months to flood-affected homeowners until decisions on buyouts are made.  
 Changed performance targets to 0 per Amendment 18. Will eventually close activity, yet need Total Drawn Funds to be decreased to 0 before we can deobligate/decrease budget to \$0.  
 Budget and obligation changed to 0 per amendment 18.

### Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

### Activity Progress Narrative:

### Accomplishments Performance Measures

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0
<b># of Singlefamily Units</b>	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	0/0	3/0	66.67
# Owner Households	0	0	0	2/0	0/0	3/0	66.67

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-001-992</b>
<b>Activity Title:</b>	<b>Black Hawk Co IMA UN</b>

**Activity Category:**  
Homeownership Assistance (with waiver only)

**Activity Status:**  
Under Way

**Project Number:**  
08-DF-Housing

**Project Title:**  
Housing

**Projected Start Date:**  
04/19/2012

**Projected End Date:**  
03/31/2014

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Black Hawk County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$52,066.00
<b>Total Budget</b>	\$15,000.00	\$52,066.00
<b>Total Obligated</b>	\$15,000.00	\$52,066.00
<b>Total Funds Drawdown</b>	\$0.00	\$52,066.00
<b>Program Funds Drawdown</b>	\$0.00	\$52,066.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$52,066.00	\$52,066.00
Black Hawk County	\$52,066.00	\$52,066.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made. Budget increased to \$52,066 per amendment 18 and 19.

**Location Description:**

Black Hawk County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	2	2/2
<b># of Singlefamily Units</b>	2	2/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	2	1/0	0/0	2/2	50.00
# Owner Households	1	0	2	1/0	0/0	2/2	50.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>08-DRH-002-181</b>
<b>Activity Title:</b>	<b>Cerro Gordo Co. Hsg Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

09/23/2008

**Projected End Date:**

04/30/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cerro Gordo County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$95,059.00
<b>Total Budget</b>	\$0.00	\$95,059.00
<b>Total Obligated</b>	\$0.00	\$95,059.00
<b>Total Funds Drawdown</b>	\$0.00	\$27,234.00
<b>Program Funds Drawdown</b>	\$0.00	\$27,234.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$27,234.00
Cerro Gordo County	\$0.00	\$27,234.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services  
Budget increased by \$18,045 to accomodate addition of activities 875 and 876.

**Location Description:**

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governements, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRH-002-871</b>
<b>Activity Title:</b>	<b>Cerro Gordo Co. SFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

04/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cerro Gordo County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,007,500.00
<b>Total Budget</b>	\$0.00	\$2,007,500.00
<b>Total Obligated</b>	\$0.00	\$2,007,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Cerro Gordo County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Single Family New Production Round 4 - construction of 34 houses.

**Location Description:**

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk, and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-002-875</b>
<b>Activity Title:</b>	<b>Cerro Gordo Co. MFNC Small LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

07/22/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

04/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cerro Gordo County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$120,000.00
<b>Total Budget</b>	\$0.00	\$120,000.00
<b>Total Obligated</b>	\$0.00	\$120,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Cerro Gordo County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Conversion of 2 Upper Story units into rental apartments in the City of Colfax.

**Location Description:**

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk, and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-002-876</b>
<b>Activity Title:</b>	<b>Cerro Gordo Co. MFNC Large LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

07/11/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

04/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cerro Gordo County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$764,400.00
<b>Total Budget</b>	\$0.00	\$764,400.00
<b>Total Obligated</b>	\$0.00	\$764,400.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Cerro Gordo County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Upper Story Conversion of the Parker Opera House into 13 rental apartments in the City of Mason City.

**Location Description:**

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk, and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-002-971

**Activity Title:** Cerro Gordo Co. Repair/Rehab LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

06/25/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cerro Gordo County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,258,482.00
<b>Total Budget</b>	\$0.00	\$1,258,482.00
<b>Total Obligated</b>	\$0.00	\$1,258,482.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,258,482.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,258,482.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,258,482.00
Cerro Gordo County	\$0.00	\$1,258,482.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners. Activity has been completed. 01/12/12  
Activity closed 06/25/2012.

**Location Description:**

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	37/37
<b># of Singlefamily Units</b>	0	37/37



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	18/18	19/19	37/37	100.00
# Owner Households	0	0	0	18/18	19/19	37/37	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-002-972

**Activity Title:** Cerro Gordo Co. Repair/Rehab UN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

06/25/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cerro Gordo County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$308,204.00
<b>Total Budget</b>	\$308,204.00	\$308,204.00
<b>Total Obligated</b>	\$0.00	\$308,204.00
<b>Total Funds Drawdown</b>	\$0.00	\$308,204.00
<b>Program Funds Drawdown</b>	\$0.00	\$308,204.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$308,204.00
Cerro Gordo County	\$0.00	\$308,204.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Activity has been completed. 01/12/12  
Activity closed 6/25/12.

**Location Description:**

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	11/11
<b># of Singlefamily Units</b>	0	11/11



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	11/11	0.00
# Owner Households	0	0	0	0/0	0/0	11/11	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRH-002-975

**Activity Title:** Cerro Gordo Co. JSE LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2009

**Projected End Date:**

06/25/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Cerro Gordo county

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$65,126.00
<b>Total Budget</b>	\$65,126.00	\$65,126.00
<b>Total Obligated</b>	\$0.00	\$65,126.00
<b>Total Funds Drawdown</b>	\$0.00	\$65,126.00
<b>Program Funds Drawdown</b>	\$0.00	\$65,126.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$65,126.00
Cerro Gordo county	\$0.00	\$65,126.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition. Activity has been completed. 01/12/12  
Activity closed 6/25/12.

**Location Description:**

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/2
<b># of Singlefamily Units</b>	0	2/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/2	1/0	2/2	100.00
# Owner Households	0	0	0	1/2	1/0	2/2	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-002-981

**Activity Title:** Cerro Gordo Co. HBA LMI

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

06/25/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cerro Gordo County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$58,410.00
<b>Total Budget</b>	\$58,410.00	\$58,410.00
<b>Total Obligated</b>	\$0.00	\$58,410.00
<b>Total Funds Drawdown</b>	\$0.00	\$58,410.00
<b>Program Funds Drawdown</b>	\$0.00	\$58,410.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$58,410.00
Cerro Gordo County	\$0.00	\$58,410.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

Activity has been completed. 01/12/12

Activity closed 6/26/12.

**Location Description:**

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/2
<b># of Singlefamily Units</b>	0	2/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/2	2/2	100.00
# Owner Households	0	0	0	0/0	2/2	2/2	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-003-181</b>
<b>Activity Title:</b>	<b>Cass Co. Hsg Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

09/23/2008

**Projected End Date:**

06/30/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cass County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$55,395.00
<b>Total Budget</b>	\$0.00	\$55,395.00
<b>Total Obligated</b>	\$14,367.00	\$55,395.00
<b>Total Funds Drawdown</b>	\$3,946.00	\$32,315.00
<b>Program Funds Drawdown</b>	\$3,946.00	\$32,315.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,946.00	\$32,315.00
Cass County	\$3,946.00	\$32,315.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

Activity has been completed. 01/13/12

Budget increased by \$12,659 with addition of new 871 activity. Contract End Date extended to 6/30/14.

Budget increased by \$14,367 with addition of new 875 activity.

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-003-871

**Activity Title:** Cass Co SFNC LMI

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cass County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$620,296.00
<b>Total Budget</b>	\$0.00	\$620,296.00
<b>Total Obligated</b>	\$0.00	\$620,296.00
<b>Total Funds Drawdown</b>	\$35,239.00	\$42,488.00
<b>Program Funds Drawdown</b>	\$35,239.00	\$42,488.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$42,488.00	\$42,488.00
Cass County	\$42,488.00	\$42,488.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 15 new single family housing units.

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	1	1/15
<b># of Singlefamily Units</b>	1	1/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/15	1/0	1/15	100.00
# Owner Households	0	1	1	0/15	1/0	1/15	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-003-875

**Activity Title:** Cass Co MFNC LMI

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

07/30/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cass County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$704,000.00
<b>Total Budget</b>	\$0.00	\$704,000.00
<b>Total Obligated</b>	\$704,000.00	\$704,000.00
<b>Total Funds Drawdown</b>	\$193,338.00	\$193,338.00
<b>Program Funds Drawdown</b>	\$193,338.00	\$193,338.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$193,388.00	\$193,388.00
Cass County	\$193,388.00	\$193,388.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 7 units of rental housing in the City of Woodbine.

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 08-DRH-003-971**

**Activity Title: Cass Co. Repair/Rehab LMI**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

09/26/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cass County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$967,820.00
<b>Total Budget</b>	\$0.00	\$967,820.00
<b>Total Obligated</b>	\$0.00	\$967,820.00
<b>Total Funds Drawdown</b>	\$0.00	\$960,571.00
<b>Program Funds Drawdown</b>	\$0.00	\$960,571.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$7,249.00)	\$960,571.00
Cass County	(\$7,249.00)	\$960,571.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners. Activity has been completed 01/13/12 - Closed 9/26/12. Performance target changed to 32 units per Amendment 10. Correction Low and Mod to correct #s.

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	32/32
<b># of Singlefamily Units</b>	0	32/32



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	23/23	9/9	32/32	100.00
# Owner Households	0	0	0	23/23	9/9	32/32	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRH-003-972

**Activity Title:** Cass Co. Repair/Rehab UN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

09/26/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cass County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$58,872.00
<b>Total Budget</b>	\$0.00	\$58,872.00
<b>Total Obligated</b>	\$0.00	\$58,872.00
<b>Total Funds Drawdown</b>	\$0.00	\$58,872.00
<b>Program Funds Drawdown</b>	\$0.00	\$58,872.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$58,872.00
Cass County	\$0.00	\$58,872.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Activity has been completed 01/13/12 - Closed 9/26/12  
Performance target changed to 3 units per Amendment 10.

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

Added one more Female head of household.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/3
<b># of Singlefamily Units</b>	0	3/3



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	3/3	0.00
# Owner Households	0	0	0	0/0	0/0	3/3	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRH-003-975

**Activity Title:** Cass Co. JSE-LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

09/26/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cass County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$144,441.00
<b>Total Budget</b>	\$0.00	\$144,441.00
<b>Total Obligated</b>	\$0.00	\$165,437.00
<b>Total Funds Drawdown</b>	\$0.00	\$144,441.00
<b>Program Funds Drawdown</b>	\$0.00	\$144,441.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$20,996.00)	\$144,441.00
Cass County	(\$20,996.00)	\$144,441.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Jumpstart Express activity.  
Activity has been completed 01/13/12 - Closed 9/26/12  
Units and budget changed per amendment #13

**Location Description:**

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	11/10
<b># of Singlefamily Units</b>	0	11/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/0	8/10	11/10	100.00
# Owner Households	0	0	0	3/0	8/10	11/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-003-976

**Activity Title:** Cass County U/N

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/28/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cass County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$20,996.00
<b>Total Budget</b>	\$0.00	\$20,996.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$20,996.00
<b>Program Funds Drawdown</b>	\$0.00	\$20,996.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$20,996.00	\$20,996.00
Cass County	\$20,996.00	\$20,996.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Activity.

**Location Description:**

Cass County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1
<b># of Singlefamily Units</b>	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-004-181</b>
<b>Activity Title:</b>	<b>Dubuque Co. Hsg Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

09/23/2008

**Projected End Date:**

04/30/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Dubuque County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$121,566.00
<b>Total Budget</b>	\$3,020.00	\$121,566.00
<b>Total Obligated</b>	\$3,020.00	\$121,566.00
<b>Total Funds Drawdown</b>	\$11,059.00	\$81,595.00
<b>Program Funds Drawdown</b>	\$11,059.00	\$81,595.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$11,059.00	\$80,651.00
Dubuque County	\$11,059.00	\$80,651.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.  
Amendment #12 budget changed to \$121,566.

**Location Description:**

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-004-871

**Activity Title:** Dubuque Co SFNC LMI

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

04/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubuque County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,128,205.00
<b>Total Budget</b>	\$0.00	\$3,128,205.00
<b>Total Obligated</b>	\$0.00	\$3,128,205.00
<b>Total Funds Drawdown</b>	\$284,474.00	\$1,247,110.00
<b>Program Funds Drawdown</b>	\$284,474.00	\$1,247,110.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$284,474.00	\$1,247,110.00
Dubuque County	\$284,474.00	\$1,247,110.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 10 new single family housing units in the county of Dubuque. UPDATE: Performance target changed to 72 units per Amendment #11 to allow for Round 4 funding of SFNC. UPDATE: Performance target changed to 77 units per Amendment #12 to allow for additional Round 4 funding of SFNC. Budget increased by \$148,000 per Amendment 12.

**Location Description:**

Dubuque County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	6	26/77
<b># of Singlefamily Units</b>	6	26/77



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	5	6	4/0	22/77	26/77	100.00
# Owner Households	1	5	6	4/0	22/77	26/77	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-004-872</b>
<b>Activity Title:</b>	<b>Dubuque Co. SFNP - UN</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

06/02/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

04/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubuque County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$529,681.00
<b>Total Budget</b>	\$0.00	\$529,681.00
<b>Total Obligated</b>	\$0.00	\$529,681.00
<b>Total Funds Drawdown</b>	\$0.00	\$529,681.00
<b>Program Funds Drawdown</b>	\$0.00	\$529,681.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$529,681.00
Dubuque County	\$0.00	\$529,681.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 9 single family housing units  
End date changed to 04/30/14 per amendment #11

**Location Description:**

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	9/9
<b># of Singlefamily Units</b>	0	9/9



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	9/9	0.00
# Owner Households	0	0	0	0/0	0/0	9/9	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRH-004-971

**Activity Title:** Dubuque Co. Repair/Rehab LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

07/11/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubuque County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$643,284.00
<b>Total Budget</b>	\$0.00	\$643,284.00
<b>Total Obligated</b>	\$0.00	\$643,284.00
<b>Total Funds Drawdown</b>	\$0.00	\$643,284.00
<b>Program Funds Drawdown</b>	\$0.00	\$643,284.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$643,284.00
Dubuque County	\$0.00	\$643,284.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners. Activity completed. Closed 7/11/12.

**Location Description:**

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	14/14
<b># of Singlefamily Units</b>	0	14/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/3	12/11	14/14	100.00
# Owner Households	0	0	0	2/3	12/11	14/14	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-004-972

**Activity Title:** Dubuque Co. Repair/Rehab UN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

07/11/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubuque County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$144,383.00
<b>Total Budget</b>	\$0.00	\$144,383.00
<b>Total Obligated</b>	\$0.00	\$144,383.00
<b>Total Funds Drawdown</b>	\$0.00	\$144,383.00
<b>Program Funds Drawdown</b>	\$0.00	\$144,383.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$144,383.00
Dubuque County	\$0.00	\$144,383.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI. Activity completed. Closed 7/11/12.

**Location Description:**

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/3
<b># of Singlefamily Units</b>	0	3/3



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	3/3	0.00
# Owner Households	0	0	0	0/0	0/0	3/3	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-004-981

**Activity Title:** Dubuque Co. HBA LMI

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

06/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubuque County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$93,084.00
<b>Total Budget</b>	\$0.00	\$93,084.00
<b>Total Obligated</b>	\$0.00	\$93,084.00
<b>Total Funds Drawdown</b>	\$0.00	\$93,084.00
<b>Program Funds Drawdown</b>	\$0.00	\$93,084.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$93,084.00
Dubuque County	\$0.00	\$93,084.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers. Activity is complete. 09/29/11 Closed 6/30/12.

**Location Description:**

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	4/4
<b># of Singlefamily Units</b>	0	4/4



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	4/4	4/4	100.00
# Owner Households	0	0	0	0/0	4/4	4/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-004-992</b>
<b>Activity Title:</b>	<b>Dubuque Co. IMA UN</b>

**Activity Category:**  
Homeownership Assistance (with waiver only)

**Activity Status:**  
Completed

**Project Number:**  
08-DF-Housing

**Project Title:**  
Housing

**Projected Start Date:**  
09/23/2008

**Projected End Date:**  
07/11/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Dubuque County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,767.00
<b>Total Budget</b>	\$5,767.00	\$5,767.00
<b>Total Obligated</b>	\$0.00	\$5,767.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,767.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,767.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,767.00
Dubuque County	\$0.00	\$5,767.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made. Activity is complete. Closed 7/11/12.

### Location Description:

Eleven counties and their cities in East and Southeast Iowa, all within the borders of East Central Intergovernmental Association, Bi-State Regional Commission, and Southeast Iowa Regional Planning Commission. This includes the entitlement cities of Dubuque and Davenport.

### Activity Progress Narrative:

### Accomplishments Performance Measures

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/2
<b># of Singlefamily Units</b>	0	1/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	1/2	0.00
# Owner Households	0	0	0	0/0	0/0	1/2	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-005-181

**Activity Title:** Linn Co. Hsg Admin

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

09/23/2008

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Admin - Local

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Linn County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$60,001.00
<b>Total Budget</b>	(\$50,699.00)	\$60,001.00
<b>Total Obligated</b>	(\$50,699.00)	\$60,001.00
<b>Total Funds Drawdown</b>	\$1,075.00	\$32,462.00
<b>Program Funds Drawdown</b>	\$1,075.00	\$32,462.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,875.00	\$32,462.00
Linn County	\$1,875.00	\$32,462.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services  
Budget decreased to \$60,001 per Amendment 14.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-005-871

**Activity Title:** Linn Co SFNC LMI

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

04/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Linn County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,272,867.00
<b>Total Budget</b>	\$0.00	\$3,272,867.00
<b>Total Obligated</b>	\$0.00	\$3,272,867.00
<b>Total Funds Drawdown</b>	\$511,726.00	\$2,358,443.00
<b>Program Funds Drawdown</b>	\$511,726.00	\$2,358,443.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$511,726.00	\$2,358,443.00
Linn County	\$511,726.00	\$2,358,443.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 33 new single family housing units in Linn County. UPDATE: Performance target increased to 67 units per Amendment 14. Budget increased to \$3,272,867; contract end date extended to 4/31/14.

**Location Description:**

Linn County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	25	59/67
<b># of Singlefamily Units</b>	25	59/67



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	25	25	6/67	53/0	59/67	100.00
# Owner Households	0	25	25	6/67	53/0	59/67	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-005-872

**Activity Title:** Linn Co - SFNC UN

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

07/02/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

09/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Linn County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,820,586.00
<b>Total Budget</b>	\$0.00	\$1,820,586.00
<b>Total Obligated</b>	\$0.00	\$1,820,586.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,820,586.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,820,586.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,820,586.00
Linn County	\$0.00	\$1,820,586.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction of 33 single family housing units in the area.  
Activity completed/closed 9/28/12 per Amendment 14.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	33/33
<b># of Singlefamily Units</b>	0	33/33



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	33/33	0.00
# Owner Households	0	0	0	0/0	0/0	33/33	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number: 08-DRH-005-971**

**Activity Title: Linn Co. RepairRehab LMI**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

09/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Linn County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$292,415.00
<b>Total Budget</b>	\$0.00	\$292,415.00
<b>Total Obligated</b>	\$0.00	\$292,415.00
<b>Total Funds Drawdown</b>	\$0.00	\$292,415.00
<b>Program Funds Drawdown</b>	\$0.00	\$292,415.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$292,415.00
Linn County	\$0.00	\$292,415.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for LMI homeowners. Activity has been completed. 01/12/12 Closed 9/28/12 per Amendment 14.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/8
<b># of Singlefamily Units</b>	0	8/8



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/4	5/4	8/8	100.00
# Owner Households	0	0	0	3/4	5/4	8/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-005-972</b>
<b>Activity Title:</b>	<b>Linn Co - RepairRehab UN</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Completed

**Project Number:**  
08-DF-Housing

**Project Title:**  
Housing

**Projected Start Date:**  
09/23/2008

**Projected End Date:**  
09/28/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Linn County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$151,280.00
<b>Total Budget</b>	\$0.00	\$151,280.00
<b>Total Obligated</b>	\$0.00	\$151,280.00
<b>Total Funds Drawdown</b>	\$0.00	\$151,280.00
<b>Program Funds Drawdown</b>	\$0.00	\$151,280.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$151,280.00
Linn County	\$0.00	\$151,280.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Activity has been completed. 01/12/12 Closed 9/28/12 per Amendment 14.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/2
<b># of Singlefamily Units</b>	0	2/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	2/2	0.00
# Owner Households	0	0	0	0/0	0/0	2/2	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-005-975

**Activity Title:** Linn Co. - JSE LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

09/28/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Linn County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$280,704.00
<b>Total Budget</b>	\$0.00	\$280,704.00
<b>Total Obligated</b>	\$0.00	\$280,704.00
<b>Total Funds Drawdown</b>	\$0.00	\$280,704.00
<b>Program Funds Drawdown</b>	\$0.00	\$280,704.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$280,704.00
Linn County	\$0.00	\$280,704.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for LMI homeowners up to pre-flood condition. Activity has been completed. 01/12/12 Closed 9/28/12 per Amendment 14.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	7/7
<b># of Singlefamily Units</b>	0	7/7



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/1	4/6	7/7	100.00
# Owner Households	0	0	0	3/1	4/6	7/7	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-005-976  
**Activity Title:** Linn Co. - JSE UN

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Completed

**Project Number:**  
 08-DF-Housing

**Project Title:**  
 Housing

**Projected Start Date:**  
 09/23/2008

**Projected End Date:**  
 09/28/2012

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Linn County

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$49,893.00
<b>Total Budget</b>	\$0.00	\$49,893.00
<b>Total Obligated</b>	\$0.00	\$49,893.00
<b>Total Funds Drawdown</b>	\$0.00	\$49,893.00
<b>Program Funds Drawdown</b>	\$0.00	\$49,893.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$49,893.00
Linn County	\$0.00	\$49,893.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for homeowners of 80-100% of Median Income up to pre-flood condition.  
 Activity has been completed. 01/12/12 Closed 9/28/12 per Amendment 14.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	4/4	0.00
# Owner Households	0	0	0	0/0	0/0	4/4	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-005-981

**Activity Title:** Linn Co. - HBA LMI

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

09/28/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Linn County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$401,133.00
<b>Total Budget</b>	\$0.00	\$401,133.00
<b>Total Obligated</b>	\$0.00	\$425,581.00
<b>Total Funds Drawdown</b>	\$0.00	\$401,133.00
<b>Program Funds Drawdown</b>	\$0.00	\$401,133.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$401,133.00
Linn County	\$0.00	\$401,133.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers. Activity has been completed. 01/12/12 Closed 9/28/12 per Amendment 14. Budget decrease to \$401,133 per amendment #15

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	11/11
<b># of Singlefamily Units</b>	0	11/11



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/3	9/8	11/11	100.00
# Owner Households	0	0	0	2/3	9/8	11/11	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-005-982

**Activity Title:** Linn Co. - HBA UN

**Activity Category:**

Homeownership Assistance (with waiver only)

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

09/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Linn County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$121,753.00
<b>Total Budget</b>	\$0.00	\$121,753.00
<b>Total Obligated</b>	\$0.00	\$121,753.00
<b>Total Funds Drawdown</b>	\$0.00	\$121,753.00
<b>Program Funds Drawdown</b>	\$0.00	\$121,753.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$121,753.00
Linn County	\$0.00	\$121,753.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers. Activity has been completed. 01/12/12 Closed 9/28/12 per Amendment 14.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/3
<b># of Singlefamily Units</b>	0	3/3



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	3/3	0.00
# Owner Households	0	0	0	0/0	0/0	3/3	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRH-005-992

**Activity Title:** Linn Co. - IMA - UN

**Activity Category:**

Homeownership Assistance (with waiver only)

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

09/28/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Linn County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,904.00
<b>Total Budget</b>	\$0.00	\$2,904.00
<b>Total Obligated</b>	\$0.00	\$2,904.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,904.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,904.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,904.00
Linn County	\$0.00	\$2,904.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made. Activity has completed. 01/12/12 Closed 9/28/12 per Amendment 14.

**Location Description:**

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/2
<b># of Singlefamily Units</b>	0	2/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	2/2	50.00
# Owner Households	0	0	0	0/0	1/0	2/2	50.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-006-181</b>
<b>Activity Title:</b>	<b>Union Co. Hsg Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Union County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$40,283.00
<b>Total Budget</b>	\$0.00	\$40,283.00
<b>Total Obligated</b>	\$0.00	\$40,283.00
<b>Total Funds Drawdown</b>	\$0.00	\$17,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$17,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$17,000.00
Union County	\$0.00	\$17,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

Project was completed. - UPDATE: Activity extended with addition of activity 875. Budget increased by \$23,283 per Amendment 9.

**Location Description:**

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRH-006-875</b>
<b>Activity Title:</b>	<b>Union Co. MFNC Small LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

07/11/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Union County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,140,873.00
<b>Total Budget</b>	\$0.00	\$1,140,873.00
<b>Total Obligated</b>	\$0.00	\$1,140,873.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Union County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Conversion of upper story units into 10 rental apartments in the City of Chariton.

**Location Description:**

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 08-DRH-006-971**

**Activity Title: Union Co. - Repair/Rehab LMI**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

07/10/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

07/10/2012

**National Objective:**

Low/Mod

**Responsible Organization:**

Union County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$26,810.00
<b>Total Budget</b>	\$26,810.00	\$26,810.00
<b>Total Obligated</b>	\$0.00	\$26,810.00
<b>Total Funds Drawdown</b>	\$0.00	\$26,810.00
<b>Program Funds Drawdown</b>	\$0.00	\$26,810.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$26,810.00
Union County	\$0.00	\$26,810.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners. Project was completed. Closed 7/10/12.

**Location Description:**

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

**Activity Progress Narrative:**

Contract Complete and closed 07/10/2012

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1
<b># of Singlefamily Units</b>	0	1/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	2/1	2/1	100.00
# Owner Households	0	1	1	0/0	2/1	2/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-007-181

**Activity Title:** Cedar Falls Hsg Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

09/23/2008

**Projected End Date:**

04/30/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cedar Falls

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$62,645.00
<b>Total Budget</b>	\$0.00	\$62,645.00
<b>Total Obligated</b>	\$0.00	\$62,645.00
<b>Total Funds Drawdown</b>	\$0.00	\$32,190.00
<b>Program Funds Drawdown</b>	\$0.00	\$32,190.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$32,190.00
Cedar Falls	\$0.00	\$32,190.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRH-007-871</b>
<b>Activity Title:</b>	<b>Cedar Falls SFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

04/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Falls

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,095,352.00
<b>Total Budget</b>	\$0.00	\$2,095,352.00
<b>Total Obligated</b>	\$0.00	\$2,095,352.00
<b>Total Funds Drawdown</b>	\$0.00	\$603,080.00
<b>Program Funds Drawdown</b>	\$0.00	\$603,080.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$603,080.00
Cedar Falls	\$0.00	\$603,080.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 11 new single family housing units. UPDATE: Performance target changed to 39 unites per amendment #11.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	10	21/39
<b># of Singlefamily Units</b>	10	21/39



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	10	10	5/0	16/39	21/39	100.00
# Owner Households	0	10	10	5/0	16/39	21/39	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-007-872

**Activity Title:** CedarFallsNC\_UN

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

07/10/2012

**Completed Activity Actual End Date:**

07/10/2012

**Responsible Organization:**

Cedar Falls

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$396,920.00
<b>Total Budget</b>	\$0.00	\$396,920.00
<b>Total Obligated</b>	\$0.00	\$396,920.00
<b>Total Funds Drawdown</b>	\$0.00	\$396,920.00
<b>Program Funds Drawdown</b>	\$0.00	\$396,920.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$396,920.00
Cedar Falls	\$0.00	\$0.00
City of Cedar Falls	\$0.00	\$396,920.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Single Family - New Construction of homes affected by flooding or tornadoes for homeowners between 0 - 100% LMI. Activity is completed. Closed 7/10/12.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

Activity complete and closed 07/10/2012

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	7/7
<b># of Singlefamily Units</b>	0	7/7



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	7/7	0.00
# Owner Households	0	0	0	0/0	0/0	7/7	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-008-181</b>
<b>Activity Title:</b>	<b>Cedar Rapids Hsg Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$704,150.00
<b>Total Budget</b>	\$704,150.00	\$704,150.00
<b>Total Obligated</b>	\$0.00	\$704,150.00
<b>Total Funds Drawdown</b>	\$0.00	\$357,749.00
<b>Program Funds Drawdown</b>	\$0.00	\$357,749.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$291,463.00
Cedar Rapids	\$0.00	\$291,463.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRH-008-871</b>
<b>Activity Title:</b>	<b>Cedar Rapids SFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$9,753,021.00
<b>Total Budget</b>	\$9,753,021.00	\$9,753,021.00
<b>Total Obligated</b>	\$0.00	\$9,753,021.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,701,743.00
<b>Program Funds Drawdown</b>	\$0.00	\$4,701,743.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,701,743.00
Cedar Rapids	\$0.00	\$4,701,743.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 212 new single family housing units.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		104/212	
<b># of Singlefamily Units</b>	0		104/212	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	23/22	81/190	104/212	100.00
# Owner Households	0	0	0	23/22	81/190	104/212	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRH-008-872</b>
<b>Activity Title:</b>	<b>Cedar Rapids SFNC UN</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

05/11/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,994,601.00
<b>Total Budget</b>	\$8,994,601.00	\$8,994,601.00
<b>Total Obligated</b>	\$0.00	\$8,994,601.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,761,364.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,761,364.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,761,364.00
Cedar Rapids	\$0.00	\$3,761,364.00
City of Cedar Rapids	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct 180 new single family housing units in the city of Cedar Rapids.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	76/180
<b># of Singlefamily Units</b>	0	76/180



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	76/180	0.00
# Owner Households	0	0	0	0/0	0/0	76/180	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRH-008-975</b>
<b>Activity Title:</b>	<b>Cedar Rapids JSE LMI</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
08-DF-Housing

**Project Title:**  
Housing

**Projected Start Date:**  
09/23/2008

**Projected End Date:**  
12/31/2014

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Cedar Rapids

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,183,002.00
<b>Total Budget</b>	\$10,183,002.00	\$10,183,002.00
<b>Total Obligated</b>	\$0.00	\$10,183,002.00
<b>Total Funds Drawdown</b>	\$881,474.00	\$9,452,570.00
<b>Program Funds Drawdown</b>	\$881,474.00	\$9,443,799.00
<b>Program Income Drawdown</b>	\$0.00	\$8,771.00
<b>Program Income Received</b>	\$0.00	\$8,771.00
<b>Total Funds Expended</b>	\$883,721.00	\$9,430,140.00
Cedar Rapids	\$883,721.00	\$9,430,140.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	407/407
# of Singlefamily Units	0	407/407

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	188/200	219/207	407/407	100.00
# Owner Households	0	0	0	188/200	219/207	407/407	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRH-008-976  
**Activity Title:** Cedar Rapids JSE UN

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 08-DF-Housing

**Project Title:**  
 Housing

**Projected Start Date:**  
 09/23/2008

**Projected End Date:**  
 12/31/2014

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Cedar Rapids

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,003,322.00
<b>Total Budget</b>	\$2,003,322.00	\$2,003,322.00
<b>Total Obligated</b>	\$0.00	\$2,003,322.00
<b>Total Funds Drawdown</b>	\$251,966.00	\$1,706,867.00
<b>Program Funds Drawdown</b>	\$251,966.00	\$1,706,867.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$249,719.00	\$1,706,867.00
Cedar Rapids	\$249,719.00	\$1,706,867.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI , to pre-flood condition.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	95/72
# of Singlefamily Units	0	95/72



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	95/72	0.00
# Owner Households	0	0	0	0/0	0/0	95/72	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-008-981

**Activity Title:** Cedar Rapids HBA LMI

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2014

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,608,175.00
<b>Total Budget</b>	\$2,608,175.00	\$2,608,175.00
<b>Total Obligated</b>	\$0.00	\$2,608,175.00
<b>Total Funds Drawdown</b>	\$185,309.00	\$1,822,354.00
<b>Program Funds Drawdown</b>	\$185,309.00	\$1,822,354.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$185,309.00	\$1,822,354.00
Cedar Rapids	\$185,309.00	\$1,822,354.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		69/99	
<b># of Singlefamily Units</b>	0		69/99	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	18/28	51/71	69/99	100.00
# Owner Households	0	0	0	18/28	51/71	69/99	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRH-008-982</b>
<b>Activity Title:</b>	<b>Cedar Rapids HBA UN</b>

**Activity Category:**  
Homeownership Assistance (with waiver only)

**Activity Status:**  
Under Way

**Project Number:**  
08-DF-Housing

**Project Title:**  
Housing

**Projected Start Date:**  
09/23/2008

**Projected End Date:**  
12/31/2014

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Cedar Rapids

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$800,215.00
<b>Total Budget</b>	\$800,215.00	\$800,215.00
<b>Total Obligated</b>	\$0.00	\$800,215.00
<b>Total Funds Drawdown</b>	\$28,496.00	\$771,729.00
<b>Program Funds Drawdown</b>	\$28,496.00	\$771,729.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$28,496.00	\$771,729.00
Cedar Rapids	\$28,496.00	\$771,729.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	36/22
# of Singlefamily Units	0	36/22

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/0	0/0	36/22	0.00
# Owner Households	0	0	0	0/0	0/0	36/22	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-008-992</b>
<b>Activity Title:</b>	<b>Cedar Rapids IMA UN</b>

**Activity Category:**

Homeownership Assistance (with waiver only)

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$381,284.00
<b>Total Budget</b>	\$381,284.00	\$381,284.00
<b>Total Obligated</b>	\$0.00	\$381,284.00
<b>Total Funds Drawdown</b>	\$39,449.00	\$381,226.00
<b>Program Funds Drawdown</b>	\$39,449.00	\$381,226.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$39,449.00	\$381,226.00
Cedar Rapids	\$67,775.00	\$381,226.00
City of Cedar Rapids	(\$28,326.00)	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	37/201
<b># of Singlefamily Units</b>	0	37/201



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/0	37/201	5.41
# Owner Households	0	0	0	0/0	2/0	37/201	5.41

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-009-181

**Activity Title:** Des Moines Hsg Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

09/23/2008

**Projected End Date:**

06/30/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Des Moines

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$89,416.00
<b>Total Budget</b>	\$0.00	\$89,416.00
<b>Total Obligated</b>	\$0.00	\$89,416.00
<b>Total Funds Drawdown</b>	\$0.00	\$70,761.00
<b>Program Funds Drawdown</b>	\$0.00	\$70,761.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$70,761.00
City of Des Moines	\$0.00	\$70,761.00
Des Moines	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

Activity has been completed. UPDATE: Activity re-opened; budget increased.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRH-009-871</b>
<b>Activity Title:</b>	<b>Des Moines SFNC LMI</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

06/01/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,407,072.00
<b>Total Budget</b>	\$0.00	\$1,407,072.00
<b>Total Obligated</b>	\$0.00	\$1,407,072.00
<b>Total Funds Drawdown</b>	\$0.00	\$493,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$493,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$493,000.00
Des Moines	\$0.00	\$493,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 13 new single family housing units in the city of Des Moines. UPDATE: Performance target changed to 44 units per Amendment #12. Activity has been completed. UPDATE: Activity has been re-opened to allow for Round 4 funding for Single Family New Production.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	13/44
<b># of Singlefamily Units</b>	0	13/44



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	-1	0	9/0	4/44	13/44	100.00
# Owner Households	1	-1	0	9/0	4/44	13/44	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRH-009-872</b>
<b>Activity Title:</b>	<b>Des Moines SFNC UN</b>

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

06/01/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing

**Projected End Date:**

07/11/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Des Moines	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 13 new single family housing units in the city of Des Moines.  
 Activity was incorrectly set up as 872. Cleared out 872 and set up as 871. 09/09/10 Closed 7/11/12.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

# of Housing Units	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	0/0

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%





**Grantee Activity Number:** 08-DRH-009-971

**Activity Title:** Des Moines Repair/Rehab LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

07/11/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,653,547.00
<b>Total Budget</b>	\$1,653,547.00	\$1,653,547.00
<b>Total Obligated</b>	\$0.00	\$1,653,547.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,653,547.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,653,547.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,653,547.00
City of Des Moines	\$0.00	\$1,653,547.00
Des Moines	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners. Activity has been completed. Closed 7/11/12.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	1	54/54
<b># of Singlefamily Units</b>	1	54/54



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-15	16	1	12/27	42/27	54/54	100.00
# Owner Households	-15	16	1	12/27	42/27	54/54	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRH-009-972</b>
<b>Activity Title:</b>	<b>Des Moines Repair/Rehab UN</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Completed

**Project Number:**  
08-DF-Housing

**Project Title:**  
Housing

**Projected Start Date:**  
09/23/2008

**Projected End Date:**  
07/11/2012

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Des Moines

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$360,954.00
<b>Total Budget</b>	\$360,954.00	\$360,954.00
<b>Total Obligated</b>	\$0.00	\$360,954.00
<b>Total Funds Drawdown</b>	\$0.00	\$360,954.00
<b>Program Funds Drawdown</b>	\$0.00	\$360,954.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$360,954.00
City of Des Moines	\$0.00	\$360,954.00
Des Moines	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Activity has been completed. Closed 7/11/12.

**Location Description:**

City of Des Moines

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/13
# of Singlefamily Units	0	13/13



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	13/13	0.00
# Owner Households	0	0	0	0/0	0/0	13/13	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-010-181

**Activity Title:** Iowa City Hsg Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

09/23/2008

**Projected End Date:**

06/30/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Iowa City

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$96,365.00
<b>Total Budget</b>	\$0.00	\$96,365.00
<b>Total Obligated</b>	\$0.00	\$96,365.00
<b>Total Funds Drawdown</b>	\$406.00	\$68,966.00
<b>Program Funds Drawdown</b>	\$406.00	\$68,966.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$406.00	\$68,966.00
Iowa City	\$406.00	\$68,966.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

Activity has been completed. UPDATE: Activity re-opened to allow for Round 4 SFNC.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-010-871

**Activity Title:** Iowa City SFNC LMI

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,589,503.00
<b>Total Budget</b>	\$0.00	\$2,589,503.00
<b>Total Obligated</b>	\$0.00	\$2,589,503.00
<b>Total Funds Drawdown</b>	\$1,219.00	\$1,196,818.00
<b>Program Funds Drawdown</b>	\$1,219.00	\$1,196,818.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,219.00	\$1,196,818.00
Iowa City	\$1,219.00	\$1,196,818.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of new single family housing units. UPDATE: Performance target changed to 55 units per Amendment #15. Activity has been completed. UPDATE: Activity re-opened to allow for Round 4 SFNC.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	2	23/55
<b># of Singlefamily Units</b>	2	23/55



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	2	2	3/0	20/55	23/55	100.00
# Owner Households	0	2	2	3/0	20/55	23/55	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 08-DRH-010-872

**Activity Title:** Iowa City SFNC UN

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

07/11/2012

**Completed Activity Actual End Date:**

07/11/2012

**Responsible Organization:**

Iowa City

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Iowa City

**Match Contributed**

**Oct 1 thru Dec 31, 2012**

N/A

\$1,012,748.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$1,012,748.00

\$1,012,748.00

\$1,012,748.00

\$1,012,748.00

\$1,012,748.00

\$0.00

\$0.00

\$1,012,748.00

\$1,012,748.00

\$0.00

**Activity Description:**

Construct 18 new single family housing units in the City of Iowa City. Activity has been completed. Closed 7/11/12.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Activity complete and closed 07/11/2012

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	18/18
# of Singlefamily Units	1	18/18



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	0/0	0/0	18/18	0.00
# Owner Households	0	0	1	0/0	0/0	18/18	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-010-971

**Activity Title:** Iowa City Repair/Rehab LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

07/11/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

07/11/2012

**National Objective:**

Low/Mod

**Responsible Organization:**

Iowa City

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$535,073.00
<b>Total Budget</b>	\$0.00	\$535,073.00
<b>Total Obligated</b>	\$0.00	\$535,073.00
<b>Total Funds Drawdown</b>	\$0.00	\$535,073.00
<b>Program Funds Drawdown</b>	\$0.00	\$535,073.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$535,073.00
Iowa City	\$0.00	\$535,073.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for LMI homeowners. Activity has been completed. 01/13/12 Closed 7/11/12.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Activity complete and closed 07/11/2012

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	9/9
<b># of Singlefamily Units</b>	0	9/9



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/2	7/7	9/9	100.00
# Owner Households	0	0	0	2/2	7/7	9/9	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-010-972

**Activity Title:** Iowa City Repair/Rehab UN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

07/11/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Iowa City

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$200,343.00
<b>Total Budget</b>	\$200,343.00	\$200,343.00
<b>Total Obligated</b>	\$0.00	\$200,343.00
<b>Total Funds Drawdown</b>	\$0.00	\$176,343.00
<b>Program Funds Drawdown</b>	\$0.00	\$176,343.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$176,343.00
Iowa City	\$0.00	\$176,343.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Activity has been completed. Closed 7/11/12.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/3
<b># of Singlefamily Units</b>	0	3/3



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	3/3	0.00
# Owner Households	0	0	0	0/0	0/0	3/3	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-010-975

**Activity Title:** Iowa City JSE LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

07/11/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

07/11/2012

**National Objective:**

Low/Mod

**Responsible Organization:**

Iowa City

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$63,855.00
<b>Total Budget</b>	\$63,855.00	\$63,855.00
<b>Total Obligated</b>	\$0.00	\$63,855.00
<b>Total Funds Drawdown</b>	\$0.00	\$63,855.00
<b>Program Funds Drawdown</b>	\$0.00	\$63,855.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$63,855.00
Iowa City	\$0.00	\$63,855.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition. Activity has been completed. Closed 7/11/12.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Activity complete and closed 07/11/12

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/2
<b># of Singlefamily Units</b>	0	2/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/1	1/1	2/2	100.00
# Owner Households	0	0	0	1/1	1/1	2/2	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-010-981

**Activity Title:** Iowa City HBA LMI

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

07/11/2012

**Completed Activity Actual End Date:**

07/11/2012

**Responsible Organization:**

Iowa City

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$51,464.00
<b>Total Budget</b>	\$51,464.00	\$51,464.00
<b>Total Obligated</b>	\$0.00	\$51,464.00
<b>Total Funds Drawdown</b>	\$0.00	\$51,464.00
<b>Program Funds Drawdown</b>	\$0.00	\$51,464.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$51,464.00
Iowa City	\$0.00	\$51,464.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Downpayment assistance offered to LMI homeowners who receive buyout offers. Activity has been completed. Closed 7/11/12.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Activity complete and closed 07/11/12

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1
<b># of Singlefamily Units</b>	0	1/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-010-991

**Activity Title:** Iowa City IMA UN

**Activity Category:**

Homeownership Assistance (with waiver only)

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

07/11/2012

**Completed Activity Actual End Date:**

07/11/2012

**Responsible Organization:**

Iowa City

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$38,510.00
<b>Total Budget</b>	\$38,510.00	\$38,510.00
<b>Total Obligated</b>	\$0.00	\$38,510.00
<b>Total Funds Drawdown</b>	\$0.00	\$38,510.00
<b>Program Funds Drawdown</b>	\$0.00	\$38,510.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$38,510.00
Iowa City	\$0.00	\$38,510.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provision of interim mortgage assistance for up to twenty months to flood-affected homeowners until decisions on buyouts are made.

Activity has been completed. 01/13/12 Closed 7/11/12.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

Activity complete and closed 07/11/12.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/2
<b># of Singlefamily Units</b>	0	2/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	1/0	2/2	100.00
# Owner Households	0	0	0	1/0	1/0	2/2	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-011-181

**Activity Title:** Waterloo Hsg Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

09/23/2008

**Projected End Date:**

04/30/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Waterloo

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$69,669.00
<b>Total Budget</b>	\$0.00	\$69,669.00
<b>Total Obligated</b>	\$0.00	\$69,669.00
<b>Total Funds Drawdown</b>	\$0.00	\$39,736.00
<b>Program Funds Drawdown</b>	\$0.00	\$39,736.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$39,736.00
Waterloo	\$0.00	\$39,736.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRH-011-871

**Activity Title:** Waterloo SFNC LMI

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

04/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Waterloo

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,783,392.00
<b>Total Budget</b>	\$0.00	\$1,783,392.00
<b>Total Obligated</b>	\$0.00	\$1,783,392.00
<b>Total Funds Drawdown</b>	\$0.00	\$725,578.00
<b>Program Funds Drawdown</b>	\$0.00	\$725,578.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$725,578.00
Waterloo	\$0.00	\$725,578.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 7 new single family housing units.  
Per Amendment #14 (SFNP Round 4), performance target increased to 27 units. UPDATE: Increased to 36 units per Amendment #15.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	16/36
<b># of Singlefamily Units</b>	0	16/36



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	14/36	16/36	100.00
# Owner Households	0	0	0	2/0	14/36	16/36	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-011-872

**Activity Title:** Waterloo SFNC UN

**Activity Category:**

Construction of new housing

**Project Number:**

08-DF-Housing

**Projected Start Date:**

05/20/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

04/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Waterloo

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$363,148.00
<b>Total Budget</b>	\$0.00	\$363,148.00
<b>Total Obligated</b>	\$0.00	\$363,148.00
<b>Total Funds Drawdown</b>	\$0.00	\$360,179.00
<b>Program Funds Drawdown</b>	\$0.00	\$360,179.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$360,179.00
Waterloo	\$0.00	\$360,179.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of 15 new single family housing units in the City of Waterloo. UPDATE: Performance target changed to 6 units per Amendment #15.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	6/6
<b># of Singlefamily Units</b>	0	6/6



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	6/6	0.00
# Owner Households	0	0	0	0/0	0/0	6/6	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRH-011-971

**Activity Title:** Waterloo Repair/Rehab LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

08-DF-Housing

**Project Title:**

Housing

**Projected Start Date:**

09/23/2008

**Projected End Date:**

06/25/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Waterloo

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$100,648.00
<b>Total Budget</b>	\$0.00	\$100,648.00
<b>Total Obligated</b>	\$0.00	\$100,648.00
<b>Total Funds Drawdown</b>	\$0.00	\$100,648.00
<b>Program Funds Drawdown</b>	\$0.00	\$100,648.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$100,648.00
Waterloo	\$0.00	\$100,648.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.  
Activity closed 6/25/12.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	5/5
<b># of Singlefamily Units</b>	0	5/5



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/5	1/0	5/5	100.00
# Owner Households	0	0	0	4/5	1/0	5/5	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRH-011-972

**Activity Title:** Waterloo Repair/Rehab UN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

06/25/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Waterloo

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$25,952.00
<b>Total Budget</b>	\$0.00	\$25,952.00
<b>Total Obligated</b>	\$0.00	\$25,952.00
<b>Total Funds Drawdown</b>	\$0.00	\$25,952.00
<b>Program Funds Drawdown</b>	\$0.00	\$25,952.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$25,952.00
Waterloo	\$0.00	\$25,952.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI.  
Activity closed 6/25/12.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1
<b># of Singlefamily Units</b>	0	1/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	1/1	0.00
# Owner Households	0	0	0	0/0	0/0	1/1	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRH-011-975

**Activity Title:** Waterloo JSE LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

06/25/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Waterloo

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$537,000.00
<b>Total Budget</b>	\$537,000.00	\$537,000.00
<b>Total Obligated</b>	\$0.00	\$537,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$537,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$537,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$537,000.00
Waterloo	\$0.00	\$537,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition. Activity closed 6/25/12.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	-2	18/20
<b># of Singlefamily Units</b>	-2	18/20



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-2	-2	8/0	10/20	18/20	100.00
# Owner Households	0	-2	-2	8/0	10/20	18/20	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 08-DRH-011-976

**Activity Title:** Waterloo JSE UN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/23/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

06/25/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Waterloo

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$150,000.00
<b>Total Budget</b>	\$150,000.00	\$150,000.00
<b>Total Obligated</b>	\$0.00	\$150,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$150,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$150,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$150,000.00
Waterloo	\$0.00	\$150,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI, to pre-flood condition.  
Activity closed 06/25/12.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	7/7
<b># of Singlefamily Units</b>	0	7/7



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	7/7	0.00
# Owner Households	0	0	0	0/0	0/0	7/7	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 08-DRI-002-181

**Activity Title:** Centerville DRI Admin

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

03/18/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Admin - Local

**Projected End Date:**

02/28/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Centerville

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total Budget</b>	\$6,000.00	\$6,000.00
<b>Total Obligated</b>	\$0.00	\$6,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$6,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,000.00
Centerville	\$0.00	\$6,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administrative services for storm sewer project.  
Activity is completed.

**Location Description:**

City of Centerville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-002-69

**Activity Title:** Centerville DRI StormSew\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

03/18/2009

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

02/28/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Centerville

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$594,000.00
<b>Total Budget</b>	\$594,000.00	\$594,000.00
<b>Total Obligated</b>	\$0.00	\$594,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$594,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$594,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$594,000.00
Centerville	\$0.00	\$594,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Storm Sewer Improvements.

Work includes 3994 LF of pipe, 22 utility access boxes, 22 collars and substantial pavement and sidewalk replacement.

Activity is completed.

**Location Description:**

City of Centerville - LMI based on community-wide percentage on HUD 2007 update to the 2000 census special tabulation (53%). Located in targeted area of city where homes and businesses were damaged.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	2/1
<b># of Linear feet of Public Improvement</b>	0	7988/3994



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-006-69

**Activity Title:** Des Moines DRI 006 StormSew\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08-DF Infrastructure

**Project Title:**

08-DF Infrastructure

**Projected Start Date:**

03/18/2009

**Projected End Date:**

07/13/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Des Moines

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,000,000.00
<b>Total Budget</b>	\$2,000,000.00	\$2,000,000.00
<b>Total Obligated</b>	\$0.00	\$2,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,000,000.00
City of Des Moines	\$0.00	\$2,000,000.00
Des Moines	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Storm Sewer Improvements - Proposal for storm sewer repairs in the Livingston neighborhood area. Install new sewer lining: 700 LF of 60" pipe, 2000 LF of 48" pipe, 2000 LF of 42" pipe, 2200 LF of 36" pipe, 1200 LF of 30" pipe and 4000 LF of 18" and 15" pipe. Performance measures have been met & activity has been closed. 7/13/12.

**Location Description:**

City of Des Moines - Census Tract 0042.00, BlkGrps 1 & 2

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1
<b># of Linear feet of Public Improvement</b>	0	12100/12100



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-010-181

**Activity Title:** Farragut DRI Admin

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

03/18/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Admin - Local

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Farragut

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total Budget</b>	\$6,000.00	\$6,000.00
<b>Total Obligated</b>	\$0.00	\$6,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$6,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,000.00
Farragut	\$0.00	\$6,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General Administration  
Activity closed 9/30/12.

**Location Description:**

City of Farragut

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-012-181

**Activity Title:** Nashua DRI Admin

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

06/16/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Admin - Local

**Projected End Date:**

07/13/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Nashua

**Overall**

**Total Projected Budget from All Sources**

**Oct 1 thru Dec 31, 2012**

**To Date**

N/A

\$6,000.00

**Total Budget**

\$6,000.00

\$6,000.00

**Total Obligated**

\$0.00

\$6,000.00

**Total Funds Drawdown**

\$0.00

\$6,000.00

**Program Funds Drawdown**

\$0.00

\$6,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$6,000.00

Nashua

\$0.00

\$6,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

General Administration

Activity completed 7/13/12.

**Location Description:**

City of Nashua

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-012-35

**Activity Title:** Nashua DRI WaterSysImp\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

06/16/2009

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

07/13/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Nashua

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,103,201.00
<b>Total Budget</b>	(\$323,337.00)	\$1,103,201.00
<b>Total Obligated</b>	\$0.00	\$1,103,201.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,103,201.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,103,201.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,103,201.00
Nashua	\$0.00	\$1,103,201.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Water System Improvements - Install new well and water main extensions. Install 6750 LF of 10" water main, 1760 LF of directional bore water main, 200 LF of 20" steel casing, 15 gate valves, box and cover, 20 6" gate valves and a 1200' deep well with well house and controls. Performance measures have been met and activity has been closed 7/13/12. Budget changed to \$1,103,201.

**Location Description:**

City of Nashua; LMI benefit determined through local survey.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1
<b># of Linear feet of Public Improvement</b>	0	8710/8710



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-019-181

**Activity Title:** Brandon DRI Admin

**Activity Category:**

Administration

**Activity Status:**

Completed

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

02/08/2010

**Projected End Date:**

06/01/2011

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Brandon

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,000.00
<b>Total Budget</b>	\$4,000.00	\$4,000.00
<b>Total Obligated</b>	\$0.00	\$4,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$4,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,000.00
Brandon	\$0.00	\$4,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration for Sanitary Sewer Improvements in Brandon, IA. IDED has a need to change award to the 2nd appropriation. IDED therefore closes contract number 08-DRI-019 under the 1st appropriation with \$244,183 disbursed and opens a new contract number of 08-DRI-219 under the 2nd appropriation with a beginning balance of \$330,267.

**Location Description:**

City of Brandon

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-019-55

**Activity Title:** Brandon\_DRI\_SanSewImp\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08-DF Infrastructure

**Project Title:**

08-DF Infrastructure

**Projected Start Date:**

02/08/2010

**Projected End Date:**

06/01/2011

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Brandon

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$240,183.00
<b>Total Budget</b>	\$240,183.00	\$240,183.00
<b>Total Obligated</b>	\$0.00	\$240,183.00
<b>Total Funds Drawdown</b>	\$0.00	\$240,183.00
<b>Program Funds Drawdown</b>	\$0.00	\$240,183.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$240,183.00
Brandon	\$0.00	\$240,183.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Sanitary Sewer Improvements in Brandon, IA-Rehab entire sanitary sewer collection system to reduce I/I.

Line approximately 9000 LF of sanitary sewer lines.

LMI Status determined through local survey.

IDED has a need to change award to the 2nd appropriation. IDED therefore closes contract number 08-DRI-019 under the 1st appropriation with \$244,183 disbursed and opens a new contract number of 08-DRI-219 under the 2nd appropriation with a beginning balance of \$330,267.

Activity complete and closed.

**Location Description:**

Brandon, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1
<b># of Linear feet of Public Improvement</b>	0	18000/9000



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-027-181

**Activity Title:** Wesley DRI Admin

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Admin - Local

**Projected End Date:**

02/08/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Wesley

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000.00
<b>Total Budget</b>	\$6,000.00	\$6,000.00
<b>Total Obligated</b>	\$0.00	\$6,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$6,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,000.00
Wesley	\$0.00	\$6,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General Administration  
Contract End Date changed to 12/31/12 per Amendment 4.  
Contract complete and closed 02/08/2013

**Location Description:**

City of Wesley

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-027-69

**Activity Title:** Wesley DRI StormSewImp\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

02/08/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Wesley

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$682,320.00
<b>Total Budget</b>	\$682,320.00	\$682,320.00
<b>Total Obligated</b>	\$0.00	\$682,320.00
<b>Total Funds Drawdown</b>	\$0.00	\$682,320.00
<b>Program Funds Drawdown</b>	\$0.00	\$682,320.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$682,320.00
Wesley	\$0.00	\$682,320.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Storm Sewer Improvements-construct a detention basin and outlet/storm sewer through the city. Construct a detention basin comprised of 21,500 CY of excavation and install 5300 LF of 12" and 30" RCP sewer. LMI status determined through a local survey. Contract End Date changed to 12/31/12 per Amendment 4. Contract complete and closed 02/08/13

**Location Description:**

City of Wesley

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1
<b># of Linear feet of Public Improvement</b>	0	5300/5300



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-032-67A  
**Activity Title:** Des Moines DRI 032 StormSew\_LMI

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 08-DF Infrastructure  
**Projected Start Date:**  
 11/04/2009  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 08-DF Infrastructure  
**Projected End Date:**  
 01/04/2013  
**Completed Activity Actual End Date:**  
 01/04/2013  
**Responsible Organization:**  
 Des Moines

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,390,000.00
<b>Total Budget</b>	\$2,390,000.00	\$2,390,000.00
<b>Total Obligated</b>	\$0.00	\$2,390,000.00
<b>Total Funds Drawdown</b>	\$267.00	\$2,390,000.00
<b>Program Funds Drawdown</b>	\$267.00	\$2,390,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$267.00	\$2,390,000.00
City of Des Moines	\$267.00	\$2,390,000.00
Des Moines	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Separate combined storm and sanitary sewers in the Court Avenue area of downtown Des Moines.  
 Install 1 outlet structure and 1 pump station on the river side of the levee.  
 Census Tracts 0051.00, Block Groups 2 and 3  
 Closed contract 01/04/2013.

**Location Description:**

City of Des Moines - Court Avenue District

**Activity Progress Narrative:**

Contract complete and closed 01/04/2013

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-032-67B

**Activity Title:** Des Moines DRI 032B StormSew\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08-DF Infrastructure

**Project Title:**

08-DF Infrastructure

**Projected Start Date:**

03/18/2009

**Projected End Date:**

01/04/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

01/04/2013

**National Objective:**

Low/Mod

**Responsible Organization:**

Des Moines

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,610,000.00
<b>Total Budget</b>	\$1,610,000.00	\$1,610,000.00
<b>Total Obligated</b>	\$0.00	\$1,610,000.00
<b>Total Funds Drawdown</b>	\$31,973.00	\$1,610,000.00
<b>Program Funds Drawdown</b>	\$31,973.00	\$1,610,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$31,973.00	\$1,610,000.00
City of Des Moines	\$31,973.00	\$1,610,000.00
Des Moines	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Separate combined storm and sanitary sewers in the Court Avenue area - Phase II  
Separate combined sewers and install 3600 LF of storm sewer, including R & R 9200 SY of paving.  
Census Tracts 0051.00, Block Groups 2 and 3  
Contract closed 01/04/2013

**Location Description:**

City of Des Moines - Court Avenue area

**Activity Progress Narrative:**

Contract complete and closed 01/04/13

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1
<b># of Linear feet of Public Improvement</b>	0	0/3600



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-033-67

**Activity Title:** Des Moines DRI 033 StormSew LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

08-DF Infrastructure

**Project Title:**

08-DF Infrastructure

**Projected Start Date:**

11/04/2010

**Projected End Date:**

06/01/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Des Moines

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000,000.00
<b>Total Budget</b>	\$5,000,000.00	\$5,000,000.00
<b>Total Obligated</b>	\$0.00	\$5,000,000.00
<b>Total Funds Drawdown</b>	\$484,023.00	\$4,128,975.00
<b>Program Funds Drawdown</b>	\$484,023.00	\$4,128,975.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$484,023.00	\$4,128,975.00
City of Des Moines	\$484,023.00	\$4,128,975.00
Des Moines	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Separate storm and sanitary sewers in the Lower Union neighborhood.

Separate sanitary sewer from storm sewer and install 11,375 LF of new storm sewer with connections to intakes and manholes as necessary.

LMI Information from census:

TRACT BLKGRP

001500 3

003001 2

001500 1

001500 2

001500 3

001700 2

004800 2

End date change to 06/01/2013 per amendment #4

**Location Description:**

City of Des Moines - Lower Union neighborhood

**Activity Progress Narrative:**



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-037-181

**Activity Title:** Pisgah\_DRI\_Admin

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Admin - Local

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pisgah

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Pisgah

**Match Contributed**

**Oct 1 thru Dec 31, 2012**

N/A

\$4,000.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$4,000.00

\$4,000.00

\$4,000.00

\$4,000.00

\$4,000.00

\$0.00

\$0.00

\$4,000.00

\$4,000.00

\$0.00

**Activity Description:**

Administration of sanitary sewer improvements project in Pisgah, Iowa  
Activity has been completed.

**Location Description:**

City of Pisgah, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-037-55

**Activity Title:** Pisgah\_DRI\_SanSewImp\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pisgah

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$288,555.00
<b>Total Budget</b>	\$288,555.00	\$288,555.00
<b>Total Obligated</b>	\$0.00	\$288,555.00
<b>Total Funds Drawdown</b>	\$0.00	\$288,555.00
<b>Program Funds Drawdown</b>	\$0.00	\$288,555.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$288,555.00
Pisgah	\$0.00	\$288,555.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Sanitary Sewer Improvements in the City of Pisgah, Iowa-Remove and replace sewage pumping station and sewage force main line damaged from heavy rains in 2008. Replace pumping station and 1750 LF of force main. LMI determination made through local survey. Activity has been completed.

**Location Description:**

City of Pisgah, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1
<b># of Linear feet of Public Improvement</b>	0	1750/1750



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-048-181

**Activity Title:** Sigourney\_DRI\_SanSewImp\_LMI

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Admin - Local

**Projected End Date:**

07/13/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Sigourney

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$5,000.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,000.00
Sigourney	\$0.00	\$5,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of Sanitary Sewer Improvement project in Sigourney, Iowa  
Activity completed 7/13/12.

**Location Description:**

City of Sigourney, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-048-55

**Activity Title:** Sigourney\_DRI\_SanSewImp\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08-DF Infrastructure

**Project Title:**

08-DF Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

07/13/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Sigourney

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$934,994.00
<b>Total Budget</b>	(\$10,006.00)	\$934,994.00
<b>Total Obligated</b>	(\$10,006.00)	\$934,994.00
<b>Total Funds Drawdown</b>	\$0.00	\$934,994.00
<b>Program Funds Drawdown</b>	\$0.00	\$934,994.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$934,994.00
Sigourney	\$0.00	\$934,994.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Sanitary Sewer Improvements in Sigourney, Iowa.

LMI determination made through local survey.

Televise and clean 25,763 LF of line, install liner in approximately 12,936 LF of line, rehab 176 vertical feet of manholes, install 1 emergency generator and 2 variable frequency drives.

Performance measures have been met and activity has been completed budget changed to \$934,994.

**Location Description:**

City of Sigourney

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1
<b># of Linear feet of Public Improvement</b>	0	38677/38699



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-055-181

**Activity Title:** Elkader\_DRI\_Admin

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

02/08/2011

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Admin - Local

**Projected End Date:**

02/08/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Elkader

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,000.00
<b>Total Budget</b>	\$8,000.00	\$8,000.00
<b>Total Obligated</b>	\$0.00	\$8,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,800.00
<b>Program Funds Drawdown</b>	\$0.00	\$4,800.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,800.00
Elkader	\$0.00	\$4,800.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of Storm and Sanitary Sewer projects in Elkader, Iowa  
Contract End Date changed to 11/30/12 per Amendment 4.  
Contract complete and closed 02/08/13

**Location Description:**

City of Elkader, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-055-55

**Activity Title:** Elkader\_DRI\_SanSewImp\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08-DF Infrastructure

**Project Title:**

08-DF Infrastructure

**Projected Start Date:**

02/08/2010

**Projected End Date:**

02/08/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Elkader

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$374,707.00
<b>Total Budget</b>	\$374,707.00	\$374,707.00
<b>Total Obligated</b>	\$0.00	\$374,707.00
<b>Total Funds Drawdown</b>	\$0.00	\$374,707.00
<b>Program Funds Drawdown</b>	\$0.00	\$374,707.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$374,707.00
Elkader	\$0.00	\$374,707.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Sanitary Sewer Improvements in the City of Elkader.  
Construct lift stations to protect from future flood events-rebuild 3 lift stations at higher elevations to improve protection of system from Turkey River.  
LMI determination made through local survey  
Contract complete and closed 02/08/13

**Location Description:**

City of Elkader

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	3/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-055-69

**Activity Title:** Elkader\_DRI\_StormSewImp\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

02/08/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

02/08/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Elkader

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$792,093.00
<b>Total Budget</b>	\$792,093.00	\$792,093.00
<b>Total Obligated</b>	\$0.00	\$792,093.00
<b>Total Funds Drawdown</b>	\$473,104.00	\$786,410.00
<b>Program Funds Drawdown</b>	\$473,104.00	\$786,410.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$473,104.00	\$786,410.00
Elkader	\$473,104.00	\$786,410.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct storm sewer improvements to enlarge drainage capacity of the system-install 3958 LF of 12"-36" storm sewer mains. LMI determination made through local survey. Contract End Date changed to 11/30/12 per Amendment 4. Contract complete and closed 02/08/2013

**Location Description:**

City of Elkader

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRI-063-181

**Activity Title:** Ogden DRI Admin

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Admin - Local

**Projected End Date:**

07/13/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ogden

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$5,000.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,000.00
Ogden	\$0.00	\$5,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General Administrative Services  
Activity completed 7/13/12.

**Location Description:**

City of Ogden

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-063-55

**Activity Title:** Ogden DRI SanSewImp\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

11/04/2009

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

07/13/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ogden

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$385,000.00
<b>Total Budget</b>	\$385,000.00	\$385,000.00
<b>Total Obligated</b>	\$0.00	\$385,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$385,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$385,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$385,000.00
Ogden	\$0.00	\$385,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Sanitary Sewer Improvements-Construct improvements to the sanitary sewer system to relieve overload of the system. Clean & televise 10,000-15,000 LF of 6"-18" sanitary lines, root cut 1000-1500 LF of lines, install 3 permanent flow meters in lines and reline 10,800 LF of 12"-15" sewer main. (DNR permit no long req'd)  
LMI from Survey  
Performance measures have been met & activity has been closed. 7/13/12.

**Location Description:**

City of Ogden

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1
<b># of Linear feet of Public Improvement</b>	0	27300/27300



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-071-181</b>
<b>Activity Title:</b>	<b>Iowa City DRI 071 Admin</b>

**Activity Category:**

Administration

**Activity Status:**

Completed

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

11/04/2009

**Projected End Date:**

06/01/2011

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Iowa City

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$11,881.00
<b>Total Budget</b>	\$11,881.00	\$11,881.00
<b>Total Obligated</b>	\$0.00	\$11,881.00
<b>Total Funds Drawdown</b>	\$0.00	\$11,881.00
<b>Program Funds Drawdown</b>	\$0.00	\$11,881.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$11,881.00
Iowa City	\$0.00	\$11,881.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administrative services.

IDED has a need to change award to the 2nd appropriation. IDED therefore closes contract number 08-DRI-071 under the 1st appropriation with \$143,160 disbursed (\$11,881 to this activity) and opens a new contract number of 08-DRI-271 under the 2nd appropriation with a beginning balance of \$4,856,840 (\$18,119 for this activity).

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-071-57

**Activity Title:** IowaCity DRI Wastewater Plant\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08-DF Infrastructure

**Project Title:**

08-DF Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

06/01/2011

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Iowa City

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$131,279.00
<b>Total Budget</b>	\$131,279.00	\$131,279.00
<b>Total Obligated</b>	\$0.00	\$131,279.00
<b>Total Funds Drawdown</b>	\$0.00	\$131,279.00
<b>Program Funds Drawdown</b>	\$0.00	\$131,279.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$131,279.00
Iowa City	\$0.00	\$131,279.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocate existing wastewater treatment plant out of Iowa River proximity.

Phase 1 - relocate, design and construct waste water treatment facility. Phase 1 is funded by Activity 08-DRI-071-57.

Phase 2 - demolish and redevelop existing facility/site by others. Phase 2 is funded by Activity 08-DRI-271-57 in the 2nd allocation.

LMI is from overall LMI figure for entire city which is impacted by the project.

IDED has a need to change award to the 2nd appropriation. IDED therefore closes contract number 08-DRI-071 under the 1st appropriation with \$143,160 disbursed (\$131,279 to this activity) and opens a new contract number of 08-DRI-271 under the 2nd appropriation with a beginning balance of \$4,856,840 (\$4,838,721 for this activity).

**Location Description:**

City of Iowa City-Iowa River proximity.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	2/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-078-181

**Activity Title:** Waterloo\_DRI\_278\_Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

11/04/2009

**Projected End Date:**

11/30/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Waterloo

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total Budget</b>	\$10,000.00	\$10,000.00
<b>Total Obligated</b>	\$0.00	\$10,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Waterloo	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration of Storm Sewer Improvements project in Waterloo, Iowa.  
End date changed to 11/30/13 per amendment #5

**Location Description:**

City of Waterloo, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-078-69  
**Activity Title:** Waterloo\_DRI\_StormSewerImp\_UN

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems

**Activity Status:**  
 Under Way

**Project Number:**  
 08-DF Infrastructure

**Project Title:**  
 08-DF Infrastructure

**Projected Start Date:**  
 11/04/2009

**Projected End Date:**  
 11/30/2013

**Benefit Type:**  
 Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Waterloo

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,931,250.00
<b>Total Budget</b>	\$3,931,250.00	\$3,931,250.00
<b>Total Obligated</b>	\$0.00	\$3,931,250.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Waterloo	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Install lift stations to protect commercial areas from flooding-construct 3 new storm water lift stations, 2 replacement lift stations, including pumps and all related work items.  
 IDED has a need to change award to 1st appropriation. IDED therefore closes contract number 08-DRI-278 under the 2nd appropriation with \$0 disbursed and opens a new contract number of 08-DRI-078 under the 1st appropriation with a beginning balance of \$3,941,250.  
 End date changed to 11/30/13 per amendment #5

**Location Description:**

City of Waterloo, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRI-082-181

**Activity Title:** Livermore DRI Admin

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Admin - Local

**Projected End Date:**

07/13/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Livermore

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$200.00
<b>Total Budget</b>	(\$3,800.00)	\$200.00
<b>Total Obligated</b>	\$0.00	\$200.00
<b>Total Funds Drawdown</b>	\$0.00	\$200.00
<b>Program Funds Drawdown</b>	\$0.00	\$200.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$200.00
Livermore	\$0.00	\$200.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General Administration  
Activity completed 7/13/12. Budget changed to \$200

**Location Description:**

City of Livermore

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-082-55

**Activity Title:** Livermore DRI SanSewImp\_LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08-DF Infrastructure

**Project Title:**

08-DF Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

07/13/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Livermore

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$496,200.00
<b>Total Budget</b>	\$496,200.00	\$496,200.00
<b>Total Obligated</b>	\$0.00	\$496,200.00
<b>Total Funds Drawdown</b>	\$0.00	\$496,200.00
<b>Program Funds Drawdown</b>	\$0.00	\$496,200.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$496,200.00
Livermore	\$0.00	\$496,200.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Install new relief lines, outfall lines and reconstruct 1 outfall line to increase carrying capacities of sanitary system. Install 5210 LF of sanitary lines and 14 manholes.

LMI from overall citywide Census figures:

TRACT BLKGRP POP100 LOWMOD LMIUNIV LMI%

9701.00 1 431 271 443 61.2

Performance measures have been met & activity has been closed. 7/13/12.

**Location Description:**

City of Livermore

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1
<b># of Linear feet of Public Improvement</b>	0	5210/5210



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-083-181</b>
<b>Activity Title:</b>	<b>Garnavillo DRI Admin</b>

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

11/04/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Admin - Local

**Projected End Date:**

07/13/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Garnavillo

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,999.00
<b>Total Budget</b>	(\$1.00)	\$7,999.00
<b>Total Obligated</b>	\$0.00	\$7,999.00
<b>Total Funds Drawdown</b>	\$0.00	\$7,999.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,999.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$7,999.00
Garnavillo	\$0.00	\$7,999.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administrative services  
Activity completed 7/13/12. Budget changed to \$7999

**Location Description:**

City of Garnavillo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRI-083-55

**Activity Title:** Garnavillo DRI SanSewImp LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08-DF Infrastructure

**Project Title:**

08-DF Infrastructure

**Projected Start Date:**

11/04/2009

**Projected End Date:**

07/13/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Garnavillo

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$900,150.00
<b>Total Budget</b>	\$900,150.00	\$900,150.00
<b>Total Obligated</b>	\$0.00	\$900,150.00
<b>Total Funds Drawdown</b>	\$0.00	\$900,150.00
<b>Program Funds Drawdown</b>	\$0.00	\$900,150.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$900,150.00
Garnavillo	\$0.00	\$900,150.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Modify lift stations and wastewater treatment plant and correct inflow and infiltration problems with the sanitary system. Install 5 standby generators, 3800 LF of sewer lining, 2750 LF of new storm pipe, 30 aprons, 18 intakes and 5 manholes. LMI determination made through local survey. Performance measures have been met and activity has been closed.

**Location Description:**

City of Garnavillo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1
<b># of Linear feet of Public Improvement</b>	0	6550/6550



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRI-IFA-001-185</b>
<b>Activity Title:</b>	<b>IAFinanceAuthorityForeclosureCounseling</b>

**Activity Category:**

Public services

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

07/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

11/27/2012

**Completed Activity Actual End Date:**

11/27/2012

**Responsible Organization:**

Iowa Finance Authority

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,471,104.00
<b>Total Budget</b>	\$1,471,104.00	\$1,471,104.00
<b>Total Obligated</b>	(\$28,896.00)	\$1,471,104.00
<b>Total Funds Drawdown</b>	\$55,620.00	\$1,471,104.00
<b>Program Funds Drawdown</b>	\$55,620.00	\$1,471,104.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$55,620.00	\$1,471,104.00
Iowa Finance Authority	\$55,620.00	\$1,471,104.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

IDED shall grant funds to IFA to assist lowans located in the impacted areas as specified in FEMA-1763-DR-Iowa as amended for the purpose of funding the IMH foreclosure and delinquency counseling initiative. Contract End Date changed to 8/31/12 per Amendment 1. Closed 11/27/2012.

**Location Description:**

85 counties in Iowa affected by the floods of 2008.

**Activity Progress Narrative:**

Contract closed 11/27/2012

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>



# of Cases opened	0	0	0	265/0	196/11372	712/11372	64.75
# of Cases closed	0	0	0	2207/0	1561/11372	5583/11372	67.49

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2311/0	1639/11372	5868/11372	67.31

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 08-DRIEF-002CR-181

**Activity Title:** Cedar Rapids DRIEF Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

03/03/2011

**Projected End Date:**

09/30/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000.00
<b>Total Budget</b>	\$1,000.00	\$1,000.00
<b>Total Obligated</b>	\$0.00	\$1,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Cedar Rapids	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration and planning costs for disaster recovery funds. IDED planned to open project up under 2nd appropriation, but has a need to open under 1st appropriation, so opens contract number 08-DRIEF-002CR with a beginning balance of \$107,960. Contract End Date extended to 9/30/13 per Amendment 2.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DRIEF-002CR-69</b>
<b>Activity Title:</b>	<b>Cedar Rapids DRIEF</b>

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$106,960.00
<b>Total Budget</b>	\$106,960.00	\$106,960.00
<b>Total Obligated</b>	\$0.00	\$106,960.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Cedar Rapids	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Renovate two detention basins damaged from 2008 flood, install drain tile and water quality outlet structures-install a weir to storm water outlet structure, import topsoil, grade, seed and fertilize disturbed project area. IDED planned to open project up under 2nd appropriation, but has a need to open under 1st appropriation, so opens contract number 08-DRIEF-002CR with a beginning balance of \$107,960. Contract End Date extended to 9/30/13 per Amendment 2.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRIEF-095-181

**Activity Title:** Cedar Rapids DRIEF Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin Local

**Project Title:**

Admin - Local

**Projected Start Date:**

03/03/2011

**Projected End Date:**

09/28/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Cedar Rapids

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$900.00
<b>Total Budget</b>	\$900.00	\$900.00
<b>Total Obligated</b>	\$0.00	\$900.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Cedar Rapids	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration and planning costs for disaster recovery funds.

Award was going to be set up in the 2nd appropriation, but IDED has a need to set up in 1st appropriation. IDED therefore opens a new contract number of 08-DRIEF-095 under the 1st appropriation with a beginning balance of \$92,900. 06/27/11 Contract End Date extended to 9/28/13 per Amendment 2.

**Location Description:**

City of Cedar Rapids

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRIEF-095-71</b>
<b>Activity Title:</b>	<b>Cedar Rapids DRIEF</b>

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

09/28/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Rapids

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$92,000.00
<b>Total Budget</b>	\$92,000.00	\$92,000.00
<b>Total Obligated</b>	\$0.00	\$92,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Cedar Rapids	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clear, grade and stabilize a 235-ft long by 50-ft wide ditch with rip-rap. Award was going to be set up in the 2nd appropriation, but IDED has a need to set up in 1st appropriation. IDED therefore opens a new contract number of 08-DRIEF-095 under the 1st appropriation with a beginning balance of \$92,900. 06/27/11 Contract End Date extended to 9/28/13 per Amendment 2.

**Location Description:**

The Vinton Ditch storm water area in Cedar Rapids, Iowa.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-DRIEF-098-55

**Activity Title:** Des Moines DRIEF

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

03/03/2011

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

03/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Des Moines

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,000,000.00
<b>Total Budget</b>	\$3,000,000.00	\$3,000,000.00
<b>Total Obligated</b>	\$0.00	\$3,000,000.00
<b>Total Funds Drawdown</b>	\$467,058.00	\$2,859,637.00
<b>Program Funds Drawdown</b>	\$467,058.00	\$2,859,637.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$467,058.00	\$2,859,637.00
Des Moines	\$467,058.00	\$2,859,637.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Line sanitary sewers in aging neighborhoods due to high infiltration-line 72,000 LF of existing sanitary sewers. Award was going to be set up in the 2nd appropriation, but IDED has a need to set up in 1st appropriation. IDED therefore opens a new contract number of 08-DRIEF-098 under the 1st appropriation with a beginning balance of \$3,000,000. Amendment #1 dated 06/01/11. 06/27/11 LB  
Contract End Date extended to 3/1/13 per Amendment 2.

**Location Description:**

City of Des Moines, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-014-1</b>
<b>Activity Title:</b>	<b>Cedar Falls DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

05/26/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/23/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar Falls

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$596,003.00
<b>Total Budget</b>	\$596,003.00	\$596,003.00
<b>Total Obligated</b>	\$0.00	\$596,003.00
<b>Total Funds Drawdown</b>	\$0.00	\$596,003.00
<b>Program Funds Drawdown</b>	\$0.00	\$596,003.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$596,003.00
Cedar Falls	\$0.00	\$0.00
City of Cedar Falls	\$0.00	\$596,003.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.

Closed contract number 08-DRMH-014 under the 1st appropriation with \$596,003 disbursed and opened a new contract number of 08-DRMH-214 under the 2nd appropriation with a beginning balance of \$1,336,952.

**Location Description:**

City of Cedar Falls

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	32/53

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-DRMH-015-1  
**Activity Title:** Iowa City DRMH Acq\_UN

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Completed

**Project Number:**  
 08-DF-Housing

**Project Title:**  
 Housing

**Projected Start Date:**  
 05/11/2009

**Projected End Date:**  
 08/31/2010

**Benefit Type:**  
 ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 Iowa City

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$895,083.00
<b>Total Budget</b>	\$895,083.00	\$895,083.00
<b>Total Obligated</b>	\$0.00	\$895,083.00
<b>Total Funds Drawdown</b>	\$0.00	\$895,083.00
<b>Program Funds Drawdown</b>	\$0.00	\$895,083.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$895,083.00
Iowa City	\$0.00	\$895,083.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-015 under the 1st appropriation with \$895,083 disbursed and opened a new contract number of 08-DRMH-215 with a beginning balance of \$1,460,921 in the 2nd appropriation.  
 Not sure about accomplishments as we are checking on it.

**Location Description:**

City of Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	26/31



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-017-1</b>
<b>Activity Title:</b>	<b>Oakland DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

04/28/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Oakland

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$35,055.00
<b>Total Budget</b>	\$35,055.00	\$35,055.00
<b>Total Obligated</b>	\$0.00	\$35,055.00
<b>Total Funds Drawdown</b>	\$0.00	\$35,055.00
<b>Program Funds Drawdown</b>	\$0.00	\$35,055.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$35,055.00
Oakland	\$0.00	\$35,055.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-017 under the 1st appropriation with \$35,055 disbursed and opened a new contract number of 08-DRMH-217 under the 2nd appropriation with a beginning balance of \$7413.

**Location Description:**

City of Oakland

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRMH-018-1  
**Activity Title:** Rockford DRMH Acq\_UN

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Completed

**Project Number:**  
 08-DF-Housing

**Project Title:**  
 Housing

**Projected Start Date:**  
 05/05/2009

**Projected End Date:**  
 06/04/2010

**Benefit Type:**  
 ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 City of Rockford

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$77,952.00
Total Budget	\$77,952.00	\$77,952.00
Total Obligated	\$0.00	\$77,952.00
Total Funds Drawdown	\$0.00	\$77,952.00
Program Funds Drawdown	\$0.00	\$77,952.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$77,952.00
Rockford	\$0.00	\$77,952.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-018 under the 1st appropriation with \$77,952 disbursed and opened a new contract number of 08-DRMH-218 under the 2nd appropriation with a beginning balance of \$80,110.

**Location Description:**

City of Rockford

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-019-1</b>
<b>Activity Title:</b>	<b>Shell Rock DRMH Acq_UN</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Activity Status:**  
Completed

**Project Number:**  
08-DF-Housing

**Project Title:**  
Housing

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
08/20/2010

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
City of Shell Rock

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$32,742.00
<b>Total Budget</b>	\$32,742.00	\$32,742.00
<b>Total Obligated</b>	\$0.00	\$32,742.00
<b>Total Funds Drawdown</b>	\$0.00	\$32,742.00
<b>Program Funds Drawdown</b>	\$0.00	\$32,742.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$32,742.00
Shell Rock	\$0.00	\$32,742.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
Closed contract number 08-DRMH-019 under the 1st appropriation with \$32,742 disbursed and opened a new contract number of 08-DRMH-219 under the 2nd appropriation with a beginning balance of \$48,967.

**Location Description:**

City of Shell Rock

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	4/4
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/4



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-020-1</b>
<b>Activity Title:</b>	<b>Elkader DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

05/13/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Elkader

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$140,378.00
<b>Total Budget</b>	\$140,378.00	\$140,378.00
<b>Total Obligated</b>	\$0.00	\$140,378.00
<b>Total Funds Drawdown</b>	\$0.00	\$140,378.00
<b>Program Funds Drawdown</b>	\$0.00	\$140,378.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$140,378.00
Elkader	\$0.00	\$140,378.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.

Closed contract number 08-DRMH-020 under the 1st appropriation with \$140,378 disbursed and opened a new contract number of 08-DRMH-220 under the 2nd appropriation with a beginning balance of \$464,336.

**Location Description:**

City of Elkader

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	24/24
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/24



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-023-1</b>
<b>Activity Title:</b>	<b>Vinton DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

05/12/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Vinton

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$272,456.00
<b>Total Budget</b>	\$272,456.00	\$272,456.00
<b>Total Obligated</b>	\$0.00	\$272,456.00
<b>Total Funds Drawdown</b>	\$0.00	\$272,456.00
<b>Program Funds Drawdown</b>	\$0.00	\$272,456.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$272,456.00
Vinton	\$0.00	\$272,456.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-023 under the 1st appropriation with \$272,456 disbursed and opened a new contract number of 08-DRMH-223 under the 2nd appropriation with a beginning balance of \$138,794.

**Location Description:**

City of Vinton

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/29
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/29



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRMH-025-1  
**Activity Title:** Coralville DRMH Acq\_UN

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Completed

**Project Number:**  
 08-DF-Housing

**Project Title:**  
 Housing

**Projected Start Date:**  
 05/26/2009

**Projected End Date:**  
 08/20/2010

**Benefit Type:**  
 ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 City of Coralville

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$189,023.00
<b>Total Budget</b>	\$189,023.00	\$189,023.00
<b>Total Obligated</b>	\$0.00	\$189,023.00
<b>Total Funds Drawdown</b>	\$0.00	\$189,023.00
<b>Program Funds Drawdown</b>	\$0.00	\$189,023.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$189,023.00
Coralville	\$0.00	\$189,023.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-025 under the 1st appropriation with \$189,023 disbursed and opened a new contract number of 08-DRMH-225 under the 2nd appropriation with a beginning balance of \$569,139.

**Location Description:**

City of Coralville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	0/18
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	0/18



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-026-1</b>
<b>Activity Title:</b>	<b>Greene DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

04/30/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Greene

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$50,048.00
<b>Total Budget</b>	\$50,048.00	\$50,048.00
<b>Total Obligated</b>	\$0.00	\$50,048.00
<b>Total Funds Drawdown</b>	\$0.00	\$50,048.00
<b>Program Funds Drawdown</b>	\$0.00	\$50,048.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$50,048.00
Greene	\$0.00	\$50,048.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-026 under the 1st appropriation with \$50,048 disbursed and opened a new contract number of 08-DRMH-226 under the 2nd appropriation with a beginning balance of \$104,707.

**Location Description:**

City of Greene

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	8/8
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/8



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-027-1</b>
<b>Activity Title:</b>	<b>Black Hawk County DRMH Acq_UN</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Activity Status:**  
Completed

**Project Number:**  
08-DF-Housing

**Project Title:**  
Housing

**Projected Start Date:**  
07/15/2009

**Projected End Date:**  
08/20/2010

**Benefit Type:**  
( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Black Hawk County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$61,812.00
<b>Total Budget</b>	\$61,812.00	\$61,812.00
<b>Total Obligated</b>	\$0.00	\$61,812.00
<b>Total Funds Drawdown</b>	\$0.00	\$61,812.00
<b>Program Funds Drawdown</b>	\$0.00	\$61,812.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$61,812.00
Black Hawk County	\$0.00	\$61,812.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Buyout of Residential Properties.  
Closed contract number 08-DRMH-027 under the 1st appropriation with \$61,812 disbursed and opened a new contract number of 08-DRMH-227 under the 2nd appropriation with a beginning balance of \$290,977.

### Location Description:

Black Hawk County

### Activity Progress Narrative:

### Accomplishments Performance Measures

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/5
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/5



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-029-1</b>
<b>Activity Title:</b>	<b>Evansdale DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

05/11/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Evansdale

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$54,419.00
<b>Total Budget</b>	\$54,419.00	\$54,419.00
<b>Total Obligated</b>	\$0.00	\$54,419.00
<b>Total Funds Drawdown</b>	\$0.00	\$54,419.00
<b>Program Funds Drawdown</b>	\$0.00	\$54,419.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$54,419.00
Evansdale	\$0.00	\$54,419.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-029 under the 1st appropriation with \$54,419 disbursed and opened a new contract number of 08-DRMH-229 under the 2nd appropriation with a beginning balance of \$65,811.

**Location Description:**

City of Evansdale

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/6
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/6



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRMH-033-1  
**Activity Title:** Oakville DRMH Acq\_UN

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Completed

**Project Number:**  
 08-DF-Housing

**Project Title:**  
 Housing

**Projected Start Date:**  
 05/29/2009

**Projected End Date:**  
 08/20/2010

**Benefit Type:**  
 ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 City of Oakville

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$27,987.00
<b>Total Budget</b>	\$27,987.00	\$27,987.00
<b>Total Obligated</b>	\$0.00	\$27,987.00
<b>Total Funds Drawdown</b>	\$0.00	\$27,987.00
<b>Program Funds Drawdown</b>	\$0.00	\$27,987.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$27,987.00
Oakville	\$0.00	\$27,987.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-033 under the 1st appropriation with \$27,987 disbursed and opened a new contract number of 08-DRMH-233 under the 2nd appropriation with a beginning balance of \$20,721.

**Location Description:**

City of Oakville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	0/2
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	0/2



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-034-1</b>
<b>Activity Title:</b>	<b>LaPorte City DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

05/15/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of LaPorte City

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$116,771.00
<b>Total Budget</b>	\$116,771.00	\$116,771.00
<b>Total Obligated</b>	\$0.00	\$116,771.00
<b>Total Funds Drawdown</b>	\$0.00	\$116,771.00
<b>Program Funds Drawdown</b>	\$0.00	\$116,771.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$116,771.00
LaPorte City	\$0.00	\$116,771.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.

Closed contract number 08-DRMH-034 under the 1st appropriation with \$116,771 disbursed and opened a new contract number of 08-DRMH-234 under the 2nd appropriation with a beginning balance of \$83,169.

**Location Description:**

City of LaPorte City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	11/13
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/13



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-040-1</b>
<b>Activity Title:</b>	<b>Cedar County DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

07/15/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

09/13/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cedar County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$217,706.00
<b>Total Budget</b>	\$217,706.00	\$217,706.00
<b>Total Obligated</b>	\$0.00	\$217,706.00
<b>Total Funds Drawdown</b>	\$0.00	\$217,706.00
<b>Program Funds Drawdown</b>	\$0.00	\$217,706.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$217,706.00
Cedar County	\$0.00	\$217,706.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-040 under the 1st appropriation with \$217,706 disbursed and opened a new contract number of 08-DRMH-240 under the 2nd appropriation with a beginning balance of \$355,466.

**Location Description:**

Cedar County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	7/7
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/7



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-041-1</b>
<b>Activity Title:</b>	<b>New Hartford DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

06/15/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of New Hartford

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$100,285.00
<b>Total Budget</b>	\$100,285.00	\$100,285.00
<b>Total Obligated</b>	\$0.00	\$100,285.00
<b>Total Funds Drawdown</b>	\$0.00	\$100,285.00
<b>Program Funds Drawdown</b>	\$0.00	\$100,285.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$100,285.00
New Hartford	\$0.00	\$100,285.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.

Closed contract number 08-DRMH-041 under the 1st appropriation with \$100,285 disbursed and opened a new contract number of 08-DRMH-241 under the 2nd appropriation with a beginning balance of \$182,595.

**Location Description:**

City of New Hartford

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	11/11
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/11



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-042-1</b>
<b>Activity Title:</b>	<b>Waverly DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

07/15/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Waverly

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$923,030.00
<b>Total Budget</b>	\$923,030.00	\$923,030.00
<b>Total Obligated</b>	\$0.00	\$923,030.00
<b>Total Funds Drawdown</b>	\$0.00	\$923,030.00
<b>Program Funds Drawdown</b>	\$0.00	\$923,030.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$923,030.00
Waverly	\$0.00	\$923,030.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.

Closed contract number 08-DRMH-042 under the 1st appropriation with \$923,030 disbursed and opened a new contract number of 08-DRMH-242 under the 2nd appropriation with a beginning balance of \$828,422.

**Location Description:**

City of Waverly

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	19/19
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/19



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-046-1</b>
<b>Activity Title:</b>	<b>Waterloo DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

07/15/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Waterloo

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$521,021.00
<b>Total Budget</b>	\$521,021.00	\$521,021.00
<b>Total Obligated</b>	\$0.00	\$521,021.00
<b>Total Funds Drawdown</b>	\$0.00	\$521,021.00
<b>Program Funds Drawdown</b>	\$0.00	\$521,021.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$521,021.00
Waterloo	\$0.00	\$521,021.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.

Closed contract number 08-DRMH-046 under the 1st appropriation with \$521,021 disbursed and opened a new contract number of 08-DRMH-246 under the 2nd appropriation with a beginning balance of \$693,834.

**Location Description:**

City of Waterloo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	3/3
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/3



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-050-1</b>
<b>Activity Title:</b>	<b>Palo DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

08/10/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Palo

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$113,973.00
<b>Total Budget</b>	\$113,973.00	\$113,973.00
<b>Total Obligated</b>	\$0.00	\$113,973.00
<b>Total Funds Drawdown</b>	\$0.00	\$113,973.00
<b>Program Funds Drawdown</b>	\$0.00	\$113,973.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$113,973.00
Palo	\$0.00	\$113,973.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.

Closed contract number 08-DRMH-050 under the 1st appropriation with \$113,973 disbursed and opened a new contract number of 08-DRMH-250 under the 2nd appropriation with a beginning balance of \$261,955.

**Location Description:**

City of Palo

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	13/13
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/13



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-051-1</b>
<b>Activity Title:</b>	<b>Manchester DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

07/29/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Manchester

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$73,966.00
<b>Total Budget</b>	\$73,966.00	\$73,966.00
<b>Total Obligated</b>	\$0.00	\$73,966.00
<b>Total Funds Drawdown</b>	\$0.00	\$73,966.00
<b>Program Funds Drawdown</b>	\$0.00	\$73,966.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$73,966.00
Manchester	\$0.00	\$73,966.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-051 under the 1st appropriation with \$73,966 disbursed and opened a new contract number of 08-DRMH-251 under the 2nd appropriation with a beginning balance of \$108,472.

**Location Description:**

City of Manchester

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/6
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/6



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-058-1</b>
<b>Activity Title:</b>	<b>Louisa County DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/09/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisa County

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,498.00
<b>Total Budget</b>	\$2,498.00	\$2,498.00
<b>Total Obligated</b>	\$0.00	\$2,498.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,498.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,498.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,498.00
Louisa County	\$0.00	\$2,498.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.  
 Closed contract number 08-DRMH-058 under the 1st appropriation with \$2498 disbursed and opened a new contract number of 08-DRMH-258 with a beginning balance of \$284,659.

**Location Description:**

Louisa County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRMH-064-1

**Activity Title:** Johnson County DRMH Acq\_UN

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/02/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Johnson County

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$39,996.00
<b>Total Budget</b>	\$39,996.00	\$39,996.00
<b>Total Obligated</b>	\$0.00	\$39,996.00
<b>Total Funds Drawdown</b>	\$0.00	\$39,996.00
<b>Program Funds Drawdown</b>	\$0.00	\$39,996.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$39,996.00
Johnson County	\$0.00	\$39,996.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide the 15% local match for FEMA buyouts.

Buyout of Residential Properties

Closed contract number 08-DRMH-064 under the 1st appropriation with \$39,996 disbursed and opened a new contract number of 08-DRMH-264 under the 2nd appropriation with a beginning balance of \$534,836.

**Location Description:**

Various locations in Johnson County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/16



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMH-069-1</b>
<b>Activity Title:</b>	<b>Dyersville DRMH Acq_UN</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DF-Housing

**Projected Start Date:**

09/08/2009

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Housing

**Projected End Date:**

08/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Dyersville

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$353,328.00
<b>Total Budget</b>	\$353,328.00	\$353,328.00
<b>Total Obligated</b>	\$0.00	\$353,328.00
<b>Total Funds Drawdown</b>	\$0.00	\$353,328.00
<b>Program Funds Drawdown</b>	\$0.00	\$353,328.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$353,328.00
Dyersville	\$0.00	\$353,328.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of Residential Properties.

Closed contract number 08-DRMH-069 under the 1st appropriation with \$353,328 disbursed and opened a new contract number of 08-DRMH-269 under the 2nd appropriation with a beginning balance of \$480,872.

**Location Description:**

City of Dyersville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	8/0
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRMI-002-59

**Activity Title:** MasonCity DRMI WastewaterImpr\_UN

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

08-DF Infrastructure

**Project Title:**

08-DF Infrastructure

**Projected Start Date:**

12/17/2009

**Projected End Date:**

03/20/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Mason City

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$100,427.00
<b>Total Budget</b>	\$0.00	\$100,427.00
<b>Total Obligated</b>	\$0.00	\$100,427.00
<b>Total Funds Drawdown</b>	\$0.00	\$100,427.00
<b>Program Funds Drawdown</b>	\$0.00	\$100,427.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$100,427.00
Mason City	\$0.00	\$100,427.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Performance measures have been met & activity has been closed. 3/20/12  
Modify the existing 42" sluece gate to automatically close by installing a 13' by 15' concrete structure.

**Location Description:**

Wastewater Plant in Mason City, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DRMI-003-47</b>
<b>Activity Title:</b>	<b>MasonCity DRMI WaterTreatImpr_UN</b>

**Activity Category:**  
Dike/dam/stream-river bank repairs

**Activity Status:**  
Completed

**Project Number:**  
08-DF Infrastructure

**Project Title:**  
08-DF Infrastructure

**Projected Start Date:**  
12/17/2009

**Projected End Date:**  
09/30/2012

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
Mason City

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$110,415.00
<b>Total Budget</b>	\$110,415.00	\$110,415.00
<b>Total Obligated</b>	\$0.00	\$110,415.00
<b>Total Funds Drawdown</b>	\$0.00	\$110,415.00
<b>Program Funds Drawdown</b>	\$0.00	\$110,415.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$110,415.00
Mason City	\$0.00	\$110,415.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct a flood wall, on-site drainage and building modifications to protect the water plant.  
Activity closed 9/30/12.

**Location Description:**

Water Treatment Plant in Mason City, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRMI-004-69

**Activity Title:** Ottumwa DRMI Storm Sewer Imp

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

10/15/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

04/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ottumwa

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,055,525.00
<b>Total Budget</b>	\$4,055,525.00	\$4,055,525.00
<b>Total Obligated</b>	\$4,055,525.00	\$4,055,525.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Ottumwa	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Install new storm sewer system incl. 8 ft. dia. pip for McLean subbasin and 7 ft. dia. pipe serving Wapello Gateway Dr and McPherson Park Blvd. subbasins. Floodwall around water treatment plant.

**Location Description:**

City of Ottumwa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMI-006-59</b>
<b>Activity Title:</b>	<b>Lamont DRMI WaterTreatImprvmnts</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
08-DF Infrastructure

**Projected Start Date:**  
07/18/2011

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
08-DF Infrastructure

**Projected End Date:**  
01/18/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Lamont

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$341,766.00
<b>Total Budget</b>	\$0.00	\$341,766.00
<b>Total Obligated</b>	\$0.00	\$341,766.00
<b>Total Funds Drawdown</b>	\$2,627.00	\$17,286.00
<b>Program Funds Drawdown</b>	\$2,627.00	\$17,286.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,627.00	\$17,286.00
Lamont	\$2,627.00	\$17,286.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Upgrade the wastewater treatment facility and force main: Convert the existing lagoon cells into secondary cells, construct a new primary lagoon cell. Replace and relocate existing lift station, replace and relocate existing 4" force main with a 6" force main.

**Location Description:**

The water treatment facility in Lamont, Iowa.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DRMI-007-181</b>
<b>Activity Title:</b>	<b>Iowa City DRMI Admin</b>

**Activity Category:**

Administration

**Project Number:**

08-DF Admin Local

**Projected Start Date:**

11/01/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Admin - Local

**Projected End Date:**

05/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iowa City

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$465.00
Iowa City	\$0.00	\$465.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administration and planning costs for disaster recovery funds. Activity was set up in error and has been cancelled. 12/22

**Location Description:**

Iowa City, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 08-DRMI-007-35  
**Activity Title:** IowaCity DRMI WaterTreatImprov

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 08-DF Infrastructure  
**Projected Start Date:**  
 11/01/2010  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 08-DF Infrastructure  
**Projected End Date:**  
 03/31/2013  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Iowa City

Overall	Oct 1 thru Dec 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$152,144.00
<b>Total Budget</b>	\$0.00	\$152,144.00
<b>Total Obligated</b>	\$0.00	\$152,144.00
<b>Total Funds Drawdown</b>	\$80,502.00	\$116,227.00
<b>Program Funds Drawdown</b>	\$80,502.00	\$116,227.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$80,502.00	\$116,227.00
Iowa City	\$80,502.00	\$116,227.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Water System Improvements - Mitigate flood losses at 3 critical water well heads. Elevate and floodproof 3 water well houses, providing protection to 500 year levels. The wells are part of the same water system adjacent to each other.  
 End date amendment #4 changed to 01/30/2013  
 End date changed to 03/31/13 per amendment #5

**Location Description:**

Water System in Iowa City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 08-DRMI-021-69

**Activity Title:** Coralville DRMI StormSewerImpr

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

08-DF Infrastructure

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

08-DF Infrastructure

**Projected End Date:**

05/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Coralville

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000,000.00
<b>Total Budget</b>	\$5,000,000.00	\$5,000,000.00
<b>Total Obligated</b>	\$0.00	\$5,000,000.00
<b>Total Funds Drawdown</b>	\$35,593.00	\$2,081,142.00
<b>Program Funds Drawdown</b>	\$35,593.00	\$2,081,142.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$35,593.00	\$2,081,142.00
Coralville	\$35,593.00	\$2,081,142.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Mitigate to protect low-lying areas along the commercial district near Biscuit Creek, Clear Creek and the Iowa River by upgrading storm water pump stations. Raise 3 internal pump station weir walls, increase the size of all 3 pumps, upgrade electrical controls. Install 1 new stormwater pump station. Pumps are considered one public facility improvement in that they are adjacent to each other and work as a system.

UPDATE IN PERFORMANCE TARGET: "Install one new pump station, easements/acquisitions by City funds. Protect 3rd Ave lift station serving 1/3 of city. Upgrade 211 1st ASve pump station and 73 2nd St. pump station." - Per Amendment 2.

**Location Description:**

Storm Sewer System in Coralville, IA

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 08-State\_Admin

**Activity Title:** 08-DF State\_Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

08-DF Admin State

**Project Title:**

Admin - State

**Projected Start Date:**

09/23/2008

**Projected End Date:**

12/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Iowa Department of Economic Development

**Overall**

	<b>Oct 1 thru Dec 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,700,725.00
<b>Total Budget</b>	\$4,700,725.00	\$4,700,725.00
<b>Total Obligated</b>	\$0.00	\$4,700,725.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,700,139.00
<b>Program Funds Drawdown</b>	\$0.00	\$4,700,139.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,700,725.00
Iowa Department of Economic Development	\$0.00	\$4,700,725.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds for state administration of disaster recovery activities.

**Location Description:**

Des Moines, Iowa

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Iowa	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

