

Grantee: Iowa

Grant: B-08-DF-19-0001

October 1, 2014 thru December 31, 2014 Performance Report



Grant Number:

B-08-DF-19-0001

Obligation Date:

09/23/2008

Award Date:**Grantee Name:**

Iowa

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$156,690,815.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$156,690,815.00

Estimated PI/RL Funds:

\$8,771.00

Total Budget:

\$156,699,586.00

Disasters:

Declaration Number

FEMA-1763-DR-IA

Narratives

Disaster Damage:

In the late spring and early summer of 2008, the State of Iowa suffered through a series of disastrous events, tornados followed by record-breaking floods. In some cases, the same community was hit by both events. Also, in some Iowa communities the 2008 flood crested 8 feet higher than the flood of 1993. Among the larger communities, Cedar Rapids, Iowa's second-largest city, was especially hard hit. It is estimated that 1300 blocks in Cedar Rapids were flooded to the point that repair/rehabilitation will be difficult to impossible in many of those areas. It is estimated that, statewide, over 21,000 housing units have been damaged, with over 4200 of those destroyed or suffering major structural damage. Also, an estimated 2400 businesses were damaged physically, and another 3000+ have suffered economic losses. It is quite clear that FEMA and SBA assistance will not come close to covering all of the uninsured costs associated with the damage.

Recovery Needs:

A. Housing repair/rehabilitation, homebuyer assistance, and interim mortgage assistance. Homes not slated for buyouts will receive assistance to make needed repairs and rehabilitation. Households whose homes were destroyed or damaged beyond reasonable repair will be offered assistance on the down payment for replacement housing. Households who are within buyout areas will be offered assistance to maintain mortgages that would otherwise go into default, during the period before the buyout occurs. Allocation for Activity: \$57,518,337 will be allocated to this activity. Based on local need, each applicant will determine amounts to be spent among the sub-activities. B. Lead Hazard/Lead-Based Paint Abatement Training This allocation will fund training for contractors and other professionals involved with lead hazard/lead-based paint abatement. Building capacity for this throughout the disaster recovery area is a critical need. Allocation for Activity: \$250,000 will be allocated to this activity. C. Housing Buyouts & FEMA Match CDBG funds will be used as the 15% local match required for the FEMA home buyouts in flood-prone areas. Allocation for Activity: \$20 million will be allocated to this activity D. New Housing Production Assistance will be provided to developers of new affordable rental and owner-occupied housing. These units will replace housing lost due to the disaster. The assistance may also be used for streets, sewer and water extensions linked to development of replacement housing. Allocation for Activity: \$23,035,737 will be allocated to this activity E. Small Business Stimulus Business owners suffering physical damage or economic loss will be offered forgivable loans up to \$50,000. The purpose of these loans is to provide working capital to help ensure business survival. Allocation for Activity: \$15 million will be allocated to this activity. F. Public Infrastructure - Match for FEMA Hazard Mitigation Projects CDBG funds will be used as the 15% local match required for infrastructure projects funded under the FEMA Hazard Mitigation Program. Allocation for Activity: \$16 million will be allocated to this activity G. Public Infrastructure - Non-FEMA This assistance is for projects that FEMA or other sources cannot fund, but which are nevertheless critical to recovery. Examples include damaged water and sewer systems, storm drainage, levees, roads and bridges. Allocation for Activity: \$15.75 million will be allocated to this activity H. Disaster Recovery Case Management The primary purpose of the Disaster Recovery Case Management activity is to ensure that all Iowans receive the necessary assistance and access to resources to recover from disaster. Case advocates will establish one-on-one relationships with individual clients impacted, to assess disaster related needs, develop long term recovery goals and plans, and implement steps to achieve their recovery goal. Allocation for Activity: \$1,302,200 will be allocated to this activity

Public Comment:

Overall

This Report Period

To Date



Total Projected Budget from All Sources	N/A	\$148,884,793.29
Total Budget	(\$802,249.00)	\$148,884,793.29
Total Obligated	(\$802,249.00)	\$148,884,793.29
Total Funds Drawdown	\$3,330,545.00	\$120,130,726.29
Program Funds Drawdown	\$3,330,545.00	\$120,121,955.29
Program Income Drawdown	\$0.00	\$8,771.00
Program Income Received	\$0.00	\$8,771.00
Total Funds Expended	\$3,918,241.00	\$120,317,929.29
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		68.15%
Overall Benefit Percentage (Actual)		66.05%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$23,503,622.25	\$2,556,158.29
Limit on Admin/Planning	\$7,834,540.75	\$6,384,889.00
Limit on State Admin	\$0.00	\$6,384,889.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

The B-08-DF-19-0001 (Midwest Floods) grant has been committed primarily to the rehabilitation of single family homes with some rental projects being funded from the second appropriation (Ike) funds. This appropriation also includes funding activities for new multi-family units which are currently under construction and a final allocation for multifamily units to begin construction in 2015.

99.47% of the HUD funds have been awarded and 95.01% have been obligated from the 1st appropriation.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08-DF Admin Local, Admin - Local	\$234,654.00	\$3,133,816.00	\$1,684,750.00
08-DF Admin State, Admin - State	\$0.00	\$4,700,725.00	\$4,700,139.00
08-DF Infrastructure, 08-DF Infrastructure	\$963,921.00	\$38,351,518.00	\$31,077,873.29
08-DF-Business, 08-DF-Business	\$0.00	\$14,586,373.00	\$14,586,373.00



08-DF-Housing, Housing

\$2,131,970.00

\$95,918,383.00

\$68,072,820.00



Activities

Project # / Title: 08-DF Admin Local / Admin - Local

Grantee Activity Number: 08-DRADM-024-181

Activity Title: Iowa Assoc. of Regional Councils

Activity Category:

Administration

Project Number:

08-DF Admin Local

Projected Start Date:

12/01/2012

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

Admin - Local

Projected End Date:

11/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Iowa Association of Regional Councils

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2014

N/A

To Date

\$0.00

Total Budget

(\$27.00)

\$0.00

Total Obligated

(\$27.00)

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$27.00

Match Contributed

\$0.00

\$0.00

Activity Description:

TA Assistance
contract moved to second allocation.

Location Description:

Iowa Association of Regional Councils in Altoona, IA

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-001-181
Activity Title:	Black Hawk Co. Hsg Admin

Activity Category:

Administration

Project Number:

08-DF Admin Local

Projected Start Date:

09/23/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Admin - Local

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Black Hawk County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$71,435.00
Total Budget	\$0.00	\$71,435.00
Total Obligated	\$0.00	\$71,435.00
Total Funds Drawdown	\$1,398.00	\$35,628.00
Program Funds Drawdown	\$1,398.00	\$35,628.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,398.00	\$35,628.00
Black Hawk County	\$1,398.00	\$35,628.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 Budget increased to \$71,435 per amendment #19
 End date changed 02/20/13 to 03/31/2014.
 Contract Extending to 12/31/14 per amendment #21

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:

X

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-002-181
Activity Title:	Cerro Gordo Co. Hsg Admin

Activity Category:

Administration

Project Number:

08-DF Admin Local

Projected Start Date:

09/23/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Admin - Local

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$165,918.00
Total Budget	\$0.00	\$165,918.00
Total Obligated	\$0.00	\$165,918.00
Total Funds Drawdown	\$9,379.00	\$70,176.00
Program Funds Drawdown	\$9,379.00	\$70,176.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$60,797.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 Budget increased by \$18,045 to accomodate addition of activities 875 and 876.
 End date changed to 12/31/14 per amendment #16.
 Budget changed to \$165,918 per amendment #17

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governements, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-005-181
Activity Title:	Linn Co. Hsg Admin

Activity Category:

Administration

Project Number:

08-DF Admin Local

Projected Start Date:

09/23/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Admin - Local

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$60,001.00
Total Budget	\$0.00	\$60,001.00
Total Obligated	\$0.00	\$60,001.00
Total Funds Drawdown	\$1,839.00	\$60,001.00
Program Funds Drawdown	\$1,839.00	\$60,001.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,839.00	\$60,001.00
Linn County	\$1,839.00	\$60,001.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 Budget decreased to \$60,001 per Amendment 14.
 Contract Extending to 12/31/14 per amendment #16

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

X

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-006-181
Activity Title:	Union Co. Hsg Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DF Admin Local

Project Title:

Admin - Local

Projected Start Date:

09/23/2008

Projected End Date:

06/30/2015

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Union County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$40,283.00
Total Budget	\$0.00	\$40,283.00
Total Obligated	\$0.00	\$40,283.00
Total Funds Drawdown	\$1,080.00	\$38,248.00
Program Funds Drawdown	\$1,080.00	\$38,248.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,080.00	\$38,248.00
Union County	\$1,080.00	\$38,248.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services.

Project was completed. - UPDATE: Activity extended with addition of activity 875. Budget increased by \$23,283 per Amendment 9.

Contract end date extended to 09/30/14 per amendment #10.

Contract extended to 06/30/15 per amendment #11.

Location Description:

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

Activity Progress Narrative:

X



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-008-181
Activity Title:	Cedar Rapids Hsg Admin

Activity Category:

Administration

Project Number:

08-DF Admin Local

Projected Start Date:

09/23/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Admin - Local

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,094,722.00
Total Budget	\$169,547.00	\$1,094,722.00
Total Obligated	\$169,547.00	\$1,094,722.00
Total Funds Drawdown	\$208,674.00	\$666,241.00
Program Funds Drawdown	\$208,674.00	\$666,241.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$208,674.00	\$666,241.00
Cedar Rapids	\$208,674.00	\$666,241.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 Budget increased per amendment #17.
 Budget decreased per amendment #19.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

X

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-010-181
Activity Title: Iowa City Hsg Admin

Activity Category:

Administration

Project Number:

08-DF Admin Local

Projected Start Date:

09/23/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Admin - Local

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Iowa City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$96,365.00
Total Budget	\$0.00	\$96,365.00
Total Obligated	\$0.00	\$96,365.00
Total Funds Drawdown	\$168.00	\$85,730.00
Program Funds Drawdown	\$168.00	\$85,730.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$168.00	\$85,730.00
Iowa City	\$168.00	\$85,730.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services.
 Activity has been completed. UPDATE: Activity re-opened to allow for Round 4 SFNC.
 Contract Extending to 12/31/14 per amendment #16

Location Description:

City of Iowa City

Activity Progress Narrative:

X

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-011-181
Activity Title:	Waterloo Hsg Admin

Activity Category:

Administration

Project Number:

08-DF Admin Local

Projected Start Date:

09/23/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Admin - Local

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Waterloo1

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$69,669.00
Total Budget	\$0.00	\$69,669.00
Total Obligated	\$0.00	\$69,669.00
Total Funds Drawdown	\$12,116.00	\$62,880.00
Program Funds Drawdown	\$12,116.00	\$62,880.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,116.00	\$65,042.00
Waterloo	\$12,116.00	\$65,042.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 Contract Extending to 12/31/14 per amendment #16

Location Description:

City of Waterloo

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRI-078-181
Activity Title:	Waterloo_DRI_278_Admin

Activity Category:

Administration

Project Number:

08-DF Admin Local

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Admin - Local

Projected End Date:

11/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Waterloo

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$10,000.00
Program Funds Drawdown	\$0.00	\$10,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,000.00	\$20,000.00
Waterloo	\$10,000.00	\$20,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration of Storm Sewer Improvements project in Waterloo, Iowa.
 End date changed to 11/30/13 per amendment #5
 End date extended to 11/30/14 per amendment #6
 Contract extended to 11/15/14 per amendment #8
 Contract extended to 11/30/15 per amendment #9

Location Description:

City of Waterloo, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 08-DF Infrastructure / 08-DF Infrastructure

Grantee Activity Number: 08-DRI-078-69

Activity Title: Waterloo_DRI_StormSewerImp_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

08-DF Infrastructure

Projected Start Date:

11/04/2009

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08-DF Infrastructure

Projected End Date:

11/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Waterloo

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2014

To Date

N/A

\$3,931,250.00

Total Budget

\$0.00

\$3,931,250.00

Total Obligated

\$0.00

\$3,931,250.00

Total Funds Drawdown

\$260,999.00

\$762,816.00

Program Funds Drawdown

\$260,999.00

\$762,816.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$260,999.00

\$762,816.00



Waterloo	\$260,999.00	\$762,816.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install lift stations to protect commercial areas from flooding-construct 3 new storm water lift stations, 2 replacement lift stations, including pumps and all related work items.
 IDED has a need to change award to 1st appropriation. IDED therefore closes contract number 08-DRI-278 under the 2nd appropriation with \$0 disbursed and opens a new contract number of 08-DRI-078 under the 1st appropriation with a beginning balance of \$3,941,250.
 End date changed to 11/30/13 per amendment #5
 End date extended to 11/30/14 per amendment #6.
 Contract extended to 11/15/14 per amendment #8
 Contract extended to 11/30/15 per amendment #9

Location Description:

City of Waterloo, IA

Activity Progress Narrative:

X

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRMI-001-67
Activity Title:	Eddyville Storm Sewer Improv

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
08-DF Infrastructure

Projected Start Date:
07/16/2014

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08-DF Infrastructure

Projected End Date:
07/31/2017

Completed Activity Actual End Date:

Responsible Organization:
Eddyville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$343,546.00
Total Budget	\$0.00	\$343,546.00
Total Obligated	\$0.00	\$343,546.00
Total Funds Drawdown	\$5,001.00	\$5,001.00
Program Funds Drawdown	\$5,001.00	\$5,001.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,001.00	\$5,001.00
Eddyville	\$5,001.00	\$5,001.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install 4450 LF storms sewers 16 inlets/manholes, 4 high capacity stormwater pumps and modifications to 4 pump-over structures.

Location Description:

City of Eddyville

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMI-004-67
Activity Title:	Ottumwa DRMI Storm Sewer Imp

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
08-DF Infrastructure

Projected Start Date:
10/15/2012

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08-DF Infrastructure

Projected End Date:
10/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Ottumwa

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,055,525.00
Total Budget	\$0.00	\$4,055,525.00
Total Obligated	\$0.00	\$4,055,525.00
Total Funds Drawdown	\$697,921.00	\$1,050,905.00
Program Funds Drawdown	\$697,921.00	\$1,050,905.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$697,921.00	\$1,050,905.00
Ottumwa	\$697,921.00	\$1,050,905.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install new storm sewer system incl. 8 ft. dia. pip for McLean subbasin and 7 ft. dia. pipe serving Wapello Gateway Dr and McPherson Park Blvd. subbasins. Floodwall around water treatment plant.
Contract Extending to 10/30/15 per amendment #1

Location Description:

City of Ottumwa

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRMI-006-59
Activity Title:	Lamont DRMI WaterTreatImprvmnts

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
08-DF Infrastructure

Projected Start Date:
07/18/2011

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08-DF Infrastructure

Projected End Date:
10/06/2014

Completed Activity Actual End Date:

Responsible Organization:
Lamont

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$378,324.00
Total Budget	(\$15,934.00)	\$378,324.00
Total Obligated	(\$15,934.00)	\$378,324.00
Total Funds Drawdown	\$0.00	\$378,324.00
Program Funds Drawdown	\$0.00	\$378,324.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$378,324.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Upgrade the wastewater treatment facility and force main: Convert the existing lagoon cells into secondary cells, construct a new primary lagoon cell. Replace and relocate existing lift station, replace and relocate existing 4" force main with a 6" force main.
 Changed end date to 06/30/14 per amendment #2
 Budget increased to \$394,258 per amendment #3
 Closed 10/06/14

Location Description:

The water treatment facility in Lamont, Iowa.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 08-DF-Housing / Housing

Grantee Activity Number: 08-DRH-001-871

Activity Title: Black Hawk Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Black Hawk County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2014

To Date

N/A

\$433,188.00

Total Budget

(\$42,487.00)

\$433,188.00

Total Obligated

(\$42,487.00)

\$433,188.00

Total Funds Drawdown

\$42,487.00

\$348,214.00

Program Funds Drawdown

\$42,487.00

\$348,214.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$42,487.00

\$348,214.00



Black Hawk County	\$42,487.00	\$348,214.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 4 new single family housing units.
 Activity is completed. 09/29/11
 Activity underway. Budget increased to \$2,060,492; performance target increased to 49 units; Contract End Date extended to 3/31/14. (Amendment 18)
 Decreased budget and units per amendment #20.
 Contract Extending to 12/31/14 per amendment #21
 Budget decreased per amendment #24

Location Description:

Black Hawk County

Activity Progress Narrative:

Demographics updates.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	7/10
# of Singlefamily Units	1	7/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	7	-6	1	7/10	0/0	7/10	100.00
# Owner Households	7	-6	1	7/10	0/0	7/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-001-971
Activity Title:	Black Hawk Co. RepairRehab LMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Black Hawk County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$610,479.00
Total Budget	(\$886.00)	\$610,479.00
Total Obligated	(\$886.00)	\$610,479.00
Total Funds Drawdown	\$340.00	\$610,479.00
Program Funds Drawdown	\$340.00	\$610,479.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$340.00	\$610,479.00
Black Hawk County	\$340.00	\$610,479.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.
 Contract End Date extended to 3/31/14. Budget increased to \$668,047. Performance target amended from 33 units to 37.
 (Amendment 18)
 Performance Targets corrected to 15.
 Contract Extending to 12/31/14 per amendment #21
 Budget decreased per amendment #22
 Budget decreased per amendment #23.

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	19/15
# of Singlefamily Units	0	19/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	8/15	11/0	19/15	100.00
# Owner Households	0	0	0	8/15	11/0	19/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-001-991
Activity Title:	Black Hawk Co. IMA - UN

Activity Category:
Homeownership Assistance (with waiver only)

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Black Hawk County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$30,000.00
Total Budget	\$0.00	\$30,000.00
Total Obligated	\$0.00	\$30,000.00
Total Funds Drawdown	\$0.00	\$30,000.00
Program Funds Drawdown	\$0.00	\$30,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Black Hawk County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for up to 20 months to flood-affected homeowners until decisions on buyouts are made.
 Changed performance targets to 0 per Amendment 18. Will eventually close activity, yet need Total Drawn Funds to be decreased to 0 before we can deobligate/decrease budget to \$0.
 Budget and obligation changed to 0 per amendment 18. Closed 06/30/12
 Units changed per amendment #20
 Contract Extending to 12/31/14 per amendment #21

Location Description:

Eleven counties in NE Iowa encompassed by Iowa Northland Regional Council of Governments and the Upper Explorerland Regional Planning Commission, excluding the cities of Cedar Falls and Waterloo.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-001-992
Activity Title:	Black Hawk Co IMA UN

Activity Category:
Homeownership Assistance (with waiver only)

Project Number:
08-DF-Housing

Projected Start Date:
04/19/2012

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Housing

Projected End Date:
03/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Black Hawk County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$22,066.00
Total Budget	\$0.00	\$22,066.00
Total Obligated	\$0.00	\$22,066.00
Total Funds Drawdown	\$0.00	\$22,066.00
Program Funds Drawdown	\$0.00	\$22,066.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,066.00
Black Hawk County	\$0.00	\$22,066.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made. Budget increased to \$52,066 per amendment 18 and 19. Units changed per amendment #20

Location Description:

Black Hawk County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	1/1	0.00
# Owner Households	0	0	0	0/0	0/0	1/1	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-002-871
Activity Title:	Cerro Gordo Co. SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,959,060.00
Total Budget	(\$48,440.00)	\$1,959,060.00
Total Obligated	(\$48,440.00)	\$1,959,060.00
Total Funds Drawdown	\$0.00	\$704,087.00
Program Funds Drawdown	\$0.00	\$704,087.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$704,087.00
Cerro Gordo County	\$0.00	\$704,087.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Single Family New Production Round 4 - construction of 34 houses.
 End date changed to 12/31/14 per amendment #16.
 Budget decreased per amendment #19.

Location Description:

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk, and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

X

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/34



of Singlefamily Units

0

5/34

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	3/34	5/34	100.00
# Owner Households	0	0	0	2/0	3/34	5/34	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-002-875
Activity Title:	Cerro Gordo Co. MFNC Small LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

07/22/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$592,158.00
Total Budget	\$0.00	\$592,158.00
Total Obligated	\$0.00	\$592,158.00
Total Funds Drawdown	\$87,041.00	\$302,129.00
Program Funds Drawdown	\$87,041.00	\$302,129.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$87,041.00	\$302,129.00
Cerro Gordo County	\$87,041.00	\$302,129.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Conversion of 2 Upper Story units into rental apartments in the City of Colfax.
 End date changed to 12/31/14 per amendment #16.
 Budget changed to \$592,158 and units to 5 per amendment #17.

Location Description:

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk, and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

X

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-002-876
Activity Title:	Cerro Gordo Co. MFNC Large LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

07/11/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,764,400.00
Total Budget	\$0.00	\$3,764,400.00
Total Obligated	\$0.00	\$3,764,400.00
Total Funds Drawdown	\$809,540.00	\$2,287,749.00
Program Funds Drawdown	\$809,540.00	\$2,287,749.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$809,540.00	\$2,287,748.00
Cerro Gordo County	\$809,540.00	\$2,287,748.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Upper Story Conversion of the Parker Opera House into 13 rental apartments in the City of Mason City. End date changed to 12/31/14 per amendment #16. Budget changed to \$3,764,400 and units to 43 per amendment #17

Location Description:

Twenty-two counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governments, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk, and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

X

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-002-971
Activity Title:	Cerro Gordo Co. Repair/Rehab LMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
06/25/2012

Completed Activity Actual End Date:

Responsible Organization:
Cerro Gordo County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,253,482.00
Total Budget	(\$5,000.00)	\$1,253,482.00
Total Obligated	(\$5,000.00)	\$1,253,482.00
Total Funds Drawdown	\$0.00	\$1,253,482.00
Program Funds Drawdown	\$0.00	\$1,253,482.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,258,482.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners.
 Activity has been completed. 01/12/12
 Activity closed 06/25/2012.
 Budget decreased per amendment #18.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governements, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	37/37
# of Singlefamily Units	0	37/37

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	18/18	19/19	37/37	100.00
# Owner Households	0	0	0	18/18	19/19	37/37	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-002-975
Activity Title:	Cerro Gordo Co. JSE LMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing

Projected End Date:
06/25/2012

Completed Activity Actual End Date:

Responsible Organization:
Cerro Gordo County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$65,126.00
Total Budget	\$0.00	\$65,126.00
Total Obligated	\$0.00	\$65,126.00
Total Funds Drawdown	\$0.00	\$65,126.00
Program Funds Drawdown	\$0.00	\$65,126.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$65,126.00
Cerro Gordo Cnty	(\$65,126.00)	\$0.00
Cerro Gordo County	\$65,126.00	\$65,126.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition. Activity has been completed. 01/12/12
Activity closed 6/25/12.

Location Description:

Twenty counties and cities in central and north central Iowa, all within the borders of North Iowa Area Council of Governements, MIDAS Council of Governments and Region 6 Planning Commission, and the counties of Boone, Jasper, Polk and Story including the cities of Ames and West Des Moines. It does not include the city of Des Moines.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/2	1/0	2/2	100.00
# Owner Households	0	0	0	1/2	1/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-003-871

Activity Title: Cass Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$401,984.00
Total Budget	(\$8,611.00)	\$401,984.00
Total Obligated	(\$8,611.00)	\$401,984.00
Total Funds Drawdown	\$0.00	\$251,964.00
Program Funds Drawdown	\$0.00	\$251,964.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$251,964.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 15 new single family housing units.
Units changed to 14.
Contract extended to 12/31/14 and budget decreased per amendment #16.
Budget decreased per amendment #19.

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governments, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/9



of Singlefamily Units

0

5/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/9	5/0	5/9	100.00
# Owner Households	0	0	0	0/9	5/0	5/9	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-003-971
Activity Title:	Cass Co. Repair/Rehab LMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing

Projected End Date:
09/26/2012

Completed Activity Actual End Date:

Responsible Organization:
Cass County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$955,617.00
Total Budget	(\$4,954.00)	\$955,617.00
Total Obligated	(\$4,954.00)	\$955,617.00
Total Funds Drawdown	\$0.00	\$955,617.00
Program Funds Drawdown	\$0.00	\$955,617.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$960,571.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for LMI homeowners. Activity has been completed 01/13/12 - Closed 9/26/12. Performance target changed to 32 units per Amendment 10. Correction Low and Mod to correct #s. Budget decreased per amendment #16. Budget decreased per amendment #18.

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	32/32
# of Singlefamily Units	0	32/32

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	23/23	9/9	32/32	100.00
# Owner Households	0	0	0	23/23	9/9	32/32	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-003-975

Activity Title: Cass Co. JSE-LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

06/05/2013

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$130,580.00
Total Budget	(\$13,861.00)	\$130,580.00
Total Obligated	(\$13,861.00)	\$130,580.00
Total Funds Drawdown	\$0.00	\$130,580.00
Program Funds Drawdown	\$0.00	\$130,580.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$144,441.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jumpstart Express activity.
Units and budget changed per amendment #13
Activity closed, fully drawn 06/05/2013
Budget decreased per amendment #18.

Location Description:

Thirteen counties and their cities in SW Iowa, all within the borders of Southwest Iowa Planning Council, Region XII Council of Governements, and the Metropolitan Planning Area and two other counties - Dallas and Monona.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/10



of Singlefamily Units

0

11/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/0	7/10	11/10	100.00
# Owner Households	0	0	0	4/0	7/10	11/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-003-976

Activity Title: Cass County U/N

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/28/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

12/03/2014

Completed Activity Actual End Date:

12/03/2014

Responsible Organization:

Cass County

Overall

	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$20,996.00
Total Budget	\$0.00	\$20,996.00
Total Obligated	\$0.00	\$20,996.00
Total Funds Drawdown	\$0.00	\$20,996.00
Program Funds Drawdown	\$0.00	\$20,996.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,996.00
Cass County	\$0.00	\$20,996.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Activity.
Contract extended to 12/31/14 per amendment #16.
Activity is complete and closed 12/03/14

Location Description:

Cass County

Activity Progress Narrative:

Activity complete and closed 12/03/14.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	1/1	0.00
# Owner Households	0	0	0	0/0	0/0	1/1	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-004-871
Activity Title:	Dubuque Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,128,205.00
Total Budget	\$0.00	\$3,128,205.00
Total Obligated	\$0.00	\$3,128,205.00
Total Funds Drawdown	\$310,578.00	\$2,999,078.00
Program Funds Drawdown	\$310,578.00	\$2,999,078.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$310,578.00	\$2,999,078.00
Dubuque County	\$310,578.00	\$2,999,078.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 10 new single family housing units in the county of Dubuque. UPDATE: Performance target changed to 72 units per Amendment #11 to allow for Round 4 funding of SFNC. UPDATE: Performance target changed to 77 units per Amendment #12 to allow for additional Round 4 funding of SFNC. Budget increased by \$148,000 per Amendment 12. Contract extended to 12/31/14 per amendment #13.

Location Description:

Dubuque County

Activity Progress Narrative:

Updated Demographics.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	18	72/77
# of Singlefamily Units	18	72/77

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-7	25	18	0/0	72/77	72/77	100.00
# Owner Households	-7	25	18	0/0	72/77	72/77	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-005-871

Activity Title: Linn Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,182,396.00
Total Budget	(\$20,604.00)	\$3,182,396.00
Total Obligated	(\$20,604.00)	\$3,182,396.00
Total Funds Drawdown	\$0.00	\$3,182,396.00
Program Funds Drawdown	\$0.00	\$3,182,396.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$20,604.00)	\$3,182,396.00
Linn County	(\$20,604.00)	\$3,182,396.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 33 new single family housing units in Linn County. UPDATE: Performance target increased to 67 units per Amendment 14. Budget increased to \$3,272,867; contract end date extended to 4/31/14. Contract Extending to 12/31/14 per amendment #16. Decreased budget per amendment #17 and 18. Budget decreased per amendment #20.

Location Description:

Linn County

Activity Progress Narrative:

Updated Demographics.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	67/67
# of Singlefamily Units	0	67/67

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	55	-61	0	61/67	0/0	67/67	91.04
# Owner Households	55	-61	0	61/67	0/0	67/67	91.04

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-005-975

Activity Title: Linn Co. - JSE LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$275,763.00
Total Budget	(\$4,941.00)	\$275,763.00
Total Obligated	(\$4,941.00)	\$275,763.00
Total Funds Drawdown	\$0.00	\$275,762.00
Program Funds Drawdown	\$0.00	\$275,762.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$280,704.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding for LMI homeowners up to pre-flood condition. Activity has been completed. 01/12/12 Closed 9/28/12 per Amendment 14. Reopening activity as repayment of \$4941.60 needs to be applied. Waiting for Negative draw to come in. Budget decreased per amendment #19.

Location Description:

Six counties and their cities contained within the borders of the East Central Iowa Council of Governments, not including entitlement cities of Iowa City and Cedar Rapids.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7



of Singlefamily Units

0

7/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/1	4/6	7/7	100.00
# Owner Households	0	0	0	3/1	4/6	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-006-875
Activity Title:	Union Co. MFNC Small LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

07/11/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Union County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,140,873.00
Total Budget	\$0.00	\$1,140,873.00
Total Obligated	\$0.00	\$1,140,873.00
Total Funds Drawdown	\$429,670.00	\$764,233.00
Program Funds Drawdown	\$429,670.00	\$764,233.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$429,670.00	\$764,233.00
Union County	\$429,670.00	\$764,233.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Conversion of upper story units into 10 rental apartments in the City of Chariton.
 Contract end date extended to 09/30/14 per amendment #10.
 Contract extended to 06/30/15 per amendment #11.

Location Description:

Seventeen counties and their cities in South Central Iowa, encompassed with the borders of Southern Iowa Council of Governments, Chariton Valley Planning and Development and Area XV Regional Planning Commission, and 2 additional counties, Warren and Marion.

Activity Progress Narrative:

X

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-007-871
Activity Title:	Cedar Falls SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Falls

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,160,780.00
Total Budget	\$0.00	\$1,160,780.00
Total Obligated	\$0.00	\$1,160,780.00
Total Funds Drawdown	\$0.00	\$1,146,980.00
Program Funds Drawdown	\$0.00	\$1,146,980.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,146,980.00
Cedar Falls	\$0.00	\$1,146,980.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 11 new single family housing units. UPDATE: Performance target changed to 39 unites per amendment #11. End date changed to 12/31/14 per amendment #12. Decreased budget and units per amendment #13. Updated Demographics.

Location Description:

City of Cedar Falls

Activity Progress Narrative:

Updated Demographics.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	21/21



of Singlefamily Units

0

21/21

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	5	-5	0	5/5	16/16	21/21	100.00
# Owner Households	5	-5	0	5/5	16/16	21/21	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-008-871
Activity Title:	Cedar Rapids SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$20,583,248.00
Total Budget	\$0.00	\$20,583,248.00
Total Obligated	\$0.00	\$20,583,248.00
Total Funds Drawdown	\$0.00	\$7,300,794.00
Program Funds Drawdown	\$0.00	\$7,300,794.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,300,794.00
Cedar Rapids	\$0.00	\$7,300,794.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 212 new single family housing units.
Units updated to 412 and budget increased per amendment #17.

Location Description:

City of Des Moines

Activity Progress Narrative:

Updated Demographics.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	30	96/412
# of Singlefamily Units	30	96/412



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	5	25	30	18/169	78/243	96/412	100.00
# Owner Households	5	25	30	18/169	78/243	96/412	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-008-872
Activity Title:	Cedar Rapids SFNC UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

05/11/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$8,994,601.00
Total Budget	\$0.00	\$8,994,601.00
Total Obligated	\$0.00	\$8,994,601.00
Total Funds Drawdown	\$0.00	\$5,804,918.00
Program Funds Drawdown	\$0.00	\$5,804,918.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,804,918.00
Cedar Rapids	\$0.00	\$5,804,918.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct 180 new single family housing units in the city of Cedar Rapids.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Updated Demographics.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	22	80/180
# of Singlefamily Units	22	80/180



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	22	0/0	0/0	80/180	0.00
# Owner Households	0	0	22	0/0	0/0	80/180	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-008-975
Activity Title:	Cedar Rapids JSE LMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DF-Housing

Project Title:
Housing

Projected Start Date:
09/23/2008

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Cedar Rapids

Program Income Account:
Cedar Rapids PI

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$11,989,848.00
Total Budget	(\$156,255.00)	\$11,989,848.00
Total Obligated	(\$156,255.00)	\$11,989,848.00
Total Funds Drawdown	\$39,068.00	\$11,989,848.00
Program Funds Drawdown	\$39,068.00	\$11,981,077.00
Program Income Drawdown	\$0.00	\$8,771.00
Program Income Received	\$0.00	\$8,771.00
Total Funds Expended	\$39,068.00	\$11,989,848.00
Cedar Rapids	\$39,068.00	\$11,989,848.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition.
 Budget changed to \$10,440,195 per amendment #14.
 Budget changed to \$11,065,195 per amendment #16
 Budget increased per amendment #18.
 Budget decreased per amendment #19.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Updated Demographics.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	407/407
# of Singlefamily Units	0	407/407

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	12	437	449	197/200	659/207	856/407	100.00
# Owner Households	12	437	449	197/200	659/207	856/407	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-008-976
Activity Title:	Cedar Rapids JSE UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,092,318.00
Total Budget	(\$52,179.00)	\$2,092,318.00
Total Obligated	(\$52,179.00)	\$2,092,318.00
Total Funds Drawdown	\$0.00	\$2,092,318.00
Program Funds Drawdown	\$0.00	\$2,092,318.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,092,318.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI , to pre-flood condition.
 Budget changed to \$2,924,717 per amendment #14.
 Budget changed to \$2,394,717 per amendment #16
 Budget decreased per amendment #18.
 Budget decreased per amendment #19.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	72/72
# of Singlefamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%	
# of Households	0	0	0	0/0	0/0	72/72	0.00	
# Owner Households	0	0	0	0/0	0/0	72/72	0.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-008-981
Activity Title:	Cedar Rapids HBA LMI

Activity Category:
Homeownership Assistance to low- and moderate-income

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,184,635.00
Total Budget	(\$8,522.00)	\$2,184,635.00
Total Obligated	(\$8,522.00)	\$2,184,635.00
Total Funds Drawdown	\$79,528.00	\$2,184,635.00
Program Funds Drawdown	\$79,528.00	\$2,184,635.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$79,528.00	\$2,184,635.00
Cedar Rapids	\$79,528.00	\$2,184,635.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to LMI homeowners who receive buyout offers.
 Budget changed to \$1,892,458 per amendment #14
 Budget increased per amendment #18.
 Budget decreased per amendment #19.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

X

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	99/99



of Singlefamily Units

0

99/99

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	27/28	72/71	99/99	100.00
# Owner Households	0	0	0	27/28	72/71	99/99	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-008-982
Activity Title:	Cedar Rapids HBA UN

Activity Category:
Homeownership Assistance (with waiver only)

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$894,330.00
Total Budget	\$1,006.00	\$894,330.00
Total Obligated	\$1,006.00	\$894,330.00
Total Funds Drawdown	\$38,859.00	\$894,330.00
Program Funds Drawdown	\$38,859.00	\$894,330.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$38,859.00	\$894,330.00
Cedar Rapids	\$38,859.00	\$894,330.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Downpayment assistance offered to homeowners between 80% and 100% MFI who receive buyout offers
 Budget changed to \$942,363 per amendment #14.
 Budget decreased per amendment #18.
 Budget decreased per amendment #19.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

X

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	22/22



of Singlefamily Units

0

22/22

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	22/22	0.00
# Owner Households	0	0	0	0/0	0/0	22/22	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-008-992
Activity Title:	Cedar Rapids IMA UN

Activity Category:
Homeownership Assistance (with waiver only)

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,089,125.00
Total Budget	(\$328,113.00)	\$1,089,125.00
Total Obligated	(\$328,113.00)	\$1,089,125.00
Total Funds Drawdown	\$0.00	\$1,089,125.00
Program Funds Drawdown	\$0.00	\$1,089,125.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$639,217.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provision of interim mortgage assistance for three months to flood-affected homeowners until decisions on buyouts are made.
 Budget changed to \$901,766 per amendment #14.
 Budget changed to \$806,766 per amendment #16
 Budget increased per amendment #18.
 Budget decreased per amendment #19.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	201/201
# of Singlefamily Units	0	201/201

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	59/0	142/0	201/201	100.00
# Owner Households	0	0	0	59/0	142/0	201/201	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-009-871
Activity Title:	Des Moines SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

06/01/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Des Moines

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,287,072.00
Total Budget	\$0.00	\$1,287,072.00
Total Obligated	\$0.00	\$1,287,072.00
Total Funds Drawdown	\$0.00	\$793,000.00
Program Funds Drawdown	\$0.00	\$793,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$793,000.00
Des Moines	\$0.00	\$793,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 13 new single family housing units in the city of Des Moines. UPDATE: Performance target changed to 44 units per Amendment #12.

Activity has been completed. UPDATE: Activity has been re-opened to allow for Round 4 funding for Single Family New Production.

Budget decreased and units decreased per amendment #13

Location Description:

City of Des Moines

Activity Progress Narrative:

Update Demographics

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	19/40
# of Singlefamily Units	0	19/40

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	2	4	15/0	8/40	23/40	100.00
# Owner Households	2	2	4	15/0	8/40	23/40	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-009-972
Activity Title:	Des Moines Repair/Rehab UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Housing

Projected End Date:
12/03/2014

Completed Activity Actual End Date:
12/03/2014

Responsible Organization:
Des Moines

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$360,954.00
Total Budget	\$0.00	\$360,954.00
Total Obligated	\$0.00	\$360,954.00
Total Funds Drawdown	\$0.00	\$360,954.00
Program Funds Drawdown	\$0.00	\$360,954.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$360,954.00
City of Des Moines	\$0.00	\$360,954.00
Des Moines	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Activity has been completed. Closed 12/03/14

Location Description:

City of Des Moines

Activity Progress Narrative:

Activity complete and closed 12/03/14.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/13



of Singlefamily Units

0

13/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	13/13	0.00
# Owner Households	0	0	0	0/0	0/0	13/13	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-010-871

Activity Title: Iowa City SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Iowa City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,499,447.00
Total Budget	(\$38,574.00)	\$2,499,447.00
Total Obligated	(\$38,574.00)	\$2,499,447.00
Total Funds Drawdown	\$109,822.00	\$2,450,202.00
Program Funds Drawdown	\$109,822.00	\$2,450,202.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$109,822.00	\$2,450,202.00
Iowa City	\$109,822.00	\$2,450,202.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new single family housing units. UPDATE: Performance target changed to 55 units per Amendment #15. Activity has been completed. UPDATE: Activity re-opened to allow for Round 4 SFNC. Contract Extending to 12/31/14 and budget decreased per amendment #16. Budget decreased per amendment #17. Budget decreased per amendment #18.

Location Description:

City of Iowa City

Activity Progress Narrative:

Update Demographics

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	2	52/55
# of Singlefamily Units	2	52/55

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	2	2	7/0	45/55	52/55	100.00
# Owner Households	0	2	2	7/0	45/55	52/55	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-010-872

Activity Title: Iowa City SFNC UN

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

03/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

12/03/2014

Completed Activity Actual End Date:

12/03/2014

Responsible Organization:

Iowa City

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2014

N/A

To Date

\$1,003,334.00

Total Budget

(\$9,414.00)

\$1,003,334.00

Total Obligated

(\$9,414.00)

\$1,003,334.00

Total Funds Drawdown

\$0.00

\$1,003,334.00

Program Funds Drawdown

\$0.00

\$1,003,334.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,012,748.00

 Iowa City

\$0.00

\$1,012,748.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Construct 18 new single family housing units in the City of Iowa City.
Budget decreased per amendment #17.
Activity complete and closed 12/03/14

Location Description:

City of Iowa City

Activity Progress Narrative:

Activity complete and closed 12/03/14.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/18
# of Singlefamily Units	0	18/18



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	18/18	0.00
# Owner Households	0	0	0	0/0	0/0	18/18	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-010-972
Activity Title:	Iowa City Repair/Rehab UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DF-Housing

Projected Start Date:
09/23/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Housing

Projected End Date:
12/03/2014

Completed Activity Actual End Date:
12/03/2014

Responsible Organization:
Iowa City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$176,343.00
Total Budget	\$0.00	\$176,343.00
Total Obligated	\$0.00	\$176,343.00
Total Funds Drawdown	\$0.00	\$176,343.00
Program Funds Drawdown	\$0.00	\$176,343.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$176,343.00
Iowa City	\$0.00	\$176,343.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair and Rehabilitation of homes affected by flooding or tornadoes for homeowners between 80% and 100% of MFI. Budget decreased per amendment #16 Activity has been completed. Closed 12/03/14.

Location Description:

City of Iowa City

Activity Progress Narrative:

Activity complete and closed 12/03/14.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	3/3	0.00
# Owner Households	0	0	0	0/0	0/0	3/3	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-011-871

Activity Title: Waterloo SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Waterloo

Overall

	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,481,946.00
Total Budget	(\$214,000.00)	\$1,481,946.00
Total Obligated	(\$214,000.00)	\$1,481,946.00
Total Funds Drawdown	\$185,037.00	\$1,286,781.00
Program Funds Drawdown	\$185,037.00	\$1,286,781.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$185,037.00	\$1,284,619.00
Waterloo	\$185,037.00	\$1,284,619.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 7 new single family housing units.
Per Amendment #14 (SFNP Round 4), performance target increased to 27 units. UPDATE: Increased to 36 units per Amendment #15.
Contract Extending to 12/31/14 per amendment #16
Budget decreased per amendment #17
Budget decreased and units per amendment #18.

Location Description:

City of Waterloo

Activity Progress Narrative:

Update Demographics

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	28/34
# of Singlefamily Units	0	28/34

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	2	3	8/0	23/34	31/34	100.00
# Owner Households	1	2	3	8/0	23/34	31/34	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-011-975

Activity Title: Waterloo JSE LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DF-Housing

Projected Start Date:

09/23/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

06/05/2013

Completed Activity Actual End Date:

Responsible Organization:

Waterloo

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$537,000.00
Total Budget	\$0.00	\$537,000.00
Total Obligated	\$0.00	\$537,000.00
Total Funds Drawdown	\$0.00	\$537,000.00
Program Funds Drawdown	\$0.00	\$537,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$537,000.00
Waterloo	\$0.00	\$537,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for LMI homeowners, to pre-flood condition. Activity closed, fully drawn, 06/05/13.

Location Description:

City of Waterloo

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	21/20
# of Singlefamily Units	0	21/20



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	8/0	13/20	21/20	100.00
# Owner Households	0	0	0	8/0	13/20	21/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-011-976
Activity Title: Waterloo JSE UN

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 08-DF-Housing
Projected Start Date:
 09/23/2008
Benefit Type:
 Direct (HouseHold)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Housing
Projected End Date:
 06/25/2012
Completed Activity Actual End Date:

Responsible Organization:
 Waterloo

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$150,000.00
Total Budget	\$0.00	\$150,000.00
Total Obligated	\$0.00	\$150,000.00
Total Funds Drawdown	\$0.00	\$150,000.00
Program Funds Drawdown	\$0.00	\$150,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$150,000.00
Waterloo	\$0.00	\$150,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jumpstart Express - Repair and Rehabilitation of homes affected by flooding for homeowners between 80% and 100% of MFI, to pre-flood condition.
 Activity closed 06/25/12.

Location Description:

City of Waterloo

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7
# of Singlefamily Units	0	7/7



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	7/7	0.00
# Owner Households	0	0	0	0/0	0/0	7/7	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRMH-018-1
Activity Title:	Rockford DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DF-Housing

Projected Start Date:
05/05/2009

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Housing

Projected End Date:
06/04/2010

Completed Activity Actual End Date:

Responsible Organization:
Rockford

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$77,952.00
Total Budget	\$0.00	\$77,952.00
Total Obligated	\$0.00	\$77,952.00
Total Funds Drawdown	\$0.00	\$77,952.00
Program Funds Drawdown	\$0.00	\$77,952.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$77,952.00
Rockford	\$0.00	\$77,952.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
Closed contract number 08-DRMH-018 under the 1st appropriation with \$77,952 disbursed and opened a new contract number of 08-DRMH-218 under the 2nd appropriation with a beginning balance of \$80,110.

Location Description:

City of Rockford

Activity Progress Narrative:

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	2/2



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	2/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRMH-020-1
Activity Title:	Elkader DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DF-Housing

Projected Start Date:
05/13/2009

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Housing

Projected End Date:
08/20/2010

Completed Activity Actual End Date:

Responsible Organization:
Elkader

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$140,378.00
Total Budget	\$0.00	\$140,378.00
Total Obligated	\$0.00	\$140,378.00
Total Funds Drawdown	\$0.00	\$140,378.00
Program Funds Drawdown	\$0.00	\$140,378.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$140,378.00	\$280,756.00
Elkader	\$140,378.00	\$280,756.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Buyout of Residential Properties.
Closed contract number 08-DRMH-020 under the 1st appropriation with \$140,378 disbursed and opened a new contract number of 08-DRMH-220 under the 2nd appropriation with a beginning balance of \$464,336.

Location Description:
City of Elkader

Activity Progress Narrative:

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	24/24



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/24

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRMH-025-1
Activity Title: Coralville DRMH Acq_UN

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08-DF-Housing
Projected Start Date:
 05/26/2009
Benefit Type:
 ()
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Housing
Projected End Date:
 08/20/2010
Completed Activity Actual End Date:

Responsible Organization:
 Coralville1

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$189,023.00
Total Budget	\$0.00	\$189,023.00
Total Obligated	\$0.00	\$189,023.00
Total Funds Drawdown	\$0.00	\$189,023.00
Program Funds Drawdown	\$0.00	\$189,023.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$189,023.00
Coralville	\$189,023.00	\$189,023.00
Coralville1	(\$189,023.00)	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-025 under the 1st appropriation with \$189,023 disbursed and opened a new contract number of 08-DRMH-225 under the 2nd appropriation with a beginning balance of \$569,139.

Location Description:

City of Coralville

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/18



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/18

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRMH-042-1
Activity Title: Waverly DRMH Acq_UN

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08-DF-Housing
Projected Start Date:
 07/15/2009
Benefit Type:
 ()
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Housing
Projected End Date:
 08/20/2010
Completed Activity Actual End Date:

Responsible Organization:
 Waverly

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$923,030.00
Total Budget	\$0.00	\$923,030.00
Total Obligated	\$0.00	\$923,030.00
Total Funds Drawdown	\$0.00	\$923,030.00
Program Funds Drawdown	\$0.00	\$923,030.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$923,030.00
Waverly	\$0.00	\$923,030.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-042 under the 1st appropriation with \$923,030 disbursed and opened a new contract number of 08-DRMH-242 under the 2nd appropriation with a beginning balance of \$828,422.

Location Description:

City of Waverly

Activity Progress Narrative:

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	19/19



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/19

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRMH-050-1
Activity Title:	Palo DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DF-Housing

Projected Start Date:
08/10/2009

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Housing

Projected End Date:
08/20/2010

Completed Activity Actual End Date:

Responsible Organization:
Palo

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$113,973.00
Total Budget	\$0.00	\$113,973.00
Total Obligated	\$0.00	\$113,973.00
Total Funds Drawdown	\$0.00	\$113,973.00
Program Funds Drawdown	\$0.00	\$113,973.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$113,973.00	\$227,946.00
Palo	\$113,973.00	\$227,946.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
Closed contract number 08-DRMH-050 under the 1st appropriation with \$113,973 disbursed and opened a new contract number of 08-DRMH-250 under the 2nd appropriation with a beginning balance of \$261,955.

Location Description:

City of Palo

Activity Progress Narrative:

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	13/13



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/13

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRMH-069-1
Activity Title:	Dyersville DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08-DF-Housing

Projected Start Date:
09/08/2009

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Housing

Projected End Date:
08/20/2010

Completed Activity Actual End Date:

Responsible Organization:
Dyersville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$353,328.00
Total Budget	\$0.00	\$353,328.00
Total Obligated	\$0.00	\$353,328.00
Total Funds Drawdown	\$0.00	\$353,328.00
Program Funds Drawdown	\$0.00	\$353,328.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$353,328.00	\$706,656.00
Dyersville	\$353,328.00	\$706,656.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
Closed contract number 08-DRMH-069 under the 1st appropriation with \$353,328 disbursed and opened a new contract number of 08-DRMH-269 under the 2nd appropriation with a beginning balance of \$480,872.

Location Description:

City of Dyersville

Activity Progress Narrative:

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	8/0



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

