

Grantee: Iowa

Grant: B-08-DI-19-0001

October 1, 2014 thru December 31, 2014 Performance Report



Grant Number:

B-08-DI-19-0001

Obligation Date:**Award Date:****Grantee Name:**

Iowa

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$734,178,651.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$734,178,651.00

Estimated PI/RL Funds:

\$297,671.00

Total Budget:

\$734,476,322.00

Disasters:

Declaration Number

FEMA-1737-DR-IA

Narratives

Disaster Damage:

THE EFFECT OF THE DISASTERS AND IOWA'S RECOVERY NEEDS In the late spring and early summer of 2008, the State of Iowa suffered through a series of disastrous events, tornados followed by record-breaking floods. In some cases, the same community was hit by both events. Also, in some Iowa communities the 2008 flood crested 8 feet higher than the flood of 1993. Among the larger communities, Cedar Rapids, Iowa's second-largest city, was especially hard hit. It is estimated that 1300 blocks in Cedar Rapids were flooded to the point that repair/rehabilitation will be difficult to impossible in many of those areas. It is estimated that, statewide, over 21,000 housing units have been damaged, with over 4200 of those destroyed or suffering major structural damage. Also, an estimated 2400 businesses were damaged physically, and another 3000+ have suffered economic losses. It is quite clear that FEMA and SBA assistance will not come close to covering all of the uninsured costs associated with the damage.

Recovery Needs:

Following are estimates of damages compiled by the Rebuild Iowa Advisory Commission in just three community/economic development categories. (The full reports from the Commission are available at <http://rio.iowa.gov/>) Economic and Workforce Development **Total estimated unmet need for small and intermediate businesses - \$2.78 billion » \$5.36 billion total assessed damage. » Approximately 4,800 non-manufacturing small businesses and 800 intermediate businesses were impacted. **Large businesses experienced an estimated \$100 million in losses. **Small business and non-profit corporations - \$600 million in lost revenue in one year in the Cedar Rapids area, according to a report from Iowa Commercial Realty in Cedar Rapids. **Physical damage to businesses from a Safeguard Iowa online survey - \$426,011,267; economic loss - \$178,593,361. **Manufacturing damages and lost income from the ISU Center for Industrial Research and Service (CIRAS) survey - \$100 million projected. **Increase in unemployment rate from Iowa Workforce Development data - 3.9% in May; 4% in June; 4.3% in July, 4.6% in August. **Initial claims for unemployment insurance program - increased by over 6,500 (over 44% increase) from May to June 2008, according to Mass Layoffs Statistics. Housing Cost to communities and to the state to repair and replace the damage to housing: **The total unmet housing need is \$946 million for single family and multi-family housing. » \$90 million is for rental property » \$856 million is for single family dwellings **The unmet housing need represents need remaining after all insurance and government housing program assistance is taken into account. Infrastructure and Transportation **Roads and bridges » Federal aid routes - \$30 million according to Iowa Department of Transportation as of August 8, 2008 » County roads - \$43 million according to FEMA County Survey as of July 31, 2008 » Roads and bridges - \$55 million according to FEMA as of July 29, 2008 **Public Transit - \$53 million according to Iowa Department of Transportation as of August 8, 2008 Rebuild Iowa Advisory Commission **Railroads, according to Iowa Department of Transportation as of August 8, 2008 » Class 1 railroads - \$45 to \$60 million » Short line railroads - \$23 million **Communications and Utilities » Telecommunications - \$66 million according to Iowa Telecom, rural independent telephone companies, and Qwest as of August 7, 2008 » Public utilities (water, wastewater, power generation, communications) - \$342 million according to FEMA as of August 11, 2008 » Private utilities and communications companies are not eligible for FEMA assistance. **Flood control facilities (drainage channels, pumping facilities, some flood control facilities) - \$13 million according to FEMA estimates as of August 11, 2008 **Public buildings and equipment - \$380 million according to FEMA estimates as of August 11, 2008 » In order for public buildings located in a floodplain to receive FEMA assistance, they must pay the first \$500,000 of cost for damage to the structure and \$500,000 of cost for damage to contents. » This creates an additional unmet need for many communities. **Total estimated unmet need for public buildings and infrastructure - \$703 million » Total damages to publicly-owned buildings and



Recovery Needs:

infrastructure - \$798.3 million » » Information was compiled in cooperation with other state and federal agencies by the Rebuild Iowa Office., Demonstration of Unmet Needs

The most recent update of Iowa unmet disaster needs total \$3.373 Billion, and includes the following:

- A summary of unmet infrastructure needs conducted by the Iowa Department of Economic Development during May 2010. This summary consists of the combined list of projects related to disaster recovery that were applied for, but not funded, under a variety of programs. This list was edited to avoid duplications. The total cost of the needed projects was \$1.455 Billion.

- An updated estimate of unmet housing needs made by the Iowa Finance Authority in November, 2008. The estimate for unmet needs for housing was \$956 Million.

- An updated estimate of unmet business needs made by the Iowa Department of Economic Development in December, 2008. The estimate for unmet business needs was \$962 million.

Documentation on these estimates is available at The Iowa Department of Economic Development.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$678,404,652.08
Total Budget	(\$1,498,960.00)	\$678,404,652.08
Total Obligated	(\$1,473,517.00)	\$678,763,802.08
Total Funds Drawdown	\$14,691,364.00	\$580,824,183.21
Program Funds Drawdown	\$14,691,364.00	\$580,824,183.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,197,836.00	\$582,637,440.21
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		53.71%
Overall Benefit Percentage (Actual)		52.37%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$110,126,797.65	\$0.00
Limit on Admin/Planning	\$73,417,865.10	\$27,611,658.21
Limit on State Admin	\$0.00	\$15,684,732.13

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$82,228,008.91	\$161,820,632.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$367,089,325.50	\$339,647,051.00



Overall Progress Narrative:

A total of 1787 properties have been awarded through the CDBG Housing Buyout Program. The final properties were closed in this quarter. Although all communities have completed the acquisition of their buyout properties one community will continue with the final clearance/demolition phase of the program. Of 24 CDBG Buyout contracts (DRHB), 22 have closed all activities in DRGR. And of the 43 HMGP Match contracts (DRMH), 39 have closed all activities in DRGR.

>Construction continues on rounds 3 & 4 of the Single Family New Construction Program (SFNC) and rounds 3, 4 & 5 of the Multifamily (Rental) Unit Production-New Construction. Construction will begin on Round 6 of Multifamily New Construction in spring, 2015. Affordable Rental Housing Tax Credit projects are complete and monitored, however, annual certification reports will be gathered prior to closing this activity.

>Business Assistance Programs have provided over 2,000 individual program awards to Iowa business impacted by the disaster and the business programs have disbursed nearly \$85 million of the funds obligated to date. All communities have drawn their funds for business activities and closed their contracts.

>Cedar Rapids Steam Conversion program has also drawn all funds for activities and the contract has been closed out in DRGR.

Nearly 90% of the Infrastructure (non-FEMA) projects have been monitored to date and nearly 80% have been closed to date. Monitoring and closeout are expected to continue over the next quarter as well.

99.11% of HUD funds have been awarded and 92.77% of HUD funds have been obligated from the 2nd appropriation.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08D2 - Local Admin, 08D2 - Local Admin	\$613,568.00	\$12,524,843.00	\$7,873,579.00
08D2_BusinessAssistance, 08D2_BusinessAssistance	\$0.00	\$99,753,306.00	\$99,753,306.00
08D2_Housing, 08D2_Housing	\$10,435,376.00	\$431,216,051.00	\$337,578,683.00
08D2_Infrastructure, 08D2_Infrastructure	\$3,374,930.00	\$173,469,025.00	\$127,807,462.08
08D2_State_Admin, 08D2_State_Admin	\$267,490.00	\$17,215,426.00	\$7,811,153.13

Activities

Project # / Title: 08D2 - Local Admin / 08D2 - Local Admin

Grantee Activity Number: 08-DRFPM-202-181

Activity Title: Admin - Flood Plain Mapping

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

06/07/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

06/07/2015

Completed Activity Actual End Date:

Responsible Organization:

Iowa Department of Natural Resources

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2014

N/A

To Date

\$296,000.00

Total Budget

\$0.00

\$296,000.00

Total Obligated

\$0.00

\$296,000.00

Total Funds Drawdown

\$13,525.00

\$202,659.00

Program Funds Drawdown

\$13,525.00

\$202,659.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$189,134.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin

Location Description:

Statewide

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-202-181
Activity Title:	Cerro Gordo Co. DRH Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$206,213.00
Total Budget	\$0.00	\$206,213.00
Total Obligated	\$0.00	\$206,213.00
Total Funds Drawdown	\$31,400.00	\$128,618.00
Program Funds Drawdown	\$31,400.00	\$128,618.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$31,400.00	\$128,618.00
Cerro Gordo County	\$31,400.00	\$128,618.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative costs
 End date extended to 12/31/14 per amendment #10
 Budget changed to \$206,213 per amendment #11

Location Description:

The following counties and cities within those counties, except for the City of Des Moines: Cerro Gordo County, Calhoun County, Kossuth County, Hancock County, Worth County, Mitchell County, Floyd County, Pocahontas County, Humboldt County, Franklin County, Webster County, Winnebago County, Wright County, Hamilton County, Hardin County, Boone County, Story County, Marshall County, Tama County, Polk County, Jasper County, Poweshiek County

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-203-181
Activity Title:	CassCo DRH Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$107,864.00
Total Budget	\$0.00	\$107,864.00
Total Obligated	\$0.00	\$107,864.00
Total Funds Drawdown	\$20,821.00	\$102,538.00
Program Funds Drawdown	\$20,821.00	\$102,538.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$20,821.00	\$102,538.00
Cass County	\$20,821.00	\$102,538.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration for Cass County
Budget changed to \$107,864 per amendment #11

Location Description:

Cass County

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-204-181
Activity Title:	Dubuque Co DRH Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$264,107.00
Total Budget	(\$25,443.00)	\$264,107.00
Total Obligated	\$0.00	\$264,107.00
Total Funds Drawdown	\$25,667.00	\$208,648.00
Program Funds Drawdown	\$25,667.00	\$208,648.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,667.00	\$208,648.00
Dubuque County	\$25,667.00	\$208,648.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative duties.
 Decreased budget to \$194,006 and extended Contract End Date to 6/30/14 per Amendment 9.
 End date changed to 12/31/13 per amendment #10.
 Budget changed to \$289,550 per amendment #13.

Location Description:

Dubuque County

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-205-181
Activity Title:	Linn Co. DRH Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$189,680.00
Total Budget	\$0.00	\$189,680.00
Total Obligated	\$0.00	\$189,680.00
Total Funds Drawdown	\$7,975.00	\$88,671.00
Program Funds Drawdown	\$7,975.00	\$88,671.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,975.00	\$88,671.00
Linn County	\$7,975.00	\$88,671.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration for Linn County DRH activities
End date changed to 04/30/2013 per amendment #9

Location Description:

Cities and Counties in the ECICOG area, excluding the cities of Cedar Rapids and Iowa City, within the following counties: Linn County, Benton County, Jones County, Iowa County, Johnson County, Washington County.

Activity Progress Narrative:

X

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-210-181
Activity Title: Iowa City DRH Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$69,383.00
Total Budget	\$0.00	\$69,383.00
Total Obligated	\$0.00	\$69,383.00
Total Funds Drawdown	\$296.00	\$67,357.00
Program Funds Drawdown	\$296.00	\$67,357.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$291.00	\$67,352.00
Iowa City	\$291.00	\$67,352.00
Iowa City (new)	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services

Location Description:

City of Iowa City

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRH-212-181

Activity Title: Dubuque Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

06/19/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Dubuque

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2014

N/A

To Date

\$44,977.00

Total Budget

\$0.00

\$44,977.00

Total Obligated

\$0.00

\$44,977.00

Total Funds Drawdown

\$9,515.00

\$9,515.00

Program Funds Drawdown

\$9,515.00

\$9,515.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$9,515.00

\$9,515.00

 Dubuque

\$9,515.00

\$9,515.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin

Location Description:

City of Dubuque, Iowa

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRH-216-181
Activity Title:	Union County Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

07/05/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Union County

Overall

	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$154,625.00
Total Budget	\$0.00	\$154,625.00
Total Obligated	\$0.00	\$154,625.00
Total Funds Drawdown	\$3,025.00	\$47,680.00
Program Funds Drawdown	\$3,025.00	\$47,680.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,025.00	\$47,680.00
Union County	\$3,025.00	\$47,680.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

Union County, Iowa

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRHB-225-181
Activity Title:	Iowa City DRHB Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2 - Local Admin

Projected End Date:

10/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$257,973.00
Total Budget	(\$2,473.00)	\$257,973.00
Total Obligated	(\$2,473.00)	\$257,973.00
Total Funds Drawdown	\$0.00	\$257,973.00
Program Funds Drawdown	\$0.00	\$257,973.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$257,973.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 End date changed to 08/01/2013 per amendment #8
 End Date changed to 01/01/14 per amendment #10
 End date extended to 05/01/14 per amendment #12.
 Decreased budget per amendment #13
 Contract Extended to 06/30/14 per amendment #14
 Contract extended per amendment #15
 Contract Closed 10/06/14

Location Description:

City of Iowa City

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRHB-226-181
Activity Title:	Mason City DRHB Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Mason City2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$95,514.00
Total Budget	(\$90,000.00)	\$95,514.00
Total Obligated	(\$90,000.00)	\$95,514.00
Total Funds Drawdown	\$0.00	\$82,432.00
Program Funds Drawdown	\$0.00	\$82,432.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$82,432.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 End date changed to 05/31/2014 per amendment #6.
 Budget changed to \$185,514 per amendment #7
 Contract Extended to 12/31/14 per amendment #10
 Budget decrease per amendment #13

Location Description:

City of Mason City

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRHB-228-181
Activity Title: Oakville DRHB Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2 - Local Admin

Projected End Date:

03/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Oakville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$85,000.00
Total Budget	\$0.00	\$85,000.00
Total Obligated	\$0.00	\$85,000.00
Total Funds Drawdown	\$0.00	\$85,000.00
Program Funds Drawdown	\$0.00	\$85,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$85,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 End date changed to 05/04/2013 per amendment #4
 Budget changed to \$87,192 per amendment #6
 End date extended to 05/31/14 per amendment #9
 Closed

Location Description:

City of Oakville

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRHB-229-181
Activity Title:	Cedar Rapids DRHB Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

11/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,897,239.00
Total Budget	\$0.00	\$2,897,239.00
Total Obligated	\$0.00	\$2,897,239.00
Total Funds Drawdown	\$498,606.00	\$2,735,396.00
Program Funds Drawdown	\$498,606.00	\$2,735,396.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$498,606.00	\$2,735,396.00
Cedar Rapids	\$498,606.00	\$2,735,396.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 Budget decreased per amendment #15
 End date changed to 11/29/14 per amendment #18
 Contract extended per amendment #21

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRI-273-181
Activity Title: Iowa City DRI 273 Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

02/28/2015

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$98.00	\$5,419.00
Program Funds Drawdown	\$98.00	\$5,419.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$98.00	\$5,419.00
Iowa City	\$98.00	\$5,419.00
Iowa City (new)	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services.
 End Date changed to 05/31/14 per amendment #3
 Contract Extended to 02/28/15 per amendment #4

Location Description:

City of Iowa City

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRI-285-181
Activity Title:	Eddyville DRI Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/04/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Eddyville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$18,500.00
Total Budget	\$0.00	\$18,500.00
Total Obligated	\$0.00	\$18,500.00
Total Funds Drawdown	\$1,015.00	\$16,974.00
Program Funds Drawdown	\$1,015.00	\$16,974.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,015.00	\$16,974.00
Eddyville	\$1,015.00	\$16,974.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative services
 Budget changed to \$18,500 per amendment #5
 Contract extended to 06/30/14 per amendment #6.

Location Description:

City of Eddyville

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRI106-201-181
Activity Title: Cedar Rapids DRI Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

11/07/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

12/07/2016

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$6,070.00
Total Budget	\$0.00	\$6,070.00
Total Obligated	\$0.00	\$6,070.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRI106-202-181
Activity Title:	Mason City DRI Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

06/14/2012

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

06/14/2015

Completed Activity Actual End Date:

Responsible Organization:

Mason City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,905.00
Total Budget	\$0.00	\$1,905.00
Total Obligated	\$0.00	\$1,905.00
Total Funds Drawdown	\$160.00	\$504.00
Program Funds Drawdown	\$160.00	\$504.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$160.00	\$621.00
Mason City	\$160.00	\$621.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

City of Mason City, Iowa

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRIEF-220-181

Activity Title: Columbus Junction DRIEF Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/03/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2 - Local Admin

Projected End Date:

12/30/2014

Completed Activity Actual End Date:

12/30/2014

Responsible Organization:

Columbus Junction

Overall

	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$0.00	\$6,000.00
Total Obligated	\$0.00	\$6,000.00
Total Funds Drawdown	\$0.00	\$6,000.00
Program Funds Drawdown	\$0.00	\$6,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,000.00
Columbus Junction	\$0.00	\$6,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration and planning costs for disaster recovery funds.
Contract End Date extended to 11/28/13 per Amendment 1.
Contract Extended to 03/31/14 per amendment #3
Contract Extended to 10/31/14 per amendment #4
Contract complete and closed 12/30/14

Location Description:

City of Columbus Junction

Activity Progress Narrative:

Contract Complete and closed 12/30/14

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRIEF-276-181
Activity Title: Iowa City DRIEF Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

03/03/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

09/28/2015

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$0.00	\$6,000.00
Total Obligated	\$0.00	\$6,000.00
Total Funds Drawdown	\$306.00	\$5,413.00
Program Funds Drawdown	\$306.00	\$5,413.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$306.00	\$5,413.00
Iowa City	\$306.00	\$5,413.00
Iowa City (new)	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration and planning costs for disaster recovery funds.
 End date extended to 09/28/14 per amendment #3
 Extended to 09/28/15 per amendment #4

Location Description:

City of Iowa City

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRIFWP-210-181
Activity Title:	Davis County Admin

Activity Category:

Administration

Project Number:

08D2 - Local Admin

Projected Start Date:

07/16/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2 - Local Admin

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Davis County

Overall

	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$31,267.00
Total Budget	\$0.00	\$31,267.00
Total Obligated	\$0.00	\$31,267.00
Total Funds Drawdown	\$1,159.00	\$19,864.00
Program Funds Drawdown	\$1,159.00	\$19,864.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,159.00	\$19,864.00
Davis County	\$1,159.00	\$19,864.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

Davis County Iowa

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 08D2_Housing / 08D2_Housing

Grantee Activity Number: 08-DRH-201-871

Activity Title: Black Hawk County SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Black Hawk County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2014

To Date

N/A

\$968,484.00

Total Budget

\$0.00

\$968,484.00

Total Obligated

\$0.00

\$968,484.00

Total Funds Drawdown

\$6,955.00

\$896,005.00

Program Funds Drawdown

\$6,955.00

\$896,005.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$15,537.00)

\$896,005.00

Black Hawk County

(\$15,537.00)

\$896,005.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Construction of 33 new single family housing units in the county of Black Hawk.
This activity is a DREF Qualifying Activity C.
Contract End Date extended to 3/31/14 per Amendment 9.
Budget decreased per amendment #13.
Budget decreased per amendment #14
No longer a DREF Activity C.

Location Description:

Black Hawk County

Activity Progress Narrative:

X

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	20/23
# of Singlefamily Units	0	20/23

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/1	19/22	20/23	100.00
# Owner Households	0	0	0	1/1	19/22	20/23	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-201-876
Activity Title:	Black Hawk Co MultiFamily New Constr LMI

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Black Hawk County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,171,790.00
Total Budget	\$0.00	\$4,171,790.00
Total Obligated	\$0.00	\$4,171,790.00
Total Funds Drawdown	\$0.00	\$1,826,219.00
Program Funds Drawdown	\$0.00	\$1,826,219.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,826,219.00
Black Hawk County	\$0.00	\$1,826,219.00
Match Contributed	\$0.00	\$0.00

Activity Description:

15 multi-family rental new construction projects in Black Hawk County.
 Contract End Date extended to 3/31/14 per Amendment 9.
 Units updated per amendment #11
 Budget changed to \$3,746,165 and units changed per amendment #12
 Budget increased per amendment #13.
 New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C

Location Description:

Black Hawk County

Activity Progress Narrative:

New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	40788	40788/40788

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-202-871
Activity Title:	Cerro Gordo Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,950,465.00
Total Budget	\$0.00	\$1,950,465.00
Total Obligated	\$0.00	\$1,950,465.00
Total Funds Drawdown	\$72,234.00	\$1,829,684.00
Program Funds Drawdown	\$72,234.00	\$1,829,684.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$72,234.00	\$1,829,684.00
Cerro Gordo County	\$72,234.00	\$1,829,684.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 54 new single family housing units in the county of Cerro Gordo. This activity is a DREF Qualifying Activity C. End date extended to 12/31/14 per amendment #10. Budget decreased per amendment #12. DREF changed to 30 Eligible units.

Location Description:

Cerro Gordo County

Activity Progress Narrative:

Update Demographics

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	1040100/10401



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	39/54
# of Singlefamily Units	1	39/54

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	7/2	32/52	39/54	100.00
# Owner Households	1	0	1	7/2	32/52	39/54	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-202-872
Activity Title:	Cerro Gordo Co SFNC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,566,893.00
Total Budget	(\$91,069.00)	\$1,566,893.00
Total Obligated	(\$91,069.00)	\$1,566,893.00
Total Funds Drawdown	\$37,819.00	\$1,434,737.00
Program Funds Drawdown	\$37,819.00	\$1,434,737.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$37,819.00	\$1,434,737.00
Cerro Gordo County	\$37,819.00	\$1,434,737.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 47 single-family housing units in the area.
 Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
 IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
 This activity is a DREF Qualifying Activity C.
 End date extended to 12/31/14 per amendment #10
 Budget decreased per amendment #12.
 No Longer a DREF Activity C
 Budget decreased and units per amendment #13.

Location Description:

Cerro Gordo County

Activity Progress Narrative:

Update Demographics



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	2	31/35
# of Singlefamily Units	2	31/35

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	1	2	1/0	1/0	31/35	6.45
# Owner Households	1	1	2	1/0	1/0	31/35	6.45

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-202-875
Activity Title:	Cerro Gordo County LMI

Activity Category:
Affordable Rental Housing

Project Number:
08D2_Housing

Projected Start Date:
07/05/2013

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Cerro Gordo County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$677,396.00
Total Budget	\$0.00	\$677,396.00
Total Obligated	\$0.00	\$677,396.00
Total Funds Drawdown	\$491,863.00	\$616,741.00
Program Funds Drawdown	\$491,863.00	\$616,741.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$491,863.00	\$616,741.00
Cerro Gordo County	\$491,863.00	\$616,741.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Multi Family New Construction

Location Description:
Cerro Gordo County, Iowa

Activity Progress Narrative:
x

Accomplishments Performance Measures
No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-202-876
Activity Title:	Cerro Gordo County LMI

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

07/05/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cerro Gordo County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,940,000.00
Total Budget	\$0.00	\$2,940,000.00
Total Obligated	\$0.00	\$2,940,000.00
Total Funds Drawdown	\$310,856.00	\$310,856.00
Program Funds Drawdown	\$310,856.00	\$310,856.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$310,856.00	\$310,856.00
Cerro Gordo County	\$310,856.00	\$310,856.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Multi Family New Construction
 New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C

Location Description:

Cerro Gordo County, Iowa

Activity Progress Narrative:

New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C
 X



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	40788	40788/40788

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-203-871
Activity Title:	Cass County SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$476,609.00
Total Budget	(\$22,496.00)	\$476,609.00
Total Obligated	(\$22,496.00)	\$476,609.00
Total Funds Drawdown	\$0.00	\$476,609.00
Program Funds Drawdown	\$0.00	\$476,609.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$499,105.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 11 single family housing units in the area.
 This activity is a DREF Qualifying Activity C.
 Budget change to \$499,105 per amendment #9
 Update units per amendment #10
 No Longer a DREF Activity C.
 Budget decreased per amendment #12.

Location Description:

Cass County, Iowa

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/11
# of Singlefamily Units	0	10/11

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	10/9	10/11	100.00
# Owner Households	0	0	0	0/0	10/9	10/11	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-203-872
Activity Title:	Cass County SFNC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$370,642.00
Total Budget	(\$36,918.00)	\$370,642.00
Total Obligated	(\$36,918.00)	\$370,642.00
Total Funds Drawdown	\$0.00	\$370,642.00
Program Funds Drawdown	\$0.00	\$370,642.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$370,642.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 9 single family housing units in the area.
 Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
 IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
 Budget change to \$407,560 per amendment #9
 This activity is a DREF Qualifying Activity C.
 Update units per amendment #10
 No Longer a DREF Activity C.
 Budget decreased per amendment #12.

Location Description:

Cass County

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	11/9
# of Singlefamily Units	0	11/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	11/9	0.00
# Owner Households	0	0	0	0/0	0/0	11/9	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-203-875

Activity Title: Cass County LMI

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

07/05/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall

	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,625,000.00
Total Budget	\$0.00	\$1,625,000.00
Total Obligated	\$0.00	\$1,625,000.00
Total Funds Drawdown	\$429,816.00	\$1,533,045.00
Program Funds Drawdown	\$429,816.00	\$1,533,045.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$429,816.00	\$1,533,045.00
Cass County	\$429,816.00	\$1,533,045.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Mutil Family New Construction

Location Description:

Cass County, Iowa

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRH-203-876
Activity Title:	Cass County MFNC LMI

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

07/05/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cass County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,692,320.00
Total Budget	\$0.00	\$2,692,320.00
Total Obligated	\$0.00	\$2,692,320.00
Total Funds Drawdown	\$611,302.00	\$2,606,794.00
Program Funds Drawdown	\$611,302.00	\$2,606,794.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$611,302.00	\$2,606,794.00
Cass County	\$611,302.00	\$2,606,794.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 6 multi-family housing units in the area.
 Update units per amendment #10
 Round 5, new budget and start dates per amendment #11
 New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C

Location Description:

Cass County, Iowa

Activity Progress Narrative:

New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	40788	40788/40788

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-204-871
Activity Title:	Dubuque Co SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,560,227.00
Total Budget	\$0.00	\$3,560,227.00
Total Obligated	\$0.00	\$3,560,227.00
Total Funds Drawdown	\$182,990.00	\$3,322,088.00
Program Funds Drawdown	\$182,990.00	\$3,322,088.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$182,990.00	\$3,322,088.00
Dubuque County	\$182,990.00	\$3,322,088.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 64 new single family housing units in the county of Dubuque.
 This activity is a DREF Qualifying Activity C.
 Contract End Date extended to 6/30/14 per Amendment 9.
 End date changed to 12/31/2013 per amendment #10.
 Budget changed to \$2,985,227 and units to 70 per amendment #12
 End date extended to 12/31/15 per amendment #13.
 Budget increased per amendment #14.
 New construction of 33 DREF eligible single family housing units in Dubuque County.

Location Description:

Dubuque County

Activity Progress Narrative:

Update Demographics



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF (Ike)	0	1144110/11441

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	4	78/85
# of Singlefamily Units	4	78/85

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	3	4	5/2	73/77	78/85	100.00
# Owner Households	1	3	4	5/2	73/77	78/85	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-204-876
Activity Title:	Dubuque County MultiFamily New Construction

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
03/18/2009

Projected End Date:
12/31/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Dubuque County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,294,000.00
Total Budget	\$0.00	\$4,294,000.00
Total Obligated	\$0.00	\$4,294,000.00
Total Funds Drawdown	\$433,536.00	\$3,506,195.00
Program Funds Drawdown	\$433,536.00	\$3,506,195.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$433,536.00	\$3,506,195.00
Dubuque County	\$433,536.00	\$3,506,195.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Multi-family rental new construction projects in the city of Cedar Rapids.
 Contract End Date extended to 6/30/14 per Amendment 9.
 End date changed to 12/31/13 per amendment #10.
 Updated units per amendment #15
 Units updated per amendment #11.
 Budget changed to \$5,540,802, end date changed to 12/31/15 and units updated per amendment #13.
 Budget decreased per amendment #16.
 New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C

Location Description:

Dubuque County

Activity Progress Narrative:

New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.



This activity is a DREF Qualifying Activity C
 X

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
Activity funds eligible for DREF (Ike)	40788		40788/40788	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		19/88	
# of Multifamily Units	0		19/88	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	19/39	19/88	100.00
# Renter Households	0	0	0	0/0	19/39	19/88	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-205-876
Activity Title:	LinnCo Multi Family New Const

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

07/05/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$5,280,000.00
Total Budget	\$0.00	\$5,280,000.00
Total Obligated	\$0.00	\$5,280,000.00
Total Funds Drawdown	\$90,455.00	\$3,435,988.00
Program Funds Drawdown	\$90,455.00	\$3,435,988.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$90,455.00	\$3,435,988.00
Linn County	\$90,455.00	\$3,435,988.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Multi-family rental new construction projects in Linn County.
 End date changed to 04/30/2013 per Amendment #9
 Budget and units changed for round 5 per amendment #11
 New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C

Location Description:

Linn County

Activity Progress Narrative:

New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	40788	40788/40788

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-208-731
Activity Title:	Cedar Rapids Small Rental Rehab-LMI

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
03/18/2009

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,676,470.00
Total Budget	\$10,419.00	\$7,676,470.00
Total Obligated	\$10,419.00	\$7,676,470.00
Total Funds Drawdown	\$0.00	\$7,496,051.00
Program Funds Drawdown	\$0.00	\$7,496,051.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,496,051.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of flood impacted rental properties with 7 and under units.
Budget decreased by \$1 million per Amendment 10.
Updated units per amendment #11
Budget decreased per amendment #14.
Budget decreased and units per amendment #17

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	284/286
# of Multifamily Units	0	284/286

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	209/270	284/286	73.59
# Renter Households	0	0	0	0/0	209/270	284/286	73.59

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-208-732
Activity Title:	Cedar Rapids Large Rental Rehab

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
03/18/2009

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,190,394.00
Total Budget	(\$169,701.00)	\$2,190,394.00
Total Obligated	(\$169,701.00)	\$2,190,394.00
Total Funds Drawdown	\$0.00	\$2,190,095.00
Program Funds Drawdown	\$0.00	\$2,190,095.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,190,095.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rental Rehabilitation of projects 8 units and over.
Update units per amendment #11
Budget decreased per amendment #14.
Budget decreased per amendment #17.

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	183/183



of Multifamily Units

0

183/183

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	175/183	183/183	95.63
# Renter Households	0	0	0	0/0	175/183	183/183	95.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRH-208-875
Activity Title: CedarRapidsRentalNewConst_LMI

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
06/19/2013

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$9,776,614.00
Total Budget	\$0.00	\$9,776,614.00
Total Obligated	\$0.00	\$9,776,614.00
Total Funds Drawdown	\$189,441.00	\$7,677,828.00
Program Funds Drawdown	\$189,441.00	\$7,677,828.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$241,933.00	\$7,677,828.00
Cedar Rapids	\$241,933.00	\$7,677,828.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

multi-family rental new construction (small, under 12 units) in City of Cedar Rapids
 Update units per amendment #11
 New Budget and Units for Round 5 per amendment #12

Location Description:

various locations in City of Cedar Rapids

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	26/33



of Multifamily Units

0

26/33

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	15/24	26/33	57.69
# Renter Households	0	0	0	0/0	15/24	26/33	57.69

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-208-876
Activity Title:	Cedar Rapids MultiFamily New Constr.-LMI

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

06/19/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$26,275,000.00
Total Budget	\$0.00	\$26,275,000.00
Total Obligated	\$0.00	\$26,275,000.00
Total Funds Drawdown	\$1,929,081.00	\$19,329,872.00
Program Funds Drawdown	\$1,929,081.00	\$19,329,872.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,929,081.00	\$19,329,872.00
Cedar Rapids	\$1,929,081.00	\$19,329,872.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Two multi-family rental new construction projects in the city of Cedar Rapids. Stormwater management system that includes a retention pond and erosion control measures. Cedar Rapids city staff have provided the budget breakout for this portion of the new multifamily replacement housing activity. This activity is part of DREF qualifying activity C. Update units per amendment #11 New Budget and Units for Round 5 per amendment #12 No Longer a DREF Activity C. New construction of 12 DREF eligible multi-family. Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit. IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices. This activity is a DREF Qualifying Activity C

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

New construction of 12 DREF eligible multi-family. Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.



IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices. This activity is a DREF Qualifying Activity C

x

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF (Ike	40788		40788/40788	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		81/646	
# of Multifamily Units	0		81/646	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	44/0	37/375	81/646	100.00
# Renter Households	0	0	0	44/0	37/375	81/646	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-209-876
Activity Title:	Des Moines MultiFamily New Construction

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
06/19/2013

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Des Moines

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$15,960,000.00
Total Budget	\$0.00	\$15,960,000.00
Total Obligated	\$0.00	\$15,960,000.00
Total Funds Drawdown	\$0.00	\$9,498,546.00
Program Funds Drawdown	\$0.00	\$9,498,546.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,498,546.00
Des Moines	\$0.00	\$9,498,546.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Younkers Building adaptive-reuse and ANAWIM Housing New Construction in Forest Avenue area of Des Moines. Increased budget by \$9,000,000 to include funding for The DSM Building, Ingersoll Square, & Franklin Field Senior. Performance target increased to 407 units. (Amendment 11)
Budget changed to \$12,960,000 per amendment #12
Updated units per amendment #13
New Budget and Units for Round 5 per amendment #15
New construction of 12 DREF eligible multi-family.
Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
This activity is a DREF Qualifying Activity C

Location Description:

City of Des Moines

Activity Progress Narrative:

New construction of 12 DREF eligible multi-family.
Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
This activity is a DREF Qualifying Activity C



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	40788	40788/40788

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-210-871

Activity Title: Iowa City SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,715,474.00
Total Budget	(\$63,563.00)	\$1,715,474.00
Total Obligated	(\$63,563.00)	\$1,715,474.00
Total Funds Drawdown	\$3,695.00	\$1,678,623.00
Program Funds Drawdown	\$3,695.00	\$1,678,623.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,695.00	\$1,678,623.00
Iowa City	\$3,695.00	\$1,678,623.00
Iowa City (new)	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 38 new single family housing units in the city of Iowa City.
Units changed to 43 and budget changed to \$1,782,701 per amendment #12 02/22/13
Budget changed \$1,779,037 per amendment #14.
Budget decreased per amendment #15.
Budget decreased per amendment #16.

Location Description:

City of Iowa City

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	40/43
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	40/43

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	10/43	30/0	40/43	100.00
# Owner Households	0	0	0	10/43	30/0	40/43	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-211-871

Activity Title: Waterloo SFNC LMI

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Waterloo

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$817,958.00
Total Budget	(\$128,500.00)	\$817,958.00
Total Obligated	(\$128,500.00)	\$817,958.00
Total Funds Drawdown	\$0.00	\$697,533.00
Program Funds Drawdown	\$0.00	\$697,533.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$709,552.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 19 new single family housing units in the city of Waterloo.
This activity is a DREF Qualifying Activity C.
Contract End Date extended to 6/30/2013 per Amendment 12.
Contract end date changed to 12/31/13 per amendment #13.
End date extended to 12/31/14 per amendment #15
Decreased budget per amendment #16
New construction of 19 DREF eligible single family housing units in Waterloo.
Budget decreased and units per amendment #17

Location Description:

City of Waterloo

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF (Ike	0	658730/658730

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	16/6
# of Singlefamily Units	0	16/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/0	12/6	16/6	100.00
# Owner Households	0	0	0	4/0	12/6	16/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-211-872

Activity Title: Waterloo SNFC UN

Activity Category:

Construction of new housing

Project Number:

08D2_Housing

Projected Start Date:

03/18/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Waterloo

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$725,885.00
Total Budget	(\$41,500.00)	\$725,885.00
Total Obligated	(\$41,500.00)	\$725,885.00
Total Funds Drawdown	\$25,481.00	\$708,216.00
Program Funds Drawdown	\$25,481.00	\$708,216.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$37,500.00	\$708,216.00
Waterloo	\$37,500.00	\$708,216.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of 18 single family housing units in the city.
Cost of complying with IDED "Greenstreets" on-site stormwater retention requirement, at \$4,000 per unit of single-family replacement housing construction. IDED required standard for recipients is for methods to retain at least the first 1.25 inches of rainfall in a 24-hour period.
IDED staff have estimated average cost per unit of \$4,000, out of total construction costs.
This activity is a DREF Qualifying Activity C.
Contract End Date extended to 6/30/13 per Amendment 12.
Contract end date changed to 12/31/13 per amendment 13.
End date extended to 12/31/14 per amendment #15
Decreased budget per amendment #16
New construction of 18 DREF eligible single family housing units in Waterloo.
Budget decreased and units per amendment #17

Location Description:

City of Waterloo

Activity Progress Narrative:

Update Demographics



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF (Ike)	0	624060/624060

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	2	19/7
# of Singlefamily Units	2	19/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	2	1/0	0/0	19/7	5.26
# Owner Households	1	0	2	1/0	0/0	19/7	5.26

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRH-212-876
Activity Title:	Dubuque MultiFamily New Construction

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
06/19/2013

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Dubuque

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$12,441,113.00
Total Budget	\$0.00	\$12,441,113.00
Total Obligated	\$0.00	\$12,441,113.00
Total Funds Drawdown	\$708,346.00	\$10,945,546.00
Program Funds Drawdown	\$708,346.00	\$10,945,546.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$708,346.00	\$10,945,546.00
Dubuque	\$708,346.00	\$10,945,546.00
Match Contributed	\$0.00	\$0.00

Activity Description:

46 multi-family rental new construction projects in the city of Dubuque.
 End date changed to 03/31/13 per amendment #2
 Budget changed to \$10,199,000 per amendment #3
 Budget changed to \$10,237,200 and units to 72 per amendment #4
 New Budget and Units for Round 5 per amendment #5.
 Update LMI units to 46 per amendment #6.
 New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C

Location Description:

City of Dubuque

Activity Progress Narrative:

New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF (Ike)	40788	40788/40788

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	72/88
# of Multifamily Units	0	72/88

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	37/46	72/88	51.39
# Renter Households	0	0	0	0/0	37/46	72/88	51.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-213-876
Activity Title:	Davenport Multi-Family New Const

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
06/19/2013

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Davenport

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,732,000.00
Total Budget	\$0.00	\$3,732,000.00
Total Obligated	\$0.00	\$3,732,000.00
Total Funds Drawdown	\$0.00	\$3,438,000.00
Program Funds Drawdown	\$0.00	\$3,438,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,438,000.00
Davenport	\$0.00	\$3,438,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

12 multi-family rental new construction projects in the city of Davenport, Iowa.
 End date changed per amendment #2
 End Date changed to 09/30/13 per amendment #4
 Units corrected, activity complete and closed 06/10/13.
 Reopened Activity New Budget and Units for Round 5 per amendment #5
 New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C

Location Description:

City of Davenport, Iowa

Activity Progress Narrative:

New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/0
Activity funds eligible for DREF (Ike)	40788	40788/40788

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/49
# of Multifamily Units	0	12/49

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	11/31	12/49	91.67
# Renter Households	0	0	0	0/0	11/31	12/49	91.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRH-214-876
Activity Title:	West Des Moines MultiFamily New Construction LMI

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

07/11/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

West Des Moines

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$6,000,000.00
Total Budget	\$0.00	\$6,000,000.00
Total Obligated	\$0.00	\$6,000,000.00
Total Funds Drawdown	\$2,109,750.00	\$4,144,630.00
Program Funds Drawdown	\$2,109,750.00	\$4,144,630.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,109,750.00	\$4,144,630.00
West Des Moines	\$2,109,750.00	\$4,144,630.00
Match Contributed	\$0.00	\$0.00

Activity Description:

26 multi-family rental new construction projects in West Des Moines.
 Budget changed to \$6,000,000 and units corrected per amendment #2.
 New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C

Location Description:

City of West Des Moines

Activity Progress Narrative:

New construction of 12 DREF eligible multi-family.
 Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
 IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
 This activity is a DREF Qualifying Activity C
 x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	40788	40788/40788

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRH-216-876

Activity Title: Union County LMI

Activity Category:

Affordable Rental Housing

Project Number:

08D2_Housing

Projected Start Date:

07/05/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Union County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,576,682.00
Total Budget	\$0.00	\$7,576,682.00
Total Obligated	\$0.00	\$7,576,682.00
Total Funds Drawdown	\$2,021,274.00	\$4,281,482.00
Program Funds Drawdown	\$2,021,274.00	\$4,281,482.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,021,274.00	\$4,281,482.00
Union County	\$2,021,274.00	\$4,281,482.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction Upper Story Conversion, Danamere Village Townhomes and Cedarbrooke Place II Apts.
New construction of 12 DREF eligible multi-family.
Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
This activity is a DREF Qualifying Activity C

Location Description:

Union County, Iowa

Activity Progress Narrative:

New construction of 12 DREF eligible multi-family.
Cost of complying with IEDA "Greenstreets" on-site stormwater requirement at \$3,399 per unit.
IEDA staff has estimated an average cost per unit of \$3,399 based on industry averages for Green Infrastructure Practices.
This activity is a DREF Qualifying Activity C
x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	40788	40788/40788

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-215-1C
Activity Title:	Coralville DRHB Acq NonRes UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
03/06/2014

Completed Activity Actual End Date:

Responsible Organization:
Coralville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$255,470.00
Total Budget	\$0.00	\$255,470.00
Total Obligated	\$0.00	\$255,470.00
Total Funds Drawdown	\$0.00	\$255,470.00
Program Funds Drawdown	\$0.00	\$255,470.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$255,470.00
Coralville	\$255,470.00	\$255,470.00
Coralville1	(\$255,470.00)	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 1 non-residential property in Coralville.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 06/01/13 per amendment #3
 Contract extended to 09/30/13 per amendment #5
 DREF updated.
 End date extended to 03/31/14 per amendment #6.
 Closed
 This is acquisition of commerical properties, but no activity code to show this.

Location Description:

City of Coralville.

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
Activity funds eligible for DREF (Ike	0		255470/255470	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	112/0	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-218-1A
Activity Title:	Dyersville DRHB Acq UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
10/06/2014

Completed Activity Actual End Date:

Responsible Organization:
Dyersville2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$513,719.00
Total Budget	(\$8,145.00)	\$513,719.00
Total Obligated	(\$8,145.00)	\$513,719.00
Total Funds Drawdown	\$0.00	\$513,719.00
Program Funds Drawdown	\$0.00	\$513,719.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$513,719.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 10 properties in Dyersville. UPDATE: Performance target changed to 5 properties per Amendment #3 and budget to \$444,864.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 03/31/13 per amendment #4
 Budget changed \$521,864 per amendment #5.
 Corrected DREF \$
 Contract Closed 10/06/14

Location Description:

City of Dyersville

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/5
Activity funds eligible for DREF (Ike)	0	513719/513719

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	5/5	0.00
# Owner Households	0	0	0	0/0	0/0	5/5	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-218-1B
Activity Title:	Dyersville DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
10/06/2014

Completed Activity Actual End Date:

Responsible Organization:
Dyersville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$241,361.00
Total Budget	(\$15,797.00)	\$241,361.00
Total Obligated	(\$15,797.00)	\$241,361.00
Total Funds Drawdown	\$0.00	\$241,361.00
Program Funds Drawdown	\$0.00	\$241,361.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$241,361.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 4 properties in Dyersville.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.
 End date changed to 03/31/13 per amendment #4
 Budget changed to \$257,158 per amendment #5
 Contract Closed 10/06/14

Location Description:

City of Dyersville.

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/4



Activity funds eligible for DREF (Ike

0

241361/241361

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	2/0	2/4	4/4	100.00
# Owner Households	0	0	0	2/0	2/4	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-218-75A
Activity Title:	Dyersville DRHB Demo UN

Activity Category:
Clearance and Demolition

Activity Status:
Completed

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
10/06/2014

Benefit Type:
()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Dyersville2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$82,894.00
Total Budget	(\$42,663.00)	\$82,894.00
Total Obligated	(\$42,663.00)	\$82,894.00
Total Funds Drawdown	\$0.00	\$82,894.00
Program Funds Drawdown	\$0.00	\$82,894.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$82,894.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 10 properties in Dyersville. UPDATE: Performance target changed to 6 properties per Amendment #3. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
End date changed to 03/31/13 per amendment #4
Budget changed \$257,158 per amendment #5
Contract Closed 10/06/14

Location Description:

City of Dyersville

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/6



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRHB-218-75B
Activity Title:	Dyersville DRHB Demo LMI

Activity Category:
Clearance and Demolition

Activity Status:
Completed

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
10/06/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Dyersville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$40,718.00
Total Budget	(\$21,998.00)	\$40,718.00
Total Obligated	(\$21,998.00)	\$40,718.00
Total Funds Drawdown	\$0.00	\$40,718.00
Program Funds Drawdown	\$0.00	\$40,718.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$40,718.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 3 properties in Dyersville.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.
 End date changed to 03/31/13 per amendment #4
 Budget changed to \$62,716 per amendment #5
 Contract Closed 10/06/14

Location Description:

City of Dyersville.

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/3



Activity funds eligible for DREF (Ike

0

40718/40718

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/3	
# of Singlefamily Units	0		4/3	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/0	1/3	4/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-218-81A
Activity Title:	Dyersville DRHB ReplaceAllow

Activity Category:
Relocation payments and assistance

Activity Status:
Completed

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
10/06/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Dyersville2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$89,776.00
Total Budget	(\$9,234.00)	\$89,776.00
Total Obligated	(\$9,234.00)	\$89,776.00
Total Funds Drawdown	\$0.00	\$89,776.00
Program Funds Drawdown	\$0.00	\$89,776.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$89,776.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 10 households in Dyersville. UPDATE: Performance target changed to 6 households per Amendment #3 and changed budget to \$99,010. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters. End date changed to 03/31/13 per amendment #4
DREF Updated
Corrected DREF \$
Contract Closed 10/06/14

Location Description:

City of Dyersville

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	89776/89776

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	6/6	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-218-81B
Activity Title:	Dyersville DRHB ReplaceAllow LMI

Activity Category:
Relocation payments and assistance

Activity Status:
Completed

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
10/06/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Dyersville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$23,755.00
Total Budget	(\$17,940.00)	\$23,755.00
Total Obligated	(\$17,940.00)	\$23,755.00
Total Funds Drawdown	\$0.00	\$23,755.00
Program Funds Drawdown	\$0.00	\$23,755.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$23,755.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 4 households in Dyersville.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 03/31/13 per amendment #4
 Contract Closed 10/06/14

Location Description:

City of Dyersville.

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	23755/23755



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	2/4	4/4	100.00
# Owner Households	0	0	0	2/0	2/4	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-220-1B
Activity Title:	Davenport DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
08/22/2014

Completed Activity Actual End Date:

Responsible Organization:
Davenport2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$456,084.00
Total Budget	\$0.00	\$456,084.00
Total Obligated	\$0.00	\$456,084.00
Total Funds Drawdown	\$0.00	\$456,084.00
Program Funds Drawdown	\$0.00	\$456,084.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$456,084.00
Davenport	\$0.00	\$456,084.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 5 properties in Davenport. UPDATE: Performance target changed to 4 properties per Amendment #1. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas of vulnerable to future disasters.

End date changed to 02/05/2013 per amendment #2
 End date changed to 05/05/13 per amendment #3
 Contract extended to 08/30/13 per amendment #6
 End date extended to 04/30/14 per amendment #7.
 New Budget per amendment #9
 Budget increase per amendment #11
 Contract extended to 07/30/14 per amendment #10.
 Units updated per amendment #13
 Closed 08/22/14

Location Description:

City of Davenport

Activity Progress Narrative:

Update Demographics



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		5/5	
Activity funds eligible for DREF (Ike)	0		456084/456084	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		5/5	
# of Singlefamily Units	0		5/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	5/5	5/5	100.00
# Owner Households	0	0	0	0/0	5/5	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-221-1D
Activity Title:	Des Moines DRHB Acq NonRes LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (Person)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
03/06/2014

Completed Activity Actual End Date:

Responsible Organization:
Des Moines

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,996,685.00
Total Budget	\$0.00	\$4,996,685.00
Total Obligated	\$0.00	\$4,996,685.00
Total Funds Drawdown	\$0.00	\$4,996,685.00
Program Funds Drawdown	\$0.00	\$4,996,685.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,996,685.00
City of Des Moines	(\$4,996,685.00)	\$0.00
Des Moines	\$4,996,685.00	\$4,996,685.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 126 commercial properties in Des Moines. UPDATE: Performance target changed to 134 properties per Amendment #5.
 This activity is part of a Buyout Program which will result in clearance of buildings in areas vulnerable to future disasters. Performance target changed to 135 properties per Amendment 6.
 End date changed to 05/04/2013 per amendment #7
 End Date changed to 06/28/13 per amendment #8
 Contract extending to 12/31/13 per amendment #9
 No option for DREF amount is \$4,996,685.
 Closed
 This is acquisition of commercial properties, but no activity code to show this.

Location Description:

City of Des Moines.

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	112/112
Activity funds eligible for DREF (Ike)	0	4996685/49966

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-221-75B
Activity Title:	Des Moines DRHB Demo LMI

Activity Category:

Clearance and Demolition

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

03/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Des Moines

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$11,317.00
Total Budget	\$0.00	\$11,317.00
Total Obligated	\$0.00	\$11,317.00
Total Funds Drawdown	\$0.00	\$11,317.00
Program Funds Drawdown	\$0.00	\$11,317.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,317.00
City of Des Moines	(\$11,317.00)	\$0.00
Des Moines	\$11,317.00	\$11,317.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 1 property in Des Moines. UPDATE: Performance target changed to 2 properties per Amendment 6. This activity is part of a Buyout Program (DREF Qualifying Activity B) which will result in the clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/04/2013 per amendment #7
 End Date changed to 06/28/13 per amendment #8
 Updated DREF.
 Contract extending to 12/31/13 per amendment #9
 Closed

Location Description:

City of Des Moines.

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
Activity funds eligible for DREF (Ike)	0		11317/11317	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	
# of Singlefamily Units	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRHB-225-1A
Activity Title: Iowa City DRHB Acq UN

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08D2_Housing
Projected Start Date:
 11/04/2009
Benefit Type:
 Direct (HouseHold)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 08D2_Housing
Projected End Date:
 10/06/2014
Completed Activity Actual End Date:

Responsible Organization:
 Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$10,743,485.00
Total Budget	(\$12,244.00)	\$10,743,485.00
Total Obligated	(\$12,244.00)	\$10,743,485.00
Total Funds Drawdown	\$0.00	\$10,743,485.00
Program Funds Drawdown	\$0.00	\$10,743,485.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,743,485.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 42 properties in Iowa City.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 08/01/2013 per amendment #8
 End Date changed to 01/01/14 per amendment #10
 Budget decreased per amendment #11 and end date extended to 05/01/14 per amendment #12.
 Decreased budget per amendment #13
 Corrected DREF \$
 Contract Extended to 06/30/14 per amendment #14
 Contract extended per amendment #15
 Units update per amendment #16
 Contract Closed 10/06/14

Location Description:

City of Iowa City

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Properties		0		46/46
Activity funds eligible for DREF (Ike		0		10743485/1074

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	46/46	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-225-1B
Activity Title:	Iowa City DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
10/06/2014

Completed Activity Actual End Date:

Responsible Organization:
Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,361,723.00
Total Budget	(\$5,132.00)	\$2,361,723.00
Total Obligated	(\$5,132.00)	\$2,361,723.00
Total Funds Drawdown	\$0.00	\$2,361,723.00
Program Funds Drawdown	\$0.00	\$2,361,723.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,361,723.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 16 properties in Iowa City.
 This activity is a part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 08/01/2013 per amendment #8
 End Date changed to 01/01/14 per amendment #10
 Budget decreased per amendment #11 and end date extended to 05/01/14 per amendment #12.
 Corrected DREF \$
 Contract Extended to 06/30/14 per amendment #14
 Contract extended per amendment #15
 Units update per amendment #16
 Contract Closed 10/06/14

Location Description:

City of Iowa City, Iowa

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	15/15
Activity funds eligible for DREF (Ike)	0	2361723/23617

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	15/15
# of Singlefamily Units	0	15/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5/5	10/10	15/15	100.00
# Owner Households	0	0	0	5/5	10/10	15/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-225-75A
Activity Title:	Iowa City DRHB Demo UN

Activity Category:
Clearance and Demolition

Activity Status:
Completed

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
10/06/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$727,994.00
Total Budget	(\$27,006.00)	\$727,994.00
Total Obligated	(\$27,006.00)	\$727,994.00
Total Funds Drawdown	\$0.00	\$727,994.00
Program Funds Drawdown	\$0.00	\$727,994.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$727,994.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 39 properties in Iowa City.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 08/01/2013 per amendment #8
 End Date changed to 01/01/14 per amendment #10
 Budget decreased per amendment #11 and end date extended to 05/01/14 per amendment #12.
 Decreased budget per amendment #13
 Corrected DREF \$
 Contract Extended to 06/30/14 per amendment #14
 Contract extended per amendment #15
 Contract Closed 10/06/14

Location Description:

City of Iowa City

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		41/41	
Activity funds eligible for DREF (Ike)	0		727994/727994	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		41/41	
# of Singlefamily Units	0		41/41	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	82/41	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-225-75B
Activity Title:	Iowa City DRHB Demo LMI

Activity Category:

Clearance and Demolition

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

10/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$240,543.00
Total Budget	(\$34,457.00)	\$240,543.00
Total Obligated	(\$34,457.00)	\$240,543.00
Total Funds Drawdown	\$0.00	\$240,543.00
Program Funds Drawdown	\$0.00	\$240,543.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$240,543.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 16 properties in Iowa City.
 This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 08/01/2013 per amendment #8
 End Date changed to 01/01/14 per amendment #10
 Budget decreased per amendment #11 and end date extended to 05/01/14 per amendment #12.
 Contract Closed 10/06/14
 Decreased budget per amendment #13
 Corrected DREF \$
 Contract Extended to 06/30/14 per amendment #14
 Contract extended per amendment #15
 Contract Closed 10/06/14

Location Description:

City of Iowa City, Iowa

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		16/16	
Activity funds eligible for DREF (Ike	0		240543/240543	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		16/16	
# of Singlefamily Units	0		16/16	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	8/8	8/8	16/16	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRHB-225-81B

Activity Title: Iowa City DRHB ReplaceAllow LMI

Activity Category:

Relocation payments and assistance

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

10/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$76,550.00
Total Budget	\$0.00	\$76,550.00
Total Obligated	\$0.00	\$76,550.00
Total Funds Drawdown	\$0.00	\$76,550.00
Program Funds Drawdown	\$0.00	\$76,550.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$76,550.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 7 households.
This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.
End date changed to 08/01/2013 per amendment #8
End Date changed to 01/01/14 per amendment #10
Budget decreased per amendment #11 and end date extended to 05/01/14 per amendment #12.
Corrected DREF \$
Contract Extended to 06/30/14 per amendment #14
Contract extended per amendment #15
Units update per amendment #16
Contract Closed 10/06/14

Location Description:

City of Iowa City, Iowa

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	76550/76550

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/2	3/3	5/5	100.00
# Owner Households	0	0	0	2/2	3/3	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-226-1A
Activity Title:	Mason City DRHB Acq UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Mason City2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,804,368.00
Total Budget	(\$12,648.00)	\$3,804,368.00
Total Obligated	(\$12,648.00)	\$3,804,368.00
Total Funds Drawdown	\$0.00	\$3,804,368.00
Program Funds Drawdown	\$0.00	\$3,804,368.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,804,368.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 86 properties in Mason City. UPDATE: Performance target changed to 31 units per Amendment #5. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/31/2014 per amendment #6.
 Changed Budget to \$3,635,828 per amendment #7
 Budget changed to \$3,817,016 per amendment #8
 Corrected DREF \$
 Contract Extended to 12/31/14 per amendment #10
 Units updated per amendment #12
 Budget decrease per amendment #13

Location Description:

City of Mason City

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	41/44
Activity funds eligible for DREF (Ike)	0	3804224/38043

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-226-1B
Activity Title:	Mason City DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Mason City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,162,828.00
Total Budget	(\$18,584.00)	\$4,162,828.00
Total Obligated	(\$18,584.00)	\$4,162,828.00
Total Funds Drawdown	\$0.00	\$4,162,828.00
Program Funds Drawdown	\$0.00	\$4,162,828.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,162,828.00
Mason City	\$0.00	\$4,162,828.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 55 properties in Mason City.
 This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/31/2014 per amendment #6.
 Budget changed to \$4,362,600 per amendment #7
 Budget changed to \$4,181,412 per amendment #8
 Corrected DREF \$
 Contract Extended to 12/31/14 per amendment #10
 Units updated per amendment #12
 Budget decrease per amendment #13

Location Description:

City of Mason City.

Activity Progress Narrative:

Update Demographics



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	-5		39/37	
Activity funds eligible for DREF (Ike)	0		4172329/41628	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		39/37	
# of Singlefamily Units	0		39/37	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	-3	-2	17/17	20/20	37/37	100.00
# Owner Households	1	-3	-2	17/17	20/20	37/37	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-226-75A
Activity Title:	Mason City DRHB Demo UN

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
12/31/2014

Benefit Type:
()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Mason City2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$539,084.00
Total Budget	\$22,695.00	\$539,084.00
Total Obligated	\$22,695.00	\$539,084.00
Total Funds Drawdown	\$0.00	\$495,296.00
Program Funds Drawdown	\$0.00	\$495,296.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$495,296.00
Mason City	\$0.00	\$495,296.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 32 properties in Mason City.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/31/2014 per amendment #6.
 Budget changed to \$516,389 per amendment #7
 Corrected DREF \$
 Contract Extended to 12/31/14 per amendment #10
 Units updated per amendment #12
 Budget increase per amendment #13

Location Description:

City of Mason city

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-2	41/42
Activity funds eligible for DREF (Ike)	0	495296/539084

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-226-75B
Activity Title:	Mason City DRHB Demo LMI

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
12/31/2014

Benefit Type:
()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Mason City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$400,110.00
Total Budget	\$9,500.00	\$400,110.00
Total Obligated	\$9,500.00	\$400,110.00
Total Funds Drawdown	\$0.00	\$377,119.00
Program Funds Drawdown	\$0.00	\$377,119.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$377,119.00
Mason City	\$0.00	\$377,119.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 55 properties in Mason City.
 This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in the clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/31/2014 per amendment #6.
 Budget changed to \$365,610 per amendment #7
 Corrected DREF \$
 Contract Extended to 12/31/14 per amendment #10
 Budget increased per amendment #11
 Units updated per amendment #12
 Budget increase per amendment #13

Location Description:

City of Mason City.

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-1	36/36
Activity funds eligible for DREF (Ike)	0	377119/377119

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-226-81A
Activity Title:	Mason City DRHB ReplaceAllow UN

Activity Category:
Relocation payments and assistance

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Mason City2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$414,292.00
Total Budget	(\$14,886.00)	\$414,292.00
Total Obligated	(\$14,886.00)	\$414,292.00
Total Funds Drawdown	\$0.00	\$414,292.00
Program Funds Drawdown	\$0.00	\$414,292.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$414,292.00
Mason City	\$0.00	\$414,292.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 45 households in Mason City. UPDATE: Performance target changed to 29 units per Amendment 5.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/31/2014 per amendment #6.
 Budget changed to \$395,656 per amendment #7
 Change budget to \$429,178 per amendment #8
 Corrected DREF \$
 Contract Extended to 12/31/14 per amendment #10
 Units updated per amendment #12
 Budget decrease per amendment #13

Location Description:

City of Mason City

Activity Progress Narrative:

Update Demographics



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	414295/414292

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-1	0/0	0/0	32/34	0.00
# Owner Households	0	0	-1	0/0	0/0	32/34	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-226-81B
Activity Title:	Mason City DRHB ReplaceAllow LMI

Activity Category:
Relocation payments and assistance

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
12/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Mason City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$411,574.00
Total Budget	(\$25,052.00)	\$411,574.00
Total Obligated	(\$25,052.00)	\$411,574.00
Total Funds Drawdown	\$0.00	\$411,574.00
Program Funds Drawdown	\$0.00	\$411,574.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$411,574.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 45 households in Mason City.
 This activity is a part of a Buyout Program (DREF Qualifying Activity B) which will result in clearance of buildings in areas vulnerable to future disasters.
 End date changed to 05/31/2014 per amendment #6.
 Budget changed to \$495,148 per amendment #7
 Budget changed to \$461,626 per amendment #8
 Corrected DREF \$
 Contract Extended to 12/31/14 per amendment #10
 Budget reduced per amendment #11.
 Units updated per amendment #12
 Budget decrease per amendment #13

Location Description:

City of Mason City

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	411574/411574

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	16/0	20/36	36/36	100.00
# Owner Households	0	0	0	16/0	20/36	36/36	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-228-1A
Activity Title:	Oakville DRHB Acq

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
03/06/2014

Completed Activity Actual End Date:

Responsible Organization:
Oakville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,005,267.00
Total Budget	\$0.00	\$2,005,267.00
Total Obligated	\$0.00	\$2,005,267.00
Total Funds Drawdown	\$0.00	\$2,005,267.00
Program Funds Drawdown	\$0.00	\$2,005,267.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,005,267.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 102 properties in Oakville. UPDATE: Performance target changed to 40 properties per Amendment #3. This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters. The DREF-eligible amount is the net of total budget minus amounts allocated for properties outside the 100-year floodplain that will be acquired but not demolished. These properties will be rehabbed for resale. End date changed to 05/04/2013 per amendment #4. Added a A to contract. Budget changed to \$2,007,663 per amendment #6. Budget changed per amendment #8. End Date extended to 05/31/14 per amendment #9. Closed. Corrected DREF \$

Location Description:

City of Oakville

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	40/40
Activity funds eligible for DREF (Ike)	0	2005267/20052

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRHB-228-75A
Activity Title: Oakville DRHB Demo

Activity Category:
 Clearance and Demolition

Activity Status:
 Completed

Project Number:
 08D2_Housing

Project Title:
 08D2_Housing

Projected Start Date:
 11/04/2009

Projected End Date:
 03/06/2014

Benefit Type:
 ()

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 Oakville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$302,637.00
Total Budget	\$0.00	\$302,637.00
Total Obligated	\$0.00	\$302,637.00
Total Funds Drawdown	\$0.00	\$302,637.00
Program Funds Drawdown	\$0.00	\$302,637.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$302,637.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 51 properties in Oakville.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters
 End date changed to 05/04/2013 per amendment #4
 Budget changed to \$253,368 per amendment #6
 Budget changed per amendment #8.
 End Date extended to 05/31/14 per amendment #9
 Closed

Location Description:

City of Oakville

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	51/51
Activity funds eligible for DREF (Ike)	0	302637/302637

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-228-81A
Activity Title:	Oakville DRHB ReplaceAllow

Activity Category:
Relocation payments and assistance

Activity Status:
Completed

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
03/06/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Oakville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$261,785.00
Total Budget	\$0.00	\$261,785.00
Total Obligated	\$0.00	\$261,785.00
Total Funds Drawdown	\$0.00	\$261,785.00
Program Funds Drawdown	\$0.00	\$261,785.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$261,785.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 91 households in Oakville. UPDATE: Performance target changed to 28 households per Amendment #3.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 The DREF-eligible amount is the net of total budget minus amounts allocated for properties outside the 100-year floodplain that will be acquired but not demolished. These properties will be rehabbed for resale.
 End date changed to 05/04/2013 per amendment #4
 Changed budget and added A to contract # per amendment #5
 Budget changed to \$263,359 per amendment #6
 End Date extended to 05/31/14 per amendment #9

Location Description:

City of Oakville

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF (Ike	0		261785/261785	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	28/28	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-229-1A
Activity Title:	Cedar Rapids DRHB Acq UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
11/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$47,207,168.00
Total Budget	(\$55,370.00)	\$47,207,168.00
Total Obligated	(\$55,370.00)	\$47,207,168.00
Total Funds Drawdown	\$69,760.00	\$47,196,882.00
Program Funds Drawdown	\$69,760.00	\$47,196,882.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$69,760.00	\$47,196,882.00
Cedar Rapids	\$69,760.00	\$47,196,882.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 505 flood damaged homes in Cedar Rapids. UPDATE: Performance target changed to 467 properties per Amendment 14.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 Budget increased by \$575,756 per Amendment 14.
 Budget decreased per amendment #15
 End date changed to 11/29/14 per amendment #17
 Corrected DREF \$
 Decreased budget per amendment #20
 Contract extended per amendment #21.
 Budget decrease per amendment #22

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		401/467	
Activity funds eligible for DREF (Ike)	69760		47196882/4720	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		401/467	
# of Singlefamily Units	0		401/467	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	401/467	0.00
# Owner Households	0	0	0	0/0	0/0	401/467	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-229-1B
Activity Title:	Cedar Rapids DRHB Acq LMI

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
11/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$23,026,911.00
Total Budget	(\$355,492.00)	\$23,026,911.00
Total Obligated	(\$355,492.00)	\$23,026,911.00
Total Funds Drawdown	\$78,629.00	\$22,480,983.00
Program Funds Drawdown	\$78,629.00	\$22,480,983.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$90,225.00	\$22,480,983.00
Cedar Rapids	\$90,225.00	\$22,480,983.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 683 flood damaged homes in Cedar Rapids. UPDATE: Changed to 662 properties per Amendment 14. This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.
 Budget increased by \$575,756 per Amendment 14.
 Budget decreased per amendment #15
 End date changed to 11/29/14 per amendment #17
 Corrected DREF \$
 Decreased budget per amendment #20
 Contract extended per amendment #21
 Budget decrease per amendment #22

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	453/662
Activity funds eligible for DREF (Ike)	90225	22480983/2302

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	453/662
# of Singlefamily Units	0	453/662

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	200/334	253/328	453/662	100.00
# Owner Households	0	0	0	200/334	253/328	453/662	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-229-1C
Activity Title:	Cedar Rapids DRHB Non-Res Acq UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
11/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$27,020,812.00
Total Budget	(\$100,853.00)	\$27,020,812.00
Total Obligated	(\$100,853.00)	\$27,020,812.00
Total Funds Drawdown	\$0.00	\$22,299,251.00
Program Funds Drawdown	\$0.00	\$22,299,251.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,310,847.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 160 flood damaged commercial (non-residential) properties. UPDATE: Performance target changed to 179 properties per Amendment 14.
 This activity is part of a Buyout Program (DREF Qualifying Activity B), which will result in clearance of buildings in areas vulnerable to future disasters.
 Budget decreased per amendment #15
 End date changed to 11/29/14 per amendment #17
 Corrected DREF \$
 Decreased budget per amendment #20
 Contract extended per amendment #21
 Budget decrease per amendment #22
 This is acquisition of commercial properties, but no activity code to show this.

Location Description:

City of Cedar Rapids, Iowa

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	24/179

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-229-75A
Activity Title:	Cedar Rapids DRHB Demo UN

Activity Category:

Clearance and Demolition

Project Number:

08D2_Housing

Projected Start Date:

11/04/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

11/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$15,556,298.00
Total Budget	\$0.00	\$15,556,298.00
Total Obligated	\$0.00	\$15,556,298.00
Total Funds Drawdown	\$466,399.00	\$14,363,615.00
Program Funds Drawdown	\$466,399.00	\$14,363,615.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$466,399.00	\$14,363,615.00
Cedar Rapids	\$466,399.00	\$14,363,615.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 604 properties in flood damaged areas of Cedar Rapids. UPDATE: Performance target changed to 583 properties per Amendment 14.

This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.

Budget decreased by \$575,756 per Amendment 14.

End date changed to 11/29/14 per amendment #17

Budget increased to \$17,672,368 per amendment #19

Corrected DREF \$

Decreased budget per amendment #20

Contract extended per amendment #21

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		433/583	
Activity funds eligible for DREF (Ike)	466399		14363615/1555	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		433/583	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		433/583	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	435/583	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-229-75B
Activity Title:	Cedar Rapids DRHB Demo LMI

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
11/30/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,714,403.00
Total Budget	\$0.00	\$4,714,403.00
Total Obligated	\$0.00	\$4,714,403.00
Total Funds Drawdown	\$43,559.00	\$4,044,059.00
Program Funds Drawdown	\$43,559.00	\$4,044,059.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,559.00	\$4,044,059.00
Cedar Rapids	\$43,559.00	\$4,044,059.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 515 properties in flood damaged areas of Cedar Rapids. UPDATE: Performance target changed to 497 properties per Amendment 14.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 Budget decreased by \$575,756 per Amendment 14.
 Budget changed to \$10,687,177 and end date changed to 11/29/14 per amendment #18
 Budget decreased to \$4,714,403 per amendment #19
 Corrected DREF \$
 Contract extended per amendment #21

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		434/497	
Activity funds eligible for DREF (Ike)	43559		4044059/47144	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		434/497	
# of Singlefamily Units	0		434/497	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	183/252	251/245	434/497	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRHB-229-81A
Activity Title:	Cedar Rapids DRHB ReplaceAllow UN

Activity Category:
Relocation payments and assistance

Activity Status:
Under Way

Project Number:
08D2_Housing

Project Title:
08D2_Housing

Projected Start Date:
11/04/2009

Projected End Date:
11/30/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,972,121.00
Total Budget	\$3,952.00	\$1,972,121.00
Total Obligated	\$3,952.00	\$1,972,121.00
Total Funds Drawdown	\$23,470.00	\$1,972,121.00
Program Funds Drawdown	\$23,470.00	\$1,972,121.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,470.00	\$1,972,121.00
Cedar Rapids	\$23,470.00	\$1,972,121.00
City of Cedar Rapids	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 1172 homeowners. UPDATE: Performance target changed to 448 properties per Amendment 14.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters.
 Budget decreased per amendment #15
 End date changed to 11/29/14 per amendment #17
 Updated DREF.
 Corrected DREF \$
 Decreased budget per amendment #20
 Contract extended per amendment #21
 Budget increase per amendment #22

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF (Ike	23470		1972121/19721	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	144/448	0.00
# Owner Households	0	0	0	0/0	0/0	144/448	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRHB-229-81B
Activity Title:	Cedar Rapids DRHB ReplaceAllow LMI

Activity Category:
Relocation payments and assistance

Project Number:
08D2_Housing

Projected Start Date:
11/04/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
11/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,934,455.00
Total Budget	(\$3,952.00)	\$1,934,455.00
Total Obligated	(\$3,952.00)	\$1,934,455.00
Total Funds Drawdown	\$1,500.00	\$1,883,321.00
Program Funds Drawdown	\$1,500.00	\$1,883,321.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,500.00	\$1,883,321.00
Cedar Rapids	\$1,500.00	\$1,883,321.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement Housing Allowance for 710 homeowners. UPDATE: Performance target changed to 687 properties per Amendment 14.
 This activity is part of a Buyout Program (DREF Qualifying Activity B) , which will result in clearance of buildings in areas vulnerable to future disasters
 Budget decreased per amendment #15
 End date changed to 11/29/14 per amendment #17
 Corrected DREF \$
 Decreased budget per amendment #20
 Contract extended per amendment #21
 Budget decrease per amendment #22

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	1500	1883321/19344

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	182/347	146/340	331/687	99.09
# Owner Households	0	0	0	182/347	146/340	331/687	99.09

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRHB-231-75B
Activity Title: Greene DRHB Demo

Activity Category:
 Clearance and Demolition

Project Number:
 08D2_Housing

Projected Start Date:
 09/14/2010

Benefit Type:
 Direct (HouseHold)

National Objective:
 Low/Mod

Activity Status:
 Completed

Project Title:
 08D2_Housing

Projected End Date:
 02/11/2013

Completed Activity Actual End Date:

Responsible Organization:
 Greene1

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$18,939.00
Total Budget	\$0.00	\$18,939.00
Total Obligated	\$0.00	\$18,939.00
Total Funds Drawdown	\$0.00	\$18,939.00
Program Funds Drawdown	\$0.00	\$18,939.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:
 Demolition of property in flood damaged areas of Greene.
 Contract Complete and closed 02/11/13
 Updated DREF.

Location Description:
 City of Greene.

Activity Progress Narrative:
 x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	18939/18939



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Renter Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRMH-2134-1
Activity Title:	Des Moines DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
01/19/2012

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
01/19/2015

Completed Activity Actual End Date:

Responsible Organization:
Des Moines

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,662,453.00
Total Budget	\$0.00	\$1,662,453.00
Total Obligated	\$0.00	\$1,662,453.00
Total Funds Drawdown	\$93,509.00	\$1,406,911.00
Program Funds Drawdown	\$93,509.00	\$1,406,911.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$93,509.00	\$1,406,911.00
City of Des Moines	(\$1,313,402.00)	\$0.00
Des Moines	\$1,406,911.00	\$1,406,911.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties in flood damaged areas.
Updated DREF.
Budget decreased per amendment #2
Corrected DREF \$

Location Description:

City of Des Moines

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/61



Activity funds eligible for DREF (Ike

93509

1406911/97444

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/61
# of Singlefamily Units	0	0/61

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRMH-225-1B

Activity Title: Coralville - LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08D2_Housing

Projected Start Date:

08/20/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

05/22/2013

Completed Activity Actual End Date:

Responsible Organization:

Coralville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$211,018.00
Total Budget	\$0.00	\$211,018.00
Total Obligated	\$0.00	\$211,018.00
Total Funds Drawdown	\$0.00	\$211,018.00
Program Funds Drawdown	\$0.00	\$211,018.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$211,018.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New activity, contract split between U/N and LMI.
Updated DREF.

Location Description:

City of Coralville

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	211018/211018



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRMH-228-1B

Activity Title: Davenport LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08D2_Housing

Projected Start Date:

08/23/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

08D2_Housing

Projected End Date:

02/11/2013

Completed Activity Actual End Date:

Responsible Organization:

Davenport

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$8,025.00
Total Budget	\$0.00	\$8,025.00
Total Obligated	\$0.00	\$8,025.00
Total Funds Drawdown	\$0.00	\$8,025.00
Program Funds Drawdown	\$0.00	\$8,025.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,025.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties
Funds moved From U/N \$8,025
Updated DREF.

Location Description:

City of Davenport

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	8025/8025



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRMH-231-1
Activity Title:	Mason City DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
08/20/2010

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
05/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Mason City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$82,884.00
Total Budget	\$0.00	\$82,884.00
Total Obligated	\$0.00	\$82,884.00
Total Funds Drawdown	\$121.00	\$81,570.00
Program Funds Drawdown	\$121.00	\$81,570.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$121.00	\$81,570.00
Mason City	\$121.00	\$81,570.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-031 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-231 under the 2nd appropriation with a beginning balance of \$75,149.
 Amended budget to \$82,884 10/11/10.
 Contract End Date changed to 5/29/13 per Amendment 4.
 End date changed to 10/01/13 per amendment #5
 End date extended to 07/31/14 per amendment #6.
 Updated DREF.
 Corrected DREF \$
 Contract extended per amendment #7
 Contract extended to 05/30/15 per amendment #8

Location Description:

Mason City

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
Activity funds eligible for DREF (Ike	121	81570/82884

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRMH-232-1B

Activity Title: Mason City LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08D2_Housing

Projected Start Date:

08/20/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Housing

Projected End Date:

10/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Mason City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$221.00
Total Budget	\$0.00	\$221.00
Total Obligated	\$0.00	\$221.00
Total Funds Drawdown	\$0.00	\$221.00
Program Funds Drawdown	\$0.00	\$221.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$221.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contract has been split between U/N and LMI
Updated DREF.

Location Description:

Mason City, IA

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	221/221



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRMH-233-1
Activity Title:	Oakville DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
08/20/2010

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
02/11/2013

Completed Activity Actual End Date:

Responsible Organization:
Oakville

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$625.00
Total Budget	\$0.00	\$625.00
Total Obligated	\$0.00	\$625.00
Total Funds Drawdown	\$0.00	\$625.00
Program Funds Drawdown	\$0.00	\$625.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$625.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-033 under the 1st appropriation with \$27,987 disbursed and opened a new contract number of 08-DRMH-233 under the 2nd appropriation with a beginning balance of \$20,721.
 Closed contract complete 02/11/13 No units it was only admin.
 Updated DREF.

Location Description:

Oakville, IA

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



Activity funds eligible for DREF (Ike

0

625/625

This Report Period

Cumulative Actual Total / Expected

Total

Total

of Housing Units

0

0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRMH-237-1
Activity Title:	Mason City DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
08/20/2010

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
08/22/2014

Completed Activity Actual End Date:

Responsible Organization:
Mason City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$730,935.00
Total Budget	\$0.00	\$730,935.00
Total Obligated	\$0.00	\$1,048,585.00
Total Funds Drawdown	\$0.00	\$730,935.00
Program Funds Drawdown	\$0.00	\$730,935.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$730,935.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-037 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-237 under the 2nd appropriation with a beginning balance of \$852,694.
 Contract End Date changed to 7/1/13 per Amendment 3.
 Budget increased per amendment #4
 End date extended to 07/31/14 per amendment #5
 Updated DREF.
 Corrected DREF \$
 Closed 08/22/14

Location Description:

Mason City, IA

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	730935/730935

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRMH-241-1
Activity Title:	New Hartford DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
08/20/2010

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
08D2_Housing

Projected End Date:
02/11/2013

Completed Activity Actual End Date:

Responsible Organization:
New Hartford

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$20,663.00
Total Budget	\$0.00	\$20,663.00
Total Obligated	\$0.00	\$20,663.00
Total Funds Drawdown	\$0.00	\$20,663.00
Program Funds Drawdown	\$0.00	\$20,663.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$514.00)	\$20,663.00
New Hartford	\$0.00	\$20,663.00
New Hartford2	(\$514.00)	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-041 under the 1st appropriation with \$100,285 disbursed and opened a new contract number of 08-DRMH-241 under the 2nd appropriation with a beginning balance of \$182,595.
 Budget amount reduced to \$131,887.
 Closed contract complete 02/11/13
 Updated DREF.

Location Description:

New Hartford, Iowa.

Activity Progress Narrative:

x

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	3/4
Activity funds eligible for DREF (Ike)	0	20663/20663

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRMH-246-1
Activity Title: Waterloo DRMH Acq_UN

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08D2_Housing
Projected Start Date:
 08/20/2010
Benefit Type:
 ()
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 08D2_Housing
Projected End Date:
 05/30/2013
Completed Activity Actual End Date:

Responsible Organization:
 Waterloo

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$571,462.00
Total Budget	\$0.00	\$571,462.00
Total Obligated	\$0.00	\$571,462.00
Total Funds Drawdown	\$0.00	\$571,462.00
Program Funds Drawdown	\$0.00	\$571,462.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$571,462.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-046 under the 1st appropriation with \$521,021 disbursed and opened a new contract number of 08-DRMH-246 under the 2nd appropriation with a beginning balance of \$693,834.
 Contract End Date amended to 1/15/13 per Amendment 3.
 Contract complete and closed 05/30/13
 Updated DREF.

Location Description:

Waterloo, IA

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/74



Activity funds eligible for DREF (Ike

0

571462/571462

This Report Period

Cumulative Actual Total / Expected

Total

Total

of Housing Units

0

2/74

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRMH-247-1
Activity Title:	Mason City DRMH Acq_UN

Activity Category:
Acquisition - buyout of residential properties

Project Number:
08D2_Housing

Projected Start Date:
08/20/2010

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
08D2_Housing

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Mason City2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$852,693.00
Total Budget	\$0.00	\$852,693.00
Total Obligated	\$0.00	\$852,693.00
Total Funds Drawdown	\$3,535.00	\$767,122.00
Program Funds Drawdown	\$3,535.00	\$767,122.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,535.00	\$767,122.00
Mason City	\$3,535.00	\$767,122.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Buyout of Residential Properties.
 Closed contract number 08-DRMH-047 under the 1st appropriation with \$0.00 disbursed and opened a new contract number of 08-DRMH-247 under the 2nd appropriation with a beginning balance of \$1,303,498.
 Contract End Date changed to 8/3/13 per Amendment 3.
 Budget changed to \$852,693 per amendment #4
 End date extended to 07/31/14 per amendment #5
 Updated DREF.

Contract extended per amendment #6

Location Description:

Mason City, IA

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	3535	767122/852693

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 08D2_Infrastructure / 08D2_Infrastructure

Grantee Activity Number: 08-DRFPM-202-178
Activity Title: Flood Plain Mapping

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

06/07/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

06/07/2015

Completed Activity Actual End Date:

Responsible Organization:

Iowa Department of Natural Resources

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2014

N/A

To Date

\$14,615,952.74



Total Budget	\$0.00	\$14,615,952.74
Total Obligated	\$0.00	\$14,615,952.74
Total Funds Drawdown	\$649,413.00	\$7,134,595.00
Program Funds Drawdown	\$649,413.00	\$7,134,595.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$649,413.00	\$7,134,595.00
Iowa Department of Natural Resources	\$649,413.00	\$7,134,595.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Preparation of new flood plain maps for areas within the federally declared diaster areas in Iowa as a result of the floods of 2008.

This activity is a part of a Forward-thinking land use plan (DREF Qualifying Activity A).

Location Description:

Statewide

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	5525149/14615

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRI-214-31
Activity Title: Louisa Co DRI Bridges_UN

Activity Category:
 Construction/reconstruction of streets
Project Number:
 08D2_Infrastructure
Projected Start Date:
 06/01/2011
Benefit Type:
 Area ()
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 08D2_Infrastructure
Projected End Date:
 06/30/2015
Completed Activity Actual End Date:

Responsible Organization:
 Louisa County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,552,000.00
Total Budget	\$0.00	\$1,552,000.00
Total Obligated	\$0.00	\$1,552,000.00
Total Funds Drawdown	\$113,587.00	\$1,230,398.00
Program Funds Drawdown	\$113,587.00	\$1,230,398.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$113,587.00	\$1,230,398.00
Louisa County	\$113,587.00	\$1,230,398.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Replace one bridge over the Iowa River near Oakville.
 Contract End date extended to 11/30/13.
 Contract extended to 11/30/14
 Contract extended to 06/30/15 per amendment #9

Location Description:
 Louisa County

Activity Progress Narrative:
 x

Accomplishments Performance Measures
No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DRI-236-33
Activity Title:	PaloWaterSystemInst_UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

08D2_Infrastructure

Projected Start Date:

02/08/2010

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

10/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Palo2

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$6,538,394.00
Total Budget	(\$92,410.00)	\$6,538,394.00
Total Obligated	(\$92,410.00)	\$6,538,394.00
Total Funds Drawdown	\$0.00	\$6,538,394.00
Program Funds Drawdown	\$0.00	\$6,538,394.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,538,394.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide a complete water source, distribution and storage system for the City of Palo. Construct approx. 40,000 LF of water mains, only LMI-eligible service line connections, 90 fire hydrants, valving a 200,000 gal elevated storage tank & appurtenances and surface restoration.
 End date changed to 12/31/2013 per amendment #4
 End date extended to 03/31/14 and budget decreased per amendment #5
 At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.
 This activity is a DREF Qualifying Activity C.
 Updated DREF.
 Contract end date extended to 06/30/14 per amendment #6
 Corrected DREF \$
 Contract extended per amendment #7
 Contract Closed 10/06/14

Location Description:

City of Palo

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	6015322/60153

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRI-273-69

Activity Title: Iowa City DRI StormSew LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

11/04/2009

Projected End Date:

02/28/2015

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Iowa City (new)

Overall

	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$6,586,300.00
Total Budget	\$0.00	\$6,586,300.00
Total Obligated	\$0.00	\$6,586,300.00
Total Funds Drawdown	\$207,107.00	\$1,423,483.00
Program Funds Drawdown	\$207,107.00	\$1,423,483.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$524,757.00	\$1,423,483.00
Iowa City	\$524,757.00	\$1,423,483.00
Iowa City (new)	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install infrastructure to minimize water on the dry side of the existing levee to protect Iowa City and Coralville.

LMI from Census:

TRACT	BLKGRP	LOWMOD	LOWMODUNIV	LOWMODPCT	
002300	2	796	1571	50.67%	Iowa City
000200	1	715	1136	62.94%	Coralville
		1511	2707	55.82%	TOTAL

Install infrastructure to minimize water on the dry side of the existing levee to protect Iowa City and Coralville.

Install 1 pump station and 2 duckbill stormwater outlets, install 2 floodgates.

This project is designed to mitigate flooding such as that caused by the 2008 disaster.

The activity creates an improved facility over that which existed prior to the disaster.

State review of local financial capacity indicates that the project is unlikely to proceed without CDBG & DR funds. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.

This activity is a DREF qualifying activity C.

End Date changed to 05/31/14 per amendment #3

Contract Extended to 02/28/15 per amendment #4

Location Description:

City of Iowa City



Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
Activity funds eligible for DREF (Ike)	0	584172/428109

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRI106-202-2
Activity Title:	Planning Projects Mason City

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

06/14/2012

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

06/14/2015

Completed Activity Actual End Date:

Responsible Organization:

Mason City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$96,250.00
Total Budget	\$0.00	\$96,250.00
Total Obligated	\$0.00	\$96,250.00
Total Funds Drawdown	\$23,812.00	\$83,605.00
Program Funds Drawdown	\$23,812.00	\$83,605.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,812.00	\$83,488.00
Mason City	\$23,812.00	\$83,488.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Planning Projects for 75 structures.

Location Description:

City of Mason City, Iowa

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/75



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRIEF-220-71
Activity Title:	Columbus Junction DRIEF

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

08D2_Infrastructure

Projected Start Date:

03/03/2011

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

12/30/2014

Completed Activity Actual End Date:

12/30/2014

Responsible Organization:

Columbus Junction

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$689,000.00
Total Budget	\$0.00	\$689,000.00
Total Obligated	\$0.00	\$689,000.00
Total Funds Drawdown	\$66,619.00	\$689,000.00
Program Funds Drawdown	\$66,619.00	\$689,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$215,870.00	\$689,000.00
Columbus Junction	\$215,870.00	\$689,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Improve the existing levee along the Iowa River to protect Columbus Junction from flooding. Construct levees at areas 1 & 4 to fill 'holes' in the levee system. Repair existing levees 2 & 3 by raising each 7-9 ft. to elevation 591.
 Contract End Date extended to 11/28/13 per Amendment 1.
 Contract Extended to 03/31/14 per amendment #3
 Contract Extended to 10/31/14 per amendment #4
 Contract complete and closed 12/30/14

Location Description:

City of Columbus Junction

Activity Progress Narrative:

Contract Complete and Closed 12/30/14

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRIEF-249-71
Activity Title:	Louisa County DRIEF

Activity Category:
Dike/dam/stream-river bank repairs

Project Number:
08D2_Infrastructure

Projected Start Date:
03/03/2011

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
08D2_Infrastructure

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Louisa County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$5,833,643.00
Total Budget	\$0.00	\$5,833,643.00
Total Obligated	\$0.00	\$5,833,643.00
Total Funds Drawdown	\$1,560,709.00	\$3,852,516.00
Program Funds Drawdown	\$1,560,709.00	\$3,852,516.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,560,709.00	\$3,852,516.00
Louisa County	\$1,560,709.00	\$3,852,516.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Strengthen and reinforce a levee to prevent surface-water seepage from the Iowa River. Strengthen a 2.9 mile levee of the Iowa River by dredging, fill and placement of 161,000 CY of soil.
 End date changed to 09/28/2013 per amendment #2.
 At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data.
 This activity is a DREF Qualifying Activity C.
 Contract extended to 09/28/14 and budget increased per amendment #3.
 Budget increased per amendment #4
 Updated DREF.
 Budget increased per amendment #5
 Budget decreased per amendment #14.
 Contract extended per amendment #7

Location Description:

The Iowa River near Oakville in Louisa County.

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	2108462/55021

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRIEF-276-71

Activity Title: Iowa City DRIEF

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

08D2_Infrastructure

Projected Start Date:

03/03/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

09/28/2015

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,431,215.00
Total Budget	\$0.00	\$7,431,215.00
Total Obligated	\$0.00	\$7,431,215.00
Total Funds Drawdown	\$197,125.00	\$2,472,290.00
Program Funds Drawdown	\$197,125.00	\$2,472,290.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$197,125.00	\$2,472,290.00
Iowa City	\$197,125.00	\$2,472,290.00
Iowa City (new)	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct a levee on the west side of the Iowa River to protect two manufactured home parks and 15 businesses. Construct a 3000 In ft levee with multi use trail on top, levee to meet Corps of Engineer certification. At the request of the State, the applicants have determined percentages of residential vs. non-residential impact through reviewing engineering maps, zoning maps, and/or specific parcel data. This activity is a DREF Qualifying Activity C. Budget changed to \$7,431,215 and End date changed to 09/28/14 per amendment #2 & 3 Updated DREF. Extended to 09/28/15 per amendment #4

Location Description:

West side of the Iowa River in Iowa City

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	1706374/55734

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRIFWP-201-172
Activity Title: Watershed - Planning DNR

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

08/01/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Iowa Department of Natural Resources

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$80,000.00
Total Budget	\$0.00	\$80,000.00
Total Obligated	\$0.00	\$80,000.00
Total Funds Drawdown	\$0.00	\$70,861.00
Program Funds Drawdown	\$0.00	\$70,861.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$70,861.00
Iowa Department of Natural Resources	\$0.00	\$70,861.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Iowa Department of Economic Development (IDED) grants funds to the Iowa Department of Natural Resources (IDNR) to;

- >
- >1. Provide flood risk reduction education in coordination with Iowa State University (ISU) Extension and a private contractor selected by a competitive process, and
- >2. Provide technical assistance in the development of Watershed Management Authorities (WMAs)

- >
- 1. Flood Risk Reduction Education

>
 >IDNR will receive, review, and approve work plans from ISU Extension and the private contractor for education programs targeted toward key community leaders, elected officials and the public. Such work plans will identify specific strategies, materials, and timelines to be used in educating the targeted audiences. Funding will be provided for the implementation of the work plans. The activities of the ISU Extension and the private contractor selected by IDNR will be coordinated, as appropriate, with the efforts of the Iowa Insurance Division on flood hazard awareness and promotion of flood insurance.

- >
- >Products:
- >§ Semi-annual reports and a final report that documents audiences educated via distributed materials, examples of educational materials, educational strategies employed, websites developed, meetings conducted, etc.
- >§ Materials used to educate target audiences.

- >
- >Timeline:
- >§ August 2011- ISU work plan will be received
- >§ Fall 2011 &ndash Solicit and select private contractor



>§ October 2013 &ndash ISU and private contractor work plans will be carried out completely

>

>2. IDNR assistance in Formation of Watershed Management Authorities

>

>IDNR will seek pre-proposals from political subdivisions specified in the HF 2459 that seek to establish a Watershed Management Authority (WMA). Under separate grants from the IDED to the political subdivisions, seed money will be awarded to qualifying proposals selected by IDNR to organize a WMA that include the following seven elements:

>

- >1. Add value to watershed management
- >2. Encourage comprehensive, multi-objective planning
- >3. Demonstrate long term sustainability (20 years)
- >4. Establish new or expanded watershed entities
- >5. Encourage inclusivity among political subdivisions
- >6. Leverage funding, in-kind services, leadership, and networks
- >7. Are generally of a HUC-12 in size

>

>Based upon the products delivered from the pre-proposal process, IDNR will seek proposals from the newly formed or pending WMAs for a watershed management plan. IDNR will select WMA proposals for watershed management plans that offer a science based planning approach and that include all seven elements listed above. Selected proposals will be funded separately by the IDED.

>

>Products:

- >• Selection of political subdivisions to receive IDED financial assistance to establish a WMA.
- >• Selection of existing or pending WMA&rsquos for IDED financial assistance for watershed management planning
- >• Provide technical assistance and oversight to assist in the organization of WMA&rsquos among selected applicants
- >• Provide technical assistance and oversight to assist in the completion of watershed management planning activities among selected applicants

>Timeline:

- >§ September 2011 &ndash Request pre-proposals for formation of WMA&rsquos
- >§ November 2011 &ndash Select pre-proposals for funding by IDED
- >§ June 2012 &ndash Request WMA proposals for watershed planning activities
- >§ August 2012 &ndash Select proposals for funding by IDED
- >§ December 2013 &ndash Contract terminates

>Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

Activity was originally under 177 (\$480K) and was split into 171 (\$400K) and 172 (\$80K) per Amendment 1.

End date extended to 06/30/14 per amendment #2

Contract Extended to 06/30/15 per amendment #3

Iowa Department of Natural Resources to work with local governments to establish Watershed Management Authorities and technical assistance in creating watershed management plans (DREF qualifying Activity A)

Location Description:

All activities will take place within and for the benefit of areas in Iowa counties designated under FEMA-DR-1763.

Activity Progress Narrative:

Iowa Department of Natural Resources to work with local governments to establish Watershed Management Authorities and technical assistance in creating watershed management plans (DREF qualifying Activity A)

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	80000	80000/80000
# of Plans or Planning Products	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRIFWP-202-172
Activity Title:	Watershed - Planning University of IA

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

08D2_Infrastructure

Project Title:

08D2_Infrastructure

Projected Start Date:

07/01/2011

Projected End Date:

06/30/2016

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

University of Iowa

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$756,819.00
Total Budget	\$0.00	\$756,819.00
Total Obligated	\$0.00	\$756,819.00
Total Funds Drawdown	\$38,559.00	\$318,622.00
Program Funds Drawdown	\$38,559.00	\$318,622.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$38,559.00	\$318,622.00
University of Iowa	\$38,559.00	\$318,622.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Iowa Flood Center will prepare and disseminate requests for proposals for pilot watershed demonstration projects, select proposals, conduct watershed planning and provide for community engagement for the demonstration projects (to be funded individually under a separate phase of the program), and assess project success. Products: Selection 5-6 watersheds for watershed planning; Complete plans for selected watersheds; Select 2-4 watersheds for design of watershed improvement projects; Project completion and assessment. From watersheds that have completed plans in the 1st activity above, the Iowa Flood Center will select watersheds for further hydrologic assessment and design of specific improvement projects. Funding for implementation of the individual projects will be provided separately to local governments representing the watersheds. Activity split from 177 ("Planning Environmental Design" - \$3,609,940) into 172 ("Watershed - Planning" - \$756,819) and 173 ("Watershed - Projects" - \$2,853,121). (Amendment 1)
 Iowa Flood Center at the University of Iowa will conduct land use planning involving a detailed assessment of watershed drainage needs and identify specific watershed drainage improvements that reduce existing or future risks in pilot watershed demonstration projects (DREF qualifying Activity A).

Location Description:

University of Iowa

Activity Progress Narrative:

x



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRIFWP-202-173
Activity Title: Watershed - Projects University of IA

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

07/01/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

University of Iowa

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,353,122.00
Total Budget	\$0.00	\$3,353,122.00
Total Obligated	\$0.00	\$3,353,122.00
Total Funds Drawdown	\$263,979.00	\$1,865,743.00
Program Funds Drawdown	\$263,979.00	\$1,865,743.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$263,979.00	\$1,865,743.00
University of Iowa	\$263,979.00	\$1,865,743.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Iowa Flood Center will prepare and disseminate requests for proposals for pilot watershed demonstration projects, select proposals, conduct watershed planning and provide for community engagement for the demonstration projects (to be funded individually under a separate phase of the program), and assess project success. Products: Selection 5-6 watersheds for watershed planning; Complete plans for selected watersheds; Select 2-4 watersheds for design of watershed improvement projects; Project completion and assessment.
 Budget increased per amendment #2

Location Description:

University of Iowa

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRIFWP-203-172
Activity Title:	Watershed - Planning Dubuque

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/14/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

03/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Dubuque

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$211,830.00
Total Budget	\$0.00	\$211,830.00
Total Obligated	\$0.00	\$211,830.00
Total Funds Drawdown	\$0.00	\$100,816.00
Program Funds Drawdown	\$0.00	\$100,816.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$100,816.00
Dubuque	\$0.00	\$100,816.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from the City of Dubuque for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to City of Dubuque, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

Activity number changed from 177 ("Planning Environmental Design") to 172 ("Watershed - Planning"). Contract End Date extended to 10/31/12. (Amendment 2)

Budget increased to \$211,830 per amendment #3.

Contract End date extended to 12/31/13.

DREF Eligible land use planning to reduce future flooding in the watershed.

Contract extended to 03/31/15 per amendment #5

For each contract the DREF eligible amount is the column "Watershed Planning"

>Land use planning to reduce future flooding in the watershed.

Location Description:

City of Dubuque, Iowa



Activity Progress Narrative:

For each contract the DREF eligible amount is the column "Watershed Planning"
>Land use planning to reduce future flooding in the watershed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	187330	187330/187330
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRIFWP-204-172
Activity Title: Watershed - Planning Marion

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/14/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Marion

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$214,930.00
Total Budget	\$0.00	\$214,930.00
Total Obligated	\$0.00	\$214,930.00
Total Funds Drawdown	\$20,718.00	\$153,195.00
Program Funds Drawdown	\$20,718.00	\$153,195.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$20,718.00	\$153,195.00
Marion	\$20,718.00	\$153,195.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from the City of Marion for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to the City of Marion, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

Activity number amended from 177 ("Planning Environmental Design") to 172 ("Watershed - Planning"). Contract End Date extended to 10/31/12. (Amendment 3)

Budget increased by \$187,330 per Amendment #4.

End date extended to 12/31/14 per amendment #5

DREF Eligible land use planning to reduce future flooding in the watershed.

For each contract the DREF eligible amount is the column "Watershed Planning"

>Land use planning to reduce future flooding in the watershed

Contract extended to 06/30/15 per amendment #6

Location Description:

City of Marion, Iowa



Activity Progress Narrative:

For each contract the DREF eligible amount is the column "Watershed Planning"
>Land use planning to reduce future flooding in the watershed.
x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	187330	187330/187330
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRIFWP-205-172
Activity Title:	Watershed - Planning Clayton County

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/14/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

05/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Clayton County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$217,330.00
Total Budget	\$0.00	\$217,330.00
Total Obligated	\$0.00	\$217,330.00
Total Funds Drawdown	\$19,441.00	\$170,428.00
Program Funds Drawdown	\$19,441.00	\$170,428.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,441.00	\$170,428.00
Clayton County	\$19,441.00	\$170,428.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from Clayton County for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to Clayton County, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

Activity number amended from 177 ("Planning Environmental Design") to 172 ("Watershed - Planning"). Contract End Date extended to 10/31/12. (Amendment 3)

Budget increased to \$217,330 per amendment #4 and end date changed to 05/31/14.

Contract Extended to 05/31/15 per amendment #5

DREF Eligible land use planning to reduce future flooding in the watershed.

For each contract the DREF eligible amount is the column "Watershed Planning"

>Land use planning to reduce future flooding in the watershed.

Location Description:

Clayton County, Iowa

Activity Progress Narrative:



For each contract the DREF eligible amount is the column "Watershed Planning"
 >Land use planning to reduce future flooding in the watershed.
 X

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	187330	187330/187330
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRIFWP-206-172
Activity Title:	Watershed - Planning Floyd County

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/14/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Floyd County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$208,830.00
Total Budget	\$0.00	\$208,830.00
Total Obligated	\$0.00	\$208,830.00
Total Funds Drawdown	\$23,240.00	\$137,701.00
Program Funds Drawdown	\$23,240.00	\$137,701.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,240.00	\$137,701.00
Floyd County	\$23,240.00	\$137,701.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from Floyd County for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to Floyd County, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

Activity number amended from 177 ("Planning Environmental Design") to 172 ("Watershed - Planning"). Contract End Date extended to 10/31/12. (Amendment 2)

Budget changed to \$208,830 and End date extended to 12/31/14 per amendment #3

DREF Eligible land use planning to reduce future flooding in the watershed.

For each contract the DREF eligible amount is the column "Watershed Planning"

>Land use planning to reduce future flooding in the watershed.

Location Description:

Floyd County, Iowa

Activity Progress Narrative:

For each contract the DREF eligible amount is the column "Watershed Planning"



>Land use planning to reduce future flooding in the watershed.
x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	187330	187330/187330
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRIFWP-207-172
Activity Title:	Watershed - Planning Story County

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/14/2011

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Story County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$185,960.00
Total Budget	\$0.00	\$185,960.00
Total Obligated	\$0.00	\$185,960.00
Total Funds Drawdown	\$21,560.00	\$127,073.00
Program Funds Drawdown	\$21,560.00	\$127,073.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,560.00	\$127,073.00
Story County	\$21,560.00	\$127,073.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this contract is to fund the formation of watershed management authorities (WMA's) and/or planning activities among local governments and other eligible participants, as specified in HF 2459. Under a separate contract with the Iowa Economic Development Authority (IEDA), the Iowa Department of Natural Resources (IDNR) has selected a proposal from Story County for the completion of all necessary steps leading to a decision on creation of a Watershed Management Authority, to be completed by May 14, 2012. Under this contract, IEDA awards the necessary funds to Story County, which will act as a 'lead' local government on behalf of all other entities in the proposed or existing WMA. IDNR will also provide technical assistance for completion of tasks and products under this contract.

Activity number amended from 177 ("Planning Environmental Design") to 172 ("Watershed - Planning"). Contract End Date extended to 10/31/12. (Amendment 2)

End date extended to 12/31/14 and Budget increased to \$185,960 per amendment 3.

DREF Eligible land use planning to reduce future flooding in the watershed.

For each contract the DREF eligible amount is the column "Watershed Planning"

>Land use planning to reduce future flooding in the watershed.

Location Description:

Story County, Iowa

Activity Progress Narrative:

For each contract the DREF eligible amount is the column "Watershed Planning"



>Land use planning to reduce future flooding in the watershed.
x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	160900	160900/160900
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRIFWP-209-172
Activity Title: Polk County Planning U/N

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

05/24/2013

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Polk County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$181,105.00
Total Budget	\$0.00	\$181,105.00
Total Obligated	\$0.00	\$181,105.00
Total Funds Drawdown	\$32,395.00	\$76,877.00
Program Funds Drawdown	\$32,395.00	\$76,877.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$32,395.00	\$76,877.00
Polk County	\$32,395.00	\$76,877.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Watershed Management and implementation plan
 DREF Eligible land use planning to reduce future flooding in the watershed.
 For each contract the DREF eligible amount is the column "Watershed Planning"
 >Land use planning to reduce future flooding in the watershed.

Location Description:

Polk County Iowa

Activity Progress Narrative:

For each contract the DREF eligible amount is the column "Watershed Planning"
 >Land use planning to reduce future flooding in the watershed.
 x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	181105	181105/181105



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRIFWP-210-173
Activity Title: Davis County Planning U/N

Activity Category:
 Dike/dam/stream-river bank repairs
Project Number:
 08D2_Infrastructure
Projected Start Date:
 07/16/2013
Benefit Type:
 Area ()
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 08D2_Infrastructure
Projected End Date:
 08/31/2015
Completed Activity Actual End Date:

Responsible Organization:
 Davis County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,563,353.00
Total Budget	\$0.00	\$1,563,353.00
Total Obligated	\$0.00	\$1,563,353.00
Total Funds Drawdown	\$101,067.00	\$112,489.00
Program Funds Drawdown	\$101,067.00	\$112,489.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$101,067.00	\$112,489.00
Davis County	\$101,067.00	\$112,489.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of watershed projects to reduce flood damage: 12 structures like ponds, bioswales, and retention basins. Public facilities were used as the accomplishment because there was no better descriptor.

Location Description:

Davis County Iowa

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRIFWP-212-173
Activity Title:	Floyd County U/N

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
08D2_Infrastructure

Project Title:
08D2_Infrastructure

Projected Start Date:
08/01/2013

Projected End Date:
08/31/2015

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Floyd County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,563,353.00
Total Budget	\$0.00	\$1,563,353.00
Total Obligated	\$0.00	\$1,563,353.00
Total Funds Drawdown	\$35,599.00	\$78,725.00
Program Funds Drawdown	\$35,599.00	\$78,725.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,599.00	\$78,725.00
Floyd County	\$35,599.00	\$78,725.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of watershed projects to reduce flood damage: 12 structures like ponds, bioswales, and retention basins. Public facilities were used as the accomplishment because there was no better descriptor.

Location Description:

Floyd County

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 08-DRPG-201-2

Activity Title: PlanningOnlyAfton

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

08/19/2013

Completed Activity Actual End Date:

Responsible Organization:

Afton

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$9,000.00
Total Budget	\$0.00	\$9,000.00
Total Obligated	\$0.00	\$9,000.00
Total Funds Drawdown	\$0.00	\$9,000.00
Program Funds Drawdown	\$0.00	\$9,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,000.00
Afton	\$0.00	\$9,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Afton Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

End date changed to 02/19/2013 per amendment #1

End Date changed to 08/31/13 per amendment #2

Closed 10/02/13

Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Afton, IA

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	9000	9000/9000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-202-2
Activity Title:	PlanningOnlyBurlington

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

06/25/2013

Completed Activity Actual End Date:

Responsible Organization:

Burlington

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$50,000.00
Program Funds Drawdown	\$0.00	\$50,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$50,000.00
Burlington	\$0.00	\$50,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Burlington Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Closed 06/25/13
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Burlington, IA

Activity Progress Narrative:

DREF Entered

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike	50000	50000/50000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-204-2
Activity Title:	PlanningOnlyCarroll

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

06/25/2013

Completed Activity Actual End Date:

Responsible Organization:

Carroll

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$12,000.00
Total Budget	\$0.00	\$12,000.00
Total Obligated	\$0.00	\$12,000.00
Total Funds Drawdown	\$0.00	\$12,000.00
Program Funds Drawdown	\$0.00	\$12,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,000.00
Carroll	\$0.00	\$12,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Carroll Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. End date changed to 02/19/13 per amendment #1 Closed 06/25/13 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Carroll

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	12000	12000/12000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DRPG-205-2
Activity Title: PlanningOnlyCedarFalls

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

11/19/2012

Completed Activity Actual End Date:

Responsible Organization:

Cedar Falls

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$50,000.00
Program Funds Drawdown	\$0.00	\$50,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$50,000.00
Cedar Falls	\$0.00	\$50,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Cedar Falls Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Activity completed/closed 10/10/12. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Cedar Falls, IA

Activity Progress Narrative:

DREF Entered

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike	50000	50000/50000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-206-2
Activity Title:	PlanningOnlyCedarRapids

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

05/19/2015

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$45,710.00
Program Funds Drawdown	\$0.00	\$45,710.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,710.00
Cedar Rapids	\$0.00	\$45,710.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Cedar Rapids Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Contract end date changed to 05-19-14 per amendment #2. End date extended to 05/19/15 per amendment #3. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Cedar Rapids

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	45710	45710/50000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-207-2
Activity Title:	PlanningOnlyCherokee

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

11/19/2012

Completed Activity Actual End Date:

Responsible Organization:

Cherokee

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$14,000.00
Total Budget	\$0.00	\$14,000.00
Total Obligated	\$0.00	\$14,000.00
Total Funds Drawdown	\$0.00	\$14,000.00
Program Funds Drawdown	\$0.00	\$14,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,000.00
Cherokee	\$0.00	\$14,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Cherokee Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Cherokee, IA

Activity Progress Narrative:

DREF Entered

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	14000	14000/14000



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRPG-208-2
Activity Title:	PlanningOnlyClinton

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

08/27/2014

Completed Activity Actual End Date:

Responsible Organization:

Clinton

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$22,129.00
Total Budget	\$0.00	\$22,129.00
Total Obligated	\$0.00	\$22,129.00
Total Funds Drawdown	\$0.00	\$22,129.00
Program Funds Drawdown	\$0.00	\$22,129.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,129.00
Clinton	\$0.00	\$22,129.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Clinton Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.
 End date changed to 02/19/2013 per amendment #1.
 Contract End date changed to 06/30/13 per amendment #2
 End date extended to 12/31/13 per amendment #3
 End date extended to 01/31/14 per amendment #4
 Contract Closed 08/27/14
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Clinton, IA

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	22129	22129/22129
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-210-2
Activity Title:	PlanningOnlyColumbusJunction

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Columbus Junction

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,750.00
Total Budget	\$0.00	\$3,750.00
Total Obligated	\$0.00	\$3,750.00
Total Funds Drawdown	\$0.00	\$3,750.00
Program Funds Drawdown	\$0.00	\$3,750.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,750.00
Columbus Junction	\$0.00	\$3,750.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Columbus Junction Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Contract Complete and closed 12/31/12
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Columbus Junction, Iowa

Activity Progress Narrative:

DREF Entered

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike	3750	3750/3750
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-211-2
Activity Title:	PlanningOnlyCouncilBluffs

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

11/18/2014

Completed Activity Actual End Date:

Responsible Organization:

Council Bluffs

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$50,000.00
Program Funds Drawdown	\$0.00	\$50,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$50,000.00
Council Bluffs	\$0.00	\$50,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Council Bluffs Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.
 End date changed to 02/19/2013 per amendment #1.
 End date changed to 06/30/13 per amendment #2
 Contract End date extended to 12/31/13.
 Contract End date extended to 06/30/14 per amendment #4
 Contract Extended to 08/31/14 per amendment #5
 Contract extended per amendment #6
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Council Bluffs, Iowa

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	50000	50000/50000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRPG-212-2
Activity Title:	PlanningOnlyCresco

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Cresco

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$22,500.00
Total Budget	\$0.00	\$22,500.00
Total Obligated	\$0.00	\$22,500.00
Total Funds Drawdown	\$0.00	\$22,500.00
Program Funds Drawdown	\$0.00	\$22,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,500.00
Cresco	\$0.00	\$22,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The planning project will update the Cresco Comprehensive Plan and develop a new Comprehensive Plan for the city of Lime Springs.

Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

Contract complete and closed 12/31/2012

Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Cresco, Iowa

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	22500	22500/22500
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRPG-216-2
Activity Title:	PlanningOnlyDelawareCounty

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

02/11/2013

Completed Activity Actual End Date:

Responsible Organization:

Delaware County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$22,959.00
Total Budget	\$0.00	\$22,959.00
Total Obligated	\$0.00	\$22,959.00
Total Funds Drawdown	\$0.00	\$22,959.00
Program Funds Drawdown	\$0.00	\$22,959.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,959.00
Delaware County	\$0.00	\$22,959.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will develop a new Comprehensive Plan for Delaware County. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. End date changed to 01/19/13 per amendment #1. Closed contract complete 02/11/13. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

Delaware County in Iowa.

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	22959	22959/22959
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-217-2
Activity Title:	PlanningOnlyDowCity

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

02/11/2013

Completed Activity Actual End Date:

Responsible Organization:

Dow City

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,000.00
Total Budget	\$0.00	\$4,000.00
Total Obligated	\$0.00	\$4,000.00
Total Funds Drawdown	\$0.00	\$4,000.00
Program Funds Drawdown	\$0.00	\$4,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,000.00
Dow City	\$0.00	\$4,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Dow City Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Closed contract complete 02/11/13
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

Dow City, Iowa

Activity Progress Narrative:

DREF Entered

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike	4000	4000/4000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-218-2
Activity Title:	PlanningOnlyDubuqueCounty

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

10/11/2013

Completed Activity Actual End Date:

Responsible Organization:

Dubuque County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$88,999.00
Total Budget	\$0.00	\$88,999.00
Total Obligated	\$0.00	\$88,999.00
Total Funds Drawdown	\$0.00	\$88,999.00
Program Funds Drawdown	\$0.00	\$88,999.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$88,999.00
Dubuque County	\$0.00	\$88,999.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Dubuque County Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.
 End date changed to 02/19/2013 per amendment #1.
 End date changed to 06/19/13 per amendment #2
 Contract complete and closed 10/11/13
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

Dubuque County in Iowa

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	88999	88999/88999
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-219-2
Activity Title:	PlanningOnlyDurant

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

06/25/2013

Completed Activity Actual End Date:

Responsible Organization:

Durant

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$15,000.00
Total Budget	\$0.00	\$15,000.00
Total Obligated	\$0.00	\$15,000.00
Total Funds Drawdown	\$0.00	\$15,000.00
Program Funds Drawdown	\$0.00	\$15,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,000.00
Durant	\$0.00	\$15,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Durant Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. End date changed to 02-19-13 per amendment #1 Contract end date changed to 05-31-13 per amendment #2 Closed 06/25/13 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Durant, Iowa

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	15000	15000/15000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-221-2
Activity Title:	PlanningOnlyFayetteCounty

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

06/25/2013

Completed Activity Actual End Date:

Responsible Organization:

Fayette County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$31,250.00
Total Budget	\$0.00	\$31,250.00
Total Obligated	\$0.00	\$31,250.00
Total Funds Drawdown	\$0.00	\$31,250.00
Program Funds Drawdown	\$0.00	\$31,250.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$31,250.00
Fayette County	\$0.00	\$31,250.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Fayette County Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. End date changed to 02/19/2013 per amendment #1. Contract end date changed to 05/01/2013 per amendment #2. Closed 06/25/13. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

Fayette County, Iowa

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	31250	31250/31250

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRPG-223-2
Activity Title:	PlanningOnlyGranger

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

05/22/2013

Completed Activity Actual End Date:

Responsible Organization:

Granger

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$28,000.00
Total Budget	\$0.00	\$28,000.00
Total Obligated	\$0.00	\$28,000.00
Total Funds Drawdown	\$0.00	\$28,000.00
Program Funds Drawdown	\$0.00	\$28,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$28,000.00
Granger	\$0.00	\$28,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Granger Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. End date changed to 02/19/2013 per amendment #1. Contract completed and closed 05/22/13. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Granger, Iowa

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	28000	28000/28000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRPG-226-2
Activity Title:	PlanningOnlyIowaCity

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

09/12/2013

Completed Activity Actual End Date:

Responsible Organization:

Iowa City (new)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$50,000.00
Program Funds Drawdown	\$0.00	\$50,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$50,000.00
Iowa City	\$0.00	\$50,000.00
Iowa City (new)	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Iowa City Comprehensive Plan.
 Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.
 End date changed to 02/19/2013 per amendment #1.
 End date changed to 05/30/13 per amendment #2.
 Contract complete and closed 09/12/13.
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Iowa City, in Iowa.

Activity Progress Narrative:

DREF Entered



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	50000	50000/50000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-227-2
Activity Title:	PlanningOnlyJonesCounty

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

11/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Jones County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$5,290.00
Total Budget	\$0.00	\$5,290.00
Total Obligated	\$0.00	\$5,290.00
Total Funds Drawdown	\$0.00	\$5,290.00
Program Funds Drawdown	\$0.00	\$5,290.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,290.00
Jones County	\$0.00	\$5,290.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Jones County Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Closed 11/01/2012
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

Jones County in Iowa

Activity Progress Narrative:

DREF Entered

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike	5290	5290/5290
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRPG-229-2

Activity Title: PlanningOnlyKeota

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

02/11/2013

Completed Activity Actual End Date:

Responsible Organization:

Keota

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$16,500.00
Total Budget	\$0.00	\$16,500.00
Total Obligated	\$0.00	\$16,500.00
Total Funds Drawdown	\$0.00	\$16,500.00
Program Funds Drawdown	\$0.00	\$16,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,500.00
Keota	\$0.00	\$16,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will develop a new Comprehensive Plan for the city of Keota. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. End date changed to 01/31/13 per amendment #1. Closed contract complete 02/11/13. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Keota, Iowa

Activity Progress Narrative:

DREF updated.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	16500	16500/16500
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRPG-232-2

Activity Title: PlanningOnlyLewis

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

03/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Lewis

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,500.00
Total Budget	\$0.00	\$7,500.00
Total Obligated	\$0.00	\$7,500.00
Total Funds Drawdown	\$0.00	\$7,500.00
Program Funds Drawdown	\$0.00	\$7,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,500.00
Lewis	\$0.00	\$7,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will develop a new Comprehensive Plan for the city of Lewis.

Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

End date changed to 02/19/13 per amendment #1

Contract end date changed to 06/30/13 per amendment #2

End date extended to 09/30/13 per amendment #3

Closed

Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Lewis, Iowa

Activity Progress Narrative:

DREF Updated



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	7500	7500/7500
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRPG-233-2
Activity Title:	PlanningOnlyLinnCounty

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

09/12/2013

Completed Activity Actual End Date:

Responsible Organization:

Linn County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$38,490.00
Total Budget	\$0.00	\$38,490.00
Total Obligated	\$0.00	\$38,490.00
Total Funds Drawdown	\$0.00	\$38,490.00
Program Funds Drawdown	\$0.00	\$38,490.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$38,490.00
Linn County	\$0.00	\$38,490.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Linn County Rural Land Use Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Contract End Date extended to 2/19/13 (Amendment 1). End date changed to 06/01/2013 per amendment #2. Contract complete and closed 09/12/13. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

Linn County in Iowa

Activity Progress Narrative:

DREF Updated



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	38490	38490/38490
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-234-2
Activity Title:	PlanningOnlyLorimor

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

05/19/2013

Completed Activity Actual End Date:

Responsible Organization:

Lorimor

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,000.00
Total Budget	\$0.00	\$4,000.00
Total Obligated	\$0.00	\$4,000.00
Total Funds Drawdown	\$0.00	\$4,000.00
Program Funds Drawdown	\$0.00	\$4,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,000.00
Lorimor	\$0.00	\$4,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Lorimor Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. End date changed to 02/19/13 per amendment #1 Contract end date changed to 05/19/13 per amendment #2 Closed 10/02/13 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Lorimor, Iowa

Activity Progress Narrative:

DREF Updated



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	4000	4000/4000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRPG-235-2
Activity Title:	PlanningOnlyManchester

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

11/19/2012

Completed Activity Actual End Date:

Responsible Organization:

Manchester

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$29,638.00
Total Budget	\$0.00	\$29,638.00
Total Obligated	\$0.00	\$29,638.00
Total Funds Drawdown	\$0.00	\$29,638.00
Program Funds Drawdown	\$0.00	\$29,638.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$29,638.00
Manchester	\$0.00	\$29,638.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Manchester Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Contract completed budget changed to \$29,638. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Manchester, Iowa

Activity Progress Narrative:

x

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike	29638	29638/29638
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-236-2
Activity Title:	PlanningOnlyManning

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

02/28/2013

Completed Activity Actual End Date:

Responsible Organization:

Manning

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$0.00	\$6,000.00
Total Obligated	\$0.00	\$6,000.00
Total Funds Drawdown	\$0.00	\$6,000.00
Program Funds Drawdown	\$0.00	\$6,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,000.00
Manning	\$0.00	\$6,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Manning Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. End date changed to 01/31/2013 per amendment #1. Contract complete and closed 02/28/13. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Manning, Iowa

Activity Progress Narrative:

DREF Update



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	6000	6000/6000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-237-2
Activity Title:	PlanningOnlyMarshalltown

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

02/11/2013

Completed Activity Actual End Date:

Responsible Organization:

Marshalltown

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$47,493.08
Total Budget	\$0.00	\$47,493.08
Total Obligated	\$0.00	\$47,493.08
Total Funds Drawdown	\$0.00	\$47,493.08
Program Funds Drawdown	\$0.00	\$47,493.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$47,493.08
Marshalltown	\$0.00	\$47,493.08
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Marshalltown Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Closed contract complete 02/11/13
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Marshalltown, Iowa

Activity Progress Narrative:

DREF Update

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike	47493	47493/47493
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-238-2
Activity Title:	PlanningOnlyMcGregor

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

02/11/2013

Completed Activity Actual End Date:

Responsible Organization:

McGregor

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,500.00
Total Budget	\$0.00	\$7,500.00
Total Obligated	\$0.00	\$7,500.00
Total Funds Drawdown	\$0.00	\$7,500.00
Program Funds Drawdown	\$0.00	\$7,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,500.00
McGregor	\$0.00	\$7,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the McGregor Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Closed contract complete 02/11/13
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of McGregor, Iowa

Activity Progress Narrative:

DREF Update

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike	7500	7500/7500
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-240-2
Activity Title:	PlanningOnlyMissouriValley

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

09/12/2013

Completed Activity Actual End Date:

Responsible Organization:

Missouri Valley

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,500.00
Total Budget	\$0.00	\$7,500.00
Total Obligated	\$0.00	\$7,500.00
Total Funds Drawdown	\$0.00	\$7,500.00
Program Funds Drawdown	\$0.00	\$7,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,500.00
Missouri Valley	\$0.00	\$7,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will develop a new Comprehensive Plan for the city of Missouri Valley. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. End date extended to 08/01/13 per amendment #2. Contract complete and closed 09/12/13. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Missouri Valley, Iowa

Activity Progress Narrative:

DREF Update



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	7500	7500/7500
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRPG-241-2
Activity Title:	PlanningOnlyMountAyr

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

08/22/2014

Completed Activity Actual End Date:

Responsible Organization:

Mount Ayr

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$9,375.00
Total Budget	\$0.00	\$9,375.00
Total Obligated	\$0.00	\$9,375.00
Total Funds Drawdown	\$0.00	\$9,375.00
Program Funds Drawdown	\$0.00	\$9,375.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,375.00
Mount Ayr	\$0.00	\$9,375.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Mount Ayr Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

End date changed to 02/19/13 per amendment #1
 Changed end date to 08/19/13 per amendment #2
 Contract Extended to 11/19/13 per amendment #3
 Contract Extended to 05/19/14 per amendment #4
 Contract Extended to 08/19/14 per amendment #5
 Closed 08/22/14

Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Mount Ayr, Iowa

Activity Progress Narrative:

DREF Update



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	9375	9375/9375
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRPG-242-2
Activity Title:	PlanningOnlyNewton

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

01/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Newton

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$18,000.00
Total Budget	\$0.00	\$18,000.00
Total Obligated	\$0.00	\$18,000.00
Total Funds Drawdown	\$0.00	\$18,000.00
Program Funds Drawdown	\$0.00	\$18,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$18,000.00
Newton	\$0.00	\$18,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Newton Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Activity complete and closed 01/04/13
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Newton, Iowa

Activity Progress Narrative:

DREF Update

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike	18000	18000/18000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DRPG-243-2

Activity Title: PlanningOnlyPalo

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

11/19/2012

Completed Activity Actual End Date:

Responsible Organization:

Palo

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$5,500.00
Total Budget	\$0.00	\$5,500.00
Total Obligated	\$0.00	\$5,500.00
Total Funds Drawdown	\$0.00	\$5,500.00
Program Funds Drawdown	\$0.00	\$5,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,500.00
Palo	\$0.00	\$5,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will develop a new Comprehensive Plan for the city of Palo. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Palo, Iowa

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	5500	5500/5500



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRPG-244-2
Activity Title:	PlanningOnlyRiverdale

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

06/25/2013

Completed Activity Actual End Date:

Responsible Organization:

Riverdale

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$10,000.00
Program Funds Drawdown	\$0.00	\$10,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,000.00
Riverdale	\$0.00	\$10,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will develop a new Comprehensive Plan for the city of Riverdale. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Closed 06/25/13
 Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Riverdale, Iowa

Activity Progress Narrative:

DREF Update

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike	10000	10000/10000
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-245-2
Activity Title:	PlanningOnlyStanton

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

06/13/2014

Completed Activity Actual End Date:

Responsible Organization:

Stanton

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,500.00
Total Budget	\$0.00	\$7,500.00
Total Obligated	\$0.00	\$7,500.00
Total Funds Drawdown	\$0.00	\$7,500.00
Program Funds Drawdown	\$0.00	\$7,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,500.00
Stanton	\$0.00	\$7,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will develop a new Comprehensive Plan for the city of Stanton. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option.

End date changed to 11/01/13 per amendment #2

Closed 06/13/14

Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Stanton, Iowa

Activity Progress Narrative:

DREF Update



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	7500	7500/7500
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DRPG-246-2
Activity Title:	PlanningOnlyVinton

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_Infrastructure

Projected End Date:

11/19/2012

Completed Activity Actual End Date:

Responsible Organization:

Vinton

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$5,682.00
Total Budget	\$0.00	\$5,682.00
Total Obligated	\$0.00	\$5,682.00
Total Funds Drawdown	\$0.00	\$5,682.00
Program Funds Drawdown	\$0.00	\$5,682.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,682.00
Vinton	\$0.00	\$5,682.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will develop a new Comprehensive Plan for the city of Vinton. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Vinton, Iowa

Activity Progress Narrative:

x

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	5682	5682/5682



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRPG-247-2
Activity Title:	PlanningOnlyWashington

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

05/22/2013

Completed Activity Actual End Date:

Responsible Organization:

Washington

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$27,033.00
Total Budget	\$0.00	\$27,033.00
Total Obligated	\$0.00	\$27,033.00
Total Funds Drawdown	\$0.00	\$27,033.00
Program Funds Drawdown	\$0.00	\$27,033.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$27,033.00
Washington	\$0.00	\$27,033.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the city of Washington Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. Contract completed and closed 05/22/13. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

City of Washington, Iowa

Activity Progress Narrative:

DREF Update

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF (Ike	27033	27033/27033
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DRPG-250-2
Activity Title:	PlanningOnlyWinneshiekCounty

Activity Category:

Planning

Project Number:

08D2_Infrastructure

Projected Start Date:

11/19/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Completed

Project Title:

08D2_Infrastructure

Projected End Date:

05/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Winneshiek County

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$60,000.00
Total Budget	\$0.00	\$60,000.00
Total Obligated	\$0.00	\$60,000.00
Total Funds Drawdown	\$0.00	\$60,000.00
Program Funds Drawdown	\$0.00	\$60,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$60,000.00
Winneshiek County	\$0.00	\$60,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Recipient will update the Winneshiek County Comprehensive Plan. Benefit Report Type should be N/A. However, this is currently not an option in the DRGR system. Was advised by DRGR system developers to either change activity to be an Admin activity, or leave Area Benefit selected but not adding area benefit data. We chose to do the second option. End date changed to 02/19/2013 per amendment #1. Contract end date changed to 05/01/13 per amendment #2. Contract complete and closed 05/30/13. Recipient will development and adopt a new Comprehensive Plan including hazardous mitigation strategies and forward thinking land use planning for current and future disaster-risk areas (DREF qualifying Activity A)

Location Description:

Winneshiek County in Iowa

Activity Progress Narrative:

DREF Update



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	60000	60000/60000
# of Plans or Planning Products	0	2/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 08D2_State_Admin / 08D2_State_Admin

Grantee Activity Number: 08-DRADM-225-181

Activity Title: IEDA - BNIM

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08D2_State_Admin

Project Title:

08D2_State_Admin

Projected Start Date:

05/01/2013

Projected End Date:

06/30/2015

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

IEDA - BNIM

Overall

Oct 1 thru Dec 31, 2014

To Date



Total Projected Budget from All Sources	N/A	\$175,725.00
Total Budget	\$0.00	\$175,725.00
Total Obligated	\$0.00	\$175,725.00
Total Funds Drawdown	\$2,901.00	\$75,691.00
Program Funds Drawdown	\$2,901.00	\$75,691.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,901.00	\$75,691.00
IEDA - BNIM	\$2,901.00	\$75,691.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contract Extended to 12/31/14 per amendment #1
 Contract Extended to 06/30/15 per amendment #2

Location Description:

Iowa Economic Development Authority BNIM

Activity Progress Narrative:

X

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DRADM-226-181

Activity Title: Earthview Envir - TA

Activity Category:

Administration

Project Number:

08D2_State_Admin

Projected Start Date:

10/22/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_State_Admin

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Earthview Environmental Inc.

Overall

	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$38,000.00
Total Budget	\$0.00	\$38,000.00
Total Obligated	\$0.00	\$38,000.00
Total Funds Drawdown	\$2,659.00	\$37,555.00
Program Funds Drawdown	\$2,659.00	\$37,555.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,659.00	\$37,555.00
Earthview Environmental Inc.	\$2,659.00	\$37,555.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Environmental Review of proposed watershed improvements structures.

Location Description:

Earthview Environmental

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRADM-227-181
Activity Title:	Iowa Association of Regional Councils

Activity Category:

Administration

Project Number:

08D2_State_Admin

Projected Start Date:

05/01/2014

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_State_Admin

Projected End Date:

04/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Iowa Association of Regional Councils

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$252,030.00
Total Budget	\$0.00	\$252,030.00
Total Obligated	\$0.00	\$252,030.00
Total Funds Drawdown	\$16,530.00	\$16,530.00
Program Funds Drawdown	\$16,530.00	\$16,530.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,530.00	\$16,530.00
Iowa Association of Regional Councils	\$16,530.00	\$16,530.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Complete on-site inspections and review of rental fiels of funded units once per year.

Location Description:

Iowa Association of Regional Councils in Altoona, Iowa

Activity Progress Narrative:

X

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DRADM-228-181
Activity Title:	Institute for Community Alliances

Activity Category:

Administration

Project Number:

08D2_State_Admin

Projected Start Date:

07/01/2014

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_State_Admin

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Institute for Community Alliances

Overall

	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$49,500.00
Total Budget	\$0.00	\$49,500.00
Total Obligated	\$0.00	\$49,500.00
Total Funds Drawdown	\$5,400.00	\$10,563.00
Program Funds Drawdown	\$5,400.00	\$10,563.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,400.00	\$10,563.00
Institute for Community Alliances	\$5,400.00	\$10,563.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Technical Support.

Location Description:

Institute of Community Alliances in Des Moines, IA

Activity Progress Narrative:

x

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08D2_StateAdmin

Activity Title: 08D2_StateAdmin

Activity Category:

Administration

Project Number:

08D2_State_Admin

Projected Start Date:

03/18/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

08D2_State_Admin

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Iowa Department of Economic Development

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$13,652,374.00
Total Budget	\$0.00	\$13,652,374.00
Total Obligated	\$0.00	\$13,652,374.00
Total Funds Drawdown	\$240,000.00	\$7,409,822.13
Program Funds Drawdown	\$240,000.00	\$7,409,822.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$240,000.00	\$7,409,822.13
Iowa Department of Economic Development	\$240,000.00	\$7,409,822.13
Match Contributed	\$0.00	\$0.00

Activity Description:

Administrative and planning functions for the disaster grant.
Budget changed to add new activity under this project.
Budget changed to add new contract under this project. 07/08/13
Budget changed to add new contracts under this project 12/05/13.
Budget decrease by \$38,000 to set up 08-DRADM-226-181. 05/08/14.
Budget decrease due approval of Action Plan amendment #17.
Budget decrease by \$252,030 for 08-DRADM-227 new contract.
Decreased budget by \$49,500 for 08-DRADM-228 new contract.

Location Description:

200 E. Grand Ave. Des Moines, Iowa 50309

Activity Progress Narrative:

x



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

